

Activity	Date Completed
Submit Schedule to EPA - Completed	2-Jul-25
Pre-construction Soil & Groundwater Sampling - Completed	24-Jul-25
Pre-construction Radiological Testing/Sampling - Completed	30-Jul-25
Pre-construction Review Meeting - Completed	31-Jul-25
Collecting Pre Construction Soil & Groundwater Sampling - Completed	12-Aug-25
All Construction Crew Training - Completed	21-Aug-25
Site Mobilization - Completed	25-Aug-25
Construction Start - Completed	25-Aug-25
Project Status Update to EPA -1 - Completed	26-Sep-25
Activity	Projected Completion Date
Substantially Completed	15-Oct-25
Mechanically Complete - Contractor May Be Released From Site	24-Oct-25
Road Open For Traffic	27-Oct-25
Project Status Update to EPA -2	30-Dec-25
PG Road Base Quarterly Groundwater & Lysimeter Sampling 4Q25	24-Jan-26
Project Status Update to EPA -3	30-Mar-26
Submit Report For PG Road Base Groundwater & Lysimeter Sampling 1Q26	24-Apr-26
Project Status Update to EPA -4	28-Jun-26
Submit Report For PG Road Base Groundwater & Lysimeter Sampling 2Q26	24-Jul-26
Project Status Update to EPA -5	26-Sep-26
Submit Report For Road Base Groundwater & Lysimeter Sampling 3Q26	24-Oct-26
Project Status Update to EPA -6	25-Dec-26
Project Status Update to EPA -7	27-Mar-27
Submit Report For PG Road Base Quarterly Groundwater & Lysimeter Sampling 4Q26	24-Jan-27
Project Status Update to EPA -8	25-Jun-27
Submit Report For PG Road Base Quarterly Groundwater & Lysimeter Sampling 1Q27	24-Apr-27
Final Report For PG Road Base Final Soil Sampling	24-Apr-27
Submit Report For PG Road Base Final Groundwater & Lysimeter Sampling 1Q27	24-Jul-27
Final Project Status Update to EPA and FDEP	24-Jun-27