



Margaret
Alkon/R9/USEPA/US
03/10/2006 03:07 PM

To Joseph Lapka/R9/USEPA/US@EPA, Nahid
Zoueshtiagh/R9/USEPA/US@EPA, Laura
Yannayon/R9/USEPA/US@EPA, Gerardo
cc Eugene Bromley/R9/USEPA/US@EPA

bcc

Subject Fw: Cabrillo Port Timeline

~~~~~  
Margaret Alkon  
Assistant Regional Counsel  
U.S. EPA, Region IX  
Direct Dial: (415) 972-3890  
Fax: (415) 947-3570  
~~~~~

----- Forwarded by Margaret Alkon/R9/USEPA/US on 03/10/2006 03:06 PM -----



"Wood, Thomas"
<TRWOOD@stoel.com>
03/10/2006 03:03 PM

To Margaret Alkon/R9/USEPA/US@EPA
cc

Subject Cabrillo Port Timeline

Margaret: Attached is a copy of the current projected construction timeline for the Cabrillo Port project. This was requested at our last meeting. As you will note, this construction schedule conservatively assumes that physical construction will commence on 1/1/09 and then builds the various milestones from there. "Commencement of construction" as defined for Clean Air Act purposes may occur well before that date. Regardless of when physical construction actually starts, this timeline is good about telling you the relative milestones.

I assume that you received my FOIA response letter. Give me a call if you have questions on this schedule or the FOIA letter.

Tom

Thomas R. Wood
Stoel Rives LLP
Phone: (503) 294-9396
Cell: (503) 349-4845
Fax: (503) 220-2480



Construction schedule.pdf

BHP Billiton - Cabrillo Port Project. Preliminary construction schedule.

ID	Task Name	Duration	Start	Finish	8	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1																														
2	Onshore based construction Bird breeding season	324 days?	Sun 2/15/09	Mon 1/4/10																										
3		215 days?	Sun 3/1/09	Thu 10/1/09																										
4																														
5																														
6	Onshore pipeline construction SoCalGas Loop 225 SoCalGas Centre Road Station	290 days?	Sun 2/15/09	Tue 12/1/09																										
7		290 days?	Sun 2/15/09	Tue 12/1/09																										
8		290 days?	Sun 2/15/09	Tue 12/1/09																										
9																														
10	Pipeline shore crossing HDB procedures	30 days?	Sun 12/6/09	Mon 1/4/10																										
11		30 days?	Sun 12/6/09	Mon 1/4/10																										
12																														
13																														
14																														
15	FSRU shipyard construction FSRU construction completion Pre-commissioning LNG trials FSRU ready for departure	324 days?	Thu 1/1/09	Sat 11/21/09																										
16		201 days?	Thu 1/1/09	Mon 7/20/09																										
17		93 days?	Mon 7/20/09	Tue 10/20/09																										
18		32 days?	Tue 10/20/09	Fri 11/20/09																										
19		0 days	Sat 11/21/09	Sat 11/21/09																										
20																														
21																														
22																														
23	Offshore based construction Grey whale migration season 2009 Grey whale migration season 2010	548 days?	Mon 6/1/09	Tue 11/30/10																										
24		183 days?	Mon 6/1/09	Mon 11/30/09																										
25		183 days?	Tue 6/1/10	Tue 11/30/10																										
26																														
27																														
28	Offshore pipeline construction Pipeline lay to PLEM	35 days?	Tue 12/1/09	Mon 1/4/10																										
29		35 days?	Tue 12/1/09	Mon 1/4/10																										
30																														
31	FSRU offshore construction Tow to site from shipyard Pre-lay mooring & riser system Commissioning & start-up First gas delivery	223 days?	Sat 11/21/09	Thu 7/1/10																										
32		72 days?	Sat 11/21/09	Sun 1/31/10																										
33		24 days?	Wed 1/6/10	Fri 1/29/10																										
34		60 days?	Mon 3/1/10	Thu 4/29/10																										
35		0 days	Thu 7/1/10	Thu 7/1/10																										

Task

Milestone

Split

Progress

Summary

Project Summary

External Tasks

External Milestone

Deadline

Project: US LNG Preliminary construct
Date: Mon 3/6/06