

Overall Project Goals


- Underlying Geology
 - Lyman Hill=Glacial Kitty Litter (Sediment=NPS)
 - Unstable banks with history of logging
 - Hanson/Red watershed has had an 83%loss in smolt production (Priority Watershed)
- Blocking culverts with poor stormwater controls
- Lack of stream complexity to mitigate sediment transport
- Lack of riparian vegetation to secure sediment input and create shade (temp. is NPS too!)
- Lack of salmon habitat complexity

Project Segments


- Helmick Reservation
 - Upper Red Creek, Nuwha-Ah Culvert, Mid Red
- Lower Red Creek
 - Helmick Bridge, NSRA, Private Parcels
- Hansen Creek (future focus)
 - NSRA alluvial fan, Private Parcels


Upper Red Creek Stretch

- Unstable banks contributing mass wasting of sediment to Red Creek
 - Placement of LWD to divert thalweg away from unstable slopes and to disrupt stream energy
 - Revegetate with native plants to anchor bank and control invasives
 - Improves salmon habitat
 - Completed Summer '05











NuWha-Ah Lane Culvert Replacement

- Combined 319, BIA Roads and Hatchery Reform Dollars (Completed Summer '04)
 - Remove perched box culvert (partial fish barrier) and replace with bottomless culvert
 - Remove diversion weir that was primary supply for the USIT hatchery and replace with infiltration gallery
 - Add proper stormwater runoff controls to manage road runoff and filter NPS pollutants
 - Catchment and filtration
 - Revegetate construction area with native plants to control sediment input, provide shade and control invasives







Mid Red Creek Stretch

- Combined 319 and Cyclical Hatchery
 Maintenance funding (Completed Summer '06)
- Replace failing secondary hatchery water supply with fish friendly system
- Add 7 Rootwads to provide bedload sediment stability and storage capacity as well as anchor unstable banks; creates salmon habitat
- Replant riparian zone with native vegetation to control NPS sediment delivery into stream, provide shade and manage invasives










Helmick Road Bridge

- Combined 319, County, State, and Tribal dollars
 - Remove perched culvert that has completely blocked salmon passage for at least 40 years
 - Remove sediment deposits on upstream side and reestablish natural stream channel and gradient
 - Placed more than 20 rootwads to control headward erosion, bedload sediment transport and create salmon habitat
 - Replant with native vegetation to provide shade, control sediment input and manage invasives

Helmick Road Bridge







Helmick Road Bridge

- Project is ongoing
 - Stream is reconnected and flow is returning
 - Planting to commence Fall '06 and Spring '07
 - Roadwork largely complete by end '06
 - Bridge may be complete by early '07
- Coho exploring ³/₄ mile of previously blocked habitat late Fall ²06?

Northern State Recreation Area

- Combined 319 (2), County and Tribal dollars
 - Helmick Road Safety Improvements
 - Restoration of Red Creek and Dairy Tributary channels through reed canary grass pasture
 - Placement of LWD to mitigate sediment transport and create salmon habitat
 - Addition of spawning gravel to creek channels
 - Exclusion of livestock via fencing placement
 - Replanting with native vegetation to control sediment input, provide shade and manage invasives

Northern State Recreation Area





Private Parcels

- Combined 319 (2), County dollars
 - Conservation easement acquisition
 - Exclusion of livestock via fencing placement
 - Replanting with native vegetation to control sediment input, provide shade and manage invasives



Northern State Recreation Area **NSRA & Private Parcels** ■ Projects are ongoing ■ Additional planting to occur along both sides of new channel (Spring '07) ■ Continue private parcel riparian restorations ■ Continue to address partial fish passage barriers Accomplishments Approximately 3700 feet of Red Creek and 1200 feet of Dairy Tributary worked on since the Summer of 2004 ■ A LOT of LWD placed ■ Natural stream processes restored in a priority ■ Nonpoint pollution controlled (Sediment and

temperature)

Partnership Lessons

- Why
 - Environmental attention on what has become a priority watershed (since 90's)
 - Watershed Management Plan, jurisdicitionally adopted and supported by agencies & tribe(s)
 - Key financial benefits
- Useful aspects
 - Flexibility to project
 - Strength of government to government collaboration for leveraging resources

Funding Lessons

- Budgets
 - Accuracy has been lacking from preliminary estimates through implementation
 - Underlying basis for preliminary budget changed
 - Delays that add up to years property, materials, construction permitting; costs increase
 - Leveraged 319 with in-house and external partners:
 - Roads, Safety, Scenic Byways, Hatchery, NPS, CCWF monies

Take Home Lessons

- Pitfalls just don't get too excited by them
 - Political, contract, engineering, etc. delays
- Technical Assistance Improvements
 - Block and or accumulate overtime funding contributions
 - Improved funding duration creates opportunity watershed scale approach rather than small scale and potentially disjointed projects
- What worked
 - Flexibility of funding agencies;
 - work plan changes & completion dates
 - $\blacksquare \ Excellent \ contractors$
 - Flexibility with project partners

-	
-	

