



de maximis, inc.

135 Beaver Street
Fourth Floor
Waltham, MA 02452
(781) 642-8775
Fax (781) 642-1078

January 29, 2002

Karen Lumino
US EPA Region I
Mailcode HBT
1 Congress Street, Suite 1100
Boston, MA 02114-2023

**RE: Remedial Action Construction Completion Report - Phase 1A
Pine Street Canal Superfund Site**

Dear Ms. Lumino:

On behalf of the Performing Defendants, attached is the Phase 1A Remedial Action Construction Completion Report.

Please do not hesitate to call me at (781) 642-8775 should you have any question.

Sincerely,
de maximis, inc.

Thor Helgason
Project Coordinator

cc: Mike Smith - VTDEC
Norm Terreri - GMP
David Ledbetter - Hunton & Williams
Allyson Donahoe - National Grid USA
Rob Kirsch - Hale and Dorr
Jay Mallowney - Vermont Gas Systems
John Pennington - Vermont Railroad
Gary Kjelleren - General Dynamics
John Perkins - VTAOT
Steve Goodkind - Burlington Public Works Department

Reviewed By:
J:\PROJECTS\1-0870-1\weir construction - RA Phase 1A\012902 RACCR cover letter. wpd.wpd January 29, 2002

PHASE 1 REMEDIAL ACTION
CONSTRUCTION COMPLETION
REPORT

Pine Street Canal Superfund Site
Burlington, Vermont

Prepared for

Performing Defendants

Submitted to

U.S. Environmental Protection Agency
Region I
The State of Vermont

PREPARED BY:

The Johnson Company, Inc.
100 State Street, Suite 600
Montpelier, Vermont 05602

Revision 0
January 29, 2002

Disclaimer

This document is a DRAFT document prepared by the Performing Defendants under a government Consent Decree. This document has not undergone formal review by the EPA and VT DEC. The opinions, findings, and conclusions, expressed are those of the author and not those of the U.S. Environmental Protection Agency and VT DEC.

**PHASE 1A REMEDIAL ACTION
CONSTRUCTION COMPLETION REPORT**

TABLE OF CONTENTS

1.0 INTRODUCTION AND SUMMARY OF WORK	2
1.1 INTRODUCTION	2
1.2 SUMMARY OF WORK	3
2.0 ANALYTICAL DATA AND FIELD NOTES	6
3.0 QUALITY CONTROL/QUALITY ASSURANCE	7
4.0 FINAL CONSTRUCTION INSPECTION	11
5.0 CERTIFICATIONS	11
6.0 VOLUMETRIC ESTIMATES	11
7.0 SCHEDULE AND MAINTENANCE	13

LIST OF TABLES

Table RACCR-IA - 1	9
Table RACCR-IA - 2	12

LIST OF APPENDICES

Appendix 1	Field Notes
Appendix 2	Sign-in/Sign-out Sheets
Appendix 3	Construction checklists
Appendix 4	Design Change Forms
Appendix 5	Sub-base and Concrete Test Results
Appendix 6	As Built Drawings
Appendix 7	Final Construction Inspection Letter
Appendix 8	Photographs

1.0 INTRODUCTION AND SUMMARY OF WORK

1.1 INTRODUCTION

This Remedial Action Phase IA Construction Completion Report (RACCR) has been prepared in accordance with the Consent Decree and Statement of Work (SOW) entered February 11, 2000. This RACCR describes the activities performed to implement Phase 1A of the remedial action, and describes the results of that implementation.

The Remedial Action (RA) has been separated into three phases: Phase IA is the installation of a concrete weir at the Canal Outlet, and was implemented in autumn 2001. Phase IB is the capping of Areas 3 and 7, the reconstruction of the BED storm-water outfall and possibly the capping and creation of the waterway in the southern Canal. Phase II is the subaqueous capping of the canal and turning basin, and the capping of the 100 x 100 foot area south of Area 8. Phase 1B is scheduled to be implemented in the summer of 2002, and Phase II in the summer of 2003.

The RA was separated into the three phases due to seasonal limitations on construction. Phase IA construction of the weir is necessary to control the Canal water elevation during construction of the subaqueous caps and the cap in Area 3. Cap construction in Areas 3 and 7 requires a completion date of mid- to late summer and a start date in late spring or early summer due to requirements for re-vegetation. Construction of the sub-aqueous caps cannot be completed until Areas 3 and 7 are capped, due to the potential for re-contamination downstream during construction.

The purposes of the Phase IA remedial action include maintenance of current wetlands functions on the Site, protection of Phase II subaqueous caps from erosion, and to facilitate construction of the Phase IB and Phase II remedial actions.

The Phase IA Remedial Action was the construction of a cast-in-place concrete weir at the Canal Outlet. The weir is approximately 50 feet long, and is located beneath the Burlington bikepath bridge over the Canal Outlet. The broad-crested weir has five-foot long abutments on either end at an elevation of 98 feet above mean sea level based on the 1988 national geodetic vertical datum (feet NGVD). The main crest of the weir is at elevation 96.5 feet NGVD. There is a six foot wide sluice in the center of the weir with an elevation of 94.5 feet NGVD. This

sluice has a steel guide cast-in-place to allow the placement of synthetic stop logs. The stop logs will be placed in the guide to maintain the Canal water level at approximately 96 feet NGVD or at an elevation designed to optimize the wetlands functions on the Site.

1.2 SUMMARY OF WORK

This section provides a summary of the major elements of work performed to implement Phase 1A in the general order the tasks were performed. The work was performed in accordance with the Phase 1A Remedial Design, dated September 4, 2001, with changes dated 21, 2001 and approved by EPA on October 2, 2001.

An equipment staging area was set up east of the Burlington Bikepath and approximately 300 feet north of the Bikepath Bridge over the Canal Outlet. Vans and trailers were used to store equipment and supplies. Re-fueling was performed in this area.

Initially an access ramp was constructed from the Burlington recreation path area down to the shore of Lake Champlain. The ramp was located approximately 200 feet north of the Canal Outlet at a location where erosion had left an eight-foot-high vertical soil bank above the Lake Champlain cobble-lined beach. Three trees, each about six inches in diameter, on the Lake shore were removed for the ramp, and one conifer of similar size was removed near the recreation path for equipment access to the ramp. These trees were replaced with saplings planted following completion of construction. The ramp had a 10-12 foot travel width and an approximate slope of 10 percent. Silt fence and hay bales were placed along the lake side toe of the ramp fill. The ramp was constructed with on-site material on top of filter fabric. All materials placed below an elevation of 98 feet NGVD were removed following construction.

Construction of the weir occurred in the work area located mostly beneath the Burlington Bikepath Bridge. The shoreline area between the bridge and the access ramp was used for equipment and materials storage. The work area was isolated from Lake Champlain and from the Canal using water filled cofferdams. Filter fabric was placed over a stone breakwater, and was then covered with local beach sand to provide a smooth bed for the cofferdams. Sharp rocks, debris and branches were removed by hand or with rakes. The cofferdam between the work area and Lake Champlain was 300 feet long. The cofferdam between the work area and the Canal was placed between the 28 foot wide concrete Railroad Bridge abutments east of the weir.

Once the cofferdams were placed, a silt curtain and sorbent boom was placed across the outlet of the Turning Basin & Canal. A second silt curtain, and additional booms were added when the first set became fouled with silt. An eight-inch bypass pump with approximately 2000 gpm capacity was set up on the west side of the Turning Basin. The suction was suspended from a float such that a minimum of approximately three feet of water was present under it to prevent scouring of bottom sediments at the suction point and two feet above it to prevent cavitation. The pump discharge line was routed under the bridges and over the cofferdams and secured on the existing stone breakwater. The discharge was positioned on the breakwater in a fashion that dissipated the energy and prevented erosion. The discharge was monitored for turbidity each day that the bypass pump was used. The turbidity of the discharge never exceeded action levels of more than 20 national turbidity units (NTU) specified in the Remedial Action Work Plan (RAWP). The bypass pump was used to maintain the canal stage at or about 94 to 95.4 ft NGVD.

Weir construction involved excavation for the weir foundation, forming and placing concrete, and backfilling around the weir. Groundwater seepage into the work zone was pumped out of the excavation area from a sump in the northwest corner. The excavation area was allowed to fill with groundwater each night, and was pumped out in about 45 minutes each morning using two or three 3-inch gasoline operated trash pumps. These dewatering pumps discharged to the canal outlet between the cofferdam and the silt curtains. The discharge pipe was supported such that the discharge did not scour the bottom sediments.

Available information indicates that the design base elevation of the Bikepath Bridge abutment is approximately 99.5 ft NGVD. The excavation edge was maintained at least five feet from the southern abutment. The excavation ends were near vertical, and wooden shoring and gravel bedding material was used to stabilize the slope.

None of the Phase 1A Remedial Action resulted in a release of contaminants to the air or surface water that put the environment, the workers, or the public at risk. The air around intrusive activities was monitored using a photoionization detector (PID). Sustained PID levels in the breathing zone above 1 part per million by volume (ppmV) were not observed. Some soils were encountered which had bag-headspace PID readings up to 10 ppmV. These soils (approximately 30-35 cubic yards with PID headspace readings elevated above 3 ppmV) were separated on a bucket-by-bucket basis during excavation, and temporarily stored in a polyencapsulated stockpile in the work area. The contaminated soils appeared to be associated

with the material filling the southern cribbing structure and were not present in the area between the railroad bridge abutments. After examination of the soils by the EPA, they were moved to a polyencapsulated stockpile at the south edge of Area 3 (for capping in 2002). Minor sheens observed in the excavation water were collected with sorbent pads. No visual evidence of non-aqueous phase liquids were present in the excavation soil. Stratigraphic and photographic visual data were collected during excavation.

Elevations of the abutments of existing structures, specifically the bike path bridge and the railroad bridge, were checked daily. No significant changes in the elevations were observed.

During excavation, a concrete step and wooden cribbing filled with stones were unexpectedly uncovered west of the railroad bridge abutments. The geometry, construction, and materials of the cribbing were documented in the field notes, by photographs, and by inspection by archeologists. The portion of the cribbing which would interfere with construction was removed. The stones were re-used as rip-rap, and the wooden logs and beams were left on-site above the Lake Champlain beach at an elevation above 98 feet NGVD. A design change (Design Change No. 4) which moved the weir location approximately six feet westward was developed due to the presence of these structures. A copy of the Design Change is in Appendix 4.

Excavated materials (with the exception of the soils with elevated PID headspace readings) were screened using a mechanical shaker with a four-inch mesh screen. Debris was then hand picked from the materials. Wood was placed above the Lake Champlain beach at the base-of-slope. Metal debris with potential archeological significance was photographed. Metal debris was recycled. Plastic and other non-natural debris was disposed of off-site at a licensed landfill transfer station. Stone and rock retained by the four-inch screen was used for rip-rap (no off-site rip-rap was necessary for the construction). Soils passing through the screen were used for backfill around the weir stem, and a portion (approximately 35-40 cubic yards) were transported to Area 3 for use as sub-cap material in 2002.

Following excavation and dewatering, filter fabric was placed in the bottom of the excavation, and manufactured crushed stone gravel bedding was placed and compacted. The weir footing was then formed and cast on top of the bedding. Concrete was pumped into the forms from trucks which accessed the work area via the ramp. The concrete was moist-cured by allowing the excavation to fill with groundwater.

The weir stem was then cast-in-place in two separate events. The main stem up to an elevation of 96.5 ft NGVD was cast first, and then the end abutments were cast to an elevation of 98 ft NGVD. This placement of the stem concrete in two events was developed in Design Change #2 during the construction process (see Appendix 4).

Following placement of the concrete, additional gravel bedding material was placed and compacted around the weir footing and stem. Screened soils from the on-site excavated materials were also placed and compacted around the ends and abutments of the weir.

Filter fabric was placed on the west (lake) side of the weir to a distance of 25 feet from the base of the stem. Additional fabric was placed around the end abutments over the compacted soils. Rip-rap derived from on-site materials (following screening and hand picking of debris) was placed over the fabric to prevent erosion.

Following completion of the weir, the water-filled cofferdams and any associated bedding were removed. The ramp was also removed, and its materials were placed at the base of the eroding 8-foot high bank above the beach (above an elevation of 98 feet NGVD). Disturbed soils above 98 feet NGVD were seeded, fertilized, and mulched (generally with a bio-degradable straw mat). Saplings were planted at the top-of-bank to replace the cut trees. There was no damage to the bikepath. A Vermont licensed surveyor conducted a survey of the weir as-built.

2.0 ANALYTICAL DATA AND FIELD NOTES

Field notes for the project were kept in a dedicated bound notebook titled Pine Street Canal Site Remedial Action Phase IA - Outlet Weir Field Book #1 (PSCS RA FB#1). Field notes include construction survey data, measurements of Canal and Lake levels, turbidity measurements, cofferdam and pump status, air quality and soil screening, railroad and bikepath bridge abutment surveys, weather, construction activities, notes of communications, estimates of

material volumes, sketches and inspection notes, and other data as appropriate. Copies of these field notes are included in Appendix 1 - Field Notes.

A daily inspection checklist form was completed each day of active construction. The checklists include information relating to weather, access control features, environmental controls, cofferdams, pumping systems, bridge foundation elevation surveys, and summaries of work performed. Separate forms (earthwork inspection check-list and concrete inspection check-list) were completed when applicable. A spreadsheet was used to calculate and report critical daily elevations (Lake and Canal stages and bridge foundations). Copies of these completed forms are included in Appendix 3 - Construction Check-lists.

Three design changes were prepared, submitted, and approved during the construction process. These changes are included in Appendix 4 - Design Change Forms.

Vermont Testing of Waterbury, Vermont performed grain size distribution testing, modified proctor density testing, and in-situ field density testing of the crushed stone manufactured gravel sub-base material. Vermont Testing also performed tests of slump, temperature and air entrainment during concrete placement, and tested concrete cylinders following placement for uniaxial compressive strength. All Vermont Testing test results are included in Appendix 5 - Sub-base and Concrete Test Results.

Following completion of construction, a Vermont Licensed Surveyor performed an as-built survey of the weir elevation and location with a vertical accuracy of ± 0.01 ft relative to the 1988 national geodetic vertical datum (NGVD) as referenced by the benchmark located on the southeast railway bridge abutment at the canal outlet. His notes and Record As-built Drawings are included in Appendix 6 - As-built Drawings.

3.0 QUALITY CONTROL/QUALITY ASSURANCE

Quality control and quality assurance for the Phase IA Remedial Action was maintained through a series of proscribed measurements and tests during the construction process as required in the Construction Quality Assurance Project Plan (QAPP) included in the Remedial Action Project Operations Plan.

On-site and laboratory testing of concrete and soils was performed by Vermont Testing. Table RACCR-IA-1 provides a summary of the tests and inspections performed during construction. The test results are presented in Appendices 3 through 5. No significant deficiencies in the test results were observed.

REMEDIAL ACTION PHASE 1A CONSTRUCTION COMPLETION REPORT

Revision: 0
January 29, 2002
Page 9 of 14

Table RACCR-IA -1
Tests and Inspections during Weir Construction

Construction Task	Test or Inspection Method	Description	Timing and Frequency	Results
Access control and support features	Visual	Inspect fences, warning signs, temporary power lines, equipment and similar features to ensure they are intact and in compliance with the Remedial Action Workplan.	At installation, and daily during active construction	OK
Public Health and Safety	Visual and Autolevel	Inspect heavy equipment crossing area of bikepath. Inspect warning signs placed beyond edges of construction. Measure the relative elevation of all four corners of the railroad bridge abutments to the nearest 0.01 feet to ensure that differential settlement is not occurring.	Daily during active construction	No damage to asphalt. Warning signs used. No change in railroad abutment elevation.
Silt Curtains/Silt Fences/ and hay bales	Visual	Inspect silt curtains to ensure they are appropriately placed and the base is appropriately bedded and/or weighted. Inspect silt fence to ensure they are functioning and preventing release of fill below of 98 feet NGVD.	Immediately after installation, daily during active construction	OK. Repairs and additions placed as necessary.
Sorbent Booms	Visual	Inspect sorbent boom placement to ensure they are appropriately placed, have sufficient slack, and still have sorbative capacity.	Immediately after installation, daily during active construction	OK
Waterdams (or cofferdams)	Visual	Inspect area prior to placement for obstructions, installation to ensure manufacturer's installation requirements are being followed, and inspect for wear and evidence of failure in accordance with the manufacturer's recommendations.	Before and immediately after installation, daily during active construction	OK
By-pass and dewatering pumps	Visual and Field Turbidity	Inspect supply lines, discharge lines, intakes and outfalls for wear, clogging and position. Test turbidity at Lake Champlain bypass pump outfalls and at "background" location. Visually check fuel and lubricant levels and replace as needed. Confirm that pumps are maintained in accordance with the manufacturer's requirements.	Immediately after installation and daily during active construction.	OK. Pump lines repaired as necessary. Turbidity well below action levels.
Excavation	Visual, survey, and PID measurements	Check grade stakes for accurate location and elevation prior to commencing excavation. Inspect excavated soils for presence of non-aqueous phase liquids and test for the presence of volatile organic vapors using the photoionization detector jar headspace method. Check final subgrade dimensions and elevation. Evaluate subgrade soils against assumed bearing strength for design.	Prior to and during excavation (minimum of every 30 cubic yards of material excavated).	OK. Average of one PID headspace test per four cubic yards excavated. Soils with PID>3ppmV polyencapsulated. Subgrade elevation OK. Subgrade soils OK.

REMEDIAL ACTION PHASE 1A CONSTRUCTION COMPLETION REPORT

Revision: 0

January 29, 2002

Page 10 of 14

Table RACCR-IA -1
Tests and Inspections during Weir Construction

Construction Task	Test or Inspection Method	Description	Timing and Frequency	Results
Placement of Gravel Sub-base	ASTM D422, ASTM D1556, visual, and survey	Perform grain size distribution test (ASTM D422) and visual inspection of delivered gravel for detritus, organic material, fines, and other deviations from the specifications. Perform compaction test for 90% of optimum density per ASTM D1557. Check final grade elevation, thickness and dimensions.	ASTM D422 test every 35 cubic yards delivered and visual inspection of all delivered gravel. ASTM D1556 - 2 tests per lift.	Visual inspection OK. Max. Dry Dens. 141.6 pcf. Opt. Moist. 9.5%. Four grain size tests. In-situ compaction >89%. Final grade OK.
Forming of Weir base slab and stem. Placement of reinforcement steel.	Visual, measurement and Survey	Check forms for accurate locations and elevation, inspect forms and reinforcement for compliance with specifications. Verify 4" minimum concrete cover ($\pm 1/2$ " tolerance). Verify steel placement dimensions ($\pm 1/2$ " tolerance). Verify steel overlap at splices (± 1 " tolerance)	Prior to and during form and reinforcement construction and immediately prior to concrete placement.	OK. Base = 51' long. See Concrete Form-Work Inspection Checklists for 10/15, 10/18 and 10/22.
Concrete Placement of weir base slab and stem.	On-site tests for air entrainment and slump; prepare and test cylinders (ASTM C31: making and coring test cylinders; and ASTM C39: testing concrete cylinders); and survey	Check that the concrete bulk plant is using the specified constituents and proportions including air entrainment chemicals, plasticizers, cement, water, sand, and aggregate size. Upon delivery, check time of initial mixing of concrete, to ensure placement within specified time limits. Also check that the concrete truck has a functioning water tank volume indicator. Record truck number and delivery time. Test concrete temperature, slump, and air entrainment of each truck load delivered. Record quantity of water added to mix on-site (if any). Record placement time and location (which portion of weir). Survey as-built location and elevations after forms are removed.	On-site air entrainment and slump tests of each concrete delivery truck. Preparation of test cylinders for every 35 cubic yards placed, test cylinder breaks at 3, 7, 14, and 28 days.	OK. See Daily Inspection Checklists and VT. Testing Reports for 10/15, 10/18 and 10/22. Slump = 2.5-4.0 inches. Air = 4.2-5.6%. 28 day cylinder strength = 4080-4520 psi. Final elevations OK.
Native-backfill and rip-rap placement	Visual	Inspect for detritus, organic material, fines, and other deviations from the specifications for backfill, and dimensions and other deviations from specifications for rip-rap. Check final grade elevation, thickness and dimensions.	During construction.	OK
Clean-up of Construction Area	Visual	Inspect for removal of silt, mud, trash, and construction debris. Inspect removal of access ramp from bike path into Construction Area and restoration of the slope.	During and after clean-up	OK
Restoration	Visual	Inspect all areas disturbed and restored.	During and after restoration	OK

4.0 FINAL CONSTRUCTION INSPECTION

The final construction inspection was performed on November 1, 2001. Attending the inspection were: EPA Site Manager Karen Lumino; Vermont HMMD Site Manager Michael Smith; Project Coordinator Thor Helgason; and Donald Maynard of The Johnson Company, Inc. No deficiencies were noted. An EPA letter summary of the inspection (included in Appendix 7) indicates that the EPA had no comments regarding the final construction completion inspection.

5.0 CERTIFICATIONS

The Phase IA Remedial Action performed in autumn 2001 was consistent with the Pine Street Canal Superfund Site, Burlington, Vermont Record of Decision and Consent Decree. The Remedial Action was performed in accordance with the approved Design Plans and Specifications, and Project Operations Plan, as adapted by Design Changes (included as Appendix 4) and field modifications shown on the attached Record As-built Drawings included in Appendix 6.

Phase IA of the remedial Action (weir construction) did not, in itself, cause loss of wetlands. Use of the weir to maintain wetland-optimal water levels at the Site will reduce any potential wetlands loss from other portions of the project.

6.0 VOLUMETRIC ESTIMATES

Maps and profiles showing the extent of excavation and construction for the weir are included as Record As-built Drawings in Appendix 6. Photographs of all stages of the weir construction are included in chronological order in Appendix 7 - Photographs. A table of soil and material volumes is provided below in Table RACCR-IA -2.

REMEDIAL ACTION PHASE 1A CONSTRUCTION COMPLETION REPORT

Revision: 0
January 29, 2002
Page 12 of 14

Table RACCR-IA -2 Material Volumes and Areas of Displacement and Disturbance			
Area	Volume (cubic yards)	Soil type & Source	Final Disposition
Access Ramp	5-10	Local soils	Used for final grading below 98 feet NGVD
Access Ramp	35-40	Local soils from weir excavation	Placed above 98 feet NGVD at base of eroding slope
Access Ramp	15-20	Local soils mechanically screened on-site	Used for backfill and riprap below 98 feet NGVD
Base below cofferdams	2-3	Local Sand from beach	Washed and/or replaced to original locations
Soils from weir excavation	30-35	Local soils with PID headspace above 3 ppmV	Polyencapsulated in Area 3
Soils from weir excavation	35-40	Local soils mechanically screened on-site	Moved to Area 3
Soils from weir excavation	50-55	Local soils mechanically screened on-site	Used for Rip-rap above 98 feet NGVD
Soils from weir excavation	70-90	Local soils mechanically screened on-site	Used for Rip-rap below 98 feet NGVD
Soils from weir excavation	70-90	Local soils mechanically screened on-site	Used for backfill around weir stem below 98 feet NGVD
Sub-base gravel	90-100	Crushed stone from S.T. Griswold quarry	Below and around base, around stem, and in sump
Concrete	66.5	S.T. Griswold	Weir base, stem & abutments
Topsoil	14	Purchased off-site	Staging area

7.0 SCHEDULE AND MAINTENANCE

Maintenance of the weir is described in the Remedial Design Workplan. It includes an annual inspection of the weir each spring. Visual observations of the integrity of the weir concrete, sediment accumulation behind the weir, effects of beaver and the rip rap integrity will be performed during these inspections. Additionally, an auto-level or similar device will be used to survey the weir elevation at three locations with an accuracy of at least ± 0.01 feet relative to the 1988 NGVD. A copy of the annual weir inspection check sheet is provided on the next page.

Impacts to existing structures, specifically the bike path bridge and the railroad bridge, will be evaluated by relative elevation measurements of the abutments (for the railroad bridge). If significant changes in the bridges are observed which could impact their stability, all traffic across the bridges will be immediately suspended, and the following people notified:

Vermont Railway Railroad Bridge contacts:

Charlie Lameaux, Phone 343-9207, 742-1511
Gene St. Louis, 862-2503
John Perkins, Vermont Agency of Transportation, 828-2169

Bikepath Bridge contacts:

Burlington Department of Public Works: Stephen Goodkind, 863-9094
Burlington Parks and Recreation Department: Bob Whalen, 865-7248

**PINE STREET CANAL SUPERFUND SITE
OUTLET WEIR INSPECTION FORM**

Date: _____ Time: _____ Weather: _____

Inspector (Print Name): _____ Signature: _____

I. Mouth of Weir

Accumulation of debris or beaver activity: _____

Condition of stoplogs: _____

Water surface differential: _____

II. Ends of Weir

Evidence of scour along the edges of the Canal near the ends of the weir:

III. Base of Weir

Rip-rap in place: _____

Scouring along the base: _____

IV. Condition of Concrete

Exposure of Rebar: _____

Cracks, spalls, scaling: _____

5) Overall Alignment

Settlement:

Sluice benchmark elevation: (96.48) _____

North weir abutment: (97.98) _____

South weir abutment: (97.97) _____

6) Railroad Bridge Abutments Elevation Check

Northeast (100.12) _____

Northwest (100.12) _____

Southeast (103.64 @RV124) _____

Southwest (100.18) _____

VII. Notes:

APPENDIX 1
FIELD NOTES

"Rite in the Rain"®



ALL-WEATHER WRITING PAPER

REWARD
FOR RETURN

Return to:

Name THE JOHNSON CO. INC.
100 State STREET
Address SUITE 600
MONTPELIER, VT 05602
Phone 802-229-4600

"Rite in the Rain" - a unique all-weather writing surface created to shed water and to enhance the written image. Makes it possible to write sharp, legible field data in any kind of weather.

Available in a variety of standard and custom printed case-bound field books, loose leaf, spiral and stapled notebooks, multi-copy sets and copier papers.

a product of

J. L. DARLING CORPORATION
TACOMA, WA 98424-1017 USA
www.rileintherain.com

© 1998 J. L. DARLING CORP.

CONTENTS

PAGE	REFERENCE	DATE
	PINE STREET CANAL SITE, BURLINGTON, VERMONT (PSCS)	
	REMEDIAL ACTION PHASE 1A-OUTLET WEIR (RA WEIR)	
	FIELD BOOK # 1	
	start 9-20-01	

Reference Page Index

147 Error codes, Hazardous classifications, Container types
148 Sampling guidelines (Liquids)
149 Sampling guidelines (Solids)
150 Approximate Volume of Water in Casing or Hole, Ground Water Monitoring Well
151 PVC Pipe casing tables
152 Soil Classification
153 Soil Classification
154 Conversions (Length, Weight, Volume, Temp, etc...)
155 Conversions (Concentrations, Volume/Flow or Time, Velocity, Acceleration)
156 Maximum Concentration of Contaminants for the Toxicity Characteristic

2

Location

PSCS RA WEIR FBI

Date _____

9-20-01

Project / Client

on-site Don Maynard, PE #7020 (DMA)
The Johnson Co. INC.

charlie Lamieux - VT Railway
David Wolfson, President, VTR

TOPICS:

Night access through gate - security
commuter train + 10:30 - 2:30
start Date Oct. 27, Thurs - one month
Parking - 8 spaces

~~DANN~~

Location

Date _____

3

Project / Client.

This image shows a full page of blank graph paper. The grid consists of small squares formed by thin black lines. There are approximately 20 columns and 25 rows of squares. A single vertical line runs down the center of the page, dividing the grid into two equal halves of 10 columns each. The paper has a slightly aged or off-white appearance.

CNA

4 Location PSCS RAWEIR FBH Date 9-20-01

Project / Client important numbers

OK 9/25/01

DIG safe # T0101619-38

EPA ID # VTD980523062

FIRE - 864-5311 - Pat Murphy ⁹⁻²⁶

POLICE - 658-2704 - Beck ^{officer}

GRISWOLD - Todd Nelson ^{grayel} 802-658- ²⁵⁹

VT-Testing - Jagucs 244-6131 ⁰³⁰¹

BILL MacFarlane - cell phone 207-415-2111

TITOR HELGASON (781) 642-8775

John Hunt cell - (781) 248-8727

UT RAILWAY

Chris shaner (TINY) 742-1521

Gene St. Louis 862-2503

charlie Lameaux 343-9207 or 742-1511

Dan stein, Bridge eng. -

Ken or Al Pigeon - ECI 863-6389
or Sarah

John Hunt - de maximus

860-651-1196

cell 617-957-5961

Don - Home 728-4325

Joel - Home 472 5028

DAN

Location PSCS RAWEIR FBH Date 9-21-01

Project / Client

Joel Behring / Don Maynard

ST Griswold

5. Brownell Rd. Quarry

3/4" Plant MIX

stockpile ~ 50' x 20' x 20'
3,000 CF -

TWO composites collected
From 3-4 locations
each.

IRON plate

canal stage to be kept @
94.0 - 95.4 FNBUD

Maximum canal safe 98.6

maximum Lake safe 97.5

DAN

6

Location FSLC RA WEIR FB# Date 9-26-01

Project / Client _____

onsite Dan Maynard
 Bill MacFarlane
 Dan Stein
 Charlie Lamioux

min. 24 hr notice before working
 within 15 ft of track.

will require
 \$ 2-6 Million RR Liability Insurance

Notify Gene St Louis @ start +
 Finish each day.

During excavation - plates
 available to shape excavation
 in the event of caving below
 footing.

1st Call Gene St Louis.

FILL any voids below
 foundation w/ concrete...

DM

Location _____

Date 9-26-01

7

Project / Client _____

Daily work reports copied
 to Charlie.

Fence Both sides of track

John Pennington - @ office.

10-1-01 @ 125555-641

clear cloudy + 5-10 mph - 55°F - 65°F

DMaynard, J. Behrsing
 onsite 11:30

install lake side
 staff gauge #3 - 563

~ 100 YDS from shore

5' N of southern
 Breakwater

initial reading 0.56 ft

0-4' set on bottom @ 11:40

DM

Location PSCS RA FB #1 Date 10/1/01

Project / Client

onsite D Maynard, J. Behring

BM RIVIT RV124

Elev = 103.64 NGVD 1988

Inst. Elev.	ROD	ELEV.	BM
108.80	5.16	103.64	BM
100.12 am	8.68	100.12	NE ABUT RR
			NG. 5' NW ABUT RR
105.15 Om	3.65	105.15	NW END
100.12 bm	8.68	100.12	NW ABUT RR
	8.62	100.18	SW ABUT RR
	3.38	105.42	SE ABUT BIKE
	11.38 - 11.39	<u>97.42</u>	SE ABUT RR
	5.17		BM
		ELEV.	
100.89	5.71 0.71	100.18	SW RR ABUT
	3.82	97.07	BM

Project / Client

SE ABUT

Chip 0.8' west of steel 0.25' N.

edge of concrete
0.4' N of S edge 0.3' E of W edgeCONCRETE BASE FOR DRAW WORKS
on concrete S. END OF EIVETS

0.4' N of S. edge 1.0' E of IRON

0.2' E of W. edge 0.1' S. of N. edge

High point on concrete - upper
NECNRTOP PIPE @ T.B. staff = 11.42 = 564
(added 5' section afterwards)
564 zero = 56.4

56.3 Base = 93.07

TOP OF ROD @ LARG STAFF = 4.0'
56.3

Location BGS RA FBH1 Date 10-1-01
 Project / Client J. Behring - D. Maynard

14:45 SG#2 w/ 11.75" B 4.0
 same @ 13:05

15:35 - 12" B TOP

SG2 1'5" TOP of pipe 104.5'
 TOP of
 Tape

off site 13:45

10-2-01

D Maynard on site 9:00

Fleet on site 4 man crew

H/S meeting

photograph existing
 conditions for record

collect turbidity

T = 2.3 NTU @ BB @ 9:50

Lake staff gauge @ 9:55

9:55 Lake stage 0.53 @

Lake T = 6.7 NTU SG3

= 93.60

@ SG3

DM

10-2-01

Project / Client

SG4 - Canal 9.38 @ 10:30

Canal = 86 + 9.38 = 95.38

Bypass pump 6"

John Deere

set remainder of fencing

CRITICAL WATER LEVELS

CANAL - PUMP LOW 94.0' - 8.0'

CANAL - PUMP HIGH 95.4' = 9.4'

CANAL Aquadam - 98.6' = 12.6'

Lake Aquadam - 97.5' = 4.4'

15:00 - 16:00 remove portions
 of Beaver Dam

16:00 Turbidity samples

Lake SG3 = 0.57 - T = 4.7 NTU

Canal SG4 = 9.33 DM

12

Location PCS RA FB #1 Date VARIOUSProject / Client RR BRIDGE ABUT SAMMY

BM. SE ABUT PINELEV = 103.64 FT NLYD 1988

INST. ELEV.	ROD	ELEV.	LOCAT.	DATE	INITIALS+ NOTES
108.85	5.21	103.64	SECNR BM	10-301	DM 825
	8.72	100.13	NE CNR		
	3.69	105.16	NW END		
	8.73	100.12	NW CNR		
	8.66	100.19	SW CNR		
	3.43	105.42	BIKE SE		
	5.21		BM-SE		
108.60	4.96	103.64	SECNR BM	10/4/01	J-B 13:35
	8.48	100.12	NE CNR		
	3.44	105.16	NW END		
	8.48	100.12	NW CNR		
	8.42	100.18	SW CNR		
	3.18	105.42	BIKE SE		
	4.96		BM-SE		
108.52	4.88	103.64	SECNR BM	10-5-01	DM 12:30
	8.41		NE CNR		
	3.36		NW END		
	8.40		NW CNR		
	8.39		SW CNR		
	3.10		BIKE SE		
	4.89		BM-SE		

Location PCS RA FB #1Date VARIOUS

13

Project / Client _____

INST. ELEV.	ROD	ELEV.	LOCAT.	DATE	INITIALS+ NOTES
108.66	5.02	103.64	SE-BM	10-8-01	DM 10:30
	8.55	100.11	NE CNR		
	3.51	105.15	NW END		
	8.55	100.11	NW CNR		
	8.49	100.17	SW CNR		
	3.24	105.42	BIKE SE		
	5.02		BM-SE		
108.55	4.91	103.64	SE-BM	10-9-01	9:20
	8.43	100.12	NE CNR		DM
	3.40	105.15	NW END		
8A3 DM	8.38	100.12	NW CNR		
	8.38	100.17	SW CNR		
	3.14	105.41	BIKE SE		
	4.91		BM-SE		
108.62	4.98	103.64	SE-BM	10-10-01	DM
	8.50	100.12	NE CNR		7:30
	3.46	105.16	NW END		
	8.50	100.12	NW CNR		
	8.45	100.17	SW CNR		
	3.20	105.42	BIKE SE		
	4.98		BM-SE		

14 Location PSCS RA FB #1 Date 10-2-01
10-3-01
Project / Client _____

D. Maynard offsite 16:45

D. Maynard on site 7:45 (Fleet)
55°F 0-5 mph, clear waves - 0-1 ft.

8:20 Canal SG4 $9.14 = 95.14$

9:20 Lake SG3 $0.50 = 93.57$

9:20 Turbid @ SG3 - 3.4 NTU
" @ BG - 1.0 NTU

Survey RR @ 8:25

remove Beaver Dam 8:25 - 9:15

Place bypass pump pipes

13:30 Canal SG4 $9.00 (+86.0) = 95.0$ ^{NGVD}


place ramp on fabric
set bales + silt fence
clear bldgs + cobbles
from N. End Lake Aquadam
remove concrete blocks
from below bike bridge
DM

Location _____ Date 10-3-01 15
Project / Client _____

Jay Menner - Griswold.

check if end of
Dam Abutments can
be poured as 3rd
cast.
eg. rerol shear.
water stop.

Offsite 17:50
D. Maynard, John Hunt,
Fleet.



J. Behrman on-site ~ 7:10 AM

Clear ~ 60°F S. wind waves < 1.0'

B.H./Kurt - Feet

@ 7:15 Lake S.G. @ 0.48 = 93.55

@ 7:20 Canal S.G. @ 8.90 94.90

7:30 check-in w/ Gene St. Louis RR
leave Inspect. form for
C. Lemieux in his mail box.

silt fence / hay bales @ ramp
in place and functioning.

7:40 Loader running to move
discharge hose; A-dams. to top ramp

RR cars on Bridge; wait on survey.

8:20 Bike Path ok swept off dirt @ King.

wind has picked-up

laying bypass pump discharge hose
onto breakwater.

9:45 removing driftwood from
lake side A-dam footprint.

place lake sand over and
of breakwater by Bike Path Bridge
Fabric on-top.

10:35 collect H₂O @ Lake S.G.
and bkgrd. location

standard @ 0.03 vs 0.02

10:45 bkgrd = 1.6 NTU
Lake S.G. = 1.1 " "

11:30 broke Beaver Dam some more.
Remove large piece of driftwood
from T.B.

13:35 Survey Abutments w/ J. Hunt

14:25 set up to fill 1st. A-dam section.

15:00 off site

Location P6RA FB#1 Date 10-5-01

Project / Client _____

DMagyard on site 7:45
 55°F 10-20 mph, 0-5 waves
 Overcast

Fleet on site
 John Hunt.

complete FILLING
 of Northern
 section Lake Aquadana
 to 5.0 Feet.
 Place & FILL center
 section Lake
 AQUADANA

10:35 563 Lake = 4.56'

Beaver rebuilt
 Dam.

Project / Client _____

Pinhole - 3' up on side ^E
 9:30 Small leak in ^N2" ^W ^W ^W
 North Dam south end

10:30 leak expanded
 TO ~ 700 GPM

10:45 Two more pinholes
 Found along beam
 East side - many more
 found.

many additional holes
 Found on west side as
 well

11:05 collect
 TORBIDITY

563 - 9.8 NTU
 566 - 1.3 NTU

D. Maynard

11:15 set SILT FENCE
~ 30' upstream of
SG-3. (East)

Canal SG-4 = 8A3
@ 11:35

set silt fence east
of heavy equipment
access bridge.

set bedding + Fabric
place below RR Bridge.
Aquadam place 8" SBR PIPE below RR dam

Sta #2 SW CNR RR ABUT. 0.98

HI ELEV. = 101.17'

shoot N END Aquadam

reads 3.7 98.5 FT Elev. NGVD

Low spot @ S Jetty crossing
= 97.5

KEVIN GREENING

clear rubble below Damsite

cal PID TO 100 ppm IB
reads 100.9 ppm.

BG AIR 0.0

remove Beaver Dam again
(rebuild last night)

Breathing space 0.1 ppm

Grab - 4 samples - 0.5-0.8
ppm V.

upper 2' of material is

1-2' cobbles - angular
and 0.25-0.5' pebbles
some sand (F, M + C)

some areas have
logs, wood, block
rotten wood

Dry to saturated

14:45 put haybales with
SILT fence @ Lake

15:05 collect turbidity
sample upstream
of Lake SILT fence
(N 50' E of S63)

Turb = 11.02 NTU

15:05 S63 Lake = 0.45'

16:10 S64 Canal = 8.38'

Set canal
SILT fence +
Sor bent Booms
photos of site as left
off site 17:30

DM

on site 9:00 Fleet onsite
partly cloudy + 10-20 mph wind
1-2' waves 40-45°F

Clear boulders from
South end of Lakeside
Aguadon - (Near Bikepath)
(Dam placed on FILTER fabric
over stone Jetty)

10:00 AM Lake S63 = 0.40-0.45

S63 Turbid = 1.1 NTU

B6 Turbid = 1.8 NTU

NOT pumping by pass yet

Turn center Dam +
place @ S. end Lake
Fill South Lake Dam.

Place + Fill
Center Dam

DM

Location P6C5 RA BK #1 Date 10-8-01

Project / Client

D. Maynardcanal 564 - 8.36 @ 13:40
86 + 8.36 = 94.36 FT NGVDBeaver filled pipe inlet below
aquadum with MILTOL

w @ canal Aquadum

seepage - NONE through dam

height of canal Aquadum - 3' 10"

Alignment - OK

1/2" water through pipe

4' 5" on upstream side

3' 10" on downstream side

3' Below X-Beams

Bypass pump inlet - water depth

inlet depth F.B. Water surface - 2' 10"

inlet Height above Bottom - 3.0'

inlet Bottom elevation \approx 89.5
@ inlet FT

Lake side Aquadum height

@ end of Dam = South Dam #3

Alignment = GOOD

17:15

DM

Location P6C5 RA BK #1 Date 10/8/01

Project / Client

D. Maynard10/9/016" Bypass pump working well
Discharge clear onto
stone Jetty
Joint leaking under bite
Bridge - will add
gasket tomorrow

off site 17:45

10-9-01

onsite 7:00

38°-60°F 0.5 mph 0.5 wave
Clear

Calibrate OUMI



reads 100.5 on 100 ppm RB

B6 AIR 0.0 ppmv

start up bypass pump
17:15

canal 564 = 8.20 @ 7:45

SOIL Sample Locations



Sample #	Location	Elevation	PID (PPMV)
①	~6' W of SW Abut.	~93.5 F.M.P.D	0.0
②	~10' W of SW Abut.	~94 F.M.P.D	0.0
③	~6' W of NW Abut.	~93.5	0.0
④	~9' W of NW Abut.	~93.5	0.0
⑤	~14' W of NW Abut.	~93.5	0.0
⑥	~15' W of SW but	~92.5	9.2
7	~3' W of NW Abut	~93'	0.0
8	~8' SW of NW Abut	~93'	0.0
9	~8' SW of NW Abut	~92	0.0
10	~12' SSW of NW Ab	~93	0.0
11	CTR + 10' West	~93	0.0-0.1
12	3' S of CTR + 10' West	~93	0.9
13	6' S of CTR + 8' W	92-93	0.0
14	10' S of CTR + 12' W	92-93	0.0-0.5
15	~15' W + 5' E of SW AB.	92-93	0.0
16	~15' W of SW Abut	92-93	7.4
17	CTR + 12' West	~91-92	1.6
18	CTR - 5' S + 10' W:	~91-92	3.0
19	10' W of SW Abut.	~91-92	0.9
20	~12' W of SW Abut	~92-93	0.1-0.3
21	~17' W of NW, CR SW	~93-93	0.1
22	~7' W of SW Abut	~91-92	0.0
23	~15' W of SW Abut	~90'	0.5

SOIL Description

Black Sat. CS + FS, sm gul, SILT, LIT organics

Black Sat. ang gul + cobbles, wood, sm SW, LIT SILT

Same as above

Same as Above

Same as above

Black Sat Coarse + Med sand.

Slight odor of tar

Black Sat ang gul + CS, smms, FS
SAA.

Tan Sat. Fine Sand

Black Sat ang gul + CS, smms, FS
SAA.

SAA

Tan Sat Fine Sand

Black " " "

Black Sat ang gul + CS, smms, FS

SAA w/ faint odor of tar

Black Sat. F.M. Sand, some gul

SAA with FILL - tar odor

SAA NO ODOR

B.M. Sat on mt + CS on ang gul

Black Sat ang gul + FS

B.M. Sat CS + MS + FS

Grey Sat CS + FS

excavation of South end + N end
upper 4' of material is
primarily Angular Boulders
+ cobbles, some wood/Logs
some broken med + cse sand, little silt

8:00 PID breathing zone = 0.0 ppm
South end sheer on GW, no PID response
no odor - Biological? old
excavation Elev ~ 93 FT create Bams?

Beaver plugged 8" pipe below
RR Bridge aquadam again
(in spite of it being capped)

8:15 - Lake SG3 = 0.36'
End-of pipe SG3 Turbidity = 10.5 NTU
BG = 1.5 NTU

9:00 PID AIR Breathing 0.0

Used FH Riprap + soil
from upper 4' to Build out
ramp - exceeded Fabric in some
areas.

RR Aquadam alignment OK
on ~~the~~ seep in 16 PM @ pipe
~ 8:30 TOP 3' Below I Beams

9:15 Canal SG4 8.6 - 8.24
pm

10:15 Discharge check - OK

10:40 Bypass pump turned off Dam
not pumping to full
efficiency - inlet not
clogged.

10:45 AIR Breathing 0.0

Bypass pump section lines OK
10:45 SG4 Canal 8.22

Dry portions of N+S excavation
walls stable @ ~70° slopes

11:15 - bypass pump working
again.

9A NTU - Collect turbidity sample
from pipe outfall

Location PSCS RA BK1 Date 10-9-01
 Project / Client D. Magnard

11:00 - SOILS w/ PID 9.1 ppm
 John Hunt immediately
 phoned THOR. Left
 message - placed 14oz
 in labeled Mason Jar on ice (16 GRAVIR)
 excavation stopped
 sorbent pads placed to
 soak up GLight sheen
 North area with contaminated
 soils isolated by
 SOIL Berm from dewatering
 Pump + Sump.

rotate + place Northern Aquadam.

11:55 refuel sump pump
 infiltration filled Northern
 excavation - sorbent pads
 placed at outlet
 No sheen in sump pump
 Discharge area DM

Location PSCS RA BK1 Date 10-9-01 33
 Project / Client _____

pads not getting Filled - 12:25

12:25 Canal @ 8.17 SGA

Top of 6" intake 1.5' B.W.S.

12:30 Total seepage past RR
 ~ 2-3 gpm

13:30 re-start excavation
 on North end, where
 contamination was not
 seen.

13:35 SGA Canal 8.12'

13:50
 Verbally instructed by THOR
 to continue investigation
 of extent of contamination
 Not more than 5 GYS
 + place SOIL on Poly.

DM

14:00 N end excavation
0.1-0.5 BG AIR PID
(Down wind of excavator)

Excavate N. End cribbing,
Cribbing is 10" squared
beams set in cut grooves
mortised tendon with
~ 10" x 1" diam IRON BOLTS
(Round w/ square heads)

Cribbing Filled with approx.
1' diam ang. stone

15:10 NO seepage
below RR Canal Aqueduct.

1

D.M.

14:40 SGA Canal 8.08

15:40 SGA Canal 8.04

16:00 - Air breathing - 0.0
in excavation

PID + smell check of
excavation soils - NO
indication of Contamination
above 92'

5 #3 buckets put on Poly -
mostly wood + 1' ang stone.

16:20 BYPASS pump off.

concrete on North abut
^{spc} extends 4' west

Dam should should move
5-6' west. pour concrete to
between CRDS (notable
compaction)

36

Location

PSCS RA BK1

Date

10-9-01

Project / Client

D. Maynard

Lakeside Aquadams
 Alignment good
 NO seepage
 NO water
 retained

S. DAM 3.1' high

M. Dam 3.0' high

N. Dam 2.2' high

Corten Stock pile wrapped

Ramp extended onto beach

beyond 615 fences
 + filter fabric

~ 10' Downhill

ON beach (filled

From Dam - temporary

stock pile) DAM

at 10:10
 10:10

Location

PSCS RA BK1

Date

10-10-01

Project / Client

D. Maynard

on-site DMM, Mike Smith
 Fleet

cal. OUM-2 TO 100 ppm TB
 reads 104 ppmv

BG 0.1-0.0 ppmv

air temp. 55-65° 0-10 mph H
 waves 0-0.5' overcast

Conal stat. gauges 64-8.01
 @ 8:110

Turned off 6" bypass
 pump

inlet 4.5' H₂O TO bottom
 top of suction = 1.3'

0.5' intake hose

 $4.5 - 0.5 - 1.3 = 2.7' \text{ clear}$

DM

8:15

Slight sheen in discharge
area.

8:20

water in excavation
~16" B concrete @ 95.2

setting up pumps

Breathing space pip 0.10, 11mV

8:30

collect 5 bag headspace
samples from ~4 c4 pileexcavated during last 15 minutes
of work on 10-9-01

pH readings - 1.9, 3.2, 5.1, 3.6

entire pile put on
polyencapulated stockpile

8:45

sump pumps still being worked
on.Note concrete step on north
Abutment poured over
wooden cribbing

DM

excavation pumped down
by ~9:30

2 → 3" pumps running.

John Hunt - mentioned
lack of silt fence on
bottom of ramp. I told
Bill MacFarlane +
reminded him of
requirements in plan.
He chose to leave it as
is. - easilydifferentiated
material from
original beach.ordered additional silt fence
+ placed around ramp DM.

40

Location PSCS RA FB#1 Date 10-10-01Project / Client D. MagrardWeir Layout - Station 1

Bson SW Abut. TBM = 100.19 read = 3.64 IH = 103.83

Read Elev. Descript.

14.08 89.75 Base of Excav., S end.

13.43 90.40 Base of Ex, CTR

13.51 90.32 Base of Ex, N End.

9.53 94.30 concrete step off N. ABUT.

S.B. check excavation depth 12:00

Rod	Elev.	Desc.
3.64	100.19	TBM
12.85	90.9	crib @ S. end
13.25	90.6	eye. C S. end encr.
14.	N 89	mid exc. 2 S. of C
15.19	88.5	mid to N
15.2	88.5	N. end
10.66	93.07	Top of cribbing - NW CMB

DM

Location _____ Date _____

Project / Client _____

Design Base 88.510:15 - silt curtain in
canal Bent over - pulled
back into placeDifference between
E + West about ≈ 3.5
E/W 4.
DM

11:35 8.03 56 #4

HI		HI
100.19	103.73	103.7
3.64	13.25	15.2
103.93	90.58	88.5

DM

PSCS RA FB#1 Date 10-10-01

D. Maynard

check soil from hole
only Black scoops
checked - nothing
greater than 5 ppm ✓

44
44
44
samples
tested

anything > 3 placed
on plastic.
~ 40 cr total

significant flow entering
Northend.

excavating 93-98.5
mixture of stone fill
on NTS + mt CS sand in center
of excavation.


some layering in
sand

16:10 Lake 563 = 0.28
3.9 NTU - Lake turbid @ 563 + 20' w
6.4 NTU - BG turbid.

DM

NO Bypass pumping since 8:10
16:20 canal 564 8.03'

E. edge Bikepath
Bridge is 8'10" from
south abutment
and 4'10"
from N. Abutment



DM

Location PSC6 RA BOOK Date 10-11-01
 Project / Client D. Maynard

on site 7:45 AM, Fleet
 John Hunt

50-70°F 10-15 mph wind
 partly cloudy

cal 0.1m-2 to 100ppm VB
 read 102.5 BG-0.0

8:35 screened entire
 excavation air —
 0.0 ppm V on PID

8:50 564 - Coral 8.08'

11:30 PID excavation
 0.0-0.1 ppm V

12:00 Place Fairy
 Poland Photos
 Excavation - 5' 2" x 12'

12:15 check PID H₂S
 of 3 samples from
 last 5 yds excavate
 3.1 ppm, 2.9 ppm, 7.6 ppm

compact 1st L₁ (0.5')
 test @ southern end = 89.6%
 test in center = 89.2%
 test @ N END = 91.2%

set 4 stakes
 northern stake 17.5' W
 of North Abutment
 (8.5' W. of E Edge Bike Bridge)
 Southern STAKE
 16.5' off S. Abutment

46

Location

PSCS RA BOOK 1

Date

10-11-00

Project / Client

D. Maynard

Various

RR Bridge Abutment Survey BM=103.64 FNUCUP

Inst.

Elev.

ROD

Elev.

Locat.

Date

Initials
+ notes

108.67

5.03

103.64

SECUR BM

10-11-01

8:25

8.55

100.12

NE CUR

DM

3.51

105.16

NW END

8.55

100.12

NW CUR

8.50

100.17

SW CUR

3.25

105.42

BIKE SE

5.03

BM-SF

108.53

4.89

SW CUR BM

10-12-01

8.41

100.12

NE CUR

DM

3.37

105.16

NW END

8.41

100.12

NW CUR

8.35

100.18

SW CUR

3.11

105.42

BIKE SE

4.89

BM-SF

108.67

5.03

103.64

SWC. BM

10-15-01

8.54

100.13

NE CUR

DM

3.51

105.16

NW END

8:00

8.55

100.12

NW CUR

8.49

100.18

BIKE SE

3.25

105.42

BM-SF

5.03

Location

PSCS RA BOOK 1

Date

D. Maynard

47

Project / Client

compare elevations to

10-1-01 survey on Page 8

Inst.

Elev.

ROD

Elev.

Locat.

Locat.

Inst./Date

108.71

5.07

103.64

SECUR BM

10-16-01

8.56

100.12

NE CUR

DM

3.56

105.13

NW END

8:30

8.59

100.12

NW CUR

8.54

100.17

SW CUR

3.30

105.41

BIKE SE

5.08

BM-SEC.

108.73

5.09

103.64

SECUR BM

7:35

8.61

100.12

NE CUR

10-17-01

3.58

105.15

NW END

DM

8.61

100.12

NW CUR

8.55

100.18

SW CUR

3.32

105.41

BIKE SE

5.09

103.64

BM SEC.

108.67

5.03

103.64

SECUR BM

8:30

8.55

100.12

NE CUR

10-18-01

3.52

105.15

NW END

8.55

100.12

NW CUR

8.49

100.18

SW CUR

3.25

105.42

BIKE SE

5.04

BM SEC

48

Location

PSCS RA FB1

Date

10-11-01

Project / Client

BM on SW Abut TBM = 100.19

Red reading on TBM = 3.62

Elev. INST. Elev = 103.81

ROD Elev. ROD Description.

89.88 13.93 S End ~ 10:30 pm

89.48 14.33

89.54 14.27

88.84 14.97

88.82 14.99

88.73 15.08

91.62 12.19 NE

93.16 10.65 SE

93.19 10.62 SW

92.97 10.84 crib SE

91.52 12.29 crib NE

103.81 3.62 TBM 11:45 am

88.09 15.72 S. End

88.69 15.12 TOP of timber crib ~ 10' from S. End

88.43 15.38 20' from SE

88.77 15.04

88.56 15.25

88.55 15.26

clean up corners + place fabric.

Location

Date

49

Project / Client

Message from Karen.
EPA afternoon 10-10-01
and AM 10-11-01

617918 Provide updated schedule
1437 Jean - estimate increased
41813 RIP RAP Co's

Due to moving
Down -

Onsite material
OK if screen

~ 10:20 collected 4 bags of material


from ~ 20 CY below

pin readings Bottom of pit -


North 3.4 Final cleaning
South 3.4 ~ 10' - 88.5
East - 1.8
West - 2.5

Down

50 Location PSCSRA FBH Date 10-11-01
 Project / Client D. Maynard



Location _____ Date _____
 Project / Client _____



52

Location

PSC6 RA FB#1 Date 10-11-01

Project / Client

D. MAYNARD

South

Boulders
+ cobbles

LS

93

Rm 6055

~1' 0"

~94'

90.5

12" BLDG
+ FINE SANDFINE COBBLES
LAMINATED F, M + CS

50'

Location

Date

Project / Client

29'

FINE COBBLES

ANG
Boulders
+ cobbles
5M SAND

RNDL

54

Location

PSCS RA FB#1 Date 10-11-01

Project / Client

D. Maynard

7 TOTAL Truckloads
sub base Delivered.
~ 15 TON LOADS

sub-base upper lift Trucked
South end 1/3 rd
92.1%

87-88% Fst Pass -
recompacted.

90.8% and 91.9%
N end CTR

16:50 Lake SG-3 = 0.23

Turbid- 20' W of SG-3 -3.3 NTU
BG. 1.6 NTU

10/12-01 ROD ELEV HIGH
OK 13.190581 end, E CUR -LOW
3.58 TBM end +.08

Location

PSCS RA FB#1 Date 10-12-01

Project / Client

D. Maynard

onsite 7:25

cal. PID re 103 ppm/ton
100 ppm/B

BG 0.6

Draw water from
excavation +
recompacted

Design
West 91
East 90.5
CTR 90.75
Shoof TBM sub ABUT
NOD = 3.58
abut Elev = 100.19

Mat Elev = 103.77

NOD	Elev	LOC	+ High - Low
12.92	90.85	CTR SEND	+35
13.10	90.67	E CUR SEND	+17
12.82	90.95	W CUR SEND	+05
12.99	90.78	CTR CTR	+28
13.31	90.46	CTR E	-04
12.81	90.96	CTR W	-04
12.88	90.89	N end W	-11
13.05	90.72	N end CTR	-03 DM

P505 RA FB#1

Date 10/12/01

V Maynard

Flev. ROD A HI 103.77

100.73 13.04 -.02

CTR End

100.70 13.07 -.05

CTR CTR

check - PID in hole ~ 4:00
 0-0.4 (exhaust smell
 from pumps)

BILL - GRIZZLY SCREEN

RRAQUA Dam alignment
 top 3.0' B I Beam good
 retained H₂O N/10 - 12" - 1/2" leaks minor seep @ pipe.

9:30 563 Canal - 8.16'

1/4" cap per min.

Bypass inlet 1' 3" BWS
 screen of inlet. 2.9 F ABOVE bottom
 Turn on bypass 9:35

Floating curtain working
 well.

10:30 564 - Canal - 8.12

12:30 564 - Canal - 8.03

12:30 Shut Down pump

DM

after Grading

By pass
 Vent. Yellow + Green
 Primelines

Press Button + Hold
 Turn Key - OIL pres
 400 KPA

1500 RPM for prime

Increase to 1800 RPM
 after prime.

9:50 563 Make level
 0.35'

Discharge pipe turbid = 7.0 NTU
 B.G turbid = 0.9 NTU

DM

Top shut down
 reduce throttle
 + turn key

Location P6C6RAFB#1 Date 10-12-01
 Project / Client D. Maynard

71.0' gravel past forms
 for base except
 SW + SE CNRS

and cribbing @ NW corner.

Base 15 5' Long
 to allow 50' stem

univ. of Archaeologists
 on-site.

10:15 PID check in hole
 max 0.4-0.5 ppm

BG air near pumps
 above ground = 0.7-1.1
 ppm

0-5 mph wind, 55-65°F
 0-0.5' waves overcast

11:35 check PID in hole 0.5-0.6
 0.4-0.5 BG away from excavation

DM

Location P6C6RAFB#1 Date 10-12-01
 Project / Client D. Maynard

11:35 564 - Canal 8.07'

11:30-14:00 14:30

wait on historical people
 to photograph
 excavation prior
 to shoring up slopes.

Dr. ~~D~~ JOHN CROCK
 656-4310

13:45 BG Air 0.5-0.6 ppm
 PID in hole 0.3-0.7 ppm

Lake side Dams

Alignment good -
 No water retained
 S. Dam 3.3' high
 M. Dam 3.0'
 N. Dam 2.2' (retilled)

3rd Slump off 15:50

DM

onsite 7:15 Fleet/st 6M3000/2

WL in excavation before
pumping ~ 94 FNGVD

pump 3, 3" pumps 6 AM - 7:45
TO remove all water above
sub-base - fully dry @ ~ 8:00

Apex Dam below RR tracks
Leakage < 1/4 cup/min @ pipe

3.0' B.I Beam
Good alignment

7:30 1.3' H₂O retained

7:30 SG4 Canal stage = 8.23
(94.23 FNGVD)

Floating silt curtain OK

Bypass intake 1.3' BWS
- 3.2' above
Bottom

7:50 cal. OUM PID TO 100 ppm IB
reads 100.1 ppm
BB Air @ trailer = 0.4 - 0.5 ppm

8:00 check excavation
breathing zone - 0.1 - 0.3 ppm
except within 6' of pumps,
0.9 - 1.3 ppm in areas w/ exhaust air
cobble landslide in SE CNR -
~ 1/3 cu over weekend

8:20 - 6" bypass turned on.

WL in Lake - SG 3
below 8.2' (buried portion
of gauge)

8:25 by pass outfall turbidity
bypass = 5.2 ntu
Background = 1.1 ntu

Lake Dam 5 - Alignment OK
No water - 5 Dam 3.5', m Dam 2.5', N Dam 1.8'

60-65°F 0-15 mph wind, ^{0-1.0'} ~~0-3' waves~~
over cast + showers

9:30 inspect slab re-enforce
Rein. types + placement + ties ok
clearance to edges
3.5 - 4"

N 10:00 AM TBM SWCNR RPA Bat = 100.19
ROD = 3.64 Inst. Elev. = 103.83

ROD	ELEV.	Side	Ref.	Send
13.18	90.85	E side	FORM	Send Base
11.65	92.18	OK	"	ref. CTR $\Delta = 0.3$
11.36	92.47	"	FORM	CTR $\Delta = 0.3$
11.63	92.20	OK	"	ref. N end $\Delta = 0.31$
11.32	92.51	"	FORM	N END $\Delta = 0.72$
11.58	92.25	w. side	ref.	N end $\Delta = 0.72$ ~ 0.5"
10.86	92.97		FORM	N END
11.72	92.11	OK	ref.	CTR $\Delta = 0.96$
10.86	93.07		FORM	CTR
11.68	92.15	OK	ref.	Send $\Delta = 0.77$
10.91	92.92		FORM	Send

11.68 92.15 ref NW CNR
Spec. TOP of concrete slab = 92.5 FNGVD
Spec. TOP of steel = 92.17

5T. GMSWOLD 4000 PSI Spec
per 10/5/01 submittal

13.7% cement
1.5% Fly ash
6.9% H₂O

34.2% sand
43.7% 3/4 stone

2.8 - 3.3 oz/cy MICRO AIR

6 - 8 oz/100 # cement Dosalem 65

3" max slump for Footing

Water/cement ratio = 0.5 per
submittal.

2mm note: 0.6 ~ 4500 psi @ 28 Day
per 3 test

Max Slump w/ plasticizer = 7"

5 CYLINDERS test @ 3, 7, 28
(get six)

Test / blood SWCNR CML 11.36 R end
after 2nd look = 92.47

Location PSCS RA FB# Date 10-15-01
 Project / Client D Maynard
FOOTING

check air-breathing zone in
 excavation - 10:30 - 0-0.3 ppmv

SGA - Canal @ 8.20 @ 10:35

SGA - Canal @ 8.15 @ 12:00

SGA - Canal 8.10 13:35

SGA Canal 8.07 15:15

pump truck #900/32 (A33)
 on-site 13:43

2nd Truck #68 on-site 15:00 - Done 15:20
 Full of water

WT SLIP 14:01 time

water added - hard to read ²⁶/₂₀₋₃₀
 due to slope
 Placed to - 3' soft clay Slump = 4" ²⁰⁻³⁰/_{gal}

3rd TRUCK #67 - initial ~ 0 Gal on
 added ~ 10 gal add ~ 8 gal Gauge
 mixed @ 14:21 on-site 15:25
 Done 15:45

placed 3' soft CTR to ~ 6' not CTR

Location PSCS RA FB#1 Date 10-15-01 65
 Project / Client D Maynard

concrete Base placement

Truck# - Arrive - int H₂O on gauge.
 1st 77 14:30 2 gal @ 150 gal. total
 7.5 CY - Batched 13:50 (to 150 gal)
 ticket #611454

5% AIR. per 6Y. 6M6000

Mix No. 196

Sand 10800 # Micro Air 21
 5th GVL 23650 Dura GS 275
 Type I int 4090 No water
 Ash (4600-4090) = 510 added on-site
 Total wt - 28250 H₂O - 203 gal
 = 40784 gm 16894

Load emptied 14:50

ratio water = 0.42 cmt = 14.5%
 total = 10.0%
 cmt = 10.0%

Placed - SW CTR 0-6' N
 SW CTR 0-18' N

4th TRUCK #96 on-site 15:52

int. H₂O < 0 mixed 14:32

Added water - 6-10 gal..
 Done - ready 3 Gal.

Placed 16' N of CTR to ~ 6' S of
 new

66

Location PGCS RA FB #1 Date 10-15-01

Project / Client

D. Maynardconcrete Footing placement5th truck #97 on-site 16:15
+ Logstart H₂O = 0 galLeaving H₂O tank

placed in North end. (placed 16:25) mixed 14:47

check concrete Elev. -

west side CTR Rd = 11.35

inst. Elev. 103.83

103.83 - 11.35 = 92.48 OK PM

D. MAYNARD 10-16-018:15 - cal. OUM #2 PID to 100 ppm B
- reads 100.2, Bg 0.5-0.6 ppm V50°F 0-10 mph - 0:0.5' wave
partly cloudy8:50 excavation PID
Breathing space 0.2-0.3 ppm V

DM

Location

Date

10-16-01

Project / Client

RR Bridge aquaduct alignment
Peak 2 1/4 caplain
height 3.0 F B I Beam
retained H₂O 1.0'

9:00 Cond 564 - 8.07'

Floting Silt curtain + Boom working

Bypass pump inlet. 1.4' BWS
(NOT Running) 2.9' Above BotPolyencapsulated stock pi
8' base x 40' base
x 4' high.

Vol

~ 24 cu yd

overnight up to ~ 93.5
20 minutes to demitTOLD John Hunt that we will
polyencapsulate soils with
Elevated PID readings in Area
in accordance with Section 3.4
work plan.

Location

PSCS RA FB#1

Date _____

10-16-01

Project / Client

D. Maynard

Spec Base of RIPRAP = 92.5

Location

Date _____

10-16+10.

Project / Client

$$ROD @ TO Slab = 11.28'$$

1" ~ 10

Inst. Elev. 10

PID in excavation @ 17:30
= 0.4-0.5 ppmv.

estimated
required Riprap Volume estimate $\times \frac{1}{\text{factor}}$

$$(25' \text{ wide} \times 50') - (10 \times 15 \times 0.5)$$
$$\sim 1250_{CF} - 75 = 1175_{CF} \quad \text{MVA}$$

MAX $1175 \text{ CF} \times 1.5 = 1763$
NEED $1763 - 650 \text{ CF}$

estimated available on-site
material suitable for riprap

Stock Piles

$$\frac{1}{2} \times (25 \times 7 \times 3') = 263 \text{ CF}$$
$$V_2 \times (30' \times 8' \times 4') = 480$$
$$1 \times (12' \times 60' / 1') = 720$$
$$\frac{1}{3} \times (25 \times 13' \times 5') = 541$$
$$1/2 \times (40' \times 5' \times 3) = 300$$

Have
28-43CY

say $\frac{1}{3} - \frac{1}{2}$ waste
stone =

7300 CR

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Only

Following
Steps

10

$R = 0.5$ $G = 95.0$
cut 2.5

Boulders

trees
above 21000 ft

~~Ref 1~~

Breakwater

$\times R = 9.30$ GSE = 9
cut 2.1

$R = 0.10$
 $\times GS = 93.7$
 $cut = 1.2$

x 9.80 GSE = 94.0
Cut 1.5'

25' 7056m

$\bar{X}_R = 9.63$
 $GS = 94.2$
 cut 1.7'

$R = 8.9$
 $X_{ES} = 95.0$
cut 2.5

Location PSCSRA FB #1 Date 10-16-01
 Project / Client D. Maynard

14:35 8.09' @ SG4 Canal

Steve Mangione + Karen
 Lumino - on-site
 ~ 14:15

~ 25', ~ 50' W of gate in RR
 fence + seawall, and
 ~ 100'. (Due west of MW21A+B)

Dig holes - No evidence
 of contamination to
 visual or olfactory
 ~ 1 FB BG5 e.g. ~ 92.5
 (~ 0.5 - 1 FB water FNG-1D
 surface)

Put samples in gloves for PID at 3
~~PID Hs of 3 samples~~
~~Black anaerobic something~~
~~solid.~~

BG Glove = 5 ppm
 tests not conducted. DM

Location _____ Date _____
 Project / Client _____

string test P21A+B
 TO ~ 7 FB BG5 - NO
 stain or odor on string

Lake side weir

NO water - good align
 N end - 1.8'
 M. middle - 3.0'
 S end - 3.5'

16:50 Lake SG3 = 20.
 2.0' wet SG3 Turbid = 9.4 NTU
 BG = 4.3 NTU
 (bypass not run today)

onsite 7:00

7:45 - S64 canal - 8.12'
start-up bypass pump

bypass intake 1.3' BWS, 3.0' both
Hoses/couplings OK
floating silt curtain boom/sweep
working

RR Bridge Aquadum

good alignment - 3' b. A Beam
~1' water. < 1/4 cup/min leak

S end excavation -
more sand washed down

SECAR undercut ~ 12" below
Marble Blar

inspect rebar - west side stem
Found 5 w/ 7" or 9" spacing -

From South #4, 15, 22, 26, 51

mostly corrected 10-18-01 by seeing
placing offices from E side DM

8:15 - S63 lake stage < 0.2'
outfall pipe turbid = 5.1 NTU
BG turbid = 4.1 NTU

Lake Aquadum Align. OK
NO water N=1.7, M=3.0, S=3.4

VTT testing called
1st cpl. break on
slab = 2650 PSI -

DM said OK to strip forms from
Footings

move 30-35 CY soil to Area 3
in polyencapsulation (includes
~ 4 CY below poly).

Material is considered
non-hazardous based
on PID readings - previous
analysis at site soils, OK as
+ appearance.

DM

cal. PIDOUM-2 TO 100ppm IB
reads 99.5 ppmv B5-0.5 ppmv

40 50-55°F 10-30 mph, 10-15 waves
cloudy-showerers

10:20 PID in excavation
0.2-0.3 ppmv

10:25 Canal SGA up = 8.04

~ 60 CY concrete (minus crest) say

70 CY subbase (7, 14 ton trucks)

actual 20 CY

40 CY subbase around footing
estimated

DM
10-18-01

+ 160 CY - imported ~ 140 CY

soil removed on 10-17-01

~ 30-35 CY polycapaculated soil
and TWO 14 ton truckloads of
screened soil (sand)

e.g. 30 CY of screened soil.

70-75 CY removed.

DM

spec top of RIPRAP = 94.0' (1.5' thick)
top of footing = 92.5'

10:50 turned off Bypass pump

15:00 3/4" st. 6" wood plant mix
delivered - visual inspection
on truck - OK

16:15 2nd load ~ 10 creach

at A' 11 - additional 100 CY
at Base on East

6 1/2" TO STEEL BASE

Proposal by concrete
contractor refused

alternative 1 1/2" bevel
on east side instead.
ADDED 2x4" noted at
1 1/2" BEVEL on 10-18-01

DM

clean Base of stem concrete
check re-enforcement

Bar #5 From South end

#9 (From 6) rebar (1st Bar after
end abutment - east side too high

RAD TO ~~OK~~ ^{Down 2"} ~~to bend~~ ~~at cut~~ - 4" From

#8 Bar (to south) splice

#9 Bar Bent south to within 5' abutment

#10 Bar, E side, 1 1/2" too high,
had to bend splice Bent Down

#12 Bar - E side - 1/2" too high - OK
For 3" cover

#23 Bar 9 1/4" From #24 - East side top
OK

#28 Bar 8 3/4" from #27 at top - E side
OK

West side separation @ sluice
(to wall) # 35, 36, 38, 39, 41 + 42
4 1/2 - 5 1/2" clearance - OK

AM

8 verticals in end abut - south
Farthest North w/ 4" separation

sluice way from Bars
35 - 44 (from south 4)

#51, West side top is 9 1/2"
From #50 - OK

#55, 9 1/4" From #54, OK

N. abutment 7 verticals -
#70 - 76

Abutment re-bar ~ 0.5'
Low (see pages 78-80)

corrective action #5 stirrups with 2'
construction over top spliced onto
change #7 bars (verticals)

Base Form = 4' 10" - 3 1/2" top

4 1/2" depth to rebar East side ^{4 1/2"} _{bottom} West

check

ROD	Elev	Locat.	
11.17	92.48	SECUR FOOTING - SWEET	
6.91		Rebar #1	
6.36		#2	calc
6.45		#3	critical
6.39		#4	rebar elevations
6.40		#5	ABut @ 98
6.30	97.25	#6	98.0 - 0.33' down
6.32		#7	97.67'
6.33		#8	HI - Elev
7.26	H Fixed	#9	103.65 - 97.67
7.33	H Fixed	#10	5.98 ± .04
7.44		#11	Rod 5.94 - 6.02'
7.40	H OK 0.04'	#12	Crest 96.5'
7.43	H OK 0.01'	#13	96.5 - 0.33' down
7.44		#14	96.17'
7.42	H OK 0.02'	#15	103.65 - 96.17
7.46		#16	Rod 7.48 ± .04
7.52		#17	7.44 - 7.52
7.46		#18	SLUICE
7.52		#19	Rod 9.44 - 9.52
7.49		#20	
7.49		#21	
7.45		#22	

DM

check

ROD - Elev	Location	ROD	Elev.	Loc
7.48	Rebar # 23	7.56	Low OK	46
7.45	24	7.47		47
7.47	25	7.57	L OK	48
7.46	26	7.56	L OK	49
7.49	27	7.52		50
7.51	28	7.49		51
7.53	L OK 0.01'	29	7.52	52
7.50		30	7.46	53
7.53	L OK 0.01'	31	7.46	54
7.48		32	7.46	55
7.47		33	7.47	56
7.52		34	7.43	57
9.51		35	7.45	58
9.51		36	7.47	59
9.62	Low OK	37	7.43	60
9.66	Low OK	38	7.46	61
9.61	Low OK	39	7.49	62
9.63	Low OK	40	7.46	63
9.59	Low OK	41	7.46	64
9.57	Low OK	42	7.42	65
9.57	Low OK	43	7.45	66
9.57	Low OK	44	7.49	67
9.57	Low OK	45	7.44	68

#6 temp steel to be placed on top - max 0.06' low

DM

ROD	Elev.	Locat.	
7.49		69	
6.46		70	
6.49		71	
6.47		72	
6.48		73	
6.51		74	
6.50	97.15	75	
6.47		76	
11.13	92.52	NW CNR FOOTING	
7.15	96.50	WEST FORM RR#76	
7.14		#70	
7.15		#65	
7.16		#55	
7.15	-	#45	
7.17	48	#35	Fixed
7.16	47	#20	Fixed
7.15	-	#20	
7.14		#10	
7.19	96.46	#1	Fixed
3.46	OK	TBM (100.19 FINGED)	

DM

10:30 Turn on bypass pump

40-50°F 15 MPH wind 0-4.5' waves
Partly cloudy - clearing later.

Lake side Aquadams

N. Dam - Lost water - Flat

M. Dam - 2.8'

S. Dam - 3.4'

No water impounded - All good OK

11:55 SL3 Lake < 0.2'

bypass outfall turned = 7.3 MTH

BG turbid = 7.1 MTH

Bypass pipe / fittings OK

+ outfall

Sump pump pipe fittings

intake & outfall

OK except leak @ pump on outfall

RR Aquadams - No leak - OK Any

3' below T Beam 11-12" DM H2O

PSCRA FBAL

Date 10-18-01

D. Maynard

12:00

canal SGA $W = 8.02$
bypass pump. Fanned offBeams, sweeps +
Floating curtain OKBypass pump intake 1.3' BWS
3.0' above bottomHaybales fences -
west side OKEast side - some sand spilled
N $\frac{1}{2}$ cr. necessary
for concrete + wheel
truck access

Depth to rebar - west side

5

5" @ Base TO $3\frac{1}{4}$ " - 4" @ top

Due to Boring Base

Being $1\frac{1}{2}$ " TOO WIDE

DM

36 Guides delivered

 $6' 5" \times 2' 2\frac{1}{2}" \times 5\frac{1}{2}"$ 0.1mm

Rappaport

15:45

supervise +

FOR ADAM

FOR ADAM Kane

L.C. Maritime

Museum

475-2022

Charlotte

482-6694

To be installed with
bolts through plywood
and wire below
through tabs -
(no post 2" below
surface)6" $5\frac{1}{2}"$ cover over
re rods on S. ENDconnected with
spliced ^{#7} temperature
steel. TO 5" or
less. $4\frac{1}{2}"$ - 6" clearance on N. End
south abutment extended 2"
Total stem length = 60' 2"

DM

PSCS RA FB #1

10-19-01

D. Maynard

10-19-01

TBM = 100.19 - SWRRABUT ROD = 3.47

Inst. Elev = 103.86

ROD ELEV LOCATION

1/2" Tol.

Top of chamber 96.5 crest

7.11 96.55

SECNR - E

7.19 96.47

SE CTR, S of LAKE

7.17 96.49

NE CTR N " 10

7.11 96.55

NE CTR

7.15 96.51

SW CTR

7.15 96.51

SW CTR

7.16 96.50

NW CTR

7.15 96.50

NW CTR

Specification 96.50

ROD TBM = 3.62

Inst. Elev = 103.81

10-19-01

ROD ELEV OFF

SPEC.

LOCATION

3.62 100.19 103.81

TBM SW

6.22 97.59

97.67 TOP Rebar #1

6.27

#2

6.27

#3

6.31 97.50

#4

6.23

#5

6.22

#6

6.24

#7

6.27

#8

connected
traversed
w.o. 1"

↓

PM

some 3/4" Fibers in concrete

10-19-01

ROD	ELEV.	OFF.	SPEC.	LOCATION
9.33	94.48	✓	94.50	S. TOP SLUICE steel
9.34	94.47	✓	94.50	N. TOP SLUICE steel
6.23			97.67	TOP Rebar #70
6.18	97.63			#71
6.18				#72
6.24				#73
6.28	97.53	corrected		#74
6.23				#75
6.25				#76

Sluice stop Log Frame held w/
two 1/4" bolts each end into
bulkhead - nuts will remain
in concrete + be hydraulic control

Pump truck #32 on-site 11:20
Truck #75 on-site 11:45 - 704

1st 5 gal on water Gauge
5" initial slump - 3" halfway
Placed across Bottom
South to N. End of SLUICE
w/ 5' deep.

Pushed w/ 1" 1/20 in water stops TO
N. End

86

Location

PSCS RA FB#1

Date

Various

Project / Client

BM - USGS Survey F 103.64 FUGWD

Inst Elev ROD Elev Locat Date/Inst

Inst Elev	ROD	Elev	Locat	Date/Inst
108.67	5.03	103.64	SECNR-BM	10-19-01
	8.55	100.12	NECNR	7:50
	3.51	105.16	NW END	PM
	8.55	100.12	NW CNR	
	8.50	100.77	SW CNR	
	3.26	105.41	BIKE SE	
	5.03		BM SECNR	
108.64	5.00	103.64	SECNR	10-22-01
	8.51	100.13	NECNR	8:35
	3.48	105.16	NW END	PM
	8.52	100.12	NW CNR	
	8.46	100.18	SW CNR	
	3.22	105.42	BIKE SE	
	5.00		BM SECNR	
108.56	4.92	103.64	SECNR-BM	10/24/01
	8.44	100.12	NECNR	7:45
	3.41	105.15	NW END	PM
	8.45	100.11	NW CNR	
	8.38	100.18	SW CNR	
	3.15	105.41	BIKE SE	
	4.92		BM-SEC	

Location

PSCS RA FB#1

Date

Various

8:

Project / Client


Compare with 10-1-01 on page 8
RR. ABUTMENT SURVEY

SA 4 - Conn 8:00 - 8:04 10-19-01

Inst Elev	ROD	Elev	Locat	Date/Inst
-----------	-----	------	-------	-----------

Abutment splice extensions

#5 Bar - U. End. (Same as S. End)

Form ← 2'6" → NOT TO SCALE
→ Form

South
 6" x 2" Pipe sleeves 10" From edges on S. crest
 15'4" apart - set 5'1 1/2" apart
 for 2 CTRS

Pipe sleeve North crest
 15" From sluice end

6" From N. Abut. End.
 15'3" - set 5'1" spacing
 for two CTRS

1 1/2" concrete over water stop S. End.

4" water stop used for
 Abutment construction
 joint - design change


Before concrete crest width 2'5 1/2" @ spillway
 sluice

Location PSCS RA FDR1 Date 10-19-01
 Project / Client Don. Magrann

40-50°F 15-25 mph. 1' waves
 partly cloudy

placed 3/4" plant mix on
 East + West sides of Footing
 TO N 92.5 FNGWD
 gravel extends 2-4' beyond
 Footing top + Bottom
 3-4' 2-3'

Fabric wrapped around gravel
 @ 1' from Footing (top) 2' @ Bottom
 and over slab - w/ overlap
 on fabric splices



Location _____ Date 2001
 Project / Client _____

RA agudam - Align OK - No leaks, 3.1' B.I. from
 1.0' H₂O

Surge, Booms, curtain OK

(Biological shear - Fragments when
 touched)
 10:00 SG4 Canal = 8.04' (w) upstream of
 curtain

Bypass pump intakes 1.3' B.I. from
 3.0' A. Bottom
 P.D. in breathing zone - excavation = 0.0
 ppm

Lake aquadams
 S - 3.4
 M - 2.7
 N - Flat @ 0.6'

Align OK - No water

11:00 Lake SG3 40.0' 493.1' from
 30' w of SG3 + turbid = 2.4 NTU
 BG Turbid = 1.9 NTU

bypass pump not running

Lower part silt fence blown down
 OK - 4' from W. Ramp Bank

Location PSOS RA FBA1 Date 10-19-01Project / Client D. Maynard

Truck #4 on-site 12:15

zero on H₂O gauge.

Added ~5 gal.

FCY placed from sluice North
to end on 18" deepand from S end. to ~12' N.
~18" to ~30" deep2 1/2" slumpTOLD that Griswold was pouring
Fiber mesh slab this am, and
Does not wash trucks between
loads.

Truck #34 on-site 12:55

placed in two layers,
south end to sluice

First 30" - 36", then to top.

AND ON NEAD ~6" thick
to ~2' total. Done ~13:10Location PSOS RA FB #1 Date 10-19-01 93Project / Client D. MaynardTruck #75 on-site - 2nd Trip

1 gal - 13:35 - 6 1/4 cu

Added 5 Gal.

placed in North end -

2-4' (top)

Done 13:45

3.5" slumpTotal concrete = 27 1/4 cuPlace 3/4" plant mix Gravel
on ends of Footing - extends
minimum 1-2' from Footing
and up to 4 ft thick and
six feet from Footing,
particularly on SE & NE
corners. Remove shoring
on South end (which was
to protect against unstable slope)

7:55 Canal 564 - $8.25 = 94.25$

Canal Agua dam - 3.1' B.I.B. = 4.3' High
1.2' Water no leaks

Temp. @ concrete surface = 65°F

Jagres
+ Tara - 11' testing - 8:20
2580 + 2590 psi on 1st Breaks
→ Visual inspection of Breaks
some fibers on break face
(not too much)

8:25 start Bypass pump.

9:10 Lake 563 $< 0.2'$
(but higher than 10-19-01)

bypass pipe turbid = 5.3 ntu

B6 turbid = 4.5 ntu

DW

Taped distances

SE CUR FOOTING - SW CUR RR ABUT (NW CUR of SW CUR)

$15.7' \pm 0.1'$

SE CUR FOOT → SW CUR of NW RR ABUT

$40.1' \pm 0.1'$

SE CUR FOOT → SW CUR of SW RR ABUT.

$12.2' \pm 0.1'$

Total footing length = $51.0'$

Angle w MN = 26.5° SW RR

NE CUR FOOTING → NW CUR of SW RR ABUT - $41.7'$

NE CUR FOOT → SW CUR of SW RR ABUT $57.7'$

NE CUR FOOT → NW CUR of NW RR ABUT $8.8'$

NW CUR NW RR ABUT → SW CUR NW RR ABUT = $11.2'$

SW CUR → SW CUR SW RR ABUT $21.6'$

" → NW CUR SW RR ABUT $23.9'$

" → SW CUR NW RR ABUT $43.5'$

DW

Location PSCSRA FB#1 Date 10-27-01Project / Client D. Maynard

V60°F 0-5 mph, 0.5' waves, clear

PID BL 0.1-0.2 ppmv

Air in Excavation 0.1-0.2 ppmv

N end stem is 0.67' from
N end Footing

Footing width = 10'

Final 2" socket locations (ft)
(From N end stem = 5.6', 10.7',
15.7', 20.7')

From South end stem = 5.95', 11.2', 16.2', 21.3'

Crest width @ ctr = 2'5³/₄", 2.5' @ ends,
2'6¹/₄" @ s endN stem = 22.0' Long, S stem = 22.2'
+ Abut + Abut.SE end stem is 3" from S end Footing
W stem is 4'3¹/₂" from Foot. stem base = 4'10" E stem is
10¹/₂" from Foot.

N end - stem base = 4'10"

W stem is 11" from W foot, E stem = 4'3" from
E foot

Location _____

Date _____

Project / Client _____

Survey top of stem Elevation
TBM = NW corner of SW RR Abut.

= 100.19 FNGVD

Rod on TBM = 3.57'

Inst. Elev = 103.76

ROD	Elev	Loc.	
7.26		SW	S stem Crest
7.23		SE	
7.28		NW	
7.20		NE	
7.29		SW	N stem Crest
7.27		SE	
7.26		NW	
7.23		NE	
9.26		NE	Sluice
9.27		NW	
9.27		SW	
9.26		SE	
9.27		S steel	N steel
9.28		N steel	

Dm

Location - PS SRA FBH, Date 10-22-01Project / Client D. Maynard

Canal 564 reading 8.20 @ 10:00

Bypass on

Site curtem-sweeps working

Bypass intake 1.3' EWS

3.2' Above Bottom

Hoses, couplings, Discharge OK

removed Northern

Lake aquadam - replaced
riprap + driftwood onto
beach @ Northern end(which was removed and
stockpiled separately on
10-3 + 10-4-01)Sluice

5' 11 1/2" wide East side, 6' wide west side

2' 3 1/2" Length along East slope above foot

2' 0" Length along West slope above foot

3' 8 1/2" wide (Face to Face) (1" Face to bevels)

2' 1/4" Deep below crest.

N. Steel Log Guide 1 1/2" - 1 3/8" @ Top from W. Face

S. Log Guide 1 3/8" - 1 5/8" @ Top from E Face

Project / Client _____

Cloth tape $\pm 0.1'$

Locations - TOP of stem

NW CR-SW RR Abut \rightarrow SW CNR Stem 17.5'

NW CNR S. Crest 18.1

SW CNR N. Crest 22.3

NW CNR Stem 41.5

SW CNR - NW RR Abut \rightarrow SW CNR Stem 40.5

NW CNR S. Crest 20.0

SW CNR N. Crest 15.1

NW CNR Stem 14.7

DM

100 Location PSCS RA FB#1 Date 10-22-01

Project / Client D. Maynard

Observed placement of sealant
curing compound on weir stem
Compound is white when applied.

Aquasure VOX - Acrylic curing
(Note: since foot is totally compound
immersed each night, curing
compound was not used on footing)

Broom Finish was applied to crest.

No rat holes in stem - surface
Bubbles up to 2.5" across and
less than 1/2" deep.

Place 1 1/4" x 8" IP W/cap
(Teflon taped) inside 1 1/4" x 1 1/4"
Furnco coupling in each of
8- sockets, and seal in place
with 100% SILICON CAULK

13:45 - SGA coned up 8.06'

14:20 SGA - 8.04' bypass
pump at DM

Location _____ Date _____

Project / Client _____

TOP OF Beyer in FORMS for
about meat - inst. Elev = 103.

ROD		
5.75	98.99	SW - N ABUT
5.78	98.97	NW - N ABUT
5.78		NE N ABUT
5.79	98.97	SE N ABUT
5.77		NE S ABUT
5.77		SE S ABUT
5.78		SW S ABUT
5.78		NW S ABUT

OK

check rebar - OK -
#6 temperature bar - 5" OC
Forms with 1/4" corner size
+ square
(note Goodhorn ABUT is 5' 2" Long)

Existing concrete is
clean + dry

DM

Location PCLSR AFB#1 Date 10-22-01
 Project / Client D. Maynard

Abutment concrete placement
 #48 on-site 15:10

Ticket # 611754 1.75 CY
 Start Gage = 2 gal added 26 gal
 3" slump 72°F concrete upon delivery
 mixed 14:40

observed Grigwood technician
 perform slump, air entrain.
 cast 10 test cylinders.
 in 4 layers - 20 strokes each.
 Air entrainment 5.2%

Load empty 15:45
 Concrete Done 16:15
 Placed 1 set of two gauging
 one on each Abutment
 ~6" from Nend of S. Abut
 + 6" from Snd of N. Abut
 (For benchmarks)

~~compact gravel east side of weir~~
 Backfill east side of
 weir w/ on bite material DM

Location PCLSR AFB#1 Date 10-23-01
 Project / Client D. Maynard

Jerry - 3+ Grigwood

7:10 PSI @ 16 hrs - 7:30
 1st cylinder from
 abutments

place 3' x 10' x ~6"
 hand placed riprap
 East of Sluice

10:10 - Canal Staff 564
 8.09'

55-60° Overcast
 ~15 mph wind

Native screened riprap
 placed to 25' W of stem
 on FABAK - sizes 4"-7"
 median size 1' DM

PSCS RA FB#1

10-23-01

D. Maynard

Scrap wood - drift wood
in screened riprap
removed, but left
on-site

Iron, steel + plastic removed
+ disposed of off-site.

HYD TARA - UT Testing

CYLA break = 520 psi

13:40 Lake 0.2 < 93.3. 563

14:00 Canal 564 8.12

bypass intake 1.3' BUS
3.2' Above Bottom

removed Middle + South
Aquadams

Filled dewatering

sump w/ 3/4" PLANT MIX
GUL AM

PSCS RA FB#1

10-24-01

D. Maynard

564 - Canal 8.13 @ 7:05

563 Lake < 0.2'

UT Test. Break on

Abut cylinder B

2180 psi. @ 8:40

remove RR bridge

Aquadam in canal outlet

60-65°F 0-5 mph wind

partly cloudy, 0-0.5' waves

10:00 STORMWOLD - strip Forms
on Abutments + Place
Curing compound

Backfill + Compact Nt 5

Abutments w/ native fill

From Ramp - Ben Humid

Ang cobbles 4-12" and gravel

and pebbles, some F.M. sand

Few boulders (hand picked out)

Place 1203/yd. nonwoven
Filter Fabric around
Abutments and approx.
6' either sides and 10'
Past ends.

Place ~ 1.5' native FILL
above fabric to elevation @
ends of 99' + and compact.

(99' FUGUD or more beyond
abutment ends, ~ 96.5'
at ends of crest.)

Place ~ 1' Riprap over compacted
soil @ abutments.

VOLUME of soil + riprap
Placed above 98' FUGUD
at ends of abutments

N. End $15' \times 20' \times 2' = 600 \text{ CF}$

S. End $15' \times 23' \times 2\frac{1}{2}' = 863 \text{ CF}$

$600 + 863 = 1463 \text{ CF} = 54 \text{ CY VML}$

From page 74: material brought on site
50-60 CY concrete (depending upon zone)
90-100 CY 3/4" plant mix subbase
e.g. 140-160 CY brought on.

One 10/17 70-75 CY SOIL

Moved to Area 3

+ ~ 54 CY of material
placed above 98' FUGUD

e.g. - 124 - 129 CY SOIL removed
+ 70 + 40 CY below ~ 140-170 CY

Cleaned up beams + curtains.

Placed ~ 35 CY SOIL From
Ramp against vertical
eroded Bank 0-10' N of ramp
and 5-35' S of Ramp

Bank height ~ 3 yds

combined Bank length ~ 13 yds
width added @ base ~ 1/2 yds

e.g. 20-40 CY placed above
98' FUGUD = BALANCED

Location PSCS RA FB#1 Date 10-25-01
 Project / Client D Maynard

55-60°F cloudy
 20-20 MPH 1.0 waves

Place additional riprap
 @ SE CUR WEIR Abutment
 (between weir + RR Bridge)
 @ requestor Charlie
 Lemieux, UT RR

Final grading of ramp
 Beach + Slopes. Place Layer BBS.
 mulch lower slopes
 TOPSOIL, seed + Mulch
 TOP of Bank + 24' down
 + cover with North American Green 575 straw mat.
 check Base of slope -
 all well above 98 FNGVD

Plant birches and crab
 apple @ TOP of slope

Project / Client

place topsoil + plant pine
 tree North of Bike path
 to replace tree cut.
 Sweep Bike path.

Canal to 4" below SLICE
 = 94.17 FNGVD

Place topsoil, seed + mulch
 staging Area + Fertilize

inspect Area 3 stockpile

END OF WEIR
 CONSTRUCTION

APPENDIX 2

SIGN-IN/SIGN OUT SHEETS

NAME

SIGNATURE

ORG.

THOR HELGASON



de maximis,

BILL MACFARLANE




ASG/FLEET EAV,

DON MAYNARD




JOHNSON CO.

~~John Pennington~~

~~~~

~~VTR~~

JOHN PENNINGTON



VTR

DAN STEIN



VTR 777-3041

Name	Company	Date	Time/In	Time/Out
Don Maynard	Johnson Co. (JCO)	10-1-01	9:05	15:45
Bill MacFarlane	ASG/Fleet	10-1-01	9:05	14:00
Joel Behrson	Johnson Co.	10-1-01	9:05	15:45
Don Maynard	Johnson Co.	10-2-01	0900	16:45
Bill MacFarlane	ASG/Fleet	↓	0800	↓
Bill Grover	Fleet	↓	↓	↓
Todd Crockett	Fleet	↓	↓	↓
Jason Vaughn	Fleet	↓	↓	↓
Thor Helgeson	de m... ..	11	12:00	13:20
Don Maynard	JCO	10-30	7:45	17:30
Bill MacFarlane	ASG/Fleet	↓	↓	17:30
Bill Grover	Fleet	↓	↓	15:30
Todd Crockett	↓	↓	↓	17:30
Jason Vaughn	↓	↓	↓	15:30
Thor Helgeson	de m... ..	" "	10:00	14:00
Kurt Soderburg	Fleet	" "	8:45	9:15
Jay Menier	Griswold	10-30	11:05	17:20
Jay MacFarlane	UT Gas Eyste	10-30	2:30	3:15
John Hunt	de m... ..	10/3/01	1130	17:30
Joel Behrson	JCO	10/4/01	7:00	15:00
Bill MacFarlane	Fleet	↓	7:00	16:30
Kurt Soderburg	↓	↓	7:00	↓
Todd Crockett	↓	↓	7:45	↓
John Hunt	de m... ..	10/4/01	0750	1630
Chris - RR Flagman	-Fleet		8:15	1630
Kevin Grooms	Fleet	10/4/01	9:15AM	4:15PM

Name	Company	Date	Time/In	Time/Out
Jason M. Decker	Servpro	10/4/01	10:00	12:00
Jason M. Decker	Servpro	10/4	10:00	4:10
Bill MacFarlane	Fleet	10-5	7:30	17:00
Kirk Soderberg	↓	↓	↓	17:00
Todd Crockett	↓	↓	↓	17:00
Don Maynard	JCO	↓	7:45	17:15
John Hunt	demaximis	10/4	0820	14:00
Jolbert	SERVPRO	10/5	8:55	15:30
Kevin Grooms	SERVPRO	10/5	8:55	15:30
Michael B. Smith	VT Doc	10/5	2:30	3:05/9
Don Maynard	JCO	10-8	9:00	17:45
Bill MacFarlane	Fleet	↓	8:45	
Kevin Grooms	Servpro	10/8	9:15	
Jolbert Alencio	Servpro	10/8	9:15	
Kirk I. Soderberg	Soderberg	10/8	9:15	
Todd Crockett	Fleet Env.	10/8/01	9:15	
Pete Lovell	Fleet Env	10/8/01	9:20	✓
Kirk I. Soderberg	Soderberg	10/10/01	7:10am	5:30
Pete Lovell	Fleet Env.	10/10/01	7:10	17:30
Todd Crockett	Fleet Env	10/10/01	7:10	17:30
Don Maynard	JCO	↓	7:10	18:00
Bill MacFarlane	Fleet	↓	7:10	18:00
John Hunt	demaximis	10/10/01	10:00	16:30
Kevin Grooms	Servpro	10/10/01	9:30	16:00
Kirk I.				

Name	Company	Date	Time/In	Time/Out
Don Maynard	ITCO	10-10-01	7:15	18:00
Mike Smith	VT DEC	11	7	8:25am
TODD CROCKETT	Fleet		7:00	8:00
Pete Lovell				18:00
Kirk Soderburg				18:00
John Hunt	dampkins	10/10	08:30	16:00
Bill MacFarlane	Fleet	10/10/01	7:30	18:00
Scott Brisson	SCO	10-10-01	10:45	3:30
Dean Choi	GPA	10/10/01	11:20	15:45
Hassan Abedi	M+E	10/10/01	11:20	15:45
Michael Smith	VT DEC	10/10/01	2:30	3:30pm
Don Maynard	ITCO	10/10/01	7:45	18:00
TODD CROCKETT	Fleet		7:00	
Pete Lovell			7:00	
Kirk Soderburg			7:00	
BILL MacFarlane	V 05:30 sus.		7:00	
Dean Choi	EPA		7:45	11:00
Hassan Abedi	M+E		7:45	13:00
John Hunt	dampkins		08:30	17:00
Michael B Smith	VT DEC	10/10/01	9:35	10:30
Heaven A Perry	VT testing	10-11-01	10:00	15:00
Scott Swanson	ST Griswold	10-11-01	1:00	1:15
Daniel Richmond	ST Griswold	10-11-01	1:00	1:15
Michael Cathcart	ST Griswold	10-11-01	1:00	1:15
Ryan Bell	ST Griswold	10-11-01	1:00	1:15
John Bennett	ST Griswold	10-11-01	1:00	1:15

Name	Company	Date	Time/In	Time/Out
Don Maynard	JCO	11/2/01	9:25	16:30
Todd Crockett	Fleet		6:30	15:30
Kirk Sonenberg	JCA Fleet		6:30	15:30
Pete Lovell	Fleet		6:30	12:30
Michael Smith	Vic Doc	10/12/01	7:20	11:00 am
Rahn Rooney	st Anselmo	12/10/01	7:00	3:30
Don Rooney	st Anselmo	12/10/01	9:00	3:30
Mike Halloway	st Anselmo	12-10-01	7:00	3:30
Brookly Bell	st Anselmo	12-10-01	7:00	3:30
Scott Swanson	st Anselmo	12/10-01	7:00	3:30
Eric Culbertson	Av. for Nat. Pres.	12/12/01	7:30	13:00
John A	JH st Anselmo	10/12/01	7:15	13:00
Charles Knight	UVM CAP	10/12/01	10:00	13:00
John G. Cook	UVM Anthropology	11/12/01	10:00	15:00
Chris Crandell	JCO	10/12/01	11:00	11:30
Krist Hammer	JCO	10/12/01	11:30	15:30
Brian Reddy	S.T. Griswold	10/12/01	8:00	3:30
Daniel Raymond	st An	10/15/01	7:00	2:00
Scott Swanson	S.T. G	10/15/01	7:00	
Don Maynard	JCO	10/15/01	7:15	17:30
John Pearson	STG	10-15-01	7:46	17:05
Chris Larose	"	"	"	"
Todd Peloguin	"	"	"	"
Pete Lovell	Fleet	10-15-01	6:00	20:00
John Rooney	st An	10/15/01	8:00	17:05
Mike Halloway	st An	12/15/01	8:00	"
Brookly Bell	st An	12/17/01	8:00	"

Name	Company	Date	Time/In	Time/Out
Don Mo ^{Kirk} Soderburg	Fleet	10-15-01	9:00	20:00
John Hart	dem. admin	10/15/01	1215	1647
Kevin A Perry	Ut Testing	10-15-01	1:30	14:30
John Pookley	ST Insurance	10-16-01	07:30	3:00
Kirk Soderburg	Soderburg	10/16/01	0630	17:30
Pete Lovell	Fleet	↓	0630	↓
Todd Crockett	Fleet	N	0630	↓
Scott Swanson	S.T.G	10-16-01	7:00	3:30
Don Maynard	JCO	10-16-01	8:00	17:30
John Hart	dem. admin	10/16/01	0810	16:30
Dianne Badger	Vt Testing	10/16/01	10:00	10:15
Daniel Taggart	S.T.G	10-16-01	1:00	15:00
ERIC GILBERTSON	State-DHP	10/16	1:40	3:15
Giovanna Peebles	Hist Pres.	10/16	1:40	3:15
Stephen Mangier	EPA	10/16	2:00	4:30
Karen Lumino	EPA	10/16	2:00	4:30
Don Maynard	JCO	10/17	7:00	15:15
Pete Lovell	Fleet	↓	6:45	↓
TODD CROCKETT	↓	↓	↓	↓
Kirk Soderburg	↓	↓	↓	↓
Scott Swanson	S.T.G	10/17/01	7:00	2:30
Frank Bell	S.T.G	10/17/01	7:00	4:30
Mike Holbrook	S.T.G	10/17/01	7:00	4:30
Earl Waterland	S.T.G.	10/17/01	7:00	4:00
BILL MacFarlane	Fleet	10/17	7:15	15:15

Name	Company	Date	Time/In	Time/Out
Black Bull	St.G.	10-18-01	7:00	17:00
Mike Holliday	St.G.	10/18/01	7:00	↓
Scott Swenson	St.G.	10/18/01	7:00	↓
Dan Polman	St.G.	10/18/01	7:00	5:00
Don Maynard	Johnson CO	10-18-01	7:20	18:15
John Powell	St.G.	10/18/01	7:00	18:00
Pete Lovell	Fleet	10/18/01	0630	18:00
Todd Crockett	Fleet	10/18/01	0630	18:00
Mike Satterly	Fleet	10/18/01	0630	16:00
Adam Kane	L.C. Maritime Museum	10/18/01	3:35	4:35
Bill MacFarlane	Fleet	10/18/01	9:00	15:00
Dan Polman	St.G.	10/18/01	7:00	3:15
Chris Rose	St.G.	10/18/01	7:00	7:15
Tex Jensen	St.G.	10/18/01	7:00	3:15
Black Bull	St.G.	10/18/01	7:00	3:15
Mike Holliday	St.G.	10/18/01	7:00	3:15
John Powell	St.G.	10/18/01	7:30	3:15
Dianne Bridger	VT Testing	10/19/01	8:45	14:00
Don Maynard	JCO	10/19/01	7:15	17:00
Pete Lovell	Fleet	10/19/01	6:30	16:00
Todd Crockett	Fleet	10/19/01	9:30	16:00
John Hunt	de maximis	10/19/01	11:20	15:40
Kirk Galenberg	Fleet	10/19/01	9:30	16:00

Name	Company	Date	Time/In	Time/Out
Pete Lovell	Fleet	10/22/01	6:30	17:00
Kirk Soderburg	↓	↓	8:30	↓
Todd Crockett	↓	↓	7:00	16:00
Bill MacFarlane	↓	↓		
Don Maynard	JCO	↓	7:30	
Don Korman	Sgt G	10/22/01	7:00	16:00
Mike Hathaway	Sgt G	10/22/01	7:00	↓
Scoot Swenson	Sgt G	10/22/01	7:00	↓
Bred Zell	Sgt G	10/22/01	7:00	↓
John Roney	CHG	10/22/01	7:00	↓
Warren Davey	JCO	10/22/01	7:15	16:00
Adam Robtob	JCO	"	"	16:00
Michael Smith	VT Doc	10/22/01	2:00pm	3:00pm
Wally	Sgt G	10/22/01	7:30	9:00
John Roney	Sgt Dismissed	↓	↓	↓
Paul Rott	Sgt Dismissed	↓	↓	↓
Pete Lovell	Fleet	↓	7:00	17:00
Kirk Soderburg	↓	↓	↓	↓
Todd Crockett	↓	↓	↓	↓
Don Maynard	JCO	↓	7:45	17:00
Warren Davey	↓	↓	7:00	15:30
Adam Robtob	↓	↓	7:00	15:30
John Hunt	In Maximis	10/23/01	10:45	15:00
Laurie Chauski	MHE	10/23/01	13:15	16:30
Bill MacFarlane	Fleet	↓	8:00	16:30
ERIC Sylva	↓	↓	9:30	16:30
Bonny Figueroa	↓	↓	9:30	16:30

Name	Company	Date	Time/In	Time/Out
Jason Decker	Semprow	10/24	9:00	16:15
Joe Atencio	Semprow	"	"	"
Don Maynard	JCO	10/24	7:00	17:00
Adam Robb	"	"	7:10	
Warren Denev	"	"	7:30	
Eric Silva	Fleet	10/24	7:00	17:00
Brian Figueroa	Fleet	10/24	7:00	
Pete Lovell	Fleet	"	0700	
Todd Crockett	Fleet	"	0700	
Kirk Godenberg	Fleet	"	0700	
Rob Sweet	St. Griswold	10/24	9:30	10:30
John Sterling	"	"	"	10:50
Jan Decker	Semprow	10/24	10:00 AM	11:00
Laurie Osowski	M&E	10/24	07:45	15:45
Don Maynard	JCO	10-25	8:10	
Brian Figueroa	Fleet	10-25	7:00	10:00
Laurie Osowski	M&E	10/25	8:15	11:00
Kirk Godenberg	Fleet	"	6:30	16:30
Pete Lovell	"	"	6:30	
Todd Crockett	"	"	7:00	
Bill MacFarlane	"	"	7:00	

APPENDIX 3

CONSTRUCTION CHECKLISTS

**PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST**

DATE: 10-2-01 INSPECTOR: D. Maynard

WEATHER: 55-65°F 5-10 mph WIND & WAVE HEIGHT: 5-10 mph, 0-6"
clear

1) Access Control and Support Features:

Safety Fencing: In-place ✓; Secure @ end of workday ✓
Fencing 100% installed

2) Environmental Controls:

Silt Fence/Hay Bales: In-place N/A; Performing properly ✓
Sediment Curtain: In-place N/A; Performing properly ✓
Sorbent Boom: In-place N/A; Performing properly ✓

3) Water Filled Cofferdams: NOT IN PLACE YET

Lake side; Retained water depth: 563 0.53' Bore = 93.07' ± = 93.60' Rt
Seepage: ; Height ; Alignment NGND 1988

Canal side; Retained water depth: 564 9.38' Ret. Elev. 86.00' ± = 95.38' Full
Seepage: ; Height ; Alignment

4) By-pass and de-watering pumping systems: 6" John Deere Bypass pump on site

By-Pass pump; Suction secure/proper depth; NOT installed; Discharge secure; NOT installed
Turbidity at outfall; 6.7 NTU; at background location; 2.3 NTU
Discharge hose; leakage NA; signs of wear; NA couplings; NA

De-watering pumps; Suction secure; NOT installed; Discharge secure; NA
Discharge hose; leakage NA; signs of wear; NA couplings; NA

5) Elevation check on railroad bridge abutments. initial measurements performed 10-1-01. see Attached table

6) Inspect bike path crossing for damage. no equipment yet. took as-is photos

7) Construction Activities:

Place Fencing around Bridge work areas
cut driftwood - pick up debris
removed portions of Beaver Dam
prepared portions of canal aqueduct bedding
partially setup bypass pump

Remedial Action, Phase 1A, weir Construction

Elevation survey of Railroad and Bike Path Bridge Abutments and water levels

All elevations presented in feet above the 1988 National Geodetic Vertical Datum

relative to the USGS benchmark, rivit RV124, located on the southeast abutment

<u>Date</u>	<u>Inst. Elev</u>	<u>Rod (feet)</u>	<u>Elevation</u>	<u>Location</u>	<u>Change</u>	<u>Guage Elevation</u>	<u>Time</u>	<u>SG3 turbid</u>	<u>BG turbid</u>
10/01/01	108.80	5.16	103.64	BM-SEcnr	0.00				
		8.68	100.12	NE cnr	0.00				
		3.65	105.15	NW end	0.00				
		8.68	100.12	NW cnr	0.00				
		8.62	100.18	SW cnr	0.00				
		3.38	105.42	Bike SE	0.00				
		5.17	103.63	BM-SEcnr	0.00				
10/02/01			SG4	Canal Minimum	9.33	95.3	04:00 PM		
10/02/01			SG4	Canal Maximum	9.38	95.4	10:30 AM		
10/02/01			SG3	Lake Minimum	0.57	93.6	04:00 PM	4.2	1.1
10/02/01			SG3	Lake Maximum	0.53	93.6	09:55 AM	6.7	2.3

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-3-01 INSPECTOR: D. Maynard
WEATHER: 55-70°F Clear WIND & WAVE HEIGHT: 0-10 MPH, 0-1 FT

1) Access Control and Support Features:

Safety Fencing: In-place ✓ yes; Secure @ end of workday ✓ yes
warning signs in place

2) Environmental Controls:

Silt Fence/Hay Bales: In-place yes; Performing properly yes
Sediment Curtain: In-place NO; Performing properly N/A
Sorbent Boom: In-place NO; Performing properly N/A

3) Water Filled Cofferdams: NOT INSTALLED

Lake side; Retained water depth: N/A 563 - 0.50' ELEV = 93.6 FT NGVD 1988
Seepage: N/A; Height N/A; Alignment N/A

Canal side; Retained water depth: N/A 564 - 9.10' ELEV = 95.1 FT NGVD 1988
Seepage: N/A; Height N/A; Alignment N/A

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth: NOT INSTALLED; Discharge secure: N/A
Turbidity at outfall: 3.4 NTU; at background location: 1.0 NTU
Discharge hose; leakage N/A; signs of wear: NO couplings: OK

De-watering pumps; Suction secure: NOT INSTALLED; Discharge secure: N/A
Discharge hose; leakage N/A; signs of wear: N/A couplings: N/A

5) Elevation check on railroad bridge abutments. check OK, Less than 0.02 FT difference
(see attached)

6) Inspect bike path crossing for damage. none significant

7) Construction Activities:

set up bypass pump
remove beaver dams
cut trees
mobilize excavator + loader
build ramp - set haybags + silt fence
prepare lagum dam bedding

Elevation survey of Railroad and Bike Path Bridge Abutments and water levels

All elevations presented in feet above the 1988 National Geodetic Vertical Datum relative to the USGS benchmark, rivit RV124, located on the southeast abutment

<u>Date</u>	<u>Inst. Elev</u>	<u>Rod (feet)</u>	<u>Elevation</u>	<u>Location</u>	<u>Change</u>	<u>Gauge Elevation</u>	<u>Time</u>	<u>SG3 turbid</u>	<u>BG turbid</u>
10/01/01	108.80	5.16	103.64	BM-SEcnr	0.00				
		8.68	100.12	NE cnr	0.00				
		3.65	105.15	NW end	0.00				
		8.68	100.12	NW cnr	0.00				
		8.62	100.18	SW cnr	0.00				
		3.38	105.42	Bike SE	0.00				
		5.17	103.63	BM-SEcnr	0.00				
10/02/01			SG4	Canal Minimum		9.33	95.3	04:00 PM	
10/02/01			SG4	Canal Maximum		9.38	95.4	10:30 AM	
10/02/01			SG3	Lake Minimum		0.57	93.6	04:00 PM	4.2
10/02/01			SG3	Lake Maximum		0.53	93.6	09:55 AM	6.7
10/03/01	108.85	5.21	103.64	BM-SEcnr	0.00				
		8.72	100.13	NE cnr	0.01				
		3.69	105.16	NW end	0.01				
		8.73	100.12	NW cnr	-0.00				
		8.66	100.19	SW cnr	0.01				
		3.43	105.42	Bike SE	-0.00				
		5.21	103.64	BM-SEcnr	0.01				
			SG4	Canal Minimum		9.0	95.0		
			SG4	Canal Maximum		9.1	95.1	08:20 AM	
			SG3	Lake Maximum		0.5	93.6	09:20 AM	3.4
									1.0

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

11-
ex t
97

DATE: 10-5-01 INSPECTOR: D. Maynard

WEATHER: 55°F overcast WIND & WAVE HEIGHT: 10-20 MPH, 0-0.5' waves

1) Access Control and Support Features:

Safety Fencing: In-place ☒ ; Secure @ end of workday ☒

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ☒ ; Performing properly ☒
Sediment Curtain: In-place ☒ ; Performing properly NOT Needed yet
Sorbent Boom: In-place ☒ ; Performing properly ☒

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE
Seepage: N/A ; Height N/A ; Alignment N/A

Canal side; Retained water depth: ~1.5'
Seepage: NONE OBSERVED ; Height 4.8' ; Alignment GOOD

4) By-pass and de-watering pumping systems: NOT RUNNING, 8" SDR PIPE
1/2 mile below RR bridge cofferdam
By-Pass pump; Suction secure/proper depth; NOT INSTALLED Discharge secure; N/A NOT RUNNING
Turbidity at outfall: 9.8 - 11.0 NTU ; at background location; 1.3 NTU
Discharge hose; leakage N/A ; signs of wear; NO couplings; N/A

De-watering pumps; Suction secure; NOT INSTALLED ; Discharge secure; N/A
Discharge hose; leakage N/A ; signs of wear; N/A couplings; N/A

5) Elevation check on railroad bridge abutments. 0.01 FT difference for NW, NE, SE CNR
OK - NO excavation prior TO SURVEY 0.05 FT decrease for SW CNR

6) Inspect bike path crossing for damage. NONE

7) Construction Activities:

install Northern Lake side aquadam - Found Leak
Laid out center lake side aquadam
removed bailed down - again - and flip top FROM NEW BAGGAGE
installed silt fences, booms, aquadam below bridge.

Remedial Action, Phase 1A, Weir Construction

Elevation survey of Railroad and Bike Path Bridge Abutments and water levels

All elevations presented in feet above the 1988 National Geodetic Vertical Datum

relative to the USGS benchmark, rivit RV124, located on the southeast abutment

Date	Inst. Elev	Rod (feet)	Elevation	Location	Change	Guage	Elevation	Time	SG3 turbid	BG turbid
10/01/01	108.80	5.16	103.64	BM-SEcnr	0.00					
		8.68	100.12	NE cnr	0.00					
		3.65	105.15	NW end	0.00					
		8.68	100.12	NW cnr	0.00					
		8.62	100.18	SW cnr	0.00					
		3.38	105.42	Bike SE	0.00					
		5.17	103.63	BM-SEcnr	0.00					
10/02/01			SG4	Canal Minimum		9.33	95.3	04:00 PM		
10/02/01			SG4	Canal Maximum		9.38	95.4	10:30 AM		
10/02/01			SG3	Lake Minimum		0.57	93.6	04:00 PM	4.2	1.1
10/02/01			SG3	Lake Maximum		0.53	93.6	09:55 AM	6.7	2.3
10/03/01	108.85	5.21	103.64	BM-SEcnr	0.00					
		8.72	100.13	NE cnr	0.01					
		3.69	105.16	NW end	0.01					
		8.73	100.12	NW cnr	-0.00					
		8.66	100.19	SW cnr	0.01					
		3.43	105.42	Bike SE	-0.00					
		5.21	103.64	BM-SEcnr	0.01					
			SG4	Canal Minimum		9.0	95.0			
			SG4	Canal Maximum		9.1	95.1	08:20 AM		
			SG3	Lake		0.5	93.6	09:20 AM	3.4	1.0
10/04/01	108.60	4.96	103.64	BM-SEcnr	0.00					
		8.48	100.12	NE cnr	-0.00					
		3.44	105.16	NW end	0.01					
		8.48	100.12	NW cnr	-0.00					
		8.42	100.18	SW cnr	0.00					
		3.18	105.42	Bike SE	-0.00					
		4.96	103.64	BM-SEcnr	0.01					
			SG4	Canal		8.9	94.9	07:20 AM		
			SG3	Lake		0.48	93.6	10:45 AM	1.1	1.6
10/05/01	108.52	4.88	103.64	BM-SEcnr	0.00					
		8.41	100.11	NE cnr	-0.01					
		3.36	105.16	NW end	0.01					
		8.40	100.12	NW cnr	-0.00					
		8.39	100.13	SW cnr	-0.05					
		3.10	105.42	Bike SE	0.00					
		4.89	103.63	BM-SEcnr	0.00					
			SG4	Canal Minimum		8.4	94.4	04:10 PM		
			SG4	Canal Maximum		8.4	94.4	11:35 AM		
			SG3	Lake Minimum		0.45	93.5	03:05 PM	11	
			SG3	Lake Maximum		4.56	97.6	11:05 AM	9.8	1.3

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10/1/01

INSPECTOR: J. Behr, hg

WEATHER: 60-65°F - Clear WIND & WAVE HEIGHT: 5-10 mph from South 0-1'

1) Access Control and Support Features:

Safety Fencing: In-place YES; Secure @ end of workday _____
SIGNAGE IN-PLACE YES

2) Environmental Controls:

Silt Fence/Hay Bales: In-place YES; Performing properly YES
Sediment Curtain: In-place NO; Performing properly N/A
Sorbent Boom: In-place NO; Performing properly N/A

3) Water Filled Cofferdams: not installed SG 3 - 0.48 - 93.55 1988 @ 7.15
Lake side; Retained water depth: NA datum
Seepage: _____; Height _____; Alignment _____

Canal side; Retained water depth: NA SG 4 - 8.9 - 94.9 @ 7.20
Seepage: _____; Height _____; Alignment _____

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth; No bypass pumping yet. Discharge secure; _____
Turbidity at outfall; 1.1 NTU; at background location; 1.6 NTU
Discharge hose; leakage _____; signs of wear; _____ couplings; _____

De-watering pumps; Suction secure; Not Installed; Discharge secure; _____
Discharge hose; leakage _____; signs of wear; _____ couplings; _____

5) Elevation check on railroad bridge abutments.

OK 0.01 max. difference from 10/3/01 readings

6) Inspect bike path crossing for damage.

no damage, swept off dirt @ crossing for equipment
after dams placed @ top of ramp.

7) Construction Activities:

Prepare Lake side surface for install of A-dams
Remove Drift wood
Start filling lake side A-dam

Remedial Action, Phase 1A, Weir Construction
 Elevation survey of Railroad and Bike Path Bridge Abutments and water levels
 All elevations presented in feet above the 1988 National Geodetic Vertical Datum
 relative to the USGS benchmark, rivit RV124, located on the southeast abutment

Date	Inst.	Elev Rod (feet)	Elevation	Location	Change	Guage	Elevation	Time	SG3 turbid	BG turbid
10/01/01	108.80	5.16	103.64	BM-SEcnr	0.00					
		8.68	100.12	NE cnr	0.00					
		3.65	105.15	NW end	0.00					
		8.68	100.12	NW cnr	0.00					
		8.62	100.18	SW cnr	0.00					
		3.38	105.42	Bike SE	0.00					
		5.17	103.63	BM-SEcnr	0.00					
10/02/01				SG4 Canal Minimum		9.33	95.3	04:00 PM		
10/02/01				SG4 Canal Maximum		9.38	95.4	10:30 AM		
10/02/01				SG3 Lake Minimum		0.57	93.6	04:00 PM	4.2	1.1
10/02/01				SG3 Lake Maximum		0.53	93.6	09:55 AM	6.7	2.3
10/03/01	108.85	5.21	103.64	BM-SEcnr	0.00					
		8.72	100.13	NE cnr	0.01					
		3.69	105.16	NW end	0.01					
		8.73	100.12	NW cnr	-0.00					
		8.66	100.19	SW cnr	0.01					
		3.43	105.42	Bike SE	-0.00					
		5.21	103.64	BM-SEcnr	0.01					
				SG4 Canal Minimum		9.0	95.0			
				SG4 Canal Maximum		9.1	95.1	08:20 AM		
				SG3 Lake		0.5	93.6	09:20 AM	3.4	1.0
10/04/01	108.60	4.96	103.64	BM-SEcnr	0.00					
		8.48	100.12	NE cnr	-0.00					
		3.44	105.16	NW end	0.01					
		8.48	100.12	NW cnr	-0.00					
		8.42	100.18	SW cnr	0.00					
		3.18	105.42	Bike SE	-0.00					
		4.96	103.64	BM-SEcnr	0.01					
				SG4 Canal		8.9	94.9	07:20 AM		
				SG3 Lake		0.48	93.6	10:45 AM	1.1	1.6

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-8-01 INSPECTOR: D. Maynard

WEATHER: 40-45° partly cloudy WIND & WAVE HEIGHT: 10-30 mph wind, 1-2' waves

1) Access Control and Support Features:

Safety Fencing: In-place ✓; Secure @ end of workday ✓

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ✓; Performing properly yes
Sediment Curtain: In-place ✓; Performing properly not needed yet
Sorbent Boom: In-place ✓; Performing properly yes

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE - Lake 66-3 Gage 93.5 F N/D 1998
Seepage: NONE; Height southern end ~3'; Alignment OK
center ~2.5'

Canal side; Retained water depth: ~1.8' Canal 56-4 Gage 94.36'
Seepage: NONE except Fault through pipe; Height 4.4' upstream; Alignment Good
3.5' downstream
2.0' below I beams (Bottom lowest point ~92.6)

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth: ✓ 3.0' above bed; Discharge secure: Good
Turbidity at outfall: 1.1 NTU; at background location: 1.8 NTU
Discharge hose; leakage one joint below bridge needs gasket; signs of wear: NO; couplings: OK
De-watering pumps; Suction secure: NOT INSTALLED; Discharge secure: N/A
Discharge hose; leakage N/A; signs of wear: N/A; couplings: N/A

5) Elevation check on railroad bridge abutments. OK, within 0.01'; see attached

6) Inspect bike path crossing for damage. OK

7) Construction Activities:

Install Southern Lake side Aquadam
Install middle Lake aquadam
start up & test By 2 gage pump
Empty remaining water from North Dam (Lake)

Remedial Action, Phase 1A, Weir Construction

Elevation survey of Railroad and Bike Path Bridge Abutments and water levels
All elevations presented in feet above the 1988 National Geodetic Vertical Datum
relative to the USGS benchmark, rivit RV124, located on the southeast abutment

Date	Inst. Elev	Rod (feet)	Elevation	Location	Change	Guage	Elevation	Time	SG3 turbid	BG turbid
10/01/01	108.80	5.16	103.64	BM-SEcnr	0.00					
		8.68	100.12	NE cnr	0.00					
		3.65	105.15	NW end	0.00					
		8.68	100.12	NW cnr	0.00					
		8.62	100.18	SW cnr	0.00					
		3.38	105.42	Bike SE	0.00					
		5.17	103.63	BM-SEcnr	0.00					
10/02/01			SG4	Canal Minimum		9.33	95.3	04:00 PM		
10/02/01			SG4	Canal Maximum		9.38	95.4	10:30 AM		
10/02/01			SG3	Lake Minimum		0.57	93.6	04:00 PM	4.2	1.1
10/02/01			SG3	Lake Maximum		0.53	93.6	09:55 AM	6.7	2.3
10/03/01	108.85	5.21	103.64	BM-SEcnr	0.00					
		8.72	100.13	NE cnr	0.01					
		3.69	105.16	NW end	0.01					
		8.73	100.12	NW cnr	-0.00					
		8.66	100.19	SW cnr	0.01					
		3.43	105.42	Bike SE	-0.00					
		5.21	103.64	BM-SEcnr	0.01					
			SG4	Canal Minimum		9.0	95.0			
			SG4	Canal Maximum		9.1	95.1	08:20 AM		
			SG3	Lake		0.5	93.6	09:20 AM	3.4	1.0
10/04/01	108.60	4.96	103.64	BM-SEcnr	0.00					
		8.48	100.12	NE cnr	-0.00					
		3.44	105.16	NW end	0.01					
		8.48	100.12	NW cnr	-0.00					
		8.42	100.18	SW cnr	0.00					
		3.18	105.42	Bike SE	-0.00					
		4.96	103.64	BM-SEcnr	0.01					
			SG4	Canal		8.9	94.9	07:20 AM		
			SG3	Lake		0.48	93.6	10:45 AM	1.1	1.6
10/05/01	108.52	4.88	103.64	BM-SEcnr	0.00					
		8.41	100.11	NE cnr	-0.01					
		3.36	105.16	NW end	0.01					
		8.40	100.12	NW cnr	-0.00					
		8.39	100.13	SW cnr	-0.05					
		3.10	105.42	Bike SE	0.00					
		4.89	103.63	BM-SEcnr	0.00					
			SG4	Canal Minimum		8.4	94.4	04:10 PM		
			SG4	Canal Maximum		8.4	94.4	11:35 AM		
			SG3	Lake Minimum		0.45	93.5	03:05 PM	11	
			SG3	Lake Maximum		4.56	97.6	11:05 AM	9.8	1.3
10/08/01	108.66	5.02	103.64	BM-SEcnr	0.00					
		8.55	100.11	NE cnr	-0.01					
		3.51	105.15	NW end	0.00					
		8.55	100.11	NW cnr	-0.01					
		8.49	100.17	SW cnr	-0.01					
		3.24	105.42	Bike SE	0.00					
		5.02	103.64	BM-SEcnr	0.01					
			SG4	Canal		8.4	94.4	01:40 PM		
			SG3	Lake		0.43	93.5	10:00 AM	1.1	1.8

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-9-01

INSPECTOR: D. Maynard

WEATHER: 38-60°F clear WIND & WAVE HEIGHT: 0.5 mph, 0-0.5' waves

1) Access Control and Support Features:

Safety Fencing: In-place ☒ ; Secure @ end of workday ☒ (Extra warning flagging around excavation too)

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ☒ ; Performing properly working slope
Sediment Curtain: In-place ☒ ; Performing properly ☒
Sorbent Boom: In-place ☒ ; Performing properly ☒

3) Water Filled Cofferdams:

Lake side; Retained water depth: zero - Lake elev. 93.4 PUGUP
Seepage: NONE ; Height 5-3.1, 11-30, 11-2.2 Alignment good

Canal side; Retained water depth: 1.4-1.7 FT 110-2.1 FT Canal elev 94.0-94.3 FUGUP
Seepage: 1 ppm @ 8:30 ; Height 4.4 Alignment good
NONE @ 15:10 (3' below I Beam)

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth: ☒ ; Discharge secure: as needed
Turbidity at outfall: 9.4-10.5 ; at background location: 1.5
Discharge hose; leakage ; signs of wear: couplings: -gasket replaced

De-watering pumps; Suction secure: ☒ ; Discharge secure: as needed
Discharge hose; leakage NO ; signs of wear: NO couplings: good

5) Elevation check on railroad bridge abutments.

< 0.01' change - OK

6) Inspect bike path crossing for damage. OK

7) Construction Activities:

Place & Fill Northern Lake Aquadam
excavate @ weir to ~ 90-92 FUGUP
Place & run sump dewatering pumps
stockpile ~ 2 cy fill in polyencapsulated area
located within dammed work area

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
EARTHWORK INSPECTION CHECKLIST

DATE: 10-9-01 INSPECTOR: D Maynard

FIELD BOOK: PSCS RA FB#1 PAGE #s 25-36

1) Sub-grade excavation/sub-base placement:

Verify stake-out prior to start of excavation; ✓

Daily verify location, dimension, elevation; ✓

Inspect soils/screen with PID, every ~ 30 yds.; ✓

Sieve analyses (ASTM D422), sampled @ source every 35 yds.; N/A

Moisture Density Relationship (Modified Proctor - ASTM 1557), one test; N/A

Visual inspection of material upon delivery; N/A

In-place compaction (ASTM 1556) two test/8" lift, 95% of optimum density: N/A

2) Native Backfill:

Visual inspection of placement; N/A

3) Rip-Rap Placement:

Inspect delivered stone; N/A

Verify depth of placement, minimum 12"; N/A

Verify final elevation; N/A

Verify dimensions of placement; N/A

Remedial Action, Phase 1A, Weir Construction

Elevation survey of Railroad and Bike Path Bridge Abutments and water levels

All elevations presented in feet above the 1988 National Geodetic Vertical Datum
relative to the USGS benchmark, rivit RV124, located on the southeast abutment

<u>Date</u>	<u>Inst. Elev</u>	<u>Rod (feet)</u>	<u>Elevation</u>	<u>Location</u>	<u>Change</u>	<u>Gauge Elevation</u>	<u>Time</u>	<u>SG3 turbid</u>	<u>BG turbid</u>
10/09/01	108.55	4.91	103.64	BM-SEcnr	0.00				
		8.43	100.12	NE cnr	0.00				
		3.40	105.15	NW end	0.00				
		8.43	100.12	NW cnr	0.00				
		8.38	100.17	SW cnr	-0.01				
		3.14	105.41	Bike SE	-0.01				
		4.91	103.64	BM-SEcnr	0.01				
			SG4	Canal Minimum		8.0	94.0	03:40 PM	
			SG4	Canal Maximum		8.3	94.3	07:45 AM	
			SG3	Lake		0.36	93.4	08:15 AM	10.5 1.5

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-10-01 INSPECTOR: D. MAYNARD

WEATHER: 45-65° 0-10 WIND & WAVE HEIGHT: 0-10 mph, increasing to 15 mph
overcast early, then clear 0-0.5' waves at end of Day

1) Access Control and Support Features:

Safety Fencing: In-place ✓; Secure @ end of workday ✓

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ✓; Performing properly generally

Sediment Curtain: In-place ✓; Performing properly silted up - low

Sorbent Boom: In-place added sweeps; Performing properly yes

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE

Seepage: NONE; Height 53.7', 113.0', 123.3' Alignment OK

Canal side; Retained water depth: ~12"

Seepage: NONE; Height 3' Below 1 Basin Alignment good

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth: 1.3' BWS 2.7' A Bottom; Discharge secure; ✓

Turbidity at outfall; (Lake, not pump) 3.9; at background location; 6.4 NTU

Discharge hose; leakage NO; signs of wear; NO couplings; OK

De-watering pumps; Suction secure; OK; Discharge secure; OK

Discharge hose; leakage NO; signs of wear; NO couplings; OK

5) Elevation check on railroad bridge abutments. < 0.01' change, OK

6) Inspect bike path crossing for damage. OK

7) Construction Activities:

Excavate weir footing to approximate size + grade
stockpile soil with PID > 3.0 in polymer encapsulated pile
Added second silt curtain + 6 sweeps
installed + operated de-watering pumps
ran by-pass pump ~ 1 hr. to bring canal to 94.0, off pump at Day

Remedial Action, Phase 1A, Weir Construction

Elevation survey of Railroad and Bike Path Bridge Abutments and water levels

All elevations presented in feet above the 1988 National Geodetic Vertical Datum

relative to the USGS benchmark, rivit RV124, located on the southeast abutment

Date	Inst. Elev	Rod (feet)	Elevation	Location	Change	Guage Elevation	Time	SG3 turbid	BG turbid
10/10/01	108.62	4.98	103.64	BM-SEcnr	0.00				
		8.50	100.12	NE cnr	0.00				
		3.46	105.16	NW end	0.01				
		8.50	100.12	NW cnr	0.00				
		8.45	100.17	SW cnr	-0.01				
		3.20	105.42	Bike SE	0.00				
		4.98	103.64	BM-SEcnr	0.01				
			SG4	Canal Minimum		8.0	94.0	08:10 AM	
			SG4	Canal Maximum		8.0	94.0	04:20 PM	
			SG3	Lake		0.28	93.4	04:10 PM	3.9 6.4

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
EARTHWORK INSPECTION CHECKLIST

DATE: 10-10-01

INSPECTOR: D. Magno

FIELD BOOK

37-43

PAGE #s

37-43

PBCB RA BK#1

1) Sub-grade excavation/sub-base placement:

Verify stake-out prior to start of excavation;

checked rough layout

Daily verify location, dimension, elevation;

excavation ready at end of day

Inspect soils/screen with PID, every ~ 30 yds.;

per final grading

checked 13 samples separated > 300mm

Sieve analyses (ASTM D422), sampled @ source every 35 yds.;

headspace to polyencapsulated backfill (estimate total)

Moisture Density Relationship (Modified Proctor - ASTM 1557), one test;

N/A

Visual inspection of material upon delivery;

N/A

In-place compaction (ASTM 1556) two test/8" lift, 95% of optimum density;

N/A

2) Native Backfill:

Visual inspection of placement;

N/A

3) Rip-Rap Placement:

Inspect delivered stone;

N/A

Verify depth of placement, minimum 12";

N/A

Verify final elevation;

N/A

Verify dimensions of placement;

N/A

Reviewed By:

K:\1-0870-1\Remedial Action Workplan\earthworkinspectionchecklist.wpd July 26, 2001

1-9

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

J-B
PM

DATE: 10-11-01

INSPECTOR: D. Maynard

WEATHER: 50-70°F partly cloudy WIND & WAVE HEIGHT: 10-15 MPH, 0-0.5' waves

1) Access Control and Support Features:

Safety Fencing: In-place ☒; Secure @ end of workday ☒

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ☒; Performing properly ☒

Sediment Curtain: In-place ☒ BOTH CURTAINS; Performing properly SECOND CURTAIN (East) OK

Sorbent Boom: In-place ☒; Performing properly ☒

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE

Seepage: Leak from N Dam; Height 5-35' M-3.0' N1.7'; Alignment GOOD
5. em < 0.5 GPM (Leak in N Dam fixed)

Canal side; Retained water depth: ~1.0' @ 14:40 8.10 on 564 @ 14:25, 94.1 FNGVD

Seepage: NONE; Height 3' below beam Alignment GOOD
~4.4' high

4) By-pass and de-watering pumping systems: OK

By-Pass pump; Suction secure/proper depth; NOT USED; Discharge secure; N/A

Turbidity at outfall; 3.3 NTU; at background location; 1.6 NTU

Discharge hose; leakage N/A; signs of wear; N/A couplings; N/A

De-watering pumps; Suction secure; yes; Discharge secure; OK

Discharge hose; leakage NO; signs of wear; NO couplings; OK

5) Elevation check on railroad bridge abutments. OK - < 0.01 FT change
From Oct 1, 2001

6) Inspect bike path crossing for damage.

7) Construction Activities:

Lay out stakes for concrete base
prepare final grade to 88.5 FNGVD M33
place fabric below and on sides of excavation
test soils w/ PID and polyencapsulate ~ 40'
place sub-base gravel, compact, and test

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
EARTHWORK INSPECTION CHECKLIST

DATE: 10-11-01 INSPECTOR: Don Maynard
FIELD BOOK BSC6 RA FB#1 PAGE #s 40-54

1) Sub-grade excavation/sub-base placement:

Verify stake-out prior to start of excavation; ✓ and re-checked after subbase placement

Daily verify location, dimension, elevation; ✓ and rechecked, TWICE

Inspect soils/screen with PID, every ~ 30 yds.; ✓ seven tests, N 4x polyencapsulated

Sieve analyses (ASTM D422), sampled @ source every 35 yds.; collected by VT Testing

Moisture Density Relationship (Modified Proctor - ASTM 1557), one test; performed prior to start of work

Visual inspection of material-upon delivery; ✓ upon delivery, 1st truck
upon placement, remaining 6 (5x) trucks

In-place compaction (ASTM 1556) two test/8" lift, 95% of optimum density:
3 tests 1st lift (11.5') = 89.2, 89.6, 91.2%, second lift 0.5', tests =

2) Native Backfill: N/A
90.8%, 91.9%, 92.1%

Visual inspection of placement; N/A

3) Rip-Rap Placement:

Inspect delivered stone; N/A

Verify depth of placement, minimum 12"; N/A

Verify final elevation; N/A

Verify dimensions of placement; N/A

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-12-01 INSPECTOR: D. Maynard

WEATHER: 55-65°F overcast WIND & WAVE HEIGHT: 0-5 mph wind; 0-5' waves

1) Access Control and Support Features:

Safety Fencing: In-place ✓; Secure @ end of workday ✓

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ✓; Performing properly ✓

Sediment Curtain: In-place (2nd eastern cut); Performing properly ✓

Sorbent Boom: In-place ✓; Performing properly ✓

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE 563-0.35 Lake elev. = 93.42 NOVD

Seepage: NONE; Height N=; Alignment ✓

Canal side; Retained water depth: 10-12" 564 = 8.16 @ 9:30, 8.03 @ 12:30 = 94.2 to 94.0

Seepage: < 1/4 cup/min @ pipe; Height 3.0' Below F.P. in Alignment ✓
N.A. High

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth: ✓; Discharge secure: ✓

Turbidity at outfall: 7.0; at background location: 0.9 @ 9:50

Discharge hose; leakage NO; signs of wear: NO couplings: OK

De-watering pumps; Suction secure: ✓; Discharge secure: as needed

Discharge hose; leakage NO; signs of wear: NO couplings: NO

5) Elevation check on railroad bridge abutments. within 0.01' of ext. readings
OK

6) Inspect bike path crossing for damage. minor scratches < 0.01'

7) Construction Activities:

keep excavation dewatered - Pump canal H₂O to lake
Place protective shoring on south end and NE corner.
FINAL extra compaction with vibrator.
Subgrade set final grade
FORM WEIR BASE, 1st layer re-pave, and
1/2 second layer - "continuously" monitor PID readings
in breathing zone
all less than 1.0 ppmV

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
EARTHWORK INSPECTION CHECKLIST

DATE: 10/12/01 INSPECTOR: E. Magness
FIELD BOOK: PACS RA FB#1 PAGE #s: 55-59

1) Sub-grade excavation/sub-base placement:

Verify stake-out prior to start of excavation; verify N/A

Daily verify location, dimension, elevation; verify Final sub-base grade = or < 0.1 FT below specs,

Inspect soils/screen with PID, every ~ 30 yds.; N/A

Sieve analyses (ASTM D422), sampled @ source every 35 yds.; N/A

Moisture Density Relationship (Modified Proctor - ASTM 1557), one test; N/A

Visual inspection of material upon delivery; N/A

In-place compaction (ASTM 1556) two test/8" lift, 95% of optimum density; N/A

2) Native Backfill:

Visual inspection of placement; N/A

3) Rip-Rap Placement:

Inspect delivered stone; N/A

Verify depth of placement, minimum 12"; N/A

Verify final elevation; N/A

Verify dimensions of placement; N/A

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-15-01

INSPECTOR: Don Maynard

WEATHER: 60-65°F
partly cloudy + showers

WIND & WAVE HEIGHT: 0-15 mph wind / 0-1.0' waves

1) Access Control and Support Features:

Safety Fencing: In-place ☒; Secure @ end of workday Left Fleet to maintain water levels in excavation to 20:00

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ☒; Performing properly ☒

Sediment Curtain: In-place (Floating curtain); Performing properly ☒

Sorbent Boom: In-place ☒; Performing properly ☒

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE - Lake level < 0.2 on 563, < 93.3 FNGVD

Seepage: NONE; Height N-1.9', N-2.5'; Alignment OK
5-3.5'

Canal side; Retained water depth: 12-15"

Seepage: < 1/4 cup/min @ pipe; Height 30' Below I-Beam; Alignment OK

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth; 1.3' BWS 3.2' A. Bottom; Discharge secure; ☒

Turbidity at outfall: 5.2 From pipe; at background location: 1.1 NTU

Discharge hose; leakage NONE; signs of wear; NONE couplings; OK

De-watering pumps; Suction secure; ☒; Discharge secure; OK

Discharge hose; leakage NONE; signs of wear; NONE couplings; OK

5) Elevation check on railroad bridge abutments. OK, < 0.01' From 10/1/01

6) Inspect bike path crossing for damage.

7) Construction Activities:

Finish re-enforcement FOR Base (and vertical re-ent. for stem)
PLACE CONCRETE FOR BASE.

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
CONCRETE FORM-WORK INSPECTION CHECKLIST

DATE: 10-15-01 INSPECTOR: Don Maynard

FIELD BOOK: PSCSRA FB#1 PAGE #s: 60-66

1) Footing form-work

ELEVATIONS

Verify location ($\pm 3"$) and elevations ($\pm 1"$); -OK - CTR SLICE OK - Location OK

Verify dimensions/thickness ($\pm 1"$); - Base Length = 51.0' OK, Width = 10' OK after tied back

2) Footing reinforcing steel

Inspect steel; clean, correct bar size; #4, #5, #6 in base OK / #7 in stem OK, wash steel before placement

Steel placement dimensions ($\pm \frac{1}{2}"$): OK 12"

4" Minimum concrete cover ($\frac{1}{2}"$): 3 1/2" - 4" OK (cut tails on east side before placement)

Splice length ($\pm 1"$): 24" +, some longer - OK; # of ties per splice (2 min.) ✓

1) Weir stem form-work

Verify location ($\pm 3"$) and elevations ($\pm \frac{1}{2}"$); N/A - { steel CTR SLICE OK, ENDS OK - SLICE, crest, abutments OK }

Verify dimensions/thickness ($\pm 1"$); N/A, stem set 1" from south end of footing 12" from N. End of Footing - OK

2) Weir stem reinforcing steel

Inspect steel; clean, correct bar size; #7 steel OK, #6 not placed yet

Steel placement dimensions ($\pm \frac{1}{2}"$): ✓ ←

4" Minimum concrete cover ($\frac{1}{2}"$): ✓

Splice length ($\pm 1"$): N/A; # of ties per splice (2 min.) ✓

Stop-log guide, proper placement; N/A

Pipe sleeves, proper placement; N/A

VMM

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-16-01

INSPECTOR: Don Maynard

WEATHER: 50-65°F Partly Cloudy WIND & WAVE HEIGHT: 0-10 mph, 0-0.5' waves

1) Access Control and Support Features:

Safety Fencing: In-place ☒; Secure @ end of workday ☒

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ☒; Performing properly ☒

Sediment Curtain: In-place ☒; Performing properly ☒

Sorbent Boom: In-place ☒; Performing properly ☒

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE - Lake Level < 0.2' on 563, < 93.3' on 64D

Seepage: NONE; Height 4-1.8, 11-30; Alignment OK

Canal side; Retained water depth: 1.0'

Seepage: < 1/4 cup/min; Height 3' Below Top; Alignment good

4) By-pass and de-watering pumping systems: Bypass pump not used

By-Pass pump; Suction secure/proper depth; 1.4' BWS; Discharge secure; ☒

Turbidity at outfall; (20' water) 9A; at background location; 4.3 NTU

Discharge hose; leakage N/A; signs of wear; NO couplings; OK

De-watering pumps; Suction secure; ☒; Discharge secure; OK

Discharge hose; leakage properly; signs of wear; NO couplings; OK

5) Elevation check on railroad bridge abutments. OK, < 0.01' from 10/1/01 reading

6) Inspect bike path crossing for damage. OK

7) Construction Activities:

Place re-entrenchment + Form stream
screen excavated soil for riprap

4000 STG/TY1/FA/DARA-65

TICKET 611461

10/15/01 Mix No. 196 7.50 yds Truck 97 Plant 1
 CON. SAND 10950* (1.00/ 1.00) (3.70) GF/TY1 4140 (1.00/ 1.00)
 3/4 STG 23650 (0.70) FLY ASH 4550

MICROAIR 22
 DARA-65 276
 POLARSET 0

WATER 214/1779 (1.00/ 1.00)
 MAX WATER 285.0/ 9.9

TRIM 1.50

TARE AGG1 50 50 CMT 0 50 WAT 1 6

TIME : 14:47:41

10/15/01 7.50 0 0 196 96 1

14:32:25

4000 STG/TY1/FA/DARA-65

TICKET 611460

10/15/01 Mix No. 196 7.50 yds Truck 96 Plant 1
~~CON. SAND 10750 (1.00/ 1.00) (3.70) GF/TY1 4090 (1.00/ 1.00)~~
 3/4 STG 23650 (0.70) FLY ASH 4630*

~~MICROAIR 22~~
~~DARA-65 276~~
~~POLARSET 0~~

WATER 209/1741 (1.00/ 1.00)
 MAX WATER 285.0/ 14.5

TRIM 1.00

TARE AGG1 0 50 CMT 0 -100 WAT 1 5

TIME : 14:32:25

10/15/01 7.50 0 0 196 68 1

14:01:48

4000 STG/TY1/FA/DARA-65

TICKET 611456

10/15/01 Mix No. 196 7.50 yds Truck 68 Plant 1
 CON. SAND 10900* (1.00/ 1.00) (3.70) GF/TY1 4090 (1.00/ 1.00)
 3/4 STG 23650 (0.70) FLY ASH 4620

MICROAIR 22
 DARA-65 276
 POLARSET 0

WATER 203/1687 (1.00/ 1.00)
 MAX WATER 285.0/ 21.0

TRIM 0.00

TARE AGG1 50 50 CMT -10 10 WAT 3 6

TIME : 14:01:48

10/15/01 7.50 0 0 196 67 1 14:21:06

4000 STG/TY1/FA/DARA-65

TICKET 611458

10/15/01	Mix No.	196	7.50 yds	Truck	67	Plant	1
CON. SAND	10750	(1.00/ 1.00)	(3.70)	GF/TY1	4090	(1.00/ 1.00)	
1/4 STG	23650	(0.70)	FLY ASH	4610			
					MICROAIR	22	
					DARA-65	276	
					POLARSET	0	

WATER 196/1629 (1.00/ 1.00)
MAX WATER 285.0/ 27.9

TRIM -1.00

TARE PGG1 50 50 CNT 0 -30 WAT 1 6

TIME : 14:21:06

44874

TIME : 13:50:35

TARE PGG1 50 50 CNT -30 10 WAT 2 6

TRIM 0.00

WATER 203/1689 (1.00/ 1.00)
MAX WATER 285.0/ 20.7

MICROAIR 21
DARA-65 275
POLARSET 0

TICKET 611454

4000 STG/TY1/FA/DARA-65

10/15/01 7.50 0 0 196 77 1 13:50:35

1-0870-1

WEIR

CUB
DMPINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLISTDATE: 10-17-01INSPECTOR: Dan MaynardWEATHER: 40-55°F cloudy,
30-40 mphWIND & WAVE HEIGHT: 10-30 mph, 1.0-1.5' waves

1) Access Control and Support Features:

Safety Fencing: In-place ☒; Secure @ end of workday ☒

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ☒; Performing properly ☒Sediment Curtain: In-place ☒; Performing properly ☒Sorbent Boom: In-place ☒; Performing properly ☒

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE, 5/3 stage < 0.20' < 93.3 FNUD.Seepage: NONE; Height N=4.7', M=3.0', S=3.4'; Alignment OKCanal side; Retained water depth: ~1.0'Seepage: < 1/4 cup/min; Height 3' B.I. dam; Alignment good
~4.4' High.

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth; 3.0' above Bottom; Discharge secure; OKTurbidity at outfall; pipe 5.1 NTU; at background location; 4.1 NTUDischarge hose; leakage NO; signs of wear; NO couplings; OKDe-watering pumps; Suction secure; OK; Discharge secure; OKDischarge hose; leakage @ pump only; signs of wear; NO couplings; OK5) Elevation check on railroad bridge abutments. OK, within 0.01' of 10/1/01 reading
see attached summary.6) Inspect bike path crossing for damage. OK

7) Construction Activities:

strip forms from footing
screen soil for riprap
move ~ 70-75 CY soil to Area 3 (including ~ 30-35 CY polycapsulated soil)
form stem + complete re-enforcement
excavate and rip rap

Remedial Action, Phase 1A, Weir Construction

Elevation survey of Railroad and Bike Path Bridge Abutments and water levels

All elevations presented in feet above the 1988 National Geodetic Vertical Datum

relative to the USGS benchmark, rivit RV124, located on the southeast abutment

Date	Inst. Elev	Rod (feet)	Elevation	Location	Change	Gauge	Elevation	Time	SG3 turbid	BG turbid
10/11/01	108.67	5.03	103.64	BM-SEcnr	0.00					
		8.55	100.12	NE cnr	0.00					
		3.51	105.16	NW end	0.01					
		8.55	100.12	NW cnr	0.00					
		8.50	100.17	SW cnr	-0.01					
		3.25	105.42	Bike SE	0.00					
		5.03	103.64	BM-SEcnr	0.01					
			SG4	Canal		8.1	94.1	08:50 AM		
			SG3	Lake		0.23	93.3	04:50 PM	3.3	1.6
10/12/01	108.53	4.89	103.64	BM-SEcnr	0.00					
		8.41	100.12	NE cnr	0.00					
		3.37	105.16	NW end	0.01					
		8.41	100.12	NW cnr	0.00					
		8.35	100.18	SW cnr	0.00					
		3.11	105.42	Bike SE	0.00					
		4.89	103.64	BM-SEcnr	0.01					
			SG4	Canal Minimum		8.0	94.0	12:30 PM		
			SG4	Canal Maximum		8.2	94.2	09:30 AM		
			SG3	Lake		0.35	93.4	09:50 AM	7	0.9
10/15/01	108.67	5.03	103.64	BM-SEcnr	0.00					
		8.54	100.13	NE cnr	0.01					
		3.51	105.16	NW end	0.01					
		8.55	100.12	NW cnr	0.00					
		8.49	100.18	SW cnr	0.00					
		3.25	105.42	Bike SE	0.00					
		5.03	103.64	BM-SEcnr	0.01					
			SG4	Canal Minimum		8.2	94.2	10:35 AM		
			SG4	Canal Maximum		8.2	94.2	07:30 AM		
			SG3	Lake		<0.2	<93.3	08:25 AM	5.2	1.1
10/16/01	108.71	5.07	103.64	BM-SEcnr	0.00					
		8.56	100.15	NE cnr	0.03					
		3.56	105.15	NW end	0.00					
		8.59	100.12	NW cnr	0.00					
		8.54	100.17	SW cnr	-0.01					
		3.30	105.41	Bike SE	-0.01					
		5.08	103.63	BM-SEcnr	0.00					
			SG4	Canal Minimum		8.1	94.1	09:00 AM		
			SG4	Canal Maximum		8.1	94.1	02:35 PM		
			SG3	Lake		<0.2	<93.3	04:50 PM	9.4	4.3
10/17/01	108.73	5.09	103.64	BM-SEcnr	0.00					
		8.61	100.12	NE cnr	0.00					
		3.58	105.15	NW end	0.00					
		8.61	100.12	NW cnr	0.00					
		8.55	100.18	SW cnr	0.00					
		3.32	105.41	Bike SE	-0.01					
		5.09	103.64	BM-SEcnr	0.01					
			SG4	Canal Minimum		8.0	94.0	10:25 AM		
			SG4	Canal Maximum		8.1	94.1	07:45 AM		
			SG3	Lake		<0.2	<93.3	08:15 AM	5.1	4.1

V.L.D.
DMM

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-18-01

INSPECTOR: Don Maynard

WEATHER: 40-50°

WIND & WAVE HEIGHT: 0-25 mph wind; ~1/2' waves

Partly cloudy - clearing later

1) Access Control and Support Features:

Safety Fencing: In-place ☒; Secure @ end of workday ☒

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ☒; Performing properly ☒ ~ 1/2 c/sand released East side failed @ low spot

Sediment Curtain: In-place ☒; Performing properly ☒

Sorbent Boom: In-place ☒; Performing properly ☒

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE - 56.3 < 0.2' Lake < 93.3 FNGID

Seepage: NONE; Height N-ATO 0.7'; Alignment OK

M-2.8', S-3.4'

Canal side; Retained water depth: 0.9 - 1.0' - 56.4 NL 8.02' @ 12:00 = 94.0 FNGID

Seepage: NONE; Height 3.1' Below I beam Alignment OK

~ 4.3' High

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth: 1.3 FBWS; Discharge secure: ☒

Turbidity at outfall: 7.3 @ 11:55; at background location: 7.1

Discharge hose; leakage NO; signs of wear: NO couplings: OK

De-watering pumps; Suction secure: ☒; Discharge secure: OK

Discharge hose; leakage @ pump only; signs of wear: NO couplings: OK

5) Elevation check on railroad bridge abutments. OK - identical to 10-1-01 readings

6) Inspect bike path crossing for damage.

7) Construction Activities:

Place gravel subbase material on west side of Footing

continue Forming + re-rod placement for beam

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
CONCRETE FORM-WORK INSPECTION CHECKLIST

cc File
LB
DM

DATE: 10-18-01 + 10/19/01 INSPECTOR: Dan Maynard

FIELD BOOK P6LS RA FB#1 PAGE #s 76-93

1) Footing form-work

Verify location ($\pm 3"$) and elevations ($\pm 1"$); N/A

Verify dimensions/thickness ($\pm 1"$); N/A

2) Footing reinforcing steel

Inspect steel; clean, correct bar size; N/A

Steel placement dimensions ($\pm \frac{1}{2}"$); N/A

4" Minimum concrete cover ($\frac{1}{2}"$); N/A

Splice length ($\pm 1"$); N/A; # of ties per splice (2 min.) N/A

1) Weir stem form-work

Verify location ($\pm 3"$) and elevations ($\pm \frac{1}{2}"$); OK south abutment extended 2"
West-East base width = 4'10" instead of spec. 4'9"
Elevation of 96.5' crest OK

Verify dimensions/thickness ($\pm 1"$); OK - see note above

2) Weir stem reinforcing steel

Inspect steel; clean, correct bar size; OK; #5 Bar stirrups used for upper 0.5' of abutment steel
#7 Bars splice horizontal used for final #7 vertical on south end.
→ see Attached sketch


Steel placement dimensions ($\pm \frac{1}{2}"$); OK - 3 Bars up to 9 1/2" separation instead of 8" specified.
(see pp 76-77)

4" Minimum concrete cover ($\frac{1}{2}"$); OK - one Bar on top w/ 3" cover - Bars on top of glue ~ 5 1/4" cover
South wall w/ 5-6" cover - Bars on west side base ~ 5 1/2" cover - Bars on west side top ~ 1 1/2" cover

Splice length ($\pm 1"$); All splices 2' or greater; # of ties per splice (2 min.) ✓

Stop-log guide, proper placement; Plumb + Level @ 94.48 ELEV UP $\pm 0.01'$

Pipe sleeves, proper placement; South crest sleeves placed 5.1' apart, 0.43' from ends
North crest sleeves placed 5.08' apart, 1.25' from glue,
0.5' from N. Abutment



PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

V-D
DMM

DATE: 10-19-01

INSPECTOR: Don Maynard

WEATHER: 40-60°F Partly Cloudy

WIND & WAVE HEIGHT 15-25 mph wind, 1' waves

1) Access Control and Support Features:

Safety Fencing: In-place ✓; Secure @ end of workday ✓

2) Environmental Controls:

Silt Fence/Hay Bales: In-place ✓; Performing properly OK

Sediment Curtain: In-place ✓; Performing properly ✓

Sorbent Boom: In-place ✓; Performing properly OK

3) Water Filled Cofferdams: NONE

Lake side; Retained water depth: 20.0 ON 563 - 293.1 FULWD

Seepage: NONE; Height N=0.06'; Alignment OK
M=2.7', S=3.1'

Canal side; Retained water depth: 11'

Seepage: NONE; Height 4.3' (3.1 B.I.B.); Alignment OK

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth: NOT USED; Discharge secure: ✓
1.3 FBO 3.0 FAB

Turbidity at outfall: (Lake 30' water) 2.2 at background location: 1.9 mH

Discharge hose; leakage N/A; signs of wear: NO couplings: OK

De-watering pumps; Suction secure: ✓; Discharge secure: OK

Discharge hose; leakage NO; signs of wear: NO couplings: OK

5) Elevation check on railroad bridge abutments. OK, 20.01' change from 10-1-01 readings

6) Inspect bike path crossing for damage. NONE

7) Construction Activities:

Placed stem concrete
Backfilled ends of footing with 3/4" flat max gravel (and East side)

10/19/01

6.25

0

0

196

75

1

12:37:44

4000 STG/TY1/FA/DARA-65

TICKET 611683

10/19/01 Mix No. 196 6.25 yds Truck 75 Plant 1
CON. SAND 8900 (1.00/ 1.00) (3.00) GF/TY1 3410 (1.00/ 1.00)
3/4 STG 19650 (0.50) FLY ASH 3830

MICROAIR 17
DARA-65 230
POLARSET 0

WATER 183/1524 (1.00/ 1.00)
MAX WATER 237.57 13.0

TRIM 1.00

TARE AGG1 0 50 CMT 20 10 WAT 0 4

TIME : 12:37:44

TIME : 12:18:19

TARE AGG1 50 50 CMT -50 -90 WAT 0 4

TRIM 2.00

WATER 213/1774 (1.00/ 1.00)
MAX WATER 266.0/ 7.5

MICROAIR 19
DARA-65 259*
POLARSET 0

10/19/01 Mix No. 196 7.00 yds Truck 74 Plant 1
CON. SAND 9950 (1.00/ 1.00) (3.00) GF/TY1 3820 (1.00/ 1.00)
3/4 STG 22050 (0.50) FLY ASH 4310

TICKET 611680

4000 STG/TY1/FA/DARA-65

12:18:19

74 1

196

0

0

7.00

10/19/01

10/19/01 7.00 0 0 196 75 1 11:09:54

4000 STG/TY1/FA/DARA-65

TICKET 611674

10/19/01	Mix No.	196	7.00 yds	Truck	75 Plant	1		
CON. SAND	9950	(1.00/ 1.00)	(3.00)	GF/TY1	3820	(1.00/ 1.00)	MICROAIR	20
3/4 STG	22000		(0.50)	FLY ASH	4240		DARA-65	258
							POLARSET	0

WATER 207/1727 (1.00/ 1.00)
MAX WATER 266.0/ 13.2

TRIM 1.00

TARE AGG1 50 50 CMT 0 -150 WAT -1 3

TIME : 11:09:54

10/19/01 7.00 0 0 196 84 1 11:38:07

4000 STG/TY1/FA/DARA-65

TICKET 611677

10/19/01	Mix No.	196	7.00 yds	Truck	84 Plant	1		
CON. SAND	9950	(1.00/ 1.00)	(3.00)	GF/TY1	3820	(1.00/ 1.00)	MICROAIR	20
3/4 STG	22000		(0.50)	FLY ASH	4320*		DARA-65	259*
							POLARSET	0

WATER 213/1775 (1.0/ 1.00)
MAX WATER 266.0/ 7.4

TRIM 2.00

TARE AGG1 0 50 CMT -40 -50 WAT -1 4

TIME : 11:38:07

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-22-01

INSPECTOR: Don Maynard

WEATHER: 40°F clear

WIND & WAVE HEIGHT: 0.5 mph wind, 0.5' waves

1) Access Control and Support Features:

Safety Fencing: In-place ✓; Secure @ end of workday ✓

2) Environmental Controls:

Silt Fence/Hay Bales: In-place OK; Performing properly OK

Sediment Curtain: In-place OK; Performing properly OK

Sorbent Boom: In-place OK; Performing properly OK

3) Water Filled Cofferdams:

Lake side; Retained water depth: NONE Lake below 93.3 FNGD @ 9:10

Seepage: Emptied Dams - removed north dam; Height 1.3' BWS; Alignment OK

Canal side; Retained water depth: 1.2'; Height 4.3'; Alignment OK

Seepage: NONE; Height 4.3'; Alignment OK @ 14:20

4) By-pass and de-watering pumping systems:

By-Pass pump; Suction secure/proper depth: OK 3.2' ABS; Discharge secure: OK

Turbidity at outfall: 5.3 NTU @ pipe; at background location: 4.5 NTU

Discharge hose; leakage NO; signs of wear: NO couplings: OK

De-watering pumps; Suction secure: OK; Discharge secure: OK

Discharge hose; leakage @ pump only; signs of wear: NO couplings: OK

5) Elevation check on railroad bridge abutments. OK, <0.01' difference

6) Inspect bike path crossing for damage. From 10-1-01 reading

OK

7) Construction Activities:

Place concrete abutments

64" stem forms, set abutment forms

emptied lake aquadams + roll up north dam

concrete compact fill east of weir (3" plant max)

Place fill east of weir (on-site soil)

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
CONCRETE FORM-WORK INSPECTION CHECKLIST

DATE: 10-22-01 INSPECTOR: Don Maynard
FIELD BOOK PGCS RA FB#1 PAGE #s 98-102

1) Footing form-work

Verify location ($\pm 3"$) and elevations ($\pm 1"$); N/A

Verify dimensions/thickness ($\pm 1"$); N/A

2) Footing reinforcing steel

Inspect steel; clean, correct bar size; N/A

Steel placement dimensions ($\pm \frac{1}{2}"$); N/A

4" Minimum concrete cover ($\frac{1}{2}"$) N/A

Splice length ($\pm 1"$); N/A; # of ties per splice (2 min.) N/A

1) Weir stem form-work - Abutments

Verify location ($\pm 3"$) and elevations ($\pm \frac{1}{2}"$); location OK elevation $\pm 0.03'$

Verify dimensions/thickness ($\pm 1"$); $\pm \frac{1}{4}"$ OK (note South Abutment length = $5'2"$)

2) Weir stem reinforcing steel

Inspect steel; clean, correct bar size; #6 OK, #5 stirrups per 10/19/01 report, #7 temperature steel, 2 on sides

Steel placement dimensions ($\pm \frac{1}{2}"$); OK - $8\frac{1}{2}"$ top, $\sim 5\frac{1}{2}"$ sides, 2 on top

4" Minimum concrete cover ($\frac{1}{2}"$) OK

Splice length ($\pm 1"$); OK; # of ties per splice (2 min.) OK

Stop-log guide, proper placement; N/A

Pipe sleeves, proper placement; N/A

4000 STG/TY1/FA/DARA-65

10/22/01
CON. SAND
AIR
3/4 STG
65
SET

TICKET 611754
Mix No. 196
2550* (1.00/ 1.00) (4.20) GF/TY1
6 5550
66*
0

1.75 yds Truck
(1.20) FLY ASH

48 Plant 1
950 (1.00/ 1.00)

1080

MICRO

DARA-

POLAR

6883 total

WATER

30/ 253 (1.00/ 1.00)

MAX WATER 66.5/ 17.6

TRIM -7.00
TARE

AGG1

0

50 CMT

0

-50

WAT

-3

4

TIME : 14:40:08

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-23-01 INSPECTOR: Dan Maynard

WEATHER: 55-60°F overcast WIND & WAVE HEIGHT: 5-15 mph, 0-0.5' waves

1) Access Control and Support Features:

Safety Fencing: In-place ☒ ; Secure @ end of workday OK

2) Environmental Controls:

Silt Fence/Hay Bales: In-place partially ; Performing properly ramp under removal

Sediment Curtain: In-place ☒ ; Performing properly OK

Sorbent Boom: In-place ☒ removed pm ; Performing properly OK

3) Water Filled Cofferdams: removed

Lake side; Retained water depth: 13:40 Lake level < 0.2' on 663, < 93.3 FUGRD

Seepage: NONE ; Height N/A ; Alignment N/A

Canal side; Retained water depth: None - deflated 14:00 canal H = 8.12' = 94.1 FUGRD

Seepage: N/A ; Height N/A ; Alignment N/A

4) By-pass and de-watering pumping systems:

de-watering disassembled ~ 15:00 BY-PASS NOT USED - disassembled

By-Pass pump; Suction secure/proper depth: N/A ; Discharge secure: N/A

Turbidity at outfall: N/A ; at background location: N/A

Discharge hose; leakage N/A ; signs of wear: N/A couplings: N/A

De-watering pumps; Suction secure: OK ; Discharge secure: OK

Discharge hose; leakage @ pump only ; signs of wear: NO couplings: OK

5) Elevation check on railroad bridge abutments.

Back Filled against abutment
on 10/27/01 - elevation not
measured

6) Inspect bike path crossing for damage.

7) Construction Activities:

Place riprap on fabric west of weir
continue backfilling around ends of weir
remove southern + middle lake Aquadams
deflate on bridge aquadams
pick wood, metal and trash from riprap + site, wood left on site

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

DATE: 10-24-01 INSPECTOR: Don Maynard

WEATHER: 55-65° WIND & WAVE HEIGHT: 0-5 mph, 0-0.5' waves
partly cloudy

1) Access Control and Support Features

Safety Fencing: In-place removed; Secure @ end of workday _____

2) Environmental Controls: removed

Silt Fence/Hay Bales: In-place _____; Performing properly _____

Sediment Curtain: In-place _____; Performing properly _____

Sorbent Boom: In-place _____; Performing properly _____

3) Water Filled Cofferdams: removed

Lake side; Retained water depth: Lake level 293.3 FNUVD

Seepage: _____; Height _____; Alignment _____

Canal side; Retained water depth: Canal bottom 8.13 = 94.13 FNUVD

Seepage: _____; Height _____; Alignment _____

4) By-pass and de-watering pumping systems: removed

By-Pass pump; Suction secure/proper depth; _____; Discharge secure; _____

Turbidity at outfall; _____; at background location; _____

Discharge hose; leakage _____; signs of wear; _____ couplings; _____

De-watering pumps; Suction secure; _____; Discharge secure; _____

Discharge hose; leakage _____; signs of wear; _____ couplings; _____

5) Elevation check on railroad bridge abutments.

OK - Final measurement
within 0.01 ft of 10-1-01
readings

6) Inspect bike path crossing for damage.

NONE

7) Construction Activities:

complete Backing + grading @ WEIR
strip Abutment FORMS
remove pumps, curtains, hay bales + fences
excavate pump + re-enforce canal slopes

PINE STREET CANAL SITE - OUTLET WEIR CONSTRUCTION
DAILY INSPECTION CHECKLIST

LMH
B. Matlock

DATE: 10-25-01

INSPECTOR: D. Hayward

WEATHER: 55-60°F showers partly cloudy WIND & WAVE HEIGHT: 20-30 mph, 1-2' waves

1) Access Control and Support Features: removed.

Safety Fencing: In-place —; Secure @ end of workday —

2) Environmental Controls: removed

Silt Fence/Hay Bales: In-place —; Performing properly —

Sediment Curtain: In-place —; Performing properly —

Sorbent Boom: In-place —; Performing properly —

3) Water Filled Cofferdams: removed

Lake side; Retained water depth: 293.3 FUGVD

Seepage: —; Height —; Alignment —

Canal side; Retained water depth: 99.17 FUGVD

Seepage: —; Height —; Alignment —

4) By-pass and de-watering pumping systems: removed

By-Pass pump; Suction secure/proper depth; —; Discharge secure; —

Turbidity at outfall; —; at background location; —

Discharge hose; leakage —; signs of wear; — couplings; —

De-watering pumps; Suction secure; —; Discharge secure; —

Discharge hose; leakage —; signs of wear; — couplings; —

5) Elevation check on railroad bridge abutments. Final check performed 10/24-OK

6) Inspect bike path crossing for damage. NONE

7) Construction Activities:

Final grading of ramp area
Plant trees - add LOAM
seed, fertilize + mulch staging area
Add riprap to southeast weir abutment per
request of Charlie Lemieux, VT Railroad.

APPENDIX 4
DESIGN CHANGE FORMS

Project No.: 01-070
Project: OUTLET WEIR CONSTRUCTION

Sample Data


Location of Sample: MATERIAL SAMPLED BY THE CLIENT
Sample Description: BEDDING FOR STRUCTURES SAMPLE #2
USCS Class: GW Liquid limit:
AASHTO Class: A-1-a Plasticity index:

Notes

Remarks: CLIENT: THE JOHNSON CO. BEDDING FOR STRUCTURES#2
CHECK: JACQUES BOURAMIA LABORATORY NO.:01-1633
Fig. No.: 633

Mechanical Analysis Data

	Initial	
Dry sample and tare=	762.10	
Tare =	0.00	
Dry sample weight =	762.10	
Tare for cumulative weight retained=	0	
Sieve	Cumul. Wt. retained	Percent finer
0.75 inches	0.00	100.0
0.5 inches	127.80	83.2✓
0.375 inches	203.30	73.3
# 4	404.60	46.9✓
# 8	544.60	28.5
# 16	629.40	17.4
# 30	676.30	11.3
# 40	691.40	9.3✓
# 50	702.40	7.8
# 100	717.80	5.8
# 200	730.40	4.2✓



Fractional Components

Gravel/Sand based on #4 sieve
Sand/Fines based on #200 sieve
% + 3 in. = 0.0 % GRAVEL = 53.1 % SAND = 42.8
% FINES = 4.1

D85= 13.30 D60= 6.714 D50= 5.182
D30= 2.5322 D15= 0.93004 D10= 0.47152
Cc = 2.0253 Cu = 14.2397

Project: OUTLET WEIR CONSTRUCTION

Sample Data

Location of Sample: MATERIAL SAMPLED BY THE CLIENT
Sample Description: BEDDING FOR STRUCTURES SAMPLE #1
USCS Class: SW Liquid limit:
AASHTO Class: A-1-a Plasticity index:

Notes

Remarks: CLIENT: THE JOHNSON CO. BEDDING FOR STRUCTURES#1
CHECK: JACQUES BOURAMIA LABORATORY NO.: 01-1632
Fig. No.: 632

Mechanical Analysis Data


Sieve	Initial Cumul. Wt. retained	Percent finer
Dry sample and tare=	1454.10	
Tare =	0.00	
Dry sample weight =	1454.10	
Tare for cumulative weight retained=	0	
1 inches	0.00	100.0
0.75 inches	22.80	98.4
0.5 inches	246.60	83.0✓
0.375 inches	394.90	72.8
# 4	660.60	54.6—
# 8	954.00	34.4
# 16	1146.50	21.2
# 30	1255.90	13.6
# 40	1293.00	11.1✓
# 50	1322.30	9.1
# 100	1364.80	6.1
# 200	1393.00	4.2✓



Fractional Components

Gravel/Sand based on #4 sieve
Sand/Fines based on #200 sieve
+ 3 in. = 0.0 % GRAVEL = 45.4 % SAND = 50.4
FINES = 4.2

85= 13.34 D60= 5.821 D50= 4.027
30= 1.9498 D15= 0.69183 D10= 0.35481
c = 1.8408 Cu = 16.4059




Test specification: ASTM D 1557-78 Method C, Modified

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in	% < No. 200
	USCS	AASHTO						

TEST RESULTS				MATERIAL DESCRIPTION			
Maximum dry density = 141.6 pcf Optimum moisture = 9.5 %				BEDDING MATERIAL FOR STRUCTURES			
Project No.: 01-070 Project: OUTLET WEIR CONSTRUCTION Location: MATERIAL SAMPLED BY THE CLIENT SAMPLE #1 AND #2 COMBINATION Date: 09/25/2001				Remarks: CLIENT: THE JOHNSON CO. CHECK: JACQUES BOURARIA LABORATORY NO.: 1632/1633			
MOISTURE-DENSITY RELATIONSHIP TEST GEISSER ~~~ ENGINEERING CORP.				Fig. No. 1632-33			

U.S. Mesh radius (cm)	3/r	weight retained	Cum. Weight	%passing	S (cm ² /gm)
1"	1.27	2.36	0	0	100
0.75"	0.95	3.16	22.8	22.8	98.4
0.5"	0.635	4.72	223.8	246.6	83
0.375"	0.476	6.30	148.3	394.9	72.8
#4	0.237	12.66	265.7	660.6	54.6
#8	0.118	25.42	293.4	954	34.4
#100	0.0075	400.00	410.8	1364.8	6.1
#200	0.0038	789.47	28.2	1393	4.2
pan			61.1	1454.1	0
Sum			1454.1	1	137.2
Shape factor	1.35	(1 for spheres to 1.35 for crushed stone)			
Porosity	0.3				
Calculated Hydraulic Conductivity	2.4E-02 cm/sec	68.1 feet per day '+-70%			

DMM



PROPOSED BYPASS/DEWATERING SCHEMATIC
PINE STREET CANAL SITE *REVISED*
BURLINGTON, VERMONT *10-1-01*

THE JOHNSON COMPANY, INC.
Environmental Sciences and Engineering
100 STATE STREET MONTPELIER, VT 05602

DATE: 7/27/01
DRAWN BY: LBN

PROJECT: 1-0870-1
SCALE: 1"=30'

DESIGN CHANGE NOTIFICATION/REQUEST FORM

Design Change Number 4Major Minor XDate of Request 10/11/01CC
CMC
J-B
DMM

RECOMMENDED BY:

EPA

Vt DEC

Engineer

Project Manager

Contractor

Jean Choi + Hasan Abedi (CM + E)

Mike Smith

Don Maynard

Thor Helgason

Bill MacFarlane

CHANGE DESCRIPTION:

BACKGROUND

Upon excavation for the weir foundation, a concrete step or sill was found cast onto the northern railroad bridge abutment and extending approximately four feet west of the abutment wall. The top of the concrete step is at elevation approximately 94.3 feet NGVD (1988). The concrete was cast on top of wooden cribbing which extends from the abutment west approximately twelve feet. The north-south width of the cribbing is approximately six feet. The top elevation of the cribbing was approximately 93 ft NGVD. The cribbing was composed of squared ~10 inch timbers (in the east-west direction) connected by notches or mortise and tendon to round notched logs (in the north-south direction) with iron 1" diameter pins. The cribbing was placed in alternating directions (similar to Lincoln Logs), and filled with ~1 foot diameter angular stone. Similar cribbing was encountered on the west side of the southern railroad bridge abutment. The dimensions of the southern cribbing were approximately six feet (north-south) by 16 feet, so that the western ends of both cribbing structures were parallel in a north-south direction. The inside edges of each cribbing structure were even with the inside edges of the two railroad bridge abutments. Further excavation of the northern cribbing demonstrated that it extends northwest from a distance approximately twelve feet from the abutment. If the southern cribbing exhibits a similar shape, then the entire structure forms a funnel, with the wide end towards Lake Champlain, and the narrow end at the railroad bridge.

The eastern edges of the cribbing were cut off and left in place. The cribbing west of the excavation was also left in place. A revised Figure 5 from the September 4, 2001 Outlet Weir Design is attached (dated 10/10/01). The approximate extents of the cribbing and concrete step are shown on the revised Figure 5.

PROPOSED DESIGN CHANGE

In order to avoid damage to the concrete step on the northern railroad bridge abutment, it is necessary to move the weir location westward six feet. The applicability of the geotechnical calculations used during the design of the weir will not be affected by this change. The only significant change in construction required would be the placement of some additional backfill around the weir stem at the northern end from elevations of approximately 95 to 98 ft NGVD. A sketch of the proposed changed location is included as Figure 5 (revised).

ATTACHMENTS: (list supporting documentation, if applicable): Phase 1A 95%/100% Design Submittal dated 9/4/01 with 9/21/01 changes, Section 1 -Outlet Weir Design - Figure 5 - Survey Data (revised 10/10/01).

APPROVAL SIGNATURES:

Environmental Protection Agency [Signature] Date: 10-11-01Vermont Department of Conservation [Signature] Date: 10-11-01Engineer [Signature] Date: 10-10-01Project Manager [Signature] Date:




FIGURE 5 REWSD

SURVEY DATA



PINE STREET CANAL SITE
BURLINGTON, VERMONT


THE JOHNSON COMPANY, INC.
Environmental Science and Engineering
100 STATE STREET BURLINGTON, VT 05401

DATE: 4/19/01 DRAWN BY: T.M. PROJECT: 1-0070-1

REWSD 10/10/01 BY: D. MAYNARD, P.E.
FOR DESIGN CHANGE #4


REVISED BY D. MAYNARD 10/10/01

FROM: Phase 1A 95%/100% Design Submittal - 9/4/01
SECTION 1, OUTLET WEIR DESIGN
FIGURE 5, SURVEY DATA N  



de maximis, inc.

135 Beaver Street
Fourth Floor
Waltham, MA 02452
(781) 642-8775
Fax (781) 642-1078



October 11, 2001

Ms. Karen Lumino
United States Environmental Protection Agency
Mail Code: HBT
1 Congress Street
Boston, MA 02114

VIA FAX AND US MAIL

**RE: Design Change Requests - Minor
weir Construction
Pine Street Canal Superfund Site**

Dear Ms. Lumino:

Attached are Design Change Requests Nos. 1 through 4 for the construction of the weir at the Pine Street Canal Superfund Site. All are minor. A summary appears below:

Design Change Request No.	Date	Major or Minor	Description
1	10/3/01	Minor	Use crushed gravel backfill provided by ST Griswold.
2	10/5/01	Minor	Modify concrete forming/pouring approach
3	10/8/01	Minor	Provide an additional excavation dewatering pump
4	10/11/01	Minor	Move footprint of weir footing 6 feet west to avoid buried extension of concrete bridge abutment

The scope of each of these requests has been discussed with EPA and/or M & E either prior to construction, in the case of Design Change Request No. 1, or during construction on October 10 and 11, in the case of the other Design Change Requests. These Design Change Requests have been made exclusively to expedite construction of the weir, and none of the requests affect the geometry or performance of the weir.

We would appreciate approval of these Design Change Requests. Please do not hesitate to call me at (781)642-8775 should you have any questions.

Sincerely,
de maximis, inc.



Thor Helgason
Project Coordinator

cc: Mike Smith - VTDEC
Don Maynard - The Johnson Company
Performing Defendants

APPENDIX 5

SUB-BASE AND CONCRETE TEST RESULTS

PROJECT DATA

Date: 09/25/2001
 Project No.: 01-070
 Project: OUTLET WEIR CONSTRUCTION
 Location 1: MATERIAL SAMPLED BY THE CLIENT
 2: SAMPLE #1 AND #2 COMBINATION
 Remarks 1: CLIENT: THE JOHNSON CO.
 2: CHECK: JACQUES BOURAMIA
 3: LABORATORY NO.: 1632/1633
 Material 1: BEDDING MATERIAL
 description 2: FOR STRUCTURES
 Elevation or depth:
 Fig. No.: 1632-33

RECEIVED

SEP 25 2001

JOHNSON CO INC.
MONTPELIER, VT

SPECIMEN DATA

USCS classification: AASHTO classification:
 Natural moisture: Specific gravity:
 Percent retained on 3/4 in sieve:
 Percent passing No. 200 sieve:
 Liquid limit: Plastic limit: Plasticity index:

TEST DATA AND RESULTS FOR CURVE 1632-33


Type of test: Modified, ASTM D 1557-78 Method C

	POINT NO. 1	2	3	4	5	6
WM + MS	16.17	16.48	16.90	17.46	17.80	17.66
WM	6.15	6.15	6.15	6.15	6.15	6.15
WM+T #1	238.20	254.60	255.80	295.40	250.20	260.30
WD+T #1	227.10	247.50	243.30	276.30	226.30	227.00
TARE #1	0.00	0.00	0.00	0.00	0.00	0.00
MOIST #1	1.4	2.9	5.1	6.9	10.6	14.7
WM+T #2	205.10	285.10	222.70	205.50	251.10	261.20
WD+T #2	201.70	275.80	212.00	193.90	227.60	229.10
WT #2	0.00	0.00	0.00	0.00	0.00	0.00
MOIST #2	1.7	3.4	5.0	6.0	10.3	14.0
MOISTURE	1.5	3.1	5.1	6.4	10.4	14.3
DRY DEN	131.6	133.5	136.3	141.6	140.6	134.2

Max dry den= 141.6 pcf, Opt moisture= 9.5 %

Post-it® Fax Note	7671	Date	9/24/01	# of pages	4
To	Donald Maynard	From	Tara Papineau		
Co/Dcpt	The Johnson Co.	Co.	Vermont Testing		
Phone #	229-4600	Phone #	244-6131		
Fax #	229-5876	Fax #	244-5097		






Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY
o 12	0.0	45.4	50.4	4.2	

LL	PI	D85	D60	D50	D30	D15	D10	Cc	Cu
o		13.3	5.82	4.03	1.95	0.692	0.355	1.84	16.4

MATERIAL DESCRIPTION	USCS	AASHTO
o BEDDING FOR STRUCTURES SAMPLE #1	SW	A-1-a

Project No.: 01-070 Project: OUTLET WEIR CONSTRUCTION o Location: MATERIAL SAMPLED BY THE CLIENT Date: 09/24/2001	Remarks: CLIENT: THE JOHNSON CO. BEDDING FOR STRUCTURES#1 CHECK: JACQUES BOURAMIA LABORATORY NO.: 01-1632 Figure No. 632
GRAIN SIZE DISTRIBUTION TEST REPORT GEISSER ENGINEERING CORP.	



Date: 10/15/01

Job No: 01-070

Project: Weir Outlet Construction

Location: Burlington, Vermont

Contractor:

To:

Attn: Mr. Donald Maynard
THE JOHNSON COMPANY
100 State Street, Suite 600
Montpelier, VT 05602

The Following Was Noted:**THURSDAY 10/11/01**

Weather: Sunny

At the request of the client, the undersigned proceeded to the above-named project site for the purpose of performing field density testing.

Upon arrival, the undersigned checked in with the supervisor for orientation. Operations this date were as follows:

The undersigned selected seven (7) representative locations on the prepared surface as it existed on this day and took the corresponding density tests. The undersigned also observed the backfill of a trench with crushed stone then compacting it with a compactor and then ready to be tested by a Troxler. Two lifts were done with the crushed stone to prepare for the concrete crew to work on the forms.

Test results and locations can be found on the accompanying field compaction report for this date. All tests were performed using a Troxler Nuclear Density Gauge. Prior to departing the site, the undersigned reviewed the days work with the supervisor.

Dianne Badger

FIELD COMPACTION REPORT

Copies To:



FIELD COMPACTION REPORT


PROJECT: WEIR CONSTRUCTION

FILE NO: 01-070

CLIENT: THE JOHNSON COMPANY

DATE: 10/11/01

TEST NUMBER	1	2	3	4	5
SOIL DESCRIPTION	CRUSHED	STONE			
LOCATION	TRENCH FOR DAM UNDER BIKE BRIDGE			2ND LIFT	
ELEVATION	90' NGVD		NATIONAL DATA	GEODATIC	VERTICAL
IN-PLACE DRY DENSITY (pcf)	126.8	126.3	129.2	130.4	126.9
MOISTURE CONTENT (%)	6.6	4.6	2.6	6.7	1.1
OPTIMUM DRY DENSITY (pcf)	141.6				
OPTIMUM MOISTURE CONTENT (%)	9.5				
PERCENT COMPACTION	89.6	89.2	91.2	92.1	89.6



REMARKS: 90%
90% MINIMUM COMPACTION REQUIRED.


DIANNE BADGER
SUBMITTED BY



FIELD COMPACTION REPORT

PROJECT: WEIR CONSTRUCTION FILE NO: 01-070
CLIENT: THE JOHNSON COMPANY DATE: 10/11/01

TEST NUMBER	6	7			
SOIL DESCRIPTION	CRUSHED	STONE			
LOCATION	TRENCH FOR DAM UNDER BIKE BRIDGE				
ELEVATION	90' NGVD-----				
IN-PLACE DRY DENSITY (pcf)	128.5	130.1			
MOISTURE CONTENT (%)	5.2	4.6			
OPTIMUM DRY DENSITY (pcf)	141.6-----				
OPTIMUM MOISTURE CONTENT (%)	9.5-----				
PERCENT COMPACTION	90.8	91.9			



REMARKS: 90%
90% MINIMUM COMPACTION REQUIRED.

DIANNE BADGER
SUBMITTED BY

Date: 10/13/2001
Project No.: 01-070
Project: OUTLET WEIR CONSTRUCTION
=====

Sample Data


Location of Sample: MATERIAL SAMPLED BY THE CLIENT
Sample Description: BEDDING MATERIAL FOR STRUCTURES SAMPLE #1
USCS Class: GW Liquid limit:
AASHTO Class: A-1-a Plasticity index:

Notes

Remarks: CLIENT:THE JOHNSON CO. BEDDING MATERIAL SAMPLE#1
CHECK: JACQUES BOURAMIA LABORATORY NO.:01-1674
Fig. No.: 674

Mechanical Analysis Data

	Initial	
Dry sample and tare=	1268.80	
Tare	= 0.00	
Dry sample weight	= 1268.80	
Tare for cumulative weight retained=	0	
Sieve	Cumul. Wt. retained	Percent finer
0.75 inches	0.00	100.0
0.5 inches	167.50	86.8
0.375 inches	295.80	76.7
# 4	616.40	51.4
# 8	889.40	29.9
# 16	1042.00	17.9
# 30	1120.70	11.7
# 50	1165.10	8.2
# 100	1193.60	5.9
# 200	1212.80	4.4



Fractional Components

Gravel/Sand based on #4 sieve
Sand/Fines based on #200 sieve
% + 3 in. = 0.0 % GRAVEL = 48.6 % SAND = 47.0
% FINES = 4.4

D85= 12.02 D60= 6.026 D50= 4.560
D30= 2.3659 D15= 0.89950 D10= 0.45082
Cc = 2.0606 Cu = 13.3660

Date: 10/15/2001
Project No.: 01-070
Project: OUTLET WEIR CONSTRUCTION
=====

Sample Data

Location of Sample: MATERIAL SAMPLED BY THE CLIENT
Sample Description: BEDDING MATERIAL FOR STRUCTURES SAMPLE #2
USCS Class: SW-SM Liquid limit:
AASHTO Class: A-1-a Plasticity index:

Notes

Remarks: CLIENT:THE JONSON CO. BEDDING MATERIAL SAMPLE#2
CHECK: JACQUES BOURAMIA LABORATORY NO.:01-1675
Fig. No.: 675

Mechanical Analysis Data


Sieve	Cumul. Wt. retained	Percent finer
Initial		
Dry sample and tare=	1414.00	
Tare =	0.00	
Dry sample weight =	1414.00	
Tare for cumulative weight retained=	0	
1 inches	0.00	100.0
0.75 inches	10.50	99.3
0.5 inches	193.50	86.3
0.375 inches	295.50	79.1
# 4	573.50	59.4
# 8	852.00	39.7
# 16	1060.00	25.0
# 30	1185.10	16.2
# 50	1258.20	11.0
# 100	1304.10	7.8
# 200	1335.60	5.5

Fractional Components

Gravel/Sand based on #4 sieve
Sand/Fines based on #200 sieve
% + 3 in. = 0.0 % GRAVEL = 40.6 % SAND = 53.9
% FINES = 5.5

D85= 12.15 D60= 4.836 D50= 3.424
D30= 1.5293 D15= 0.52420 D10= 0.24803
Cc = 1.9498 Cu = 19.4984

Project No.: 01-070 Project: OUTLET WEIR CONSTRUCTION o Location: MATERIAL SAMPLED BY THE CLIENT Date: 10/15/2001	Remarks: CLIENT:THE JONSON CO. BEDDING MATRIAL SAMPLE#2 CHECK: JACQUES BOURAMIA LABORATORY NO.:01-1675
GRAIN SIZE DISTRIBUTION TEST REPORT GEISSER ENGINEERING CORP.	
Figure No.675	



Date: 10/17/01

Job No: 01-070

Project: Weir Outlet Construction

Location: Burlington, Vermont

Contractor:

To:

Attn: Mr. Donald Maynard
THE JOHNSON COMPANY
100 State Street, Suite 600
Montpelier, VT 05602

The Following Was Noted:

MONDAY 10/15/01

Weather: Sunny

At the request of the client, the undersigned proceeded to the above-named project site for the purpose of performing concrete testing.

Upon arrival, the undersigned checked in with Mr. Donald Maynard for orientation. Operations this date were as follows:

The undersigned tested the concrete as it existed on this day for slump, air content, and temperature. The location was the slab section to go under the dam for the weir. One set of six (6) concrete test cylinders was also cast and stored properly on site.

Concrete test results were as follows:

<u>Slump(in)</u>	<u>Air Content %</u>	<u>Concrete Temp.</u>	<u>Ticket #</u>	<u>Truck #</u>
3.0	5.0	69°F	611454	77
4.0	5.6	70°F	611456	68
3.5	5.3	72°F	611458	67
4.0	5.6	67°F	611460	96
3.0	5.0	69°F	611461	97

Additional test results can be found on the concrete test report for this date. The air content was determined by using a Forney air meter.

Prior to departing the site, the undersigned reviewed the days work with Mr. Donald Maynard.

Kevin Perry

FIELD CONCRETE REPORT

Copies To:



DEC 13 2001

CONCRETE TEST REPORT

MONTPELIER, VT

PROJECT: WEIR OUTLET CONSTRUCTION

FILE NO: 01-070

CLIENT: THE JOHNSON COMPANY

DATE CAST: 10/15/01

CONTRACTOR:

DATE RECEIVED: 10/16/01

SUPPLIER: S.T. GRISWOLD

CUBIC YARDS PLACED: 35.5

WEATHER: SUNNY

WIND: CALM

AIR TEMP: 74

LOCATION OF PLACEMENT: SLAB UNDER DAM

COMPRESSIVE STRENGTH TEST RESULTS


DESIGN STRENGTH 4000 PSI @ 28 DAYS

CYLINDER SERIES	TIME ON-SITE	AGE DAYS	WET UNIT WEIGHT	SLUMP (IN.)	AIR (%)	CONC. TEMP.	SLIP NUMBER	TRUCK NUMBER	COMPRESSIVE STRENGTH
	2:30	--	-	3.0	5.0	69	611454	77	
	2:35	--	-	4.0	5.6	70	611456	68	
1A	3:30	1	-	3.5	5.3	72	611458	67	2650
1B	"	3	-	"	"	"	"	"	3070
1C	"	7	-	"	"	"	"	"	3680
1D	"	28	-	"	"	"	"	"	4500
1E	"	28	-	"	"	"	"	"	4520
1F	"	56	-	"	"	"	"	"	4550
	3:50	--	-	4.0	5.6	67	611460	96	
	4:15	--	-	3.0	5.0	69	611461	97	

REMARKS: DURACEAM 65 WAS ADDED AT THE SITE AS WELL AS 13 GALLONS
OF MICRO AIR 21

Copies To:

THIS REPORT IS THE CONFIDENTIAL PROPERTY OF THE CLIENT. AS A MUTUAL PROTECTION TO OUR CLIENTS, THE PUBLIC AND OURSELVES, AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.



Date: 10/22/01

Job No: 01-070

Project: Weir Outlet Construction

Location: Burlington, Vermont

Contractor:

To:

Attn: Mr. Donald Maynard
THE JOHNSON COMPANY
100 State Street, Suite 600
Montpelier, VT 05602

The Following Was Noted:

FRIDAY 10/19/01

Weather: Cloudy

At the request of the client, the undersigned proceeded to the above-named project site for the purpose of performing concrete testing.

Upon arrival, the undersigned checked in with Mr. Donald Maynard for orientation. Operations this date were as follows:

The undersigned tested the concrete as it existed on this day for slump, air content, and temperature. One set of six (6) concrete test cylinders was also cast and stored properly on site. Concrete test results were as follows:

<u>Slump(in)</u>	<u>Air Content %</u>	<u>Concrete Temp.</u>	<u>Ticket #</u>	<u>Truck #</u>
3.5	4.2	72°F	611674	75
2.5	5.1	76°F	611678	84
2.75	4.6	76°F	611681	74
3.5	4.2	76°F	611684	75

Additional test results can be found on the concrete test report for this date. The air content was determined by using a Forney air meter.

Prior to departing the site, the undersigned reviewed the days work with Mr. Donald Maynard.

Dianne Badger

FIELD CONCRETE REPORT

Copies To:



CONCRETE TEST REPORT

PROJECT: WEIR CONSTRUCTION FILE NO: 01-070
 CLIENT: THE JOHNSON COMPANY DATE CAST: 10/19/01
 CONTRACTOR: _____ DATE RECEIVED: 10/20/01
 SUPPLIER: S.T. GRISWOLD CUBIC YARDS PLACED: 27.25

WEATHER: CLOUDY WIND: CALM AIR TEMP: 54

LOCATION OF PLACEMENT: STEM ON WEIR, 4' HIGH, 2' CENTER, 50'3" LENGTH
(BOTTOM 4' 10", TOP 2½ WIDE)

COMPRESSIVE STRENGTH TEST RESULTS

DESIGN STRENGTH 4000 PSI @ 28 DAYS

CYLINDER SERIES	TIME ON-SITE	AGE DAYS	WET UNIT WEIGHT	SLUMP (IN.)	AIR (%)	CONC. TEMP.	SLIP NUMBER	TRUCK NUMBER	COMPRESSIVE STRENGTH
2A	11:30	3	-	3.5	4.2	72	611674	75	2580
2B	"	3	-	"	"	"	"	"	2590
2C	"	7	-	"	"	"	"	"	3510
2D	"	28	-	"	"	"	"	"	4150
2E	"	28	-	"	"	"	"	"	4080
2F	"	56	-	"	"	"	"	"	4510
	12:00	--	-	2.5	5.1	76	611678	84	
	12:30	--	-	2.75	4.6	76	611681	74	
	1:00	--	-	3.5	4.2	76	611684	75	

REMARKS: _____

DEC 17 2001

Copies To: _____

MONTPELIER, VT

THIS REPORT IS THE CONFIDENTIAL PROPERTY OF THE CLIENT. AS A MUTUAL PROTECTION TO OUR CLIENTS. THE PUBLIC AND OURSELVES. AUTHORIZATION FOR PUBLICATION OF STATEMENTS. CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.



DEC 20 2001

CONCRETE TEST REPORTPROJECT: WEIR CONSTRUCTIONFILE NO: 01-070CLIENT: THE JOHNSON COMPANYDATE CAST: 10/22/01

CONTRACTOR: _____

DATE RECEIVED: 10/23/01SUPPLIER: S.T. GRISWOLDCUBIC YARDS PLACED: 1.75WEATHER: CLEARWIND: CALMAIR TEMP: 60LOCATION OF PLACEMENT: ABUTMENTS**COMPRESSIVE STRENGTH TEST RESULTS**DESIGN STRENGTH 4000 PSI @ 28 DAYS

CYLINDER SERIES	TIME ON-SITE	AGE DAYS	WET UNIT WEIGHT	SLUMP (IN.)	AIR (%)	CONC. TEMP.	SLIP NUMBER	TRUCK NUMBER	COMPRESSIVE STRENGTH
3A	3:10	1	-	3.0	5.2	72	611754	48	520
3B	"	2	-	"	"	"	"	"	2180
3C	"	28	-	"	"	"	"	"	4090
3D	"	28	-	"	"	"	"	"	4200
3E	"	56	-	"	"	"	"	"	4370

REMARKS: TESTS AND CYLINDERS WERE CAST BY S.T. GRISWOLD

Copies To: _____

THIS REPORT IS THE CONFIDENTIAL PROPERTY OF THE CLIENT. AS A MUTUAL PROTECTION TO OUR CLIENTS, THE PUBLIC AND OURSELVES, AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.


APPENDIX 6
AS BUILT DRAWINGS



0 2.5 5 10
SCALE IN FEET

NOTES - WEIR BENCHMARKS

- A SOUTH ABUTMENT: ELEVATION 97.97 FNGVD 1988
VERMONT QUARTER 0.5' FROM NORTH END OF
ABUTMENT IN CENTER
- B NORTH ABUTMENT: ELEVATION 97.98 FNGVD 1988
VERMONT QUARTER 0.4' FROM SOUTH END, 1.15'
FROM EAST EDGE
- C CENTER CREST: ELEVATION 96.48 FNGVD 1988
VERMONT QUARTER 0.45' FROM NORTH END OF
SLUICE, 1.35' FROM EAST EDGE





SOUTH

NORTH

A

A'



DETAIL

STEP REINFORCEMENT

SCALE: NONE

2
1

DATUM ELEV
75' NGVD

CROSS SECTION

OUTLET WEIR

SCALE: 1"=10' HOR.; 1"=5' VER.; V.E. = 2:1

1
1

AS-BUILT CROSS SECTION
OUTLET WEIR
PINE STREET CANAL SITE
BURLINGTON, VERMONT

THE JOHNSON COMPANY, INC.
Environmental Sciences and Engineering
100 STATE STREET MONTPELIER, VT 05602

WEIRAB3.dwg

DATE: 12/27/01

DRAWN BY: T.M.


PROJECT: 1-0870-1 SCALE: SHOWN

EAST
B

← CANAL

WEST
B'

LAKE →



NOTES:

1. CONCRETE IS 4000 psi.
2. REINFORCING STEEL IS GRADE 60.
3. THERE IS A MINIMUM OF 3.5" OF CONCRETE COVERING ALL REINFORCING STEEL.
4. WATERSTOPS ARE HEAVY DUTY RIBBED PVC.
5. 24" OVERLAP ON ALL REBAR SPLICES EXCEPT HORIZONTAL REBAR AT TOP OF WEIR.
6. EXPOSED EDGES CHAMFERED WITH 3/4" BEVEL.

AS-BUILT DESIGN DETAIL
OUTLET WEIR
PINE STREET CANAL SITE
BURLINGTON, VERMONT

THE JOHNSON COMPANY, INC.
Environmental Sciences and Engineering
100 STATE STREET MONTEPELIER, VT 05602

WEIRAB2.dwg DATE: 12/27/01 DRAWN BY: TJK PROJECT: 1-0870-1 SCALE: 1" = 2'

APPENDIX 7

FINAL CONSTRUCTION INSPECTION



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 1
1 CONGRESS STREET, SUITE 1100
BOSTON, MASSACHUSETTS 02114-2023

RECEIVED
JAN 18 2002
de maximis, inc

January 16, 2002

Thor Helgason, PE
Project Coordinator
de maximis, inc.
135 Beaver Street
Waltham, MA 02452

RE: Pine Street Barge Canal Superfund Site
Phase 1A Final Inspection

Dear Mr. Helgason:

As you know, EPA conducted a final inspection of Phase 1A on November 1, 2001. No deficiencies in the weir were noted at that time.

We expect to receive the Phase 1A construction completion report no later than Thursday, January 31, 2002.

I can be reached at 617/918-1348 should you have any questions.

Sincerely,

A handwritten signature in cursive script, reading "Karen M. Lumino", is written over the typed name.

Karen M. Lumino
Remedial Project Manager

APPENDIX 8

PHOTOGRAPHS



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
September 26, 2001
K:\1-0870-1\photos\weirphotos\9-26-01\photo 2. wpd.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
September 26, 2001

K:\1-0870-1\photos\weirphotos\9-26-01\photo 6.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
September 26, 2001
K:\1-0870-1\photos\weirphotos\9-26-01\photo 10.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
September 26, 2001
K:\1-0870-1\photos\weirphotos\9-26-01\photo 11.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
September 26, 2001

K:\1-0870-1\photos\weirphotos\9-26-01\photo 13 wpd September 27, 2001



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 5, 2001

K:\1-0870-1\photos\weirphotos\10-05-01pm\photo 4.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 5, 2001

K:\1-0870-1\photos\weirphotos\10-05-01pm\photo 6.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 5, 2001

K:\1-0870-1\photos\weirphotos\10-05-01pm\photo 7.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 5, 2001

K:\1-0870-1\photos\weirphotos\10-05-01pm\photo 13.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\B - John Hunt dimaximis\photo 31.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 8 & 9, 2001

K:\1-0870-1\photos\weirphotos\10-8 & 10-9-01\photo 28.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 8 & 9, 2001

K:\1-0870-1\photos\weirphotos\10-8 & 10-9-01\photo 30.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 8 & 9, 2001

K:\1-0870-1\photos\weirphotos\10-8 & 10-9-01\photo 35.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 8 & 9, 2001

K:\1-0870-1\photos\weirphotos\10-8 & 10-9-01\photo 36.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 8 & 9, 2001

K:\1-0870-1\photos\weirphotos\10-8 & 10-9-01\photo 38.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 8 & 9, 2001
K:\1-0870-1\photos\weirphotos\10-8 & 10-9-01\photo 31.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\D - John Hunt dimaximis\photo gg.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\C - John Hunt dimaximis\photo 9.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\B - John Hunt dimaximis\photo 22.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\E - John Hunt dimaximis\photo b.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\E - John Hunt dimaximis\photo g.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\E - John Hunt dimaximis\photo k.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\E - John Hunt dimaximis\photo h.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction

K:\1-0870-1\photos\weirphotos\A - John Hunt dimaximis\photo ddd.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 A\photo 1.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 A\photo 6.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001
K:\1-0870-1\photos\weirphotos\10-19-01 A\photo 10.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 17 & 18, 2001

K:\1-0870-1\photos\weirphotos\10-17 & 10-18-01\photo 2.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 17 & 18, 2001

K:\1-0870-1\photos\weirphotos\10-17 & 10-18-01\photo 6.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 17 & 18, 2001

K:\1-0870-1\photos\weirphotos\10-17 & 10-18-01\photo 7.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 17 & 18, 2001

K:\1-0870-1\photos\weirphotos\10-17 & 10-18-01\photo 8.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 weir stem\photo 1.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 weir stem\photo 11.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 weir stem\photo 2.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 weir stem\photo 4.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 weir stem\photo 5.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 weir stem\photo 9.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 22, 2001

K:\1-0870-1\photos\weirphotos\10-22-01 weir\photo 12.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 19, 2001

K:\1-0870-1\photos\weirphotos\10-19-01 weir stem\photo 18.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 22, 2001

K:\1-0870-1\photos\weirphotos\10-22-01 weir\photo 1.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 22, 2001

K:\1-0870-1\photos\weirphotos\10-22-01 weir\photo 2.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 22, 2001

K:\1-0870-1\photos\weirphotos\10-22-01 weir\photo 11. wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 22, 2001

K:\1-0870-1\photos\weirphotos\10-22-01 weir\photo 14.wpd



Pine Street Canal Site, Burlington, Vermont

Phase 1A Remedial Action - Weir Construction


October 23, 2001

K:\1-0870-1\photos\weirphotos\10-23-01 weir\photo 3.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 23, 2001

K:\1-0870-1\photos\weirphotos\10-23-01 weir\photo 9.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 23, 2001

K:\1-0870-1\photos\weirphotos\10-23-01 weir\photo 10.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 23, 2001

K:\1-0870-1\photos\weirphotos\10-23-01 weir\photo 1.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 23, 2001

K:\1-0870-1\photos\weirphotos\10-23-01 weir\photo 2.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 24, 2001

K:\1-0870-1\photos\weirphotos\10-24-01 weir\photo 3.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 24, 2001

K:\1-0870-1\photos\weirphotos\10-24-01 weir\photo 5.wpd



Pine Street Canal Site, Burlington, Vermont

Phase 1A Remedial Action - Weir Construction

October 24, 2001

K:\1-0870-1\photos\weirphotos\10-24-01 weir\photo 9.wpd



Pine Street Canal Site, Burlington, Vermont

Phase 1A Remedial Action - Weir Construction

October 24, 2001

K:\1-0870-1\photos\weirphotos\10-24-01 weir\photo 6.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 24, 2001

K:\1-0870-1\photos\weirphotos\10-24-01 weir\photo 10.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 24, 2001

K:\1-0870-1\photos\weirphotos\10-24-01 weir\photo 8.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 23, 2001

K:\1-0870-1\photos\weirphotos\10-23-01 weir\photo 17.wpd




Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 24, 2001

K:\1-0870-1\photos\weirphotos\10-24-01 weir\photo 11.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 24, 2001

K:\1-0870-1\photos\weirphotos\10-24-01 weir\photo 12.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 25, 2001

K:\1-0870-1\photos\weirphotos\10-25-01A\photo 2.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 25, 2001

K:\1-0870-1\photos\weirphotos\10-25-01A\photo 3.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 25, 2001

K:\1-0870-1\photos\weirphotos\10-25-01A\photo 6.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 25, 2001

K:\1-0870-1\photos\weirphotos\10-25-01A\photo 18.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 25, 2001

K:\1-0870-1\photos\weirphotos\10-25-01A\photo 19.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 25, 2001

K:\1-0870-1\photos\weirphotos\10-25-01A\photo 17.wpd



Pine Street Canal Site, Burlington, Vermont
Phase 1A Remedial Action - Weir Construction
October 25, 2001

K:\1-0870-1\photos\weirphotos\10-25-01A\photo 15.wpd