

**U. S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT No. 7**

Date: November 20, 2004
Subject: BCX Tank Site
Jacksonville, Duval County, Florida
From: Terry Stilman, OSC, U.S. EPA Region 4
Emergency Response and Removal Branch
To: U.S. EPA Region 4 Regional Response Center for Distribution

I. BACKGROUND

Site No: A4FE	Delivery Order No: N/A
CERCLIS No: FLD982104761	DO Amount: N/A
Response Authority: CERCLA, Fund Lead	Contractor: WRS
Completion Date: Activities On-going	NPL Status: Non-NPL
Start Date: 7/1/04	Personnel on-site: EPA-1, ERRS-4, USCG GST - 1, START - 1

See Polrep number 1 for a detailed background description.

II. PRESENT SITUATION (October 28 - November 20):

- Disposal activities continue. ERRS is loading tank trucks with waste water for transport to Florida and Georgia disposal facilities. Each tank truck has a 5,500 gallon capacity. ERRS is also loading sludge for off-site disposal to a Georgia disposal facility. Sludge is pumped from the tanks to roll-offs and then solidified to allow for transport. An estimated 2,000,000 gallons of waste water were on-site as of September 1, 2004. EPA and USCG GST on-site.

- As of November 20, 2004 estimated disposal:

Waste Water	1,187,081 gallons
Waste Sludge	941 tons

Sludge and liquid estimate total	1,408,591 gallons
-------------------------------------	-------------------

III. COSTS TO DATE (estimated)



10445672

	<u>Costs</u>	<u>Ceiling</u>
USCG - GST	9,000	10,000
START	14,000	25,000
ERRS - WRS	<u>789,679</u>	<u>900,000</u>
Total	812,679	935,000

III. FUTURE ACTIONS

1. START to conduct sampling of soil, groundwater and sediment outside of the secondary containment during the week of 12/05/04.
2. Waste water and waste sludge to be transported off-site for disposal. Site operations to be halted during Thanksgiving Holiday.
3. FDEP-BER, EPA and the City of Jacksonville to meet to discuss the scope of EPA's removal action.