

SITE: BCX Facility
BREAK: 2.10
OTHER: V.1

U. S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT No. 2

Date: September 11, 2004
Subject: BCX Tank Site
Jacksonville, Duval County, Florida
From: Terry Stilman, OSC, U.S. EPA Region 4
Emergency Response and Removal Branch
To: U.S. EPA Region 4 Regional Response Center for Distribution

I. BACKGROUND

Site No: A4FE	Delivery Order No: N/A
CERCLIS No: FLD982104761	DO Amount: N/A
Response Authority: CERCLA, Fund Lead	Contractor: WRS
Completion Date: Activities On-going	NPL Status: Non-NPL
Start Date: 7/1/04	Personnel on-site: EPA-1, ERRS-3, USCG GST - 1, START - 1

See Polrep number 1 for a detailed background description.

II. PRESENT SITUATION (September 1 - September 11):

- On September 1, 2004, disposal activities began. ERRS is loading tank trucks for transport to Waste Management's Folkston, Georgia and Jacksonville, Florida facilities. Each tank truck has a 5,500 gallon capacity. An estimated 2,000,000 gallons of waste water are on-site as of September 1, 2004. EPA and USCG GST on-site.
- On September 3, 2004 the Site was temporarily shut down in anticipation of Hurricane Frances. Disposal activities were restarted on September 7, 2004. USCG GST remained in the area to monitor the Site.
- As of September 11, 2004 approximately 160,000 gallons of waste water have been shipped off-site. USCG GST and START remain on-site to assist with contractor monitoring.



10445677

III. COSTS TO DATE (estimated)

	<u>Costs</u>	<u>Ceiling</u>
USCG - GST	5,000	10,000
START	5,000	25,000
ERRS - WRS	<u>75,000</u>	<u>900,000</u>
Total	85,000	935,000

III. FUTURE ACTIONS

1. ERRS to increase the number of tank truck loads per day leaving the Site to 20 from the present 10, after Hurricane Ivan makes landfall.
2. START to conduct soil sampling outside of the secondary containment.