

SITE: BCX Facility
BREAK: 2.10
OTHER: v.1

U. S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT No. 3

Date: September 21, 2004
Subject: BCX Tank Site
Jacksonville, Duval County, Florida
From: Terry Stilman, OSC, U.S. EPA Region 4
Emergency Response and Removal Branch
To: U.S. EPA Region 4 Regional Response Center for Distribution

I. BACKGROUND

Site No: A4FE	Delivery Order No: N/A
CERCLIS No: FLD982104761	DO Amount: N/A
Response Authority: CERCLA, Fund Lead	Contractor: WRS
Completion Date: Activities On-going	NPL Status: Non-NPL
Start Date: 7/1/04	Personnel on-site: EPA-1, ERRS-3, USCG GST - 1, START - 1

See Polrep number 1 for a detailed background description.

II. PRESENT SITUATION (September 12 - September 21):

- Disposal activities continue. Due to heavy rains in the area from recent tropical systems, the selected disposal facilities have been slow to restart operations. To increase the amount of waste water transported off-site per day for disposal, WRS has sub-contracted with additional disposal facilities.
- ERRS is loading tank trucks for transport to Florida and Georgia disposal facilities. Each tank truck has a 5,500 gallon capacity. An estimated 2,000,000 gallons of waste water were on-site as of September 1, 2004. EPA and USCG GST on-site.
- As of September 21, 2004 estimated disposal:

Waste Management	436,600 gallons
Environmental Outsource	242,000 gallons
Greenleaf	44,000 gallons
Total	722,600 gallons



10445678

III. COSTS TO DATE (estimated)

	<u>Costs</u>	<u>Ceiling</u>
USCG - GST	7,000	10,000
START	5,000	25,000
ERRS - WRS	<u>266,457</u>	<u>900,000</u>
Total	278,457	935,000

III. FUTURE ACTIONS

1. START to conduct soil sampling outside of the secondary containment.