


Rivers, and Saginaw Bay Sediment and Floodplain Soil Data in ppt TEQ





#### **IRA Area Overview**





#### **Timeline**

- June 26, 2007 –Dow ordered to negotiate AOC for Reaches D, JK, and O
- July 12, 2007- AOCs signed for Reaches D, JK, and O
- August 15, 2007- Stipulated date for commencement of activities at all Reaches
- Dec 15, 2007- Completion date as stipulated by AOC

### Reach D Operations

- Estimated 15,000 cubic yards of dioxin contaminated sediments to be removed
- Installation of permanent and temporary sheet piling
- Sediments will be hydraulically dredged and transported 9,000 feet via pipeline
- Sediments dewatered using Geotubes
- Solids to Salzburg Road Landfill for disposal and liquids to Dow WWTP for additional treatment
- Sediment samples revealed Dioxin concentrations up to 69,000 ppt and chlorobenzene at 950,000 ppt






## Reach J/K Operations

- J/K-1 excavation of 32,000 cubic yards of contaminated soil along river bank
- J/K-2 capping/fencing of 4.2 acres of contaminated soils in flood plain
- Excavated soil transported to Salzburg Road Landfill for disposal
- Sediment samples revealed Dioxin concentrations up to 84,000 ppt

#### Reach J/K







### Reach O Operations

- Three separate units
- Estimated 10,000 Cubic Yards of sediment removed
- Excavated sediments transported to Salzburg Road Landfill for disposal
- Sediment samples revealed Dioxin concentrations up to 87,000 ppt

# Reach O

