


**Remedial Action Completion Report
Idaho Pole Company Superfund Site
Soil Remediation Phase**

December 23, 2002

U. S. Environmental Protection Agency
Region 8 - Montana Office
Helena, Montana



Robert L. Fox, Superfund Branch Chief



12/23/02

Date

9012307




452957



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 8, MONTANA OFFICE
FEDERAL BUILDING, 10 W. 15th STREET, SUITE 3200
HELENA, MONTANA 59626

December 23, 2002

To: Bob Fox, Superfund Branch Chief

From: Jim Harris 

Subject: Remedial Action Completion Report for the Soil Remediation Phase at the Idaho Pole Company Superfund Site

The ***Remedial Action Completion Report, Idaho Pole Company Superfund Site, Soil Remediation Phase***, dated December 23, 2002, prepared for the Idaho Pole Company and the Burlington Northern Santa Fe Railway by the RETEC Group, Inc., is attached. Your signature on the cover page will verify the completion of the Soil Remediation Phase of the Remedial Action.

Attachments:





Remedial Action Completion Report Soil Remediation Phase

**Idaho Pole Company
Bozeman, Montana**

Prepared by:

**The RETEC Group, Inc.
2048 Overland Avenue, Suite 101
Billings, MT 59102-7428**

RETEC Project Number: MCFR2-03423-400

Prepared for:

**Idaho Pole Company
P.O. Box 1496
1640 Marc Street
Tacoma, Washington 98421**

December 2002

Remedial Action Completion Report Soil Remediation Phase

**Idaho Pole Company
Bozeman, Montana**

Prepared by:


**The RETEC Group, Inc.
2048 Overland Avenue, Suite 101
Billings, MT 59102-7428**

RETEC Project Number: MCFR2-03423-400

Prepared for:

**Idaho Pole Company
P.O. Box 1496
1640 Marc Street
Tacoma, Washington 98421**

Prepared by:


Debra A. Ludwick, Environmental Scientist

Reviewed by:


Dan Stremcha, Project Manager

December 2002

Table of Contents

| | | |
|-------|---|-----|
| 1 | Introduction | 1-1 |
| 1.1 | Report Organization | 1-1 |
| 2 | LTU Regulatory History | 2-1 |
| 2.1 | 1992 Record of Decision | 2-1 |
| 2.2 | 1995 Remedial Action Operations Plan | 2-1 |
| 2.3 | 1996 Explanation of Significant Differences | 2-2 |
| 2.4 | 1998 Explanation of Significant Differences | 2-3 |
| 3 | Remedial Action | 3-1 |
| 3.1 | Initial Remedial Action | 3-1 |
| 3.1.1 | LTU Construction | 3-1 |
| 3.1.2 | Soil Excavation and Placement | 3-1 |
| 3.2 | Additional Remedial Action | 3-2 |
| 3.3 | Removal of LTU Upper Lift of Soil - 1999 | 3-2 |
| 4 | LTU Operations | 4-1 |
| 4.1 | LTU Soil Application and Removal | 4-1 |
| 4.2 | Monitoring Data | 4-2 |
| 4.2.1 | LTU Soil Data | 4-2 |
| 4.2.2 | Groundwater Data | 4-3 |
| 4.2.3 | Retention Pond Data | 4-3 |
| 4.3 | LTU Closure Work Plan | 4-3 |
| 5 | LTU Closure Activities | 5-1 |
| 5.1 | Closure Schedule | 5-1 |
| 5.2 | Irrigation System | 5-1 |
| 5.3 | Fence Removal | 5-1 |
| 5.4 | Soil Excavation and Placement | 5-2 |
| 5.4.1 | Excavation of Pits 5 and 6 | 5-2 |
| 5.4.2 | Treated Soil Removal and Placement | 5-2 |
| 5.4.3 | Monitoring During Soil Removal Activities | 5-3 |
| 5.5 | LTU and Retention Pond Deconstruction | 5-3 |
| 5.5.1 | Leachate Collection System | 5-3 |
| 5.5.2 | LTU Liner | 5-4 |
| 5.5.3 | Geo-textile Filter Fabric | 5-4 |
| 5.5.4 | Retention Pond Liner | 5-4 |
| 5.5.5 | LTU Berms | 5-5 |
| 5.6 | Clean Soil Cover and Final Grade | 5-5 |
| 5.7 | Decontamination and Demobilization | 5-6 |
| 5.8 | Structure and Equipment Removal | 5-6 |
| 5.9 | Miscellaneous Debris | 5-6 |
| 5.10 | Closure Certification | 5-7 |
| 5.11 | Survey Plat | 5-7 |

Table of Contents

| | | |
|------|--|-----|
| 5.12 | Well Abandonment | 5-7 |
| 5.13 | ARARs for LTU Closure and Post Closure | 5-7 |
| 6 | References | 6-1 |

Table of Contents

| | |
|------------|---|
| Appendix A | EPA Approval Letters for LTU Closure Activities |
| Appendix B | Photographs |
| Appendix C | Field Notes |
| Appendix D | Analytical Data |
| Appendix E | Closure Certification |

List of Tables

- Table 1 Soil Sample from LTU Liner
- Table 2 Soil Samples For Geotextile Filter Fabric Disposal
- Table 3 Retention Pond Surface Water Sample
- Table 4 Summary of Closure Regulatory Requirements and Compliance Activities
- Table 5 Summary of Post-Closure Regulatory Requirements and Compliance Activities

List of Figures

- Figure 1 Site Location Map
- Figure 2 Site Layout Map
- Figure 3 LTU Details
- Figure 4 Placement of Upper Lift of LTU Soils After Building Demolition
- Figure 5 Schedule of LTU Closure Activities
- Figure 6 Treated LTU Soil Removal and Backfill Location
- Figure 7 Cross Section of Pit Area
- Figure 8 Final Grade After LTU Closure Completion
- Figure 9 IPC Property Boundaries and Final Location of Treated LTU Soils

1 Introduction

On behalf of the Idaho Pole Company (IPC) and The Burlington Northern Santa Fe Railway Company (BNSF), The RETEC Group, Inc. (RETEC) is submitting this Land Treatment Unit Closure Completion Report for the IPC facility in Bozeman, Montana. This Report summarizes the facility regulatory background, operational monitoring data for the IPC land treatment unit (LTU), as well as details of the LTU closure activities.

1.1 Report Organization

Section 1 of this report presents a brief introduction. Section 2 presents LTU regulatory history. Summary information of remedial actions is presented in Section 3. LTU operation monitoring data is presented in Section 4. LTU closure activities and certification are discussed in Section 5. References are provided in Section 6.

Section 2

2 LTU Regulatory History

The IPC facility in Bozeman, Montana (Site) used pentachlorophenol (PCP) in carrier oil and creosote to preserve wooden poles from 1945 until 1997. Figure 1 shows the Site location and the Site layout is illustrated in Figure 2. In 1978, the Montana Department of Environmental Quality (MDEQ) found evidence of a release of oily wood treating fluid in ditches near the site.

2.1 1992 Record of Decision

In September 1992 the United States Environmental Protection Agency (EPA) issued a Record of Decision (ROD) for the Site. The ROD identified constituents of concern (COCs), the associated clean-up levels for the Site and described the selected remedy. The general components of the soil remedy are outlined below:

- Soils located primarily in the areas between Cedar Street and I-90, around the plant buildings, the Pasture Area north of I-90 and ditch sediments would be excavated and biologically treated onsite in an above ground LTU.
- Soil treatment levels from Table 13 of the ROD are:
 - ▶ Pentachlorophenol (PCP) < 48 mg/kg
 - ▶ Total B2 polycyclic aromatic hydrocarbon (PAHs) < 15 mg/kg
 - ▶ Total D PAHs < 145 mg/kg
 - ▶ TCDD TEQ (dioxins) < 1.0×10^{-3} mg/kg
- Hot water/steam flushing of soils underlying the wood treating facility and the interstate.
- Closure of on-site treatment units in compliance with RCRA Subtitle C requirements

2.2 1995 Remedial Action Operations Plan

The Remedial Actions Operations Plan (RAO) Soil Remedy (Geraghty & Miller, June 1995) described the requirements of the soil remedy portion of Site remedial actions. The RAO presented the requirements for LTU construction, LTU operations and monitoring requirements as well as LTU closure and post-closure activities. Three separate LTU closure options were presented in the RAO.

The second RAO LTU closure option was chosen for the Site, which requires that ROD-specified soil treatment levels are met for PCP and PAH, but not for dioxin at the time of closure; or if all soil criteria are met but the leachate

quality criteria are not met. The LTU closure requirements for Option 2 are as follows:

- Remove all soils and drainage sands from the LTU and use as fill material in a location within the ROD-designated groundwater plume.
- To prevent direct contact risk with treated soil, treated LTU soil containing dioxin concentrations above the ROD-specified soil treatment goal must be covered by a minimum of 12 inches of fill material.
- Following soil removal, gross contamination will be removed from the retention pond and LTU liners and leachate collection piping. Adequately sized samples will be collected from each of the liners and the leachate collection piping and submitted to the laboratory for analysis of PCP and PAH concentrations by EPA Method-8270, and dioxin concentrations by EPA Method-8290.
- The LTU perimeter berms will be graded flat to allow for reuse of the location.
- No post closure groundwater monitoring or post closure care of the treatment facility will be required under this scenario.

2.3 1996 Explanation of Significant Differences

In May 1996, EPA released an Explanation of Significant Differences (ESD) describing the differences between the soil remedy and the ROD. The ESD was issued by the EPA based on additional studies conducted at the Site. The findings of the additional studies and the modifications to the design of the soil remedy are listed below:

- Based on the subsurface conditions under I-90 and the Pressure Plant, it was determined that the hot water/steam flushing system called for in the ROD could not be designed. These subsurface conditions include the site geology, a lesser amount of oily wood-treating fluid than originally expected and foundation obstructions under the Pressure Plant.
- Additional soil excavations were performed in 1995 under Cedar Street and in the Pressure Plant area. These areas now meet the cleanup levels required in the ROD and no further excavation is necessary.
- Sediments in the substation ditch were not excavated because they did not exceed soil cleanup levels stated in the ROD.

- Soils exceeding ROD cleanup levels were placed in the LTU. Soils were treated in one-foot lifts; after the soils met the ROD soil treatment levels, they were used on site as backfill.

The site wide remedy identified in the ROD and supplemented in the ESD was implemented between July 1995 and January 1997. The soil portion of the remedy, which includes construction of the LTU and retention pond, excavation of soils, de-rocking and transportation of excavated soils, was completed between July 1995 and November 1995, and is discussed in Section 3.1.

2.4 1998 Explanation of Significant Differences

On November 27, 1998, EPA issued an additional ESD for the Site. The EPA determined that additional work was necessary at the Site because IPC had ceased wood-treating operations in September 1997. The 1998 ESD required that the facility structures, including buildings, tanks, concrete pads, piping and vaults be demolished and impacted soils underlying the structures be excavated and treated in the LTU. The resulting additional remedial action activities are discussed in Section 3.2.

Section 3

3 Remedial Action

3.1 Initial Remedial Action

The soil remedy was implemented with LTU construction and loading between July and November 1995. The LTU was constructed per EPA-approved plans and specifications. Modifications to the plans were documented in the monthly progress reports and on the as-built drawings presented in the Construction Completion Report, Idaho Pole Company, Bozeman, MT, Volumes 1, 2, 3 (Geraghty and Miller, January 1998). Appendix D of the Construction Completion Report presents the construction chronology of the activities that were conducted during the initial remedial action of excavation and LTU construction.

3.1.1 LTU Construction

The LTU was constructed southeast of the Pressure Plant (Figure 2) and occupied approximately 5.25 acres. Approximately 3.64 acres of the LTU is farmable, and located within the perimeter of the berm. The LTU included a liner, leachate collection system, center-pivot irrigation system and retention pond. Figure 1 shows a detailed drawing of the LTU. A complete set of As-Built drawings are located in the Construction Completion Report, Idaho Pole Company, Bozeman, MT, Volume 2 (Geraghty and Miller, January 1998).

The liner system consisted of a 60-mil-thick high-density polyethylene (HDPE) geomembrane liner covered with a medium weight geotextile filter fabric. The liner system was underlain by a layer of compacted native fill, and was comprised of a 6-inch-thick layer of compacted silt/clay. The LTU leachate collection system included a network of drainage piping within a 12-inch-thick layer of clean drainage sand (5,240 cubic yards (cy)), graded to a collection sump. The water collected in the leachate collection system was used for irrigation of the LTU soils. Water run-on/run-off was controlled with berms around the perimeter of the LTU. Any water which leached through the soils of the LTU was collected in the leachate collection system. The water was then drained via a pipe to the LTU leachate collection sump, located next to the center point of the irrigation center pivot. Water that entered the sump was pumped to the retention pond where it was stored and used to irrigate the LTU surface through the center pivot irrigation system.

3.1.2 Soil Excavation and Placement

Approximately 14,000 cy of contaminated soil was excavated and placed in the LTU for treatment. The soils were excavated from six areas at the site: the Pressure Plant Area, beneath Cedar Street, the Barkfill Area, the Roundhouse Area, the Cedar Street Ditch and the Pasture Area (Figure 1). These areas were identified during previous investigations.

The extent of excavation was determined by employing the visual criteria, established with the EPA, during the additional studies performed to support the design. All visual determinations were confirmed, agreed upon, and verified by the EPA representative on-site during soil excavation activities. Soil confirmation samples were collected during the excavation activities and submitted to the laboratory for analysis. The results of the soil excavation sampling and the bounds of the excavations are presented in Appendix I of the Construction Completion Report, Idaho Pole Company, Bozeman, MT, Volumes 1, 2, 3 (Geraghty & Miller Environmental Services, January 1998). These samples were collected to document the levels of the COCs remaining in inaccessible areas (beneath and near structures and utilities).

The excavated soils were derocked to the extent possible prior to placement in the LTU. The rocks were cleaned and used as backfill for the excavation in the Barkfill Area. Also, during excavation activities, minor amounts of LNAPL that accumulated in the soil excavations were collected using a vacuum truck and transferred to the treating plant. Air monitoring activities were conducted during the soil excavation and soil handling activities. The air monitoring activities did not detect target airborne contaminants at or above action levels.

Once all of the excavated soil was placed on the LTU, biological soil treatment was initiated. Soil treatment included tilling the soil with a chisel plow, the addition of fertilizer and watering with the irrigation system. The irrigation system used water from accumulated precipitation in the retention pond and from the onsite groundwater treatment plant. The pumping well installed by the LTU center-pivot was not required to supply additional water. The soils were treated in approximately one-foot thick lifts from the top down. The operation and monitoring of the LTU is described in more detail in Section 4. At the completion of treatment, the top lift of soil was removed and used as backfill on site (Section 3.3).

3.2 Additional Remedial Action

The 1998 ESD required additional remedial actions which included demolition of the plant structures. The additional remedial actions enabled excavation access to impacted soil. Demolition activities were initiated in May 1999 and the excavated soils were placed on the LTU for treatment in August 1999. The additional remedial action details are presented in the Construction Completion Report, Idaho Pole Company Site, Bozeman, MT (Maul Foster & Alongi, Inc., November 19, 1999).

3.3 Removal of LTU Upper Lift of Soil - 1999

In January 1999, ThermoRetec presented to the EPA the Work Plan to Remove the Upper Lift From Idaho Pole Company Land Treatment Unit. This work plan was approved by the EPA on March 2, 1999. Removal of

treated material from the LTU was conducted during the remedial action demolition project, prior to application of impacted soil discussed in Section 3.2.3.

The soil removal project took a total of 10 days to remove the soil, and was completed on June 22, 1999. Approximately 4,890 cy of material was removed from the upper lift of the LTU and used as backfill in the Barkfill (3,195 cy) and Pressure Plant (1,695 cy) areas. The treated soils were covered with a minimum of 12-inches of clean material. A letter summarizing the completion of soil removal from the LTU (ThermoRetec, October 5, 1999) was sent to the EPA summarizing the soil removal activities. The letter was previously included in Appendix D of the 1999 LTU Operations Report. The additional soil application from demolition activities was completed and LTU treatment began in August 1999.

4 LTU Operations

IPC has operated the LTU since construction completion in 1995. The LTU construction includes a liner, leachate collection system, center-pivot irrigation system and a retention pond. The LTU covers approximately 5.25 acres and is contained by a run-on/run-off berm. Approximately 3.64 acres of the LTU area is farmable, and located within the perimeter of the berm. The LTU is located southeast of the former Pressure Plant as seen in Figure 2.

4.1 LTU Soil Application and Removal

During remedial action activities in November 1995, the first application of soil to the LTU consisted of approximately 14,000 cy. In June 1999, approximately 4,890 cy of soil from the upper lift of the LTU was removed and placed in the Barkfill and Pressure Plant areas and covered with a minimum 12-inches of clean material. During the same operating season, demolition of plant structures was conducted to access additional impacted soils. In August 1999, approximately 4,900 cy of impacted soils under the pressure plant were excavated and loaded on the LTU for treatment. This final soil application resulted in a total volume of approximately 19,250 cy of in-place soil/sand within the LTU. Soil treatment operations commenced immediately upon completion of the re-application activities. A summary of soil application and removal is as follows:

Volume Summary of Soil Application/Removal of LTU

| <u>Date</u> | <u>Applied</u> | <u>Removed</u> | <u>Description</u> |
|-----------------|------------------|----------------|--|
| • November 1995 | 5,240 cy | | Drainage sand for LTU construction. |
| • November 1995 | 14,000 cy | | Excavated soils areas discussed in Section 3.1.2. |
| | 19,240 cy | | Subtotal of soils and drainage sand applied to LTU |
| • June 1999 | | 4,890 cy | Removal of upper lift of LTU soil to Barkfill (Pit 4 - 3,195 cy), Pressure Plant (Pit 1, 2, 3 - 1,695cy) |
| • August 1999 | 4,900 cy | | Soil under Pressure Plant area. |
| | 19,250 cy | | Subtotal of soils and drainage sand remaining on LTU |
| • November 2002 | | 19,250 cy | Complete LTU soil Removal to Pit 5 (10,717 cy), Pit 6 (8,533). |

The final soil application was completed and LTU treatment began in August 1999. Normal LTU operations continued through October 2000. September 2000 LTU soil sample results were below the ROD cleanup levels for PCP and PAHs for both the upper and lower LTU lifts. LTU operations ceased in October 2000, having met cleanup goals and plans were made for LTU closure. LTU activities in 2001 consisted of irrigation and tilling of LTU soil while the LTU closure work plan was in the approval process.

4.2 Monitoring Data

Baseline soil samples collected from the LTU in 1995 are presented in Appendix L of the Construction Completion Report, (Geraghty & Miller, Inc., January 1998). Since startup of the LTU in the spring of 1997, LTU operations have consisted of tilling, irrigation and annual fertilization. On behalf of IPC and BNSF, RETEC has performed LTU monitoring from July 1998 through the 2001 operating season. LTU monitoring consisted of soil, groundwater and retention pond samples.

4.2.1 LTU Soil Data

Soil samples were collected from the LTU for operation monitoring from July 1998 to September 2000. The LTU was divided into four subplots and random composite soil samples were obtained from four quadrants within each subplot. The soil samples were analyzed for PCP (EPA Method-8040), PAH (EPA Method-8270) and Dioxins (EPA Method-8290).

Soils samples were collected in July, August and September of 1998. The July soil samples from the upper lift were below the soil treatment goals for PCP and PAH. The dioxin concentrations for the upper lift collected in September 1998 were above the dioxin toxicity equivalence (TCDD TE) level. The August 1998 soil samples from the lower lift were above the treatment goals for PCP and below the goals for PAH compounds. Samples for dioxin analysis were not collected from the lower lift due to additional treatment time needed for PCP.

The upper lift of the LTU was removed during May and June 1999 and placed in both the Barkfill and Pressure Plant areas. LTU re-application of soils from under the Pressure Plant area was completed in August 1999. Additionally, in August 1999, soil samples were collected from the upper lift and analyzed for PCP and PAH compounds. The PCP and PAH levels were both below treatment goals.

Soil samples were collected in September 2000 from the upper and lower lift. The upper lift samples were below PCP and PAH treatment goals but above the dioxin cleanup level. The lower lift samples were below PCP and PAH treatment goals. Dioxins were not collected from the lower lift since previous samples from the upper lifts collected in September 1998 and September 2000

were assumed to be representative of the lower lift dioxin concentration. Appendix A of the Land Treatment Unit Closure Work Plan, (RETEC, July 2002) presents historical soil data from July 1998 to September 2000.

4.2.2 Groundwater Data

Three down-gradient wells (LTU-1, LTU-2 and 2-A) and one up-gradient well (19A), shown in Figure 1-2, were monitored semi-annually for PCP (EPA Method-8040) and PAH compounds (EPA Method-8270). These groundwater wells were sampled in July and December 1998, June and December 1999 and July and December 2000. PCP or PAH compounds were not detected in any of the six sampling events. All analyte concentrations from 1998 through 2000 were below detection limits and the cleanup levels indicated in Table 13 of the ROD. The data from the six LTU groundwater sampling events are included in Appendix A of the Land Treatment Unit Closure Work Plan, (RETEC, July 2002).

4.2.3 Retention Pond Data

Two retention pond samples have been collected since 1997. Retention pond sampling results were presented in Appendix C of the Land Treatment Unit Closure Work Plan, (RETEC, July 2002). These samples were collected due to excessive precipitation, which accumulated on the LTU in the winter 1998 and 1999. Water samples were collected from the retention pond for EPA review and approval to pump the water to the Barkfill area. The April 21, 1998 retention pond sample was approved by EPA, for discharge to the Barkfill area, in a letter dated May 14, 1998. The March 31, 1999 retention pond sample was approved by EPA, for discharge to the Barkfill area, in a letter dated April 1, 1999.

4.3 LTU Closure Work Plan

Based on the September 2000 LTU soil sampling results, soil treatment was complete having met the ROD-specified performance standards. Soil analyses of the final lift indicated that concentrations were below the ROD performance standard for PCP, total B2 PAHs and total D PAHs. Concentrations of dioxins were above the performance standard for dioxin (TCDD TE) (1.0×10^{-3} mg/kg). LTU treatment operations ceased in October 2000. EPA requested a proposed closure plan outline from IPC in a letter dated October 27, 2000.

A LTU Closure Work Plan was submitted to the EPA in February 2002 and was approved in July 2002. The EPA approval letter, for the LTU Closure Work Plan, is included in Appendix A of this report.

5 LTU Closure Activities

LTU closure activities were conducted in accordance with the RAO and the approved LTU Closure Work Plan. Closure activities were based on the September 2000 soil data meeting the ROD soil treatment goals for PCP and PAHs, but not for dioxins.

The LTU closure activities described in this section include irrigation system removal, fence removal, LTU treated soil removal, treated soil placement and clean cover, liner removal and decontamination, site restoration and post closure compliance. Appendix B presents a chronological pictorial history of closure activities. The pictures include removal of the irrigation system, various closure activities and restoration of the site at completion.

5.1 Closure Schedule

LTU Closure activities commenced with heavy equipment mobilization on October 1, 2002. A kick-off meeting and site walk were performed on the same day to review the scheduled closure activities. The LTU soil removal and placement activities were completed on November 6, 2002 and site restoration activities were completed on November 22, 2002. The LTU closure activities were finalized with equipment demobilization on November 25, 2002. The schedule of closure activities is presented in Figure 5.

5.2 Irrigation System

The irrigation system was decontaminated, dismantled and removed from the LTU during closure. On August 27, 2002, the irrigation system was flushed with 2,335 gallons of clean municipal water and decontaminated with a pressure washer by RETEC and TREC personnel. The irrigation system was completely drained in the LTU and moved outside of the LTU for dismantling. AquaTech Irrigation, Inc. of Belgrade, MT, purchased the irrigation system. The system was dismantled in sections, and placed on a trailer for relocation and reassembly off-site. Irrigation system removal was complete by August 28, 2002.

5.3 Fence Removal

The welded wire fence along the perimeter of the LTU berms was disassembled on October 8, 2002. The wooden fence posts, the 16-foot tube-gate and the wire fence were removed from the LTU and sold locally.

The chain link fence around the retention pond was disassembled on November 6, 2002. The chain link fence was removed from the retention pond area, and will be sold locally in the future. The 16-foot chain link rolling gate was reused on-site to replace the gate in front of the Groundwater Remediation System (GRS) building.

5.4 Soil Excavation and Placement

In order for treated soil to be removed from the LTU, an area (pit) needed to be excavated to accommodate the treated soil. After soil placement, a minimum of 12-inches of clean fill needed to be placed over the treated soil to prevent direct contact.

5.4.1 Excavation of Pits 5 and 6

The area south of the pressure plant injection gallery was excavated for placement of treated soil (Figure 6). Approximately 19,250 cy of soil was excavated from two areas, Pits 5 and 6, to accommodate the volume of treated soil and drainage sand from the LTU. Excavation of Pits 5 and 6 commenced on October 2, 2002. A track-hoe excavator was used to remove clean soil and stockpile the soil near the excavation. The excavated soils were stockpiled for use as clean cover and to level off low-lying areas on the Site. The area between the Pits contains active city water and electrical piping, which were left in-place.

A laser level was used to measure the bottom of the excavation; depths ranged from 5 to 7 feet below ground surface depending on the topography the area. The elevation of the bottom of the excavation ranged from 4,752 feet above mean sea level (FTMSL) to 4,754 FTMSL, which is at least one-foot above the historic high groundwater level at the site. This excavation depth, one foot above the saturation zone, was designated to prevent soil contact with the groundwater in that area. The final excavation area of the Pits was 76,711 square feet. Approximately 10,717 cy of soil was excavated from Pit 5 and 8,533 cy of soil from Pit 6.

The peeler building was located in the middle of the Pit Area before LTU closure activities commenced (Figure 6). In order to use the area beneath the structure, the peeler building was dismantled, removed and sold locally. The concrete foundation was left in place, covered with LTU soil and a 12-inch clean soil cover and brought to final grade.

5.4.2 Treated Soil Removal and Placement

Envirocon started removing treated soil from the LTU on October 2, 2002. Treated soil was pushed into piles on the LTU using a dozer. The dozer cut away the soils on the LTU in layers until the geotextile fabric and liner were uncovered. The treated soil stockpiles were then transferred to haul trucks with loaders to be brought to the Pit Area.

Placement of LTU soil into the Pits began on October 8, 2002. The Pits were continually being excavated and filled with treated soil to prevent over excavation of clean soil. Soil was placed in the bottom of the excavation via ramps into and out of the excavation. A dozer inside the excavation was used to compact and level the soil in approximately one-foot lifts. A fence was

assembled around the perimeter of the open excavation at the end of each shift to provide security and a safety precaution.

The haul trucks followed a designated haul route to the backfill area (Figure 6). A water truck was used to control dust along the haul route. The haul route was scraped after completion of treated soil placement, and material placed in the Pits with the treated soil. The loaders and haul trucks were decontaminated with a high-pressure washer or steam cleaner prior to switching tasks and after completion of the soil activities.

Treated LTU soil removal and backfill activities were complete on November 6, 2002. Approximately 19,250 cy of treated soil and drainage sands were removed from the LTU and placed in the Pit Area. An as-built drawing showing a cross section of the Pit Area is provided as Figure 7. This figure illustrates a cross section of the Pit Area including placement of treated LTU soils with drainage sand, placement of the geotextile fabric and the clean soil cover. The LTU liner was disposed offsite as discussed in Section 5.5.2.

5.4.3 Monitoring During Soil Removal Activities

Random air monitoring was performed during soil excavation and placement activities. Air monitoring was conducted along the perimeter of the LTU for respirable particulates less than 10 micrometers (PM-10) using a hand held MIE personal/DATARAM. Particulate concentrations detected during LTU soil removal activities ranged between 0.012 mg/m³ and 0.092 mg/m³, which were below the health criteria of 150 µg/m³ established in the RAO. Photoionization detector (PID) readings for volatile organic compounds were taken in the first week of soil removal activities. No concentrations were detected with the PID during soil removal, therefore the PID monitoring was discontinued. Air monitoring results are include in RETEC field notes in Appendix C.

5.5 LTU and Retention Pond Deconstruction

During soil removal from the LTU, the leachate collection system, liner and geotextile filter fabric were exposed. The following sections discuss removal of the leachate collection system, removal of liner from the LTU and retention pond and relocation of geo-textile filter fabric. Approximately, 48 tons of liner, leachate collection piping and miscellaneous debris were disposed at the Valley View Landfill (City-County Sanitation Services, Inc) in East Helena, Montana. The LTU berms were then graded flat for reuse of the property.

5.5.1 Leachate Collection System

The leachate collection system consisted of the leachate collection system sump, pump and piping. The sump and pump were removed, decontaminated and remain on site for possible reuse. The piping was removed,

decontaminated with a pressure-washer and disposed of at the Valley View Landfill in East Helena.

5.5.2 LTU Liner

The entire 5.25 acre LTU (including the retention pond) was lined with 60 mil thick HDPE. During construction of the LTU, liner was placed on top of a silt/clay layer to prevent migration of hazardous constituents to the underlying soils and groundwater. During LTU operations, only the top surface of the liner was exposed to the impacted soils, whereas the bottom surface was in contact with the silt/clay layer.

Once the LTU soils were removed, the LTU liner was cut into strips, to facilitate removal, and stockpiled. To confirm that only the top surface of the liner required decontamination, samples of the underlying silt/clay were analyzed for PCP and PAH compounds. The composite soil samples were non-detect for PAH and PCP compounds (Table 1). On November 14, 2002, based on sample data, EPA approved decontamination of only the top surface of the liner before disposal. The top surface of the LTU liner was decontaminated using high-pressure washers to meet BDAT requirements.

The liner was loaded into a semi-truck trailer with a belt-driven bottom and hauled to the Valley View Landfill in East Helena for disposal beginning on November 20, 2002. Liner disposal was complete by November 25, 2002.

5.5.3 Geo-textile Filter Fabric

The geo-textile filter fabric was exposed during treated soil and drainage sand removal activities with the dozer. The filter fabric appeared to be unsoiled from the treatment of LTU soils. Three composite soil samples were collected from the sand layer above the filter fabric, and were analyzed for PCP and PAH compounds to evaluate the potential leaching of hazardous constituents during soil treatment. Summary analytical results in Table 2 indicate PCP concentrations below the performance standard of 48 mg/kg, and non-detect for PAH compounds. Complete analytical results are included in Appendix D.

As a result, a request was made to the EPA on October 18, 2002, to place the filter fabric in the Pit Area in layers on top of treated soil. Based on EPA approval on October 24, 2002 (Appendix A), the filter fabric was placed in layers on top of the treated soil in the Pit Area, prior to placement of 12-inches of clean fill. Photographs of filter fabric placement activities are included in Appendix B.

5.5.4 Retention Pond Liner

Surface water samples were collected from standing water on the LTU and the retention pond in June 2002. The samples were analyzed for PCP and PAH

compounds. The results indicated no PAH compounds detected and PCP was detected in one sample from the LTU retention pond (15 µg/L) (Table 3). The complete analytical report is included in Appendix D. Based on analytical data, EPA approved pumping the water to the French drain near the former pressure plant, in preparation of LTU closure activities in August 2002.

During closure activities, the retention pond liner was brushed clean of soil and algae. The brushed soils were combined with the treated LTU soils prior to removal of the liner. The liner was cut into strips and decontaminated with a pressure washer. The liner was stockpiled, loaded into a truck trailer and disposed at the Valley View Landfill in East Helena on November 25, 2002.

5.5.5 LTU Berms

The soil berms around the LTU and retention pond were graded flat upon removal of leachate collection system, filter fabric and liner. Approximately, 15,000 cy of clean berm soils were placed across the LTU area and re-contoured for drainage control, and reuse of the location. Photographs of this activity are included in Appendix B.

5.6 Clean Soil Cover and Final Grade

After treated soil, sand and filter fabric were placed in the Pit Area and compacted, a 12 to 15-inch cover of clean fill material was placed over the Pit Area (Figure 7). Approximately 4,440 cy of clean fill material excavated originally from the Pit Area, was placed as the final soil cover. The soil cover was placed to prevent direct contact risk with the treated soil as described in the RAO. Cap thickness was verified with a pre and post excavation survey of the Pit Area.

The soil cover was compacted to prevent soil subsidence using heavy equipment and water trucks. The soil cover was seeded to prevent erosion of the newly placed soils. A broadcast application dispersed 250 pounds of grass seed across the area, south and east of the pressure plant gallery, over all of the disturbed soil areas. The grass seed mixture purchased in Conrad, Montana included 50% Hard fescue, 20% Sheep fescue, 20% Western and 10% Blue bunch. The seed was left to vegetate naturally requiring no further maintenance.

The extra stockpiled Pit soil was placed over the area where the LTU berms had been graded flat to cover the clay material used for berm construction. Extra soil was also placed in low-lying areas around the site to provide adequate drainage. Drainage ditches were contoured into the final grade to control run-off water into the natural drainage. Figure 8 shows the grading and drainage flows from the site. Also, extra soil was placed around the extraction wells to provide improved access for the GRS operator. Aerial

photos were taken upon completion of the final site grade and are included with the photographs of the soil cover activities in Appendix B.

5.7 Decontamination and Demobilization

Upon completion of LTU closure activities, all equipment was decontaminated with the pressure-washers or steam-cleaner. Decontaminated equipment was demobilized off-site by November 25, 2002.

5.8 Structure and Equipment Removal

During LTU closure activities several items were dismantled and removed from the Site; they were:

- Pivot Irrigation System – Decontaminated by RETEC and TREC. AquaTech Irrigation, Inc purchased the system and dismantled for relocation at another site location.
- Welded wire fence along perimeter of LTU – Disassembled and sold locally.
- Wood fence posts – Removed and sold locally.
- Tube gate (16 foot) – Removed and sold locally.
- Chain link fence – Disassembled and sold locally.
- Chain link rolling gate (16 foot) – Removed from Retention pond and relocated at the entrance of the perimeter fence around groundwater treatment building.
- Peeler building – Disassembled and sold locally.
- Sump Pump – Decontaminated and stored on-site for reuse.
- Manhole sump – Decontaminated and stored on-site for reuse.

5.9 Miscellaneous Debris

In addition to the liner, several old weathered railroad ties, treated pole ends and miscellaneous piping from the old wigwam burner were shipped to the Valley View Landfill in East Helena for disposal. This miscellaneous debris was material from the site that was exposed during excavation of Pit Area. This area was all clean soil therefore no decontamination was required. Disposal of approximately 18 tons of debris was completed by November 25, 2002.

5.10 Closure Certification

LTU closure activities were conducted in accordance with EPA and MDEQ closure performance requirements applicable to hazardous waste land treatment facilities and conducted as specified in the RAO. The closure option implemented at the Site required all the soil and sand from the LTU to be located within the ROD designated area of the groundwater plume and covered with a minimum of 12 inches of clean fill. According to the RAO, no post-closure groundwater monitoring or post-closure care of the facility is required.

IPC has submitted a certification by a registered professional engineer that the LTU closure activities were conducted in accordance with EPA and MDEQ requirements, the RAO and the LTU Closure Work Plan. This certification was sent to Jim Harris of EPA under separate cover on December 6, 2002 and is included as Appendix E.

5.11 Survey Plat

A survey plat and as-built drawing with the location, type and quantity of hazardous waste relocated from the LTU is presented in Figure 9. This document will be filed with the local zoning authority after EPA and MDEQ approval of closure certification. The legal description of the Site occupies approximately 62 acres in the east half of Section 6 and the west half of Section 5, Township 2S, Range 6E of Gallatin County.

5.12 Well Abandonment

The LTU has been closed in accordance with the RAO and the approved LTU Closure Work Plan. Therefore, no post-closure groundwater monitoring is required. As a result, monitor wells LTU-1 and LTU-2, located north of the former LTU (Figure 9) will be abandoned in accordance with Montana Monitoring Well Regulations Title 36, Chapter 21, Administrative Rules of Montana and Rule 36.21.810 (Montana Board of Water Well Contractors 1991) when weather permits. Monitoring well 19A will not be abandoned at this time and may be used as part of the site wide groundwater monitoring program.

In addition to the two LTU wells, IPC requested to abandon 13 other wells at the site on November 13, 2002. EPA approved this well abandonment on November 21, 2002 (Appendix A) including the LTU wells (LTU-1, LTU-2).

5.13 ARARs for LTU Closure and Post Closure

The LTU Closure was conducted in accordance with EPA and MDEQ requirements. The guidelines established in 40 CFR 264.280 and in the RAO Plan discuss closure and post closure requirements. The requirements were followed as indicated in Tables 4 and 5.

Both federal and state applicable or relevant and appropriate requirements (ARARs) were reviewed for compliance with closure and post closure requirements of the IPC LTU closure activities. Results from this review are presented in Table 4 and Table 5. Within these tables, each ARAR is identified with the proper federal citation and a description of the regulatory requirement. Compliance activities are described and referenced with the appropriate section of this LTU Closure Completion Report.

6 References

- Record of Decision: Idaho Pole Site, Bozeman, Montana. September 1992.
- ARCADIS Geraghty & Miller, May 1995. Final Design Report Soil Remedy for the Idaho Pole Site, Bozeman, Montana
- Geraghty & Miller, June 1995. Remedial Actions Operations Plan Soil Remedy for the Idaho Pole Site, Bozeman, Montana
- US Environmental Protection Agency, May 1996. Explanation of Significant Differences, Idaho Pole Site, Bozeman, Montana
- Geraghty & Miller Environmental Services, January 1998. Construction Completion Report for the Idaho Pole Site, Bozeman, Montana
- ThermoRetec Consulting Corporation, 1998-2000, Idaho Pole Land Treatment Unit Operations Reports for the Idaho Pole Site, Bozeman, Montana.
- ThermoRetec Consulting Corporation, January 1999, Workplan to Remove Upper Lift From Idaho Pole Company Land Treatment Unit, Bozeman, Montana.
- ThermoRetec Consulting Corporation, October 1999. Completion of Soil Removal from LTU, Bozeman, Montana.
- Maul Foster & Alongi, Inc., November 1999, Construction Completion Report for Idaho Pole Site, Bozeman, Montana.
- The RETEC Group, Inc., July 2002, Land Treatment Unit Closure Work Plan, Bozeman, Montana.

Tables

Table 1
Soil Sample from LTU Liner
November 2002
IPC - Bozeman, Montana

| Sample ID: Sample Date: | BLClay-1 11/7/02 | Method Blank |
|--------------------------------|---------------------|-----------------|
| PAH-Method 8270 (µg/kg) | | |
| Naphthalene | < 76 | < 67 |
| 2-Methylnaphthalene | < 76 | < 67 |
| Acenaphthylene | < 76 | < 67 |
| Acenaphthene | < 76 | < 67 |
| Dibenzofuran | < 76 | < 67 |
| Fluorene | < 76 | < 67 |
| Pentachlorophenol | < 380 | < 330 |
| Phenanthrene | < 76 | < 67 |
| Anthracene | < 76 | < 67 |
| Fluoranthene | < 76 | < 67 |
| Pyrene | < 76 | < 67 |
| Benzo (a) anthracene | < 76 | < 67 |
| Chrysene | < 76 | < 67 |
| Benzo (b) fluoranthene | < 76 | < 67 |
| Benzo (k) fluoranthene | < 76 | < 67 |
| Benzo (a) pyrene | < 76 | < 67 |
| Indeno (1,2,3-cd) pyrene | < 76 | < 67 |
| Dibenzo (a,h) anthracene | < 76 | < 67 |
| Benzo (g,h,i) perylene | < 76 | < 67 |

BLClay - Indicates clay soil sample below liner.

Table 2
Soil Samples for Geotextile Filter Fabric Disposal
October 2002
IPC - Bozeman, Montana

| Sample ID: Sample Date: | LTU Sand-1 10/8/02 | LTU Sand-2 10/8/02 | LTU Sand-3 10/8/02 | Method Blank | Level |
|--|-----------------------|-----------------------|-----------------------|-----------------|-------|
| PCP-Method 8040 (mg/kg) | | | | | |
| Pentachlorophenol | 19 | 14 | < 6.8 | < 6.2 | 48 |
| PAH-Method 8270 (mg/kg) | | | | | |
| Acenaphthylene | < 83 | < 83 | < 82 | < 75 | |
| Acenaphthene | < 50 | < 50 | < 49 | < 45 | |
| D PAH Compounds | | | | | |
| Naphthalene | < 50 | < 50 | < 49 | < 45 | |
| Fluorene | < 8.3 | < 8.3 | < 8.2 | < 7.5 | |
| Phenanthrene | < 12 | < 12 | < 11 | < 10 | |
| Anthracene | < 12 | < 12 | < 11 | < 10 | |
| Fluoranthene | < 8.9 | < 8.9 | < 8.8 | < 8.0 | |
| Pyrene | < 5.0 | < 5.0 | < 4.9 | < 4.5 | |
| Benzo (g,h,i) perylene | < 2.8 | < 2.8 | < 2.7 | < 2.5 | |
| Total D PAHs (non-carcinogenic) | 0 | 0 | 0 | 0 | 145 |
| B2 PAH Compounds | | | | | |
| Benzo (a) anthracene | < 0.94 | < 0.94 | < 0.93 | < 0.85 | |
| Chrysene | < 3.3 | < 3.3 | < 3.3 | < 3.0 | |
| Benzo (b) fluoranthene | < 0.72 | < 0.72 | < 0.71 | < 0.65 | |
| Benzo (k) fluoranthene | < 1.1 | < 1.1 | < 1.1 | < 1.0 | |
| Benzo (a) pyrene | < 1.3 | < 1.3 | < 1.3 | < 1.2 | |
| Indeno (1,2,3-cd) pyrene | < 1.4 | < 1.4 | < 1.4 | < 1.2 | |
| Dibenzo (a,h) anthracene | < 1.7 | < 1.7 | < 1.6 | < 1.5 | |
| Total B2 PAHs (carcinogenic) | 0 | 0 | 0 | 0 | 15 |

NOTE: Cleanup levels are based on Table 13 of the ROD

Table 3
Retention Pond Surface Water Sample
June 2002
IPC - Bozeman, Montana

| Sample ID: Sample Date: | LTU 1 6/21/2002 | LTU 2 6/21/2002 | LTU 1-4 6/21/2002 | Retention Basin 1-2 6/21/2002 | Retention Basin 1-4 6/21/2002 |
|--|--------------------|--------------------|----------------------|-------------------------------------|-------------------------------------|
| PCP-Method 8040 (µg/L) Pentachlorophenol | NA | NA | 0.84 | NA | 15 |
| PAH-Method 8270 (µg/L) Acenaphthylene | < 5.3 | < 5.3 | NA | < 5.3 | NA |
| Acenaphthene | < 1.8 | < 1.8 | NA | < 1.8 | NA |
| D PAHs - Non Carcinogenic (µg/L) Naphthalene | < 2.5 | < 2.5 | NA | < 2.5 | NA |
| Fluorene | < 0.46 | < 0.46 | NA | < 0.46 | NA |
| Phenanthrene | < 0.64 | < 0.64 | NA | < 0.64 | NA |
| Anthracene | < 0.66 | < 0.66 | NA | < 0.66 | NA |
| Fluoranthene | < 0.49 | < 0.49 | NA | < 0.49 | NA |
| Pyrene | < 0.27 | < 0.27 | NA | < 0.27 | NA |
| Benzo (g,h,i) perylene | < 0.11 | < 0.11 | NA | < 0.11 | NA |
| Total D PAHs | 0 | 0 | NA | 0 | NA |
| B2 PAHs - Carcinogenic (µg/L) Benzo (a) anthracene | < 0.05 | < 0.05 | NA | < 0.05 | NA |
| Chrysene | < 0.15 | < 0.15 | NA | < 0.15 | NA |
| Benzo (b) fluoranthene | < 0.04 | < 0.04 | NA | < 0.04 | NA |
| Benzo (k) fluoranthene | < 0.06 | < 0.06 | NA | < 0.06 | NA |
| Benzo (a) pyrene | < 0.07 | < 0.07 | NA | < 0.07 | NA |
| Indeno (1,2,3-cd) pyrene | < 0.07 | < 0.07 | NA | < 0.07 | NA |
| Dibenz (a,h) anthracene | < 0.10 | < 0.10 | NA | < 0.10 | NA |

NOTE: Cleanup levels are based on Table 13 of the ROD

Table 4
Summary of Closure Regulatory Requirements and Compliance Activities
IPC – Bozeman, MT

| Federal Citation (40 CFR)¹ | Regulatory Requirement | Compliance Activities | Completion Report Section |
|--|---|--|----------------------------------|
| 264.111(a) | Minimize need for maintenance | LTU was dismantled – no need for maintenance | 5.0 |
| 264.111(b) | Control post-closure escape of waste | 12 to 15-inch cover over treated soils | 5.6 |
| 264.111(c) | Comply with other requirements in Subpart G | Requirements of 264.280 addressed below | --- |
| 264.112(a) | Develop written closure plan | Closure Completion Report (CCR) describes all closure activities | 4.3 |
| 264.112(b)(1) | Plan must describe wastes in unit | Pentachlorophenol and creosote impacted soil from several areas at the facility are described in the CCR | 2.3 |
| 264.112(b)(2) | Plan must describe compliance with 264.111 | Requirements of 264.111 are addressed in the CCR noted above | --- |
| 264.112(b)(3) | Plan must estimate amount of waste in unit | 19,250 CY of backfilled soil described in the CCR | 5.4 |
| 264.112(b)(4) | Plan must describe steps to remove or decontaminate waste | Decontamination of soil in the LTU, decontamination of debris and equipment during closure described in CCR | 5.4, 5.5, 5.6, 5.7 |
| 264.112(b)(5) | Plan must describe other activities required during closure | Other closure activities in CCR include installing vegetative cover, removal or perforating liner, dismantling irrigation, dismantle leachate collection system, managing debris and sediments, and filing survey plat | 5.0 |
| 264.112(b)(6) | Plan must include a closure schedule | Closure began within 30 days of Work Plan approval and was completed within 90 days | 5.1 |
| 264.112(b)(7) | Plan must estimate date of final closure | Final closure was within 120 days after Work Plan was approved | 5.10 |
| 264.112(b)(8) | Plan must describe any alternative requirements | None proposed | --- |

¹ Each Federal rule cited in the Table is incorporated by reference by Administrative Rules of Montana Section 17.53.801.

Table 4 (Continued)
Summary of Closure Regulatory Requirements and Compliance Activities
IPC – Bozeman, MT

| Federal Citation (40 CFR)¹ | Regulatory Requirement | Compliance Activities | Completion Report Section |
|--|--|---|----------------------------------|
| 264.112(c) | Submit written amendments to closure plan to EPA | None proposed | --- |
| 264.112(d) | Notify EPA prior to beginning closure | The Work Plan, once approved, constitutes notice that closure will begin in 30 days | 4.3 |
| 264.112(e) | Owner may remove waste prior to closure | None proposed | --- |
| 264.113(a) | Commence closure within 90 days of completing treatment operations | Contaminant degradation was on-going, treatment goals were achieved, closure commenced within 30 days after Work Plan approval | 4.3, 5.1 |
| 264.113(b) | Complete closure within 180 of completing treatment operations | Contaminant degradation was on-going, treatment goals were achieved, closure completed within 120 days after Work Plan approval | 5.1, 5.10 |
| 264.113(c) | Extensions of time to commence and complete closure | None proposed | --- |
| 264.113(d) | Disposal of non-hazardous waste after closure | LTU and retention pond liners were disposed of at an industrial landfill if the BDAT performance standards are met | 5.5, 5.7, 5.8 |
| 264.113(e) | Closure of impoundments without liners | None proposed | --- |
| 264.114 | Dispose or decontaminate equipment, soil and debris | Soil in the LTU has been decontaminated, debris generated will be decontaminated and disposed on site, equipment will be decontaminated and removed | 5.4, 5.5, 5.7 |
| 264.115 | Certify closure within 60 days of completion | Closure certification was submitted within 60 days of completing closure | 5.10 |
| 264.116 | File survey plat prior to certification | A survey plat was filed for certification of closure | 5.11 |
| 264.280(a)(1) | Enhance degradation of hazardous constituents | Contaminant degradation was on-going, treatment goals were achieved | 4.0 |

Table 4 (Continued)
Summary of Closure Regulatory Requirements and Compliance Activities
IPC – Bozeman, MT

| Federal Citation (40 CFR)¹ | Regulatory Requirement | Compliance Activities | Completion Report Section |
|--|--|---|----------------------------------|
| 264.280(a)(2) | Minimize run-off | LTU was dismantled – no additional controls required | 5.5.5, 5.6 |
| 264.280(a)(3) | Maintain run-off controls | LTU was dismantled – no additional controls required | 5.5.5, 5.6 |
| 264.280(a)(4) | Maintain run-on controls | LTU was dismantled – no additional controls required | 5.5.5, 5.6 |
| 264.280(a)(5) | Control wind erosion | LTU was dismantled – no additional controls required | 5.5.5, 5.6 |
| 264.280(a)(6) | Prohibit food-chain crops | Survey plat and property deed notations, along with facility inspections will prohibit food chain crops | 5.10, 5.11 |
| 264.280(a)(7) | Monitor unsaturated zone | LTU was completely unloaded – no additional controls required | 4.3, 5.12 |
| 264.280(a)(8) | Establish vegetative cover | Vegetation seed was broadcast across disturbed soil for erosion protection. | 5.6 |
| 264.280(b) | Alternative closure certification | None proposed | --- |
| 264.280(d) | Vegetative cover not required if background achieved | LTU was completely unloaded – no additional controls required | 5.6 |
| 264.280(e) | Groundwater monitoring not required if background achieved | Post closure groundwater monitoring is not required under RAO | 2.2.2, 5.12 |

Table 5
Summary of Post-Closure Regulatory Requirements and Compliance Activities
IPC – Bozeman, MT

| Federal Citation (40 CFR)¹ | Regulatory Requirement | Compliance Activities | Completion Report Section |
|--|--|--|----------------------------------|
| 264.117(a) | Begin post-closure after closure and continue for 30 years | Post closure care is not required under RAO | 2.2.2, 5.0 |
| 264.117(b) | Continue security measures | LTU to be dismantled – no additional controls are required | 2.2.2, 5.0 |
| 264.117(c) | Maintain integrity of cover systems | LTU to be dismantled – no additional controls are required | 2.2.2, 5.0 |
| 264.117(d) | Follow written post-closure plan | Post closure care is not required under RAO | 2.2 |
| 264.118(a) | Develop written post-closure plan | Post closure care is not required under RAO | 2.2 |
| 264.118(b)(1) | Plan must describe monitoring activities and schedule | Post closure care is not required under RAO | 2.2 |
| 264.118(b)(2) | Plan must describe maintenance activities and schedule | Post closure care is not required under RAO | 2.2 |
| 264.118(b)(3) | Plan must identify contact person | Post closure care is not required under RAO | 2.2 |
| 264.118(b)(4) | Plan must describe any alternative requirements | Post closure care is not required under RAO | 2.2 |
| 264.118(c) | Submit plan to EPA | Post closure care is not required under RAO | 2.2 |

¹ Each Federal rule cited in the Table is incorporated by reference by Administrative Rules of Montana Section 17.53.801.

Table 5 (Continued)
Summary of Post-Closure Regulatory Requirements and Compliance Activities
IPC – Bozeman, MT


| Federal Citation (40 CFR)¹ | Regulatory Requirement | Compliance Activities | Completion Report Section |
|--|---|--|----------------------------------|
| 264.118(d) | Submit written amendments to plan to EPA | Post closure care is not required under RAO | 2.2 |
| 264.119(a) | File notice with zoning authority within 60 days of closure certification | Zoning notice will be filed within 60 days of closure certification | 5.10, 5.11 |
| 264.119(b) | File deed restriction within 60 days of closure certification | Deed restriction will be filed within 60 days of closure certification | 5.10, 5.11 |
| 264.119(c) | Amend plan prior to removing wastes from unit | Post closure care is not required under RAO | 2.2 |
| 264.120 | Certify post-closure within 60 days of completion | Post closure care is not required under RAO | 2.2 |
| 264.280(c)(1) | Enhance degradation of hazardous constituents | Containment degradation was on-going, treatment goals were achieved | 4.0 |
| 264.280(c)(2) | Maintain vegetative cover | None proposed | 5.6 |
| 264.280(c)(3) | Maintain run-on controls | LTU was dismantled – no additional controls required | 5.5.5, 5.6 |
| 264.280(c)(4) | Maintain run-off controls | LTU was dismantled – no additional controls required | 5.5.5, 5.6 |
| 264.280(c)(5) | Control wind erosion | LTU was dismantled – no additional controls required | 5.5.5, 5.6 |
| 264.280(c)(6) | Prohibit food-chain crops | Survey plat and property deed notations along with facility inspections will prohibit food-chain-crops | 5.10, 5.11 |

Table 5 (Continued)
Summary of Post-Closure Regulatory Requirements and Compliance Activities
IPC – Bozeman, MT

| Federal Citation (40 CFR)¹ | Regulatory Requirement | Compliance Activities | Completion Report Section |
|--|--|---|----------------------------------|
| 264.280(c)(7) | Monitor unsaturated zone | LTU was dismantled – no additional controls required | 2.2.2, 5.12 |
| 264.280(d) | Vegetative cover not required if background achieved | LTU was dismantled – no additional controls required | 2.2.2, 5.0 |
| 264.280(e) | Groundwater monitoring not required if background achieved | Post closure groundwater monitoring is not required under RAO | 2.2.2, 5.12 |

Figures


File: J:\3423\Site.dwg Layout: Layout1 User: mwilliamson Plotted: Feb 18, 2003 - 7:40am Xref's:




UNITED STATES GEOLOGIC SURVEY
BOZEMAN QUADRANGLE
BOZEMAN, MONTANA

SCALE 1:24000



1987
7.5 MINUTE SERIES (TOPOGRAPHIC)



| | | | |
|--------------------|---------------|-------------------|--|
| IDAHO POLE COMPANY | | SITE LOCATION MAP | |
| MCFR2-03423-400 | | IPC - BOZEMAN, MT | |
| DATE: 2/18/03 | DRWN: MAW/BIL | FIGURE 1 | |




File: J:\3423\400\LTU_DETAIL.dwg Layout: ANSL_AVI-LJ User: bblee Plotted: Feb 13, 2003 - 1:32pm Xref's:



| | | | |
|--------------------|---------------|-------------------|--|
| IDAHO POLE COMPANY | | LTU DETAILS | |
| MCFR2-03423-400 | | IPC - BOZEMAN, MT | |
| DATE: 2/13/03 | DRWN: MAW/BIL | FIGURE 3 | |


File: J:\3423\400\LEX_SOIL_PITS.dwg Layout: ANSL_AV-LJ User: bilee Plotted: Feb 13, 2003 - 2:29pm Xref's:



| | | | |
|--------------------|---------------|---|--|
| IDAHO POLE COMPANY | | PLACEMENT OF UPPER LIFT OF LTU SOILS AFTER BUILDING DEMOLITION IPC - BOZEMAN, MT | |
| MCFR2-03423-400 | | | |
| DATE: 2/13/03 | DRWN: MAW/BIL | FIGURE 4 | |


FIGURE 5
Schedule of LTU Closure Activities
Idaho Pole Company

| ID | Task Name | Start | Finish | Sep 11 | Sep 21 | Oct 1 | Oct 11 | Oct 21 | Nov 1 | Nov 11 | Nov 21 | Dec 1 |
|----|---|--------------|--------------|--------|--------|-------|--------|--------|--------|--------|---------|-------|
| | | | | 9/8 | 9/15 | 9/22 | 9/29 | 10/6 | 10/13 | 10/20 | 10/27 | 11/3 |
| 1 | Contract Award | Wed 9/18/02 | Wed 9/18/02 | ◆ 9/18 | | | | | | | | |
| 2 | Contract Notice to Proceed | Thu 9/26/02 | Fri 9/27/02 | | ■ | | | | | | | |
| 3 | Finalize H&S Plan | Fri 9/27/02 | Mon 9/30/02 | | ■ | | | | | | | |
| 4 | Mobilization and Site Prep | Thu 9/26/02 | Fri 9/27/02 | | ◆ 9/26 | | | | | | | |
| 5 | Excavation and Placement | Wed 10/2/02 | Mon 11/25/02 | | | ▬ | | | | | | |
| 6 | Excavation of Backfill Area | Wed 10/2/02 | Wed 11/6/02 | | | ▬ | | | | | | |
| 7 | Treated LTU Soil Placement in Backfill Area | Tue 10/8/02 | Wed 11/6/02 | | | ▬ | | | | | | |
| 8 | Dismantle Welded Fencing | Tue 10/8/02 | Wed 10/9/02 | | | ■ | | | | | | |
| 9 | Liner/Pipe Decontamination | Thu 10/10/02 | Wed 11/20/02 | | | | ▬ | | | | | |
| 10 | Liner/Pipe Transport & Disposal | Wed 11/20/02 | Mon 11/25/02 | | | | | | | | ■ | |
| 11 | Dismantle Chain Link Fence | Fri 11/8/02 | Sat 11/9/02 | | | | | | | ■ | | |
| 12 | Completion of Excavation and Placement of LTU Soils | Wed 11/6/02 | Wed 11/6/02 | | | | | | ◆ 11/6 | | | |
| 13 | Backfill and Regrading | Wed 11/6/02 | Fri 11/15/02 | | | | | | ▬ | | | |
| 14 | Spread Excess Material for Cap | Wed 11/6/02 | Fri 11/15/02 | | | | | | ▬ | | | |
| 15 | Regrade Berms | Fri 11/8/02 | Fri 11/15/02 | | | | | | ▬ | | | |
| 16 | Site Restoration Complete | Fri 11/22/02 | Fri 11/22/02 | | | | | | | | ◆ 11/22 | |
| 17 | Perform As-Built Survey of Treated LTU soils | Wed 11/6/02 | Wed 11/6/02 | | | | | | ◆ 11/6 | | | |
| 18 | Perform As-Built Survey of Site Topo | Wed 11/20/02 | Thu 11/21/02 | | | | | | | | ◆ 11/20 | |
| 19 | Cleanup and Demob | Fri 11/22/02 | Mon 11/25/02 | | | | | | | | | ■ |




LEGEND

- ⊙ EXTRACTION/INJECTION WELLS
- ⊗ WV CITY WATER SUPPLY VALVE
- BOUNDARY OF TREATED LTU SOIL
PITS 1, 2, 3 AND 4 FROM SOIL
PLACEMENT IN JUNE 1999.
PITS 5 AND 6 FROM SOIL
PLACEMENT IN NOVEMBER 2002.
- - - CONSTRUCTION HAUL ROAD



| | | | |
|--------------------|---------------|---|----------|
| IDAHO POLE COMPANY | | TREATED LTU SOIL REMOVAL AND BACKFILL LOCATION | |
| MCFR2-03423-400 | | IPC - BOZEMAN, MT | |
| DATE: 2/13/03 | DRWN: MAW/BIL | | FIGURE 6 |




FINAL CROSS SECTION OF PIT AREAS


SCALE: NOT TO SCALE



| | | | |
|--------------------|---------------|------------------------------------|----------|
| IDAHO POLE COMPANY | | AS-BUILT CROSS SECTION OF PIT AREA | |
| MCFR2-03423-400 | | IPC - BOZEMAN, MT | |
| DATE: 5/01/03 | DRWN: MAW/BIL | | FIGURE 7 |




| | | | |
|---------------------------------------|---------------|--|--|
| IDAHO POLE COMPANY MCFR2-03423-400 | | FINAL GRADE AFTER LTU CLOSURE COMPLETION IPC - BOZEMAN, MT | |
| DATE: 4/30/03 | DRWN: MAW/BIL | FIGURE 8 | |



| POINT ID | NORTHING | EASTING |
|----------|-------------|--------------|
| 1 | 619348.6724 | 1610608.5488 |
| 2 | 619267.5177 | 1610669.8390 |
| 3 | 619407.3325 | 1610773.7795 |
| 4 | 619492.5660 | 1610810.8340 |
| 5 | 619551.7154 | 1610776.3290 |
| 6 | 619276.5910 | 1610688.4712 |
| 7 | 619304.6729 | 1610797.6941 |
| 8 | 619237.9787 | 1610857.9884 |
| 9 | 619301.5612 | 1610917.8786 |
| 10 | 619417.6764 | 1610994.1785 |
| 11 | 619488.5966 | 1610991.3477 |
| 12 | 619594.6918 | 1610939.0252 |
| 13 | 619621.2029 | 1610868.7594 |
| 14 | 619480.1838 | 1610841.9567 |
| 15 | 619568.2464 | 1610992.6069 |
| 16 | 619545.5523 | 1611068.1824 |
| 17 | 619648.9643 | 1611102.4004 |
| 18 | 619677.6461 | 1611028.7031 |
| 19 | 619622.8936 | 1610961.3254 |
| 20 | 619657.2697 | 1610992.8696 |
| 21 | 619688.8695 | 1611015.1033 |
| 22 | 619745.0492 | 1610987.2036 |
| 23 | 619741.9957 | 1610929.9581 |
| 24 | 619699.3410 | 1610909.8977 |
| 25 | 619671.6836 | 1610948.6988 |
| 26 | 619654.3461 | 1610936.1248 |
| 27 | 619589.3355 | 1610923.7723 |
| 28 | 619617.6786 | 1610936.2733 |
| 29 | 619680.9034 | 1610906.0073 |
| 30 | 619669.5978 | 1610890.8295 |
| 31 | 619837.9805 | 1611140.6035 |
| 32 | 619888.8314 | 1611203.7767 |
| 33 | 619957.4897 | 1611224.1318 |
| 34 | 620134.2030 | 1611007.1577 |
| 35 | 620107.2854 | 1610981.2063 |
| 36 | 620024.6120 | 1611019.1541 |
| 37 | 619977.2467 | 1611111.6911 |
| 38 | 619960.6002 | 1611052.9842 |
| 39 | 619916.1782 | 1611024.9397 |
| 40 | 619847.4836 | 1611067.3356 |

LEGEND

- EXTRACTION/INJECTION WELLS
- LTU-1 PROPOSED LTU WELL ABANDONMENT
- ⊗ CITY WATER SUPPLY VALVE
- BOUNDARY OF TREATED LTU SOIL CONTAINED PAH, PCP AND DIOXINS
- IPC PROPERTY BOUNDARY



| | | |
|--------------------|---------------|--|
| IDAHO POLE COMPANY | | IPC PROPERTY BOUNDARIES AND FINAL LOCATION OF TREATED LTU SOILS IPC - BOZEMAN, MT |
| MCFR2-03423-400 | | |
| DATE: 4/30/03 | DRWN: MAW/BIL | FIGURE 9 |

Appendix A
EPA Approval Letters for LTU Closure Activities



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 8, MONTANA OFFICE
FEDERAL BUILDING, 10 W. 15th STREET, SUITE 3200
HELENA, MONTANA 59626

JUL 23 2002

July 22, 2002

Les D. Lonning
Manager Technical and
Environmental Affairs
Idaho Pole Company
1640 East Marc Street
Tacoma, WA 98421-2939

Dear Mr. *Les* Lonning:

The final *Land Treatment Unit Closure Work Plan* for the Idaho Pole Company site in Bozeman, Montana, prepared by RETEC, Inc., has been received and reviewed by EPA. The Plan is hereby approved. Please provide this office with an updated construction schedule when a contractor has been secured.

Let me know if you have any questions concerning this approval.

Sincerely,

James C. Harris, P.E.
Remedial Project Manager

cc: D. Smith, BNSF
K. Large, MDEQ
K. Kirley, MDEQ
Dan Stremcha, RETEC, Billings



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 8, MONTANA OFFICE
FEDERAL BUILDING, 10 W. 15th STREET, SUITE 3200
HELENA, MONTANA 59626

October 24, 2002

Les D. Lonning
Manager Technical and
Environmental Affairs
Idaho Pole Company
1640 East Marc Street
Tacoma, WA 98421-2939

Dear Mr. *Lonning*:

The request prepared by the Retec Group, Inc. (Retec), for the Idaho Pole Company and Burlington Northern Santa Fe Railway for management of the geo-textile fabric beneath the land treatment unit at the Idaho Pole Company site has been received and reviewed. The request to place the geo-textile on top of the treated soil prior to placement of the clean cover material is hereby approved. Appropriate documentation of the closure process should include photographs of the geo-textile placement.

Please let me know if you have questions concerning this approval.

Sincerely,

A handwritten signature in black ink that reads "Jim Harris".

James C. Harris, P.E.
Remedial Project Manager

cc: D. Smith, BNSF
D. Stremcha, Retec, Billings ✓
L. DeWitt, MDEQ





**harris.jim@epamail.ep
a.gov**
11/14/2002 02:45 PM

To: **lesl@ldm.com**
cc: **dstremcha@thermoretec.com, lidewitt@state mt us**
Subject: **Idaho Pole Company LTU liner cleaning**

Les,

I have received the analytical results for the sample taken from the underside of the Idaho Pole Company LTU HDPE liner material. The results indicate that the soil on the underside of the liner is "clean". Therefore only the top of the liner (the side that was in contact with the drainage layer) requires cleaning in accordance with the approved LTU closure plan. The disposal site receiving the liner must agree that this procedure is acceptable. Please let me know if you have questions concerning this approval.

Jim Harris, P.E.
U.S. EPA
10 West 15th Street
Suite 3200
Helena, MT 59626
406 457-5032
FAX 406 457-5056



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 8, MONTANA OFFICE
FEDERAL BUILDING, 10 W. 15th STREET, SUITE 3200
HELENA, MONTANA 59626

RECEIVED
NOV 22 2002

November 21, 2002

Les D. Lonning
Manager Technical and
Environmental Affairs
Idaho Pole Company
P.O. Box 1496
Tacoma, WA 98421-1496

Dear Mr. *Les* Lonning:

The request from the RETEC Group, Inc., on behalf of the Idaho Pole Company (IPC) and the Burlington Northern Santa Fe Railway (BNSF), concerning abandonment of wells at the IPC site in Bozeman, Montana, has been received and reviewed by EPA. The request is hereby approved with the condition that all wells and piezometers must be abandoned in accordance with the procedures required by the State of Montana.

A report summarizing the well and piezometer abandonment should be provided to EPA and the Montana Department of Environmental Quality once the project is completed. The report may be attached to or may be included in the quarterly progress report for the period following completion.

Please let me know if you have any questions concerning this approval.

Sincerely,


James C. Harris
James C. Harris, P.E.
Remedial Project Manager

cc: D. Smith, BNSF
D. Ludwick, RETEC, Billings
D. Stremcha, RETEC, Billings
L. DeWitt, MDEQ



Printed on Recycled Paper


Appendix B
Photographs



Flushing pivot system with fresh water.



Flushing entire pivot system inside LTU prior to dismantle and removal.



Pressure wash pivot wheels prior to removal from LTU.



Begin excavation of Pit areas North of Peeler building.



Excavation of Pit areas around peeler building.




Excavation of Pit areas South of Peeler building.




Treated LTU soils backfilled into Pits 5 & 6 (Day 7).



Haul route for relocation of Treated LTU soils into excavated Pit areas.



Haul truck delivering treated LTU soils for dozer to grade to ground surface.



Dismantle Peeler building to utilize area below building for backfill.



Surveying surface of treated LTU soil placement South of PP-Injection Gallery.



Removing geo-textile fabric from treated LTU soils in LTU.



Placement of Geo-textile fabric on treated LTU soils in Pit areas.



Dozer pushing clean soil cover over geo-textile above backfilled treated LTU soils.




Dozer grading clean soil cover above treated LTU soils.



Final clean soil cover in place South of the PP-Injection gallery.



Clean fill excavated from Pits 5 & 6, and placed in low area East of PP-Injection gallery.



Grading clean soil East of PP-Injection gallery and North of LTU area.



Stockpile LTU liner prior to pressure washing.



Original liner washing area in the bottom of the Retention Pond.



Removing liner from Retention pond.



Second liner washing area upon removal of Retention Pond.



Pressure washing liner stockpiled in the background.



Removal of decontamination water from liner washing area.



Dozer pushing in LTU berms upon completion of soil removal.



Dozer pushing in berms of LTU for final grade.



Clean soils staged on LTU area for final grade.




Finish grade of LTU area.



Finished grade of area North of LTU and East of PP-Injection gallery.



Remaining clean soil placed in low area North of PP-Injection gallery.



Remaining clean soils placed in low area South of BF-Injection gallery.




Final restoration of former LTU area looking toward Log office.



Final restoration of site looking East across former LTU area.



Soils across former LTU area after seed mix application.



Aerial photo of IPC site after final grade of LTU area and final liner washing.



Aerial view of IPC site viewed from the North.



Aerial photo of IPC viewed from the West.



Aerial photo of IPC site viewed from the South.



Aerial photo of IPC viewed from the East.

Appendix C
Field Notes



Monthly Focus: Habits—
You shape your habits; then
your habits shape you.

Thou art become (O worst imprisonment!)
The dungeon of thyself.
— John Milton

Idaho Pole - Center
Pivot
Decor

27

Tuesday
August 2002

Daily Record of Events

239th Day 126 Left Week 35

5:30 - 9:00 Am = To Greycliff &
back due to ER (Fuel spill) call.
Swapped tank etc to Rental Truck

9:00 - left office for IPC
11:30 Am arrived at IPC site

↓
12:30 Plugged tank & piping for
potable water triple Rinse
(can't get flow through 2"
line from plant)

14:45
100 gal to 200 gal = 1.5 min (In flow
of potable water) = 66.7 gpm

15:00 began running water through system
2000 gallons = 29.98 min
66.7 gpm

* Will run water through for 30 min
* All sprinklers have flow

15:35 - Done cycling water through
sprinkler system.

35 min (66.7 gpm) = 2334.5 gallons

15:35 → 17:30 hrs Stop
Cleaned all fires on center pivot
system

17:30 - off site
to butte

14 hrs



FIELD ACTIVITY DAILY LOG

Project MCFR2-03423-400
 Project Number IPC-Bozeman
 Day & Date Wed 10/2/02

Completed D. Ludwick
 Approved By _____
 Sheet 1 of _____

Field Activity Subject: LTU Closure - excavation of backfill area

Description of Daily Activities and Events:

| Time | Day 1 - LTU Closure Activities |
|------|--|
| 0640 | Arrived on site - conduct H+S meeting / Kickoff mtg. Introduce new employees to site - Go over Envirocon H+S plan & Injuries |
| 0800 | Les Arrived on-site |
| 0900 | Walk on site - excavation area & LTU - plan activities Excavation first w/trucks & Excavator Dozer push treated soils in LTU - Stockpile - leave pad down to travel across |
| 0950 | Done w/site walk - Excavator start opening backfill area at NE corner - Load clean excavated soils into haul trucks & dump East of excavation in low area of site |
| 1015 | Dozer entering LTU to move treated soils into stockpile for transport Excavation area - width 1.8 + 5' = 6.8 (NE end of injection gallery) ^{pp} depth of excavation ⁵⁴ |
| 1100 | Les Leaving - off site |
| 1200 | Pump water off LTU - w/ sump pump - water release from soils |
| 1215 | Envirocon - lunch break 1230 Retec, TREC offsite for lunch |
| 1330 | Retec ^{TREC} on site - check ^{history} water levels - pictures of excavation area & LTU activities. Maintain 5 ft depth - maintain a level bottom going approximately 6 ft deep as you move ^{for} south in excavation (S of Peeler) |
| 1700 | Stop excavation - build fence around excavation pit - Debris stockpiled for later disposal - concrete debris left in pit. |
| 1730 | Envirocon crew finished for day & offsite. Retec, TREC offsite. |

Visitors On Site:
 Les Leaving 8am - 11am

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
 Cold, 30°, Overcast

Important Telephone Calls:

Personnel On Site: Envirocon crew, RETEC, TREC (Rebecca, Monika)
 (Field Engineer)

Project IPC-Bozeman
 Project Number MCFR2-03/23-100
 Day & Date Shubs 10/8/02

Completed D. Ludwick
 Approved By _____
 Sheet 1 of _____

Field Activity Subject: LTL Closure Activities

Description of Daily Activities and Events:

| Time | Day 2 - |
|------|--|
| 0630 | Arrive on-site - attend H+S meeting and daily tailgate meeting. Continue excavation of backfill pit today and push LTL soils to south end of cell. |
| 0730 | Excavation commenced - digging East of Peeler to the South |
| 1000 | 88 truck haul loads (13 yds) yesterday excavation 1144+ yds |
| 1200 | Used Laser level to measure 5 ft depth in excavation |
| 1300 | Lunch break |
| 1330 | Envirocon continue to excavate backfill pit (South), take pictures of excavation. |
| 1420 | Debbie offsite |
| 1644 | Excavation stopped |
| 1658 | Began to put up fence around excavation backfill pit |
| 1715 | Work stopped |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:

Important Telephone Calls:

Personnel On Site: Envirocon crew, Debbie - RETEC, Rebecca - TRC
 (Field Engineer)

704 587-4875



FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
 Project Number MCFR2 - 03423 - 400
 Day & Date Fri 10/4/02

Completed R. Johnson
 Approved By _____
 Sheet 1 of _____

Field Activity Subject: LTU Closure Activities

Description of Daily Activities and Events:

| Time | Day 3 |
|------|---|
| 0700 | Arrive on site - Attend meeting. Excavation only 100ft ² . Locate for water lines will arrive today. Need to dig further west to make pit 300ft ² . Will have to remove some track & ties. Next week (Tues) washing liner. Wood & pipe dug up from excavation will go w/ liner to E. Helena. Kurt wants to go deeper will survey out deeper sections to keep track. Today will keep excavating south. |
| 0720 | Excavation of backfill began. Moving further south until locate arrives so we can also dig further west. LTU, further excavation pushing south & also pushing west from east side. Yesterday 126 loads x 13 yds = 1768 yds from clean excavation. Total clean excavation 2912 yds. |
| 0930 | Measured depth of excavation of backfill every 20ft in pit heading south. |
| 1310 | 200ft from starting point heading south ran into dump site 100ft x 60ft. Dug test pits to determine size & resumed digging 60ft over heading west until further notice from Dan. |
| 1430 | Not going to dig in E. SE corner. Moving SW |
| 1700 | Stopped excavation. Started to put up fence around pit |
| 1715 | Fence done. Done for the day. |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions: Cloudy AM 10 am - 5 pm partly cloudy

Important Telephone Calls: 582-3200

Personnel On Site: Envirocon Crew, Rebecca - Tree
 (Field Engineer)



FIELD ACTIVITY DAILY LOG

Project I-PC Dozeman
Project Number MCFR2-09423-400
Day & Date Mon 10/1/02

Completed R. Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTH Closure Activities

Description of Daily Activities and Events:

| Time | Day 4 |
|------|---|
| 0700 | Safety meeting. Locata did not arrive on site Friday. Still need to move west of peeler & need to know location of water line. Jim Harris arriving at 10:30. Friday 88 loads x 13 yds = 1144 yds clean excavation. Total is 4056 yds. |
| 0930 | Second dozer arrived & started to doze over clean soil from backfill excavation. Excavating west of peeler & LTH excavation is closing soil west from SE corner. Rick Nuffel arrived to operate second dozer. |
| 1030 | Jim Harris arrived on site. Liked how the excavation for backfill was going. Also, liked how the LTH excavation looked. Wants 2 or 3 excavators & loaders out here. Fence around LTH can come down now. |
| 1318 | Digging in between peeler & backfill preventer today. Jim wants peeler removed. |
| 1800 | Filled water truck & began to water down haul route. Used plant water, but from now on can use city water. Water was turned back on at 1500. |
| 1615 | Compressor arrived for Carbon replacement tomorrow. |
| 1710 | Stopped work & began to set up fence around pit. |
| 1726 | Fenced up & done for the day. |

Visitors On Site:
Jim Harris

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Sunny - B/W

Important Telephone Calls:

Personnel On Site: Enviro serv crew, Rebecca - Trac

(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
Project Number MEFR2-03423-400
Day & Date Thurs 10/8/02

Completed R. Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTU Closure Activities

Description of Daily Activities and Events:

| Time | Day 5 |
|------|--|
| 0700 | Safety Meeting, Today will start to remove LTU soil & backfill it into the backfill excavation. Will also keep moving west, after water line finally located, in the backfill excavation. Might put fence around LTU down. For safety, people need to stay left away from side walls when in the excavation pit. Water trucks will be used today & emphasis today on hand routes. We will be hauling clean & treated soil, so do not cross routes. |
| 0720 | Began to move LTU treated soil to pit, pulling up geotext liner, & removing posts. |
| 0800 | Locate for water line arrived. |
| 1100 | Dan, Debbie & I took 3 soil samples of the LTU sand. |
| 1710 | Stopped work & began to secure fence around backfill excavation. |
| 1720 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site: Water locator
Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions: Sunny
Important Telephone Calls:

Personnel On Site: Envirocon crew, Rebecca - Tree, Dan & Debbie - Retec
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Rogeman
Project Number MCFR2-03422-700
Day & Date Wed 10/9/02

Completed R. Johnson
Approved By _____
Sheet 1 of _____

Field Activity Subject: LTU Closure Activities

Description of Daily Activities and Events:

| Time | Day |
|-------|--|
| 8:00 | Safety meeting. Modified liner removal by using the excavator instead of laborer's utility knife. Located water line & now will excavate west of water line. More soil in LTU than thought. Will go back to excavating backfill pit. Using water trucks everywhere but in the LTU. Don't fill haul trucks so much that treated soil can spill out. Will start to decon liner. Yesterday moved 150 loads x 13 yds = 1950 yds material from LTU to clean excavation. |
| 10:00 | Began shoveling sediment at the bottom of the retention into one corner. Laborers marked out marks to work around the sediment. |
| 17:15 | Stopped work & secured fencing. |
| 17:30 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:

Important Telephone Calls:

Personnel On Site: Environ - Crew, Ruben Trev, Dan & Debbie - Retec
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
Project Number MCFR2-03423-400
Day & Date Thur 10/10/02

Completed R Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTU Closure activities

Description of Daily Activities and Events:

| Time | Day 7 |
|------|--|
| 0700 | Safety Meeting. Continue to move treated soil to backfill pit. Begin backfill excavation again moving South & West. Also, set up a dune pad at entrance to retention & start to pressure wash liner. |
| 0720 | Began removing more LTU treated soil to backfill pit & continued w/ backfill excavation on the other side of the back flow preventer line. Will pressure wash liner today. Before weather gets cold. Using retention as dune & containment area. |
| 1330 | Kurt had a conference about the Pecker building coming down. Also, laborers began to pressure wash the LTU liner in the retention. |
| 1715 | Work stopped. Fencis went up |
| 1730 | Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|-------------------|--|
| Visitors On Site: | Changes From Plans and Specifications, and Other Special Orders and Important Decisions: |
|-------------------|--|

| | |
|---|----------------------------|
| Weather Conditions: <u>Sunny & windy</u> | Important Telephone Calls: |
|---|----------------------------|

Personnel On Site: Envirocon - Crew Rebecca Tree
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Berkeman
 Project Number MCFR2-03423+400
 Day & Date Fri 10/11/02

Completed R. Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTU Closure Activities

Description of Daily Activities and Events:

| Time | Day 8 |
|------|---|
| 0900 | Safety meeting. Peeler coming down two weekends from now. Very cold today, be careful w/ being wet & ice on retention. Keep to path on haul route & maintain haul routes. Will work next Saturday. |
| 0930 | Began excavating backfill West of the backflow prevention & South of the peeler. Continued doing & hauling trucked soil from the LTU to backfill pit. Also pressure washing LTU liner in the retention. Had to clean the South corner of retention first before cleaned LTU liner in retention. |
| 1330 | Wally almost hit main water line. Locator was off by more than 6 feet. Replaced backfill so line does not freeze & repaired water line locates. |
| 1715 | Stopped work to fence around backfill excavation |
| 1730 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|-------------------|--|
| Visitors On Site: | Changes From Plans and Specifications, and Other Special Orders and Important Decisions: |
|-------------------|--|

| | |
|---|----------------------------|
| Weather Conditions: <u>Sunny am - cloudy & snow after 10 am</u> | Important Telephone Calls: |
|---|----------------------------|

| |
|---|
| Personnel On Site: <u>Envirocon - Crew</u> <u>Tracy - Rebecca</u> (Field Engineer) |
|---|

FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
 Project Number MCFR2-03423-400
 Day & Date Mon 10/14/02

Completed R. Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTA Closure activities:

Description of Daily Activities and Events:

| Time | Day 9 |
|------|---|
| 0700 | Safety meeting. Was a request for another hauler. |
| | Kurt felt not needed. Haul drivers need to speed it up |
| | more, another hauler would just sit around waiting all day. |
| | Will continue excavating backfill area around water |
| | lines heading South & West. Might have to remove more |
| | track South of excavation. Continue w/ treated soil |
| | removal & liner removal. Also continue with pressure |
| | washing & the liner in retention. Kurt will set up a |
| | trailer w/ heaters in it. to keep laborers washing liner |
| | warm during the day. |
| | |
| 0720 | Work began. |
| 1130 | Found second water line. Need to call city for proper |
| | locate. |
| 1720 | Put up fencing |
| 1730 | Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|-------------------|--|
| Visitors On Site: | Changes From Plans and Specifications, and Other Special Orders and Important Decisions: |
|-------------------|--|

| | |
|-------------------------------------|----------------------------|
| Weather Conditions: <u>Sunny</u> | Important Telephone Calls: |
|-------------------------------------|----------------------------|

Personnel On Site: Envirocon-Crew, Tree-Rebecca
 (Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
 Project Number MCFR2-03423-400
 Day & Date Tues 10/15/02

Completed R. Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTM Closure Activities

Description of Daily Activities and Events:

| Time | Day 10 |
|------|---|
| 0700 | Safety meeting. Be careful of utility lines, until properly located. Will keep excavating where we can. Need third laborer for LTM liner washing, need two people washing & one person cutting. |
| 1200 | Kevin Strickler first showed up to discuss locating water lines |
| 1400 | Kevin returned to locate water line leading into green office. No luck |
| 1700 | Wally pulled in soil where water line exposed |
| 1720 | Fence went up |
| 1730 | Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Sunny

Important Telephone Calls:
502-3200 / 595-7019

Personnel On Site: Envirocon - Crew (Kurt gone), TMC - Rebecca
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
Project Number MCFR2-03423-400
Day & Date Wed 10/14/02

Completed R Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTU closure activities

Description of Daily Activities and Events:

| Time | Day 11 |
|------|---|
| 0700 | Safety meeting. Need more pallets for washing liner, Dan wants Kurt to take a look at water line to make sure no stress on line. Will be backfilling w/ treated LTU soil today. Not much digging in backfill excavation today |
| 0720 | Work began. Cleaning liner & moving treated LTU soil to backfill excavation. Kurt will return today around noon. If he wants the locate back Kevin will come back. |
| 0830 | Picked up 4 more pallets, from Kenyon Noble, to wash liner on. |
| 1200 | Kurt returned back on site. Need to go over where we want to dig next. |
| 1715 | Stopped work. Put fencing where it needs it. |
| 1730 | Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Sunny

Important Telephone Calls:
595-7019

Personnel On Site: Envirocon - Crew, Tru - Rebecca
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
Project Number MC FRZ - 03423-400
Day & Date THUR 10/17/02

Completed R Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTH Closure Activities

Description of Daily Activities and Events:

| Time | Day 12 |
|-------|--|
| 0900 | Safety meeting, Running out of room to dig. A lot more LTH soil than expected. Need to discuss where to dig next. Who ever wants to work Saturday can, Kurt won't be there nor Shane. Need to push on getting the liner washed |
| 0910 | Dan & Debbie arrive on site to help w/ Carbon pickup. |
| 0920 | Work began, Cutting & pressure washing LTH liner. Moving LTH heated soil to backfill excavation |
| 11400 | Dan & Kurt walk through site to determine where the backfill excavation should move next. |
| 1420 | Rebecca & Debbie check for all potential wells to be abandoned. |
| 1600 | Dan & Debbie leave site. |
| 1640 | Back to excavating clean soil from backfill excavation |
| 1715 | Began putting up fencing |
| 1730 | Work Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site: _____ Changes From Plans and Specifications, and Other Special Orders and Important Decisions: _____

Weather Conditions: Sunny Important Telephone Calls: _____

Personnel On Site: Environcon - Crew, Tracy - Rebecca, Retec - Dan & Debbie
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project BB IPC
 Project Number MCFR2-03423-400
 Day & Date Thurs 10/17/02

Completed D. Ludewick
 Approved By _____
 Sheet _____ of _____

Field Activity Subject:

Description of Daily Activities and Events:

| Time | Description |
|------|---|
| 1320 | Calibrate Miniram - Walk around LTU take instant readings - North of LTU on ^{SUMP} well 0.070 mg/m ³ NE of backfill area 0.092 mg/m ³ . TWA 0.063 mg/m ³ |
| 1500 | Leave site |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:

Important Telephone Calls:

Personnel On Site: (Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
 Project Number MCFR2-03423-400
 Day & Date Fri 10/18/02

Completed R. Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTA Closure Activities

Description of Daily Activities and Events:

| Time | Day 13 |
|------|---|
| 0700 | Safety Meeting. Need to check on property lines & run as far south as we can. Water in plume runs at an angle heading NW so we can still go a little further east & only go as far west as the injection wells are. Will be excavating clean & stockpiling & pressure washing liner. Letter was submitted to Jim Harris about placing geotextile liner in w/ the treated LTA soil. IF approved will start next week |
| 0720 | Day begins. Excavating backfill area & placing clean soil close to pit for cover soil. Also, pressure washing liner. |
| 1320 | Mike w/ Retec faxed to Kurt copies of the property lines for Idaho pole & Burlington Northern. Rued today or Monday will mark off lines to show how far south we can dig. |
| 1720 | Excavation stopped & fences were put up |
| 1730 | Done for the day. Guys who want to work Saturday can. Will only be a half day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Sunny

Important Telephone Calls:

Personnel On Site: Envirocon - Crew, Trec - Rebecca
 (Field Engineer)

FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
Project Number MCFR2 - D3423 - 400
Day & Date Mon 10/21/02

Completed R. Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTH Closure activities

Description of Daily Activities and Events:

| Time | Day 15 |
|------|---|
| 0700 | Safety Meeting. Located property lines. We will go as far south as we can. Can go a little further East because of the direction of ground water flow & no further west than the last extraction well. Will keep excavating today & stockpiling clean fill around pit for cover. Also pressure washing LTH liner. |
| 0720 | Began at SE edge and extended backfill excavation South. Charlene & both Bills pressure washing liner. |
| 1240 | Kurt & I had the excavator dig on the backfill side of the road for a pipe access that was supposed to go under the road. Could not find it. Replaced soil back in hole Kurt off-site. Alan w/ Envirocon should arrive later today or at least by tomorrow morning. |
| 1300 | |
| 1715 | Done excavating. Fences were put up |
| 1730 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|--|---|
| Visitors On Site: | Changes From Plans and Specifications, and Other Special Orders and Important Decisions: |
| Weather Conditions: <u>Sunny</u> | Important Telephone Calls: |
| Personnel On Site: <u>Envirocon - Crew, Tru- Rebecca</u> (Field Engineer) | |

Project TRC Bozeman
 Project Number MC FR2-03423-400
 Day & Date Tue 10/22/02

Completed R. Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTU Closure activities

Description of Daily Activities and Events:

| Time | Description |
|-------------|---|
| | <u>Day 16</u> |
| <u>0700</u> | <u>Safety Meeting. Today hauling LTU treated soil to backfill pit & doring soil into backfill. Excavating</u> |
| | <u>LTU soil today & stockpiling geotextile liner. Liner will eventually be placed in backfill as a defining layer. Also, pressure washing LTU liners.</u> |
| <u>0918</u> | <u>loading LTU treated soil in haul trucks & hauling to backfill pit where Big Willy is doring in soil. Wally excavating LTU & stockpiling geotextile liner. Charlene & both Paul pressure washing LTU liner.</u> |
| <u>0920</u> | <u>Started to haul geotextile liner over to backfill pit for defining layer.</u> |
| <u>1720</u> | <u>Stopped work. Put up fence around excavation pit.</u> |
| <u>1730</u> | <u>Done for the Day.</u> |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
overcast, windy, temp lower 20's

Important Telephone Calls:

Personnel On Site: TREC - Rebecca

Envirocon - Crew (Kurt goes)
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project ITC Bozeman
Project Number MCFR2-03423-400
Day & Date Wed 10/23/02

Completed E. Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTH closure Activities

Description of Daily Activities and Events:

| Time | Day 17 |
|------|--|
| 0700 | Safety meeting. Kurt & Allan both on site. Pressure washers really froze yesterday. They need to take more breaks in heated trailers & be careful. Let us know if we can get them anything. Lets keep excavating today & moving LTH material soil to backfill excavator. |
| 0720 | Work started. Pressure washing crew needs 4 more pallets. |
| 0940 | Debbie from Retec arrives on site |
| 1100 | Dan, Debbie, Kurt & I have a conference call about when we have backfilled, how much is left in LTH, & where can we dig next. |
| 1400 | mini ram readings ^(15min each) - perimeter of excavation & LTH beams. Excavation TWA = 0.012 mg/m ³ LTH = TWA 0.021 mg/m ³ |
| 1720 | Stopped work. Beams around excavation |
| 1730 | Off site. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Cloudy, Windy, temp lower 20's

Important Telephone Calls:

Personnel On Site: Environcon - Crew, Rebecca True, Debbie - Retec
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC- Bozeman
Project Number MCFR2-03423-400
Day & Date Thu 10/24/02

Completed DL, Rebecca Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTU Closure activities

Description of Daily Activities and Events:

| Time | Day 18 |
|------|--|
| 0700 | Safety meeting. Cut lines off berms. Clearing options will be notified. Haul treated soil in am & change to haul clean soils afternoon. Excavate triangle, strip north of peeler building - south of extraction wells + misc areas. Fill treated soils to surface. |
| 0940 | Miniram readings collected: N of Excavation area & truck haul road (15 minute at each location) TWA = 0.017 mg/m ³ S. of excavation + truck haul road TWA = 0.023 mg/m ³ North berm of LTU (pump area) TWA = 0.046 mg/m ³ |
| 1015 | Talk w/ Dan = verbal approval from Jim Harris to put geotextile on top of treated soils in hole. (Sent letter in mail) |
| 1215 | Debbie off-site |
| 1430 | Big Wally will move some of the clean piles that are over a new spot to excavate SE corner of excavation |
| 1715 | Stop work. Put up fence |
| 1730 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Cold, Sunny, temp below 20's

Important Telephone Calls:

Personnel On Site: Envirocon client, TREL-Rebecca, Retec-Debbie
(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Borgman
Project Number MCFR2-034123-400
Day & Date Fri 10/28/02

Completed Rebecca Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTU closure activities

Description of Daily Activities and Events:

| Time | Day 19 |
|------|--|
| 0700 | Safety meeting. Pressure wash & excavate haul road behind injection gallery and up East side of last backfill. Also, finish moving clean pile that is on top of the SE corner of where we want to excavate |
| 0720 | Both dozers moving clean pile from SE corner & backfill excavation of haul road & Eastern side. Dan, Bill, & Charlene pressure washing. |
| 1320 | Big willy dozing clean soil around pressure plant extraction wells in order to make area level. |
| 1714 | Stopped work. Put up fences around excavation. Pressure washing crew will be back Sat & Shane to work on loader. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Sunny, lower 20's

Important Telephone Calls:

Personnel On Site: Environ, Crew, Rebecca - The
(Field Engineer)

Project IPC Boreman
 Project Number MLFR2-03423-400
 Day & Date Mon 10/28/02

 Completed Rebecca Johnson
 Approved By _____
 Sheet 1 of 1
Field Activity Subject: LTU closure Activities
Description of Daily Activities and Events:

| Time | Day 26 |
|------|---|
| 0700 | Safety Meeting, Dan Hit MW-20 on Sat. Not a big deal |
| | going to be abandoned, Continue pressure washing, Finish |
| | excavating Eastern strip of backfill excavation, Big Willy |
| | needs to have puller down by Fri. |
| 0720 | Excavating eastern strip & clean pile in front of extraction |
| | gallery, Pressure washing |
| 1100 | Now reblocking clean loads east of excavation. |
| 1200 | Lunch |
| 1330 | Kent discovered old haul route we excavated next to injection |
| | wells is an old LTU backfill & not clean soil, flow crew is |
| | moving soil back into backfill excavation. Soil was placed |
| | over by extraction wells but is now being removed |
| 1500 | Environ brought over a new pressure washer. |
| 1720 | Done working. Put up fencing |
| 1730 | Done for the Day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:
Changes From Plans and Specifications, and Other Special Orders and Important Decisions:
Weather Conditions: Snow on ground a.m. - sunny after 9:00 overcast lower 30s

Important Telephone Calls:
Personnel On Site: Environ - Crew, Tric - Rebecca (Field Engineer)

Project JRC Postman
 Project Number MCPR2-03423-400
 Day & Date Tues 10/29/02

 Completed Rebecca Johnson
 Approved By _____
 Sheet 1 of 1

 Field Activity Subject: LTH Closure Activities
Description of Daily Activities and Events:

| Time | Day 22 |
|------|---|
| 0700 | Safety Meeting. No liner down - too cold. Kurt wants to build a metal platform to place liner on instead of pallets. Pressure washing crew will be removing fence around retention today. Today moving LTH treated soil to backfill excavation. |
| 0720 | Started hauling LTH material & removing retention fence. |
| 1240 | Montana Ready mix started to grade the road, so Kurt used water truck to water the road. |
| 1525 | all soil removed from old haul route & placed around pressure plant extraction wells is back in place. |
| 1648 | Stopped work & put up fencing |
| 1700 | Kurt wants employees gone by 1700 because of weather. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|-------------------|--|
| Visitors On Site: | Changes From Plans and Specifications, and Other Special Orders and Important Decisions: |
| | |

| | |
|--|----------------------------|
| Weather Conditions: <u>Lower temp, Overcast & Windy</u> | Important Telephone Calls: |
| | |

 Personnel On Site: Envirocon - crew, TJC - Rebecca
(Field Engineer)

FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
 Project Number MLR2-03423-400
 Day & Date Wed 11/30/02

Completed Rebecca Johnson
 Approved By _____
 Sheet 1 of _____

Field Activity Subject: LTH closure activities

Description of Daily Activities and Events:

| Time | Description |
|-------------|---|
| | <u>Day 23</u> |
| <u>0700</u> | <u>Safety meeting. no pressure washing today, just cutting liner. Shame working on Loader, work around it. Need 270 LF of 2" PVC to place in excavation. For excavation move a hole further east.</u> |
| <u>0715</u> | <u>Work began for the day.</u> |
| <u>0930</u> | <u>Wally & I moved a 150 LF section of 2" PVC over in front of pressure plant injection. Couldn't find section 270 LF long. Will have to weld another section together.</u> |
| <u>0945</u> | <u>Big wally drag PVC pipe out where he wants it placed. Kurt wants both ends daylighted</u> |
| <u>1715</u> | <u>Done for the Day. Fencing put up</u> |
| <u>1730</u> | <u>Done for the Day</u> |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site: _____

Changes From Plans and Specifications, and Other Special Orders and Important Decisions: _____

Weather Conditions: Lower temps today, windy & overcast

Important Telephone Calls: _____

Personnel On Site: Envirocon - Crew Tim Rebecca
 (Field Engineer)

Project IPC Bozeman
 Project Number MCFR2-03423-400
 Day & Date Fri 11/1/02

Completed Rebecca Johnson
 Approved By _____
 Sheet 1 of _____

Field Activity Subject: LTU closure activities

Description of Daily Activities and Events:

| Time | Description |
|-------------|--|
| | <u>Day 25</u> |
| <u>0700</u> | <u>Safety Meeting. Losing Rick (Dozer) today at noon, Truck drivers might have to load their own trucks because we need two guys doing. Will haul the rest of the LTU treated soil out of LTU.</u> |
| <u>0720</u> | <u>Moved LTU treated soil to backfill excavation, also placed clean soil around PPEH wells. Big Willy doing it</u> |
| <u>0930</u> | <u>Pressure washing crew & Shane finishing up new decon pad. Looking good. Miniram - S. Side LTU . 014 mg/m³</u> |
| | <u>Excavated along Eastern side of Peeler & excavation</u> |
| | <u>Guys to help Willy remove the peeler</u> |
| <u>1720</u> | <u>Done working. Put up fences</u> |
| <u>1730</u> | <u>Done for the day</u> |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|--------------------------|---|
| Visitors On Site: | Changes From Plans and Specifications, and Other Special Orders and Important Decisions: |
|--------------------------|---|

| | |
|---|-----------------------------------|
| Weather Conditions: <u>Sunny upper 20's</u> | Important Telephone Calls: |
|---|-----------------------------------|

Personnel On Site: Envirocon - Crew, TNC - Rebecca
 (Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IFC Bogeman
Project Number MCFR2-03423-400
Day & Date Mon 11/4/02

Completed Rebecca Johnson
Approved By _____
Sheet 1 of _____

Field Activity Subject: LTL Closure Activities

Description of Daily Activities and Events:

| Time | Day 26 |
|------|--|
| 0700 | Safety Meeting. Remove the ^{MB} of the LTL-treated soil today. |
| | Take down Beams around LTL. Trench in 2" PVC for the new backflush line going to trench drain. Pressure washing - need to get going w/ cleaning lines, behind w/ LTL & extension lines. Should go faster w/ new drum pad |
| 0920 | Moving LTL soil to backfill & pressure washing lines. Removed concrete foundation of pad. |
| 1315 | Placed the rest of the 2" PVC over by injection wells to be buried |
| 1720 | Stopped work. Put up knees. Most of Southern side of LTL beam pushed in. Need to make more level. |
| 1750 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions: Sunny - Upper 20's

Important Telephone Calls:

Personnel On Site: Envirocon - Crew, TREC - Rebecca (Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Gogeman
 Project Number MCFR2-03423-400
 Day & Date Tues 11/5/02

Completed Rebecca Johnson
 Approved By _____
 Sheet 1 of _____

Field Activity Subject: LTU Closure Activities

Description of Daily Activities and Events:

| Time | Day 27 |
|------|--|
| 0700 | Safety Meeting. Push all LTU beams in except eastern side next to attention. all LTU fall out & in backfill excavation. Lets push all beams in around backfill area around w/ stakes. Surveyor read flat surface. Waiting to hear back from Dan about LTU samples. We need to know if we can pressure wash just one side of liner or both. Also going to extend casing for B-A. It was a flush mouth, but are raising and so need to bring further out. Waiting to hear from Jim Harris on what wells will be abandoned, so we can either fix or leave the well that Dan ran over. |
| 0930 | Started work, Pushing in LTU beams, Laying out geotextile in backfill excavation & pressure washing LTU liner. Also moving right along on setting up backflush line to the punch drain. |
| 1500 | Surveyor's arrived to take measurements for map of complete excavation. |
| 1720 | Stop work |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Sunny - upper 30s

Important Telephone Calls:

Personnel On Site: Environ - Crew, Tris - Rebecca
 (Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Borman
 Project Number MLFR2-03423-406
 Day & Date Wed 11/6/02

Completed Rebecca Johnson
 Approved By _____
 Sheet 1 of _____

Field Activity Subject: LTL Closure Activities

Description of Daily Activities and Events:

| Time | Day 28 |
|------|---|
| 0900 | Safety meeting. Spread out geotextile over backfill so clean soil can be placed over it. Lets remove all LTL beams & piping that goes from front of LTL to retention. Build up an area on backfill in front of retention for a new decon area. Remove retention fence & take down retention berm as well. |
| 0920 | Work began. Berm removal & retention fence removal. Have drivers spreading out geotextile over backfill. Con was crew doing 10ft past right away. |
| 1130 | Removed sump & sump pump. |
| 1240 | Excavator removing pipe posts. |
| 1630 | Pulled big chunk of retention liner out to new decon area & built up sides around it. Will place metal decon pad at last side. |
| 1730 | Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Sunny upper 40s

Important Telephone Calls:

Personnel On Site: Envirocon - Crew, Tom - Rebecca
 (Field Engineer)

Project IPC Bozeman
 Project Number MC FE 2 - 03423 - 4104
 Day & Date Thur 11/7/02

Completed E Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTU closure activities

Description of Daily Activities and Events:

| Time | Day 29 |
|------|---|
| 0700 | Safety meeting. Finish moving metal decon pad to new decon area outside retention, Get the liner pushed in front of it. Doze clean soil over geotextile & backfill. Finish pushing in LTU burns. |
| 0720 | Started work |
| 0900 | Dubbe arrived on site. |
| 1030 | Took sample of the LTU liner's bottom side. Placed the clay from several different sheets in different areas in one sample jar. FedEx overnight to ARI Lab. IF tests are clean, will only need to wash one side of the liner. |
| 1200 | Lunch |
| 1330 | Picked up Photos from Costco & double checked all w/ the loop. Got pictures on disk & paper. |
| 1500 | Dubbe off site |
| 1515 | Ran soil sample to FedEx |
| 1730 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site: _____
 Changes From Plans and Specifications, and Other Special Orders and Important Decisions: _____

Weather Conditions: Cloudy - upper 30's
 Important Telephone Calls: _____

Personnel On Site: Envirocon - crew, Truc - Rebecca, Retec - Dubbe
 (Field Engineer)



FIELD ACTIVITY DAILY LOG

Project MCFR2-03423-460
Project Number IPC-Bozeman
Day & Date Thurs 11-7-02

Completed D. Ludwick
Approved By _____
Sheet 1 of _____

Field Activity Subject: LTU Closure

Description of Daily Activities and Events:

| Time | |
|------|---|
| 0820 | Arrive on site - travel from Billings |
| 0900 | Drive around site w/ Kurt - look at liner & geotextile lined on top of backfill - covered by clean cover |
| 1000 | Drive to observe new decon area for liner |
| 1045 | Meet w/ C. Boyd (Envirocon) to discuss requirements for sampling clay below liner. If clean - will need to decon liner that was in contact w/ waste. Can be considered non-haz & send to subtitle D. |
| | Lab-ARI called - they can turnaround analysis by Mon or Tues w/ method 8270. Called Dan/Lane to make that levels met LDR levels to dispose liner. |
| 1128 | Drive to LTU for sample of clay on liner. - Sample BL Clay-1 collected @ 1140 - clay below liner for PCB+PAH method 8270. Called Lab to notify sending one sample for 2 day turnaround or as soon as possible |
| 1200 | Break for lunch |
| 1320 | Package sample for fed ex delivery. Drop off at Airport. |
| 1415 | Safety observation |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Overcast 40's

Important Telephone Calls:

Personnel On Site: Envirocon crew; Juc-Rebecca, Debbie Retec
(Field Engineer)

FIELD ACTIVITY DAILY LOG

Project IPC Bozeman
 Project Number MCFRZ-03423-400
 Day & Date Fri 11/8/02

Completed P. Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTU Closure Activities

Description of Daily Activities and Events:

| Time | Day 30 |
|------|---|
| 0700 | Safety meeting. Pressure wash liner, Pile clean in lot for more of a liner & lets do the LTU. Finish doing our quotexill & backfill w/ cover soil. LTU & backfill should be done by the end of next week. les will be here Mondays. Should have only pressure washing last week. Risk done today. |
| 0720 | Started work |
| 0900 | set white pipe over flush mount coverings on water shut off & well P5. Start pumping water from washing liner into water tank & dumping into trench drain. |
| 1000 | Shove & I move 2" pvc pipe from ditch area to trench drain will be a lot easier to drain down area. |
| 1720 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site: _____ Changes From Plans and Specifications, and Other Special Orders and Important Decisions: _____

Weather Conditions: Cloudy - mid 40s Important Telephone Calls: _____

Personnel On Site: Envirocon - Crew, Rebecca Tree
 (Field Engineer)

Project IPC Bozeman
Project Number MCFR2 - 03423 - 400
Day & Date Mon 11/11/02Completed R Johnson
Approved By _____
Sheet 1 of 1**Field Activity Subject:** LTU closure activities**Description of Daily Activities and Events:**

| Time | Description |
|-------------|---|
| | <u>Day 31</u> |
| <u>0700</u> | <u>Safety meeting a little dust left, so finish cap off & scatter the rest elsewhere. Also, want a little cap on clay in LTU. Trucks are leaving late today so lets get done & clean them up.</u> |
| <u>0720</u> | <u>Started work</u> |
| <u>0830</u> | <u>Dan arrived on site</u> |
| <u>1430</u> | <u>Les arrived on site & we walked through excavation & LTU area.</u> |
| <u>1500</u> | <u>Meeting w/ les, Dan, & Kurt</u> |
| <u>1520</u> | <u>Trucks arrived to pick up both haul trucks.</u> |
| <u>1700</u> | <u>Dan off site</u> |
| <u>1730</u> | <u>Done for the day</u> |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:**Changes From Plans and Specifications, and Other Special Orders and Important Decisions:****Weather Conditions:**
Cloudy - mid 30's**Important Telephone Calls:****Personnel On Site:** Envirocon - crew Tue - Rebecca, Pete - Dan
Mcfarland - ls (Field Engineer)

Project IPC Bozomari
 Project Number MCFR2-03423-400
 Day & Date Tues 11/12/02

Completed R. Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: Ltu Closure Activities

Description of Daily Activities and Events:

| Time | Day 32 |
|------|--|
| 0700 | Safety meeting. Loosening loader at 12 30 wed. Keep dozing beams & pressure washing. Installing shut off valve for new back flush line today. Dirt work hopefully done end of week. End of week only need 5 to 6 people. |
| 0720 | Started work for the day |
| 0830 | Les arrived on site. He walked through site again |
| 1130 | Les, Kent & I went to lunch. |
| 1300 | Les off site. Backflush line will not go in until Thursday. Crew pressure washing & dozers finishing cap, drainage & Ltu grading |
| 1730 | Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | |
|--|--|
| Visitors On Site: | Changes From Plans and Specifications, and Other Special Orders and Important Decisions: |
| Weather Conditions: <u>Cloudy - mid 30's</u> | Important Telephone Calls: |
| Personnel On Site: <u>Envirocon - Crew, TMC - Rebecca, McFarland - Les</u> (Field Engineer) | |

Project IPC Bozeman
Project Number MCFR2-03423-L100
Day & Date Thur 11/14/02

Completed R. Johnson
Approved By _____
Sheet 1 of 1

Field Activity Subject: LTU closure activities

Description of Daily Activities and Events:

| Time | Day 34 |
|------|---|
| 0700 | Safety meeting. Pressure washing & drying LTU today. Equipment left is excavator & 2 dozers. Will install backflush line today. |
| 0720 | Started pressure washing & drying. |
| 1300 | Began excavating to the west of PPI St. Found injection line only three feet down. Shut plant down & drained line before we began. Had to cut out a 15 ft because we broke some of the line in the dig. Welded the 5ft section in & then the 10ft nipple w/ the two valves. |
| 1700 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Cloudy - low 20's, Snow

Important Telephone Calls:

Personnel On Site: Environment crew, Traci - Rebecca
(Field Engineer)

Project IPC Bogeman
 Project Number McFR2-03423-40C
 Day & Date Fr. 11/15/02

 Completed P. Johnson
 Approved By _____
 Sheet 1 of 1
Field Activity Subject: LTU closure activities
Description of Daily Activities and Events:

| Time | Day 35 |
|------|---|
| 0700 | Safety Meeting, Pressure washing & grading LTU. |
| 0720 | Finish Backflush line installation. Had to re-weld one section because it leaked. Then we welded in a 2" PVC pipe to the second valve. This 2" line runs parallel w/ injection gallery & then daylighted @ end. Shane welded two rods that fit into shut off valves & ran up through perforated pipe to the surface. We then buried the line & doped the surface. |
| 1330 | Finished attaching line to injection line. We then dug to the west of the french drain & installed a T-junction so the 2" line would feed into the buried 4" perforated pipe that feeds into the French drain. Excavated a trench from the french drain to the daylighted 2" at end of injection gallery. Then welded another 2" PVC section to the daylighted pipe & connected it all the french drain pipe. Then buried the line. Then doped over it. |
| 1700 | Done for the day. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:
Changes From Plans and Specifications, and Other Special Orders and Important Decisions:
Weather Conditions:
Important Telephone Calls:
Personnel On Site:

(Field Engineer)



FIELD ACTIVITY DAILY LOG

Project IPC Gozeman
 Project Number MCFR2-03423-400
 Day & Date Mon 11/18/02

Completed R Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTL Closure activities

Description of Daily Activities and Events:

| Time | Day 36 |
|------|---|
| 0700 | Safety Meeting. Continue pressure washing. Will try to start seeding today. |
| 0720 | Started work |
| 1100 | Kurt & I did a broadcast seed. |
| 1330 | Kurt rolled over seed w/ a 5' iron bar w/ horse shoes welded to it. |
| 1430 | Currys on site to discuss what we need from them tomorrow |
| 1700 | Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions: overcast upper 40's

Important Telephone Calls:

Personnel On Site: Envirocon - crew, Tina - Rebecca
(Field Engineer)

Project
 Project Number
 Day & Date

IRC Bozeman
 MCFR2-08423-400
 Tues 11/19/02

Completed
 Approved By
 Sheet

R Johnson

1 of 1

Field Activity Subject: LTU closure activities

Description of Daily Activities and Events:

| Time | |
|------|--|
| | Day 37 |
| 0700 | Safety meeting. Pressure washing today, seed South end of backfill & LTU. |
| 0710 | Work began |
| 1230 | Surveyors arrived w/ laser wheel. to get an accurate reading of entire site. |
| 1400 | Aerial photo of site was taken |
| 1430 | Kurt & I finished seeding (5 bags total) |
| 1530 | Kurt rolled over seed w/ Iron bar |
| 1700 | Done for the day |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
 overcast upper 40's

Important Telephone Calls:

Personnel On Site: Enriroc - crew, Tree - Rebecca

(Field Engineer)

FIELD ACTIVITY DAILY LOG

Project IFE Borehole
 Project Number MCPE - 03422-1100
 Day & Date Wed 11/20/02

Completed R. Johnson
 Approved By _____
 Sheet 1 of 1

Field Activity Subject: LTU Closure activities

Description of Daily Activities and Events:

| Time | Description |
|---------------|---|
| <u>Day 38</u> | |
| 0700 | <u>Safety meeting, Pressure washing today</u> |
| 0720 | <u>Work started</u> |
| 0830 | <u>Truck arrived to pick up logs. Also, Paul went to pick up logs here.</u> |
| 1100 | <u>Done w/ work.</u> |
| 1500 | <u>off-site</u> |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Visitors On Site:

Changes From Plans and Specifications, and Other Special Orders and Important Decisions:

Weather Conditions:
Sunny - upper 40's

Important Telephone Calls:

Personnel On Site: Tree - Robert Environment - crew
 (Field Engineer)

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/1/2002
 Working Day # 419
 Scheduled Shift: 7:00 - 5:30

Average Temp: 60
 Wind Speed: 0-15
 Precipitation: Am Cloudy - PM Sunny

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------|-----------------|----------------|
| Excavation | 1 | Project Manager | 1 |
| LTU Excavation | 1 | Operator | 3 |
| Backfill | | Truck Driver | 2 |
| Decon | | Laborer | |
| | | Pickup | 1 |
| | | Excavator | 1 |
| | | 25T Volvo | 2 |
| | | Water Truck | 1 |
| | | Service Truck | 1 |
| | | Dozer | 1 |
| | | Loader | 1 |

Today's Activities:

Project Kickoff Safety Meeting and Site Orientation - 7 - 8:30


Start excavation North of peeler shed

Pushing up LTU material N - S

MATERIALS AND QUANTITIES

Clean fill excavated - 88 loads x 13yds = 1144yds

| | Clean Fill | LTU Material |
|--------------|------------|--------------|
| Today | 1144 | |
| Total | 1144 | |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/3/2002 ¹⁰ Thur
 Working Day # 2
 Scheduled Shift: 7:00 - 5:30

Average Temp: 50
 Wind Speed: 0 - 15
 Precipitation: Light Rain

| Activities | | Personnel | | Equipment | | Subcontractors |
|----------------|---|-----------------|---|---------------|---|----------------|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 2 | Excavator | 1 | |
| Backfill | | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | | Laborer | | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dozer | 1 | |
| | | | | Loader | 1 | |

Today's Activities:

7am Safety Meeting

Continue excavation around pooler shed

Prep work for liner decon

MATERIALS AND QUANTITIES

136 loads x 13yds = 1768 yds from clean excavation

| | | Clean | LTU |
|--|-----------|-------|----------|
| | | Fill | Material |
| | Today | 1768 | |
| | Total Yds | 2912 | |
| | | | |
| | | | |
| | | | |
| | | | |

By: 

Title: PM

Q:\FORMS\DAL\VP\AL.xls

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/7/2002
 Working Day # 4
 Scheduled Shift: 7:00 - 5:30

Average Temp: 65
 Wind Speed: 0 - 15
 Precipitation: Sunny


| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|--------------------------|------------------------|
| Excavation | x | Project Manager <u>1</u> | Pickup <u>1</u> |
| LTU Excavation | x | Operator <u>2</u> | Excavator <u>1</u> |
| Backfill | | Truck Driver <u>3</u> | 25T Volvo <u>2</u> |
| Decon | | Laborer | Water Truck <u>1</u> |
| | | Laborer | Service Truck <u>1</u> |
| | | | Dozer <u>2</u> |
| | | | Loader <u>1</u> |
| | | | |
| | | | |
| | | | |

Today's Activities:

7AM Safety Meeting
 Continue excavation S. of peeler shed
 Continue stockpiling LTU material
 Dozer on site working on spreading clean fill.

MATERIALS AND QUANTITIES

| | Clean Fill | LTU Material |
|-----------------------------|-------------|--------------|
| 123 loads x 13yds = 1599yds | 1599 | |
| Today | 1599 | |
| Total Yds | 5655 | |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/6/2002
 Working Day #: 5
 Scheduled Shift: 7:00 - 5:30

Average Temp: 65
 Wind Speed: 0 - 15
 Precipitation: Sunny

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-------------------|-----------------|----------------|
| Excavation | Project Manager 1 | Pickup 1 | |
| LTU Excavation | Operator 4 | Excavator 1 | |
| Backfill | Truck Driver 3 | 25T Volvo 2 | |
| Decon | Laborer 2 | Water Truck 1 | |
| | | Service Truck 1 | |
| | | Dozer 2 | |
| | | Loader 1 | |

Today's Activities:

Transport material from LTU and start backfill of clean excavation
 Remove fence around LTU
 Carbon Change out

MATERIALS AND QUANTITIES

| | Clean Fill | LTU Material |
|---|------------|--------------|
| 150 loads x 13yds = 1950yds material from LTU to clean excavation | | 1950 |
| Today | | |
| Total Yds | 5855 | 1950 |
| | | |
| | | |
| | | |

By: _____

Title: PM _____

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | |
|------------------------------|-----|----------------------|
| Date: 10/9/2002 | Wed | Average Temp: 85 |
| Working Day #: 6 | | Wind Speed: 0-15 |
| Scheduled Shift: 7:00 - 5:30 | | Precipitation: Sunny |


| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------------|---------------|----------------|
| Excavation | Project Manager | Pickup | |
| LTU Excavation | Operator | Excavator | |
| Backfill | Truck Driver | 25T Volvo | |
| Decon | Laborer | Water Truck | |
| | | Service Truck | |
| | | Dozer | |
| | | Loader | |

Today's Activities:

- Continue excavation of LTU material and placement in the clean excavation
- Remove and stockpile liner and Geotextile
- Remove sediment from Retention Pond
- Assist with carbon change out

MATERIALS AND QUANTITIES

| | | Clean | LTU |
|---|-------|-------|----------|
| | | Fill | Material |
| 180 loads x 13yds = 2080yds LTU material hauled to clean excavation | Today | | 2080 |
| | Total | 6655 | 4090 |
| | | | |
| | | | |
| | | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: ##### Thur Average Temp: 65
 Working Day # 7 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Sunny

| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|------------------|-----------------------|
| Excavation | x | Project Manager | 1 |
| LTU Excavation | x | Operator | 4 |
| Backfill | x | Truck Driver | 3 |
| Decon | x | Laborer | 2 |
| | | Laborer | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Today's Activities:

- 7am Safety Meeting
- Am excavate and haul from LTU to clean excavation
- Decon equipment and start clean excavation and haul
- Remove stockpiled sediment from Retention Pond
- Set up liner decon station
- Start liner decon 1pm

MATERIALS AND QUANTITIES

| | | Clean | LTU |
|---|-----------|-------|----------|
| | | Fill | Material |
| 50 loads x 13yds = 650yds hauled form LTU to clean excavation | | | |
| 98 loads x 13yds = 1274yds clean fill excavated and placed | Today | 1274 | 650 |
| | Total Yds | 6928 | 4680 |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

By: _____ Title: _____

OXFORMDAILYFRM.xls

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/11/2002
 Working Day # 8
 Scheduled Shift: 7:00 - 5:30

Average Temp: 55
 Wind Speed: 0 - 15
 Precipitation: Showers

| <u>Activities</u> | | <u>Personnel</u> | | <u>Equipment</u> | | <u>Subcontractors</u> |
|-------------------|---|------------------|---|------------------|---|-----------------------|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 4 | Excavator | 1 | |
| Backfill | x | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | x | Laborer | 2 | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dozer | 2 | |
| | | | | Loader | 1 | |


Today's Activities:

7AM Safety Meeting
 Excavate clean material NW of Peeler Shed
 Decon liner

MATERIALS AND QUANTITIES

123 loads x 13yds = 1599yds clean fill excavated

| | Clean Fill | LTU Material |
|------------------|------------|--------------|
| Today | 1599 | |
| Total Yds | 8528 | 4680 |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/14/2002 Mon Average Temp: 65
 Working Day # 9 Wind Speed: 0-15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Sunny

| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|------------------|-----------------------|
| Excavation | x | Project Manager | 1 |
| LTU Excavation | _____ | Operator | 4 |
| Backfill | x | Truck Driver | 3 |
| Decon | x | Laborer | 2 |
| | _____ | Laborer | 2 |
| | _____ | | 1 |
| | _____ | | 1 |
| | _____ | | 2 |
| | _____ | | 1 |
| | _____ | | 1 |

Today's Activities:

7AM Safety Meeting
 Excavated clean material NW of Peeler Shed
 Liner Decon

MATERIALS AND QUANTITIES

| | | Clean Fill | LTU Material |
|--|-----------|------------|--------------|
| 127 loads x 13yds = 1651yds clean excavation | Today | 1651 | |
| | Total Yds | 10179 | 4680 |
| | | | |
| | | | |
| | | | |
| | | | |

By:

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | |
|------------------------------|-----|----------------------|
| Date: 10/15/2002 | Tue | Average Temp: 65 |
| Working Day #: 10 | | Wind Speed: 0 -15 |
| Scheduled Shift: 7:00 - 5:30 | | Precipitation: Sunny |

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------|-----------------|----------------|
| Excavation | x | Project Manager | 1 |
| LTU Excavation | x | Operator | 4 |
| Backfill | x | Truck Driver | 3 |
| Decon | x | Laborer | 2 |
| | | Laborer | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Today's Activities:

7AM Safety Meeting

Continue excavation of clean soil West of Peeler Shed 7am - 12

Afternoon switch to hauling LTU material for backfill in Peeler excavation

MATERIALS AND QUANTITIES

92 loads x 13yds = 1196yds clean material excavated

66 loads x 13yds = 858yds LTU material hauled and placed in Peeler excavation

| | Clean Fill | LTU Material |
|------------------|------------|--------------|
| Today | 1196 | 858 |
| Total Yds | 11375 | 5538 |
| | | |
| | | |
| | | |
| | | |
| | | |

By:

Title:

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | |
|------------------------------|-----|----------------------|
| Date: 10/16/2002 | Wed | Average Temp: 65 |
| Working Day #: 11 | | Wind Speed: 0-15 |
| Scheduled Shift: 7:00 - 5:30 | | Precipitation: Sunny |

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------------|---------------|----------------|
| Excavation | Project Manager | 1 Pickup | 1 |
| LTU Excavation | Operator | 4 Excavator | 1 |
| Backfill | Truck Driver | 3 25T Volvo | 2 |
| Decon | Laborer | 3 Water Truck | 1 |
| | Laborer | Service Truck | 1 |
| | | Dozer | 2 |
| | | Loader | 1 |

Today's Activities:

7AM Safety Meeting
 Haul material from LTU to Peeler excavation
 Decon liner
 New employee today - Bill Brothers

MATERIALS AND QUANTITIES

191 loads x 13yds = 2483yds hauled from LTU to Peeler excavation

| | Clean Fill | LTU Material |
|--------------|------------|--------------|
| Today | | 2483 |
| Total | 11375 | 8021 |
| | | |
| | | |
| | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/17/2002 Thur Average Temp: 65
 Working Day # 12 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Sunny

| <u>Activities</u> | | <u>Personnel</u> | | <u>Equipment</u> | | <u>Subcontractors</u> |
|-------------------|---|------------------|---|------------------|---|-----------------------|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 4 | Excavator | 1 | |
| Backfill | x | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | x | Laborer | 3 | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dozer | 2 | |
| | | | | Loader | 1 | |

Today's Activities:

7am Safety Meeting


Backfill LTU material in Peeler excavation

4 PM decon and start clean excavation West of Peeler Shed

Liner Decon

MATERIALS AND QUANTITIES

| | | Clean | LTU |
|--|-----------|-------|----------|
| | | Fill | Material |
| 159 loads x 13yds = 2067yds LTU material hauled to Peeler excavation | | | |
| 12 loads x 13yds = 156yds clean excavated | Today | 156 | 2067 |
| | Total Yds | 11531 | 10088 |
| | | | |
| | | | |
| | | | |

By: 

Title: FM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | | |
|------------------|-------------|-----|----------------|--------|
| Date: | 10/18/2002 | Fri | Average Temp: | 65 |
| Working Day # | 13 | | Wind Speed: | 0 - 15 |
| Scheduled Shift: | 7:00 - 5:30 | | Precipitation: | Sunny |

| Activities | | Personnel | | Equipment | | Subcontractors |
|----------------|---|-----------------|---|---------------|---|----------------|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 4 | Excavator | 1 | |
| Backfill | x | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | x | Laborer | 3 | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dozer | 2 | |
| | | | | Loader | 1 | |

Today's Activities:

7AM Safety Meeting

Excavate and stockpile clean material from Peeler excavation for use as cap material

Liner Decon


PID check of all site soils and work zones - all readings Oppm.

MATERIALS AND QUANTITIES

140 loads x 13yds = 1820yds clean fill excavated and stockpiled from Peeler Excavation

Estimated 300yds clean fill stockpiled with dozer from Peeler Excavation

| | Clean Fill | LTU Material |
|------------------|------------|--------------|
| Today | 2120 | |
| Total Yds | 13651 | 10088 |
| | | |
| | | |
| | | |

By: 

Title: JW

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/19/2002
 Working Day # 14
 Scheduled Shift: 7:00 - 5:30

Average Temp: 60
 Wind Speed: 0 - 15
 Precipitation: Sunny

| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|------------------|-----------------------|
| Excavation | x | Project Manager | 1 |
| LTU Excavation | | Operator | 3 |
| Backfill | | Truck Driver | 2 |
| Decon | x | Laborer | 3 |
| | | Laborer | |
| | | Pickup | 1 |
| | | Excavator | 1 |
| | | 25T Volvo | 2 |
| | | Water Truck | 1 |
| | | Service Truck | |
| | | Dozer | 1 |
| | | Loader | 1 |

Today's Activities:

7AM Safety Meeting

Short day - 7.5 hrs

Excavate and stockpile clean material from Peeler excavation for use as cap material

1 truck down 1/2 day

1 dozer not working

MATERIALS AND QUANTITIES

65 loads x 13yds = 845yds clean fill excavated and stockpiled from Peeler Excavation

| | Clean Fill | LTU Material |
|------------------|---------------|-----------------|
| Today | 845 | |
| Total Yds | 14496 | 10088 |
| | | |
| | | |
| | | |

By:

Title: pm

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | |
|------------------------------|-----|------------------------|--|
| Date: 10/21/2002 | Mon | Average Temp: 55 | |
| Working Day #: 15 | | Wind Speed: 0 - 15 | |
| Scheduled Shift: 7:00 - 5:30 | | Precipitation: P Sunny | |

| Activities | Personnel | Equipment | Subcontractors |
|---|--|--|----------------|
| Excavation x | Project Manager 1 | Pickup 1 | |
| LTU Excavation | Operator 4 | Excavator 1 | |
| Backfill | Truck Driver 3 | 25T Volvo 2 | |
| Decon x | Laborer 3 | Water Truck 1 | |
| | Laborer | Service Truck 1 | |
| | | Dozer 2 | |
| | | Loader 1 | |
| | | | |
| | | | |

Today's Activities:

7AM Safety Meeting
 Continue excavation of clean material South of Peeler Shed
 Continue decon of liner
 All Brule in 5pm

MATERIALS AND QUANTITIES

| | | Clean Fill | LTU Material |
|---|-----------|------------|--------------|
| 112 loads x 13yds = 1456 yds clean materia excavated and stockpiled | Today | 1456 | |
| | Total Yds | 15952 | 10088 |
| | | | |
| | | | |
| | | | |
| | | | |

By:

Title: J.M.

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | |
|------------------------------|-----|---------------------------------------|--|
| Date: 10/22/2002 | Tue | Average Temp: 30 | |
| Working Day #: 16 | | Wind Speed: 20 - 30 | |
| Scheduled Shift: 7:00 - 5:30 | | Precipitation: Cold, high winds, snow | |

| Activities | Personnel | Equipment | Subcontractors |
|------------|-----------------|---------------|----------------|
| Excavation | Project Manager | Pickup | |
| x | Operator | Excavator | |
| Backfill | Truck Driver | 25T Volvo | |
| x | Laborer | Water Truck | |
| Decon | Laborer | Service Truck | |
| x | | Dozer | |
| | | Loader | |
| | | | |
| | | | |
| | | | |
| | | | |

Today's Activities:

- 7AM Safety Meeting
- Haul LTU material for placement in Peeler Excavation
- Continue liner decon
- AI Brule on site

MATERIALS AND QUANTITIES

174 loads x 13yds = 2262yds LTU material hauled and placed in Peeler Excavation

| | Clean Fill | LTU Material |
|------------------|------------|--------------|
| Today | | 2262 |
| Total Yds | 15952 | 12350 |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/23/2002 Wed
 Working Day #
 Scheduled Shift: 7:00 - 5:30

Average Temp: 35
 Wind Speed: 0-15
 Precipitation: Cool / Cloudy

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------------|---------------|----------------|
| Excavation | Project Manager | 1 Pickup | 1 |
| LTU Excavation | Operator | 4 Excavator | 1 |
| Backfill | Truck Driver | 3 25T Volvo | 2 |
| Decon | Laborer | 3 Water Truck | 1 |
| | Laborer | Service Truck | 1 |
| | | Dozer | 2 |
| | | Loader | 1 |


Today's Activities:

7 Am Safety Meeting
 Excavate material and place material in clean excavation
 No water decon due to cold temperatures
 Liner crew sorting and cutting liner

MATERIALS AND QUANTITIES

169 loads x 13yds = 2197yds LTU material hauled to Peeler Excavation

| | Clean FBI | LTU Material |
|-------|--------------|-----------------|
| Today | | 2197 |
| Total | 15952 | 14547 |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/24/2002 Thur
 Working Day # 18
 Scheduled Shift: 7:00 - 5:30

Average Temp: 48
 Wind Speed: 0 - 15
 Precipitation: Sunny

| Activities | Personnel | Equipment | Subcontractors |
|-----------------------------|------------------------------|----------------------------|----------------|
| Excavation <u> x </u> | Project Manager <u> 1 </u> | Pickup <u> 1 </u> | <u> </u> |
| LTU Excavation <u> x </u> | Operator <u> 4 </u> | Excavator <u> 1 </u> | <u> </u> |
| Backfill <u> x </u> | Truck Driver <u> 3 </u> | 25T Volvo <u> 2 </u> | <u> </u> |
| Decon <u> x </u> | Laborer <u> 3 </u> | Water Truck <u> 1 </u> | <u> </u> |
| <u> </u> | Laborer <u> </u> | Service Truck <u> 1 </u> | <u> </u> |
| <u> </u> | <u> </u> | Dozer <u> 2 </u> | <u> </u> |
| <u> </u> | <u> </u> | Loader <u> 1 </u> | <u> </u> |
| <u> </u> | <u> </u> | <u> </u> | <u> </u> |

Today's Activities:

7am Safety Meeting


AM haul material from LTU for placement in Peeler Excavation

Decon equipment and excavate clean material from N. end of Peeler Excavation

Decon Liner

MATERIALS AND QUANTITIES

| | Clean Fill | LTU Material |
|---|------------|--------------|
| 78 loads x 13yds = 1014yds LTU material hauled and placed in Peeler Excavation | | |
| 50 loads x 13yds = 650yds clean material excavated from N. of the Peeler Shed and : Today | 650 | 101 |
| Total Yds | 18602 | 15561 |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

OH FORMS DAILY FROM JULS

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/25/2002 Fri Average Temp: 50
 Working Day # 19 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Sunny

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------|-----------------|----------------|
| Excavation | x | Project Manager | 1 |
| LTU Excavation | | Operator | 4 |
| Backfill | | Truck Driver | 3 |
| Decon | x | Laborer | 3 |
| | | Laborer | |
| | | Pickup | 1 |
| | | Excavator | 1 |
| | | 25T Volvo | 2 |
| | | Water Truck | 1 |
| | | Service Truck | 1 |
| | | Dozer | 2 |
| | | Loader | 1 |

Today's Activities:

7AM Safety Meeting
 Continue excavation of clean material.
 Clean material used to grade area around extraction wells S. of Cedar St.

MATERIALS AND QUANTITIES

130 loads x 13yds = 1690yds clean fill excavated and stockpiles

| | | Clean Fill | LTU Material |
|---|------------------|------------|--------------|
| Today | | 2440 | |
| Estimated clean material excavated with dozers from east edge = 750yds | Total Yds | 19042 | 15561 |
| | | | |
| | | | |
| | | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | |
|------------------------------|-----|----------------------|
| Date: 10/26/2002 | Sat | Average Temp: 52 |
| Working Day #: 20 | | Wind Speed: 0-15 |
| Scheduled Shift: 7:00 - 5:30 | | Precipitation: Sunny |

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------------|---------------|----------------|
| Excavation | Project Manager | Pickup | |
| LTU Excavation | Operator | Excavator | 1 |
| Backfill | Truck Driver | 25T Volvo | |
| Decon | Laborer | Water Truck | |
| | Laborer | Service Truck | 1 |
| | | Dozer | |
| | | Loader | |

Today's Activities:
 Partial crew in for liner decon
 Equipment service

MATERIALS AND QUANTITIES

| | Clean | LTU |
|-----------|-------|----------|
| | Fill | Material |
| Today | | |
| Total Yds | 18042 | 15561 |
| | | |
| | | |
| | | |

By: _____

Title: PM _____

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/28/2002 Mon Average Temp: 35
 Working Day #: 21 Wind Speed: 0-15
 Scheduled Shift: 7:00 - 5:30 Precipitation: AM Snow Showers

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------|-----------------|----------------|
| Excavation | x | Project Manager | 1 |
| LTU Excavation | | Operator | 4 |
| Backfill | | Truck Driver | 3 |
| Decon | x | Laborer | 3 |
| | | Laborer | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Today's Activities:

7AM Safety Meeting
 Continue clean excavation SE of Peeler shed.
 Liner Decon

MATERIALS AND QUANTITIES

74 loads x 13yds = 962yds clean material excavated and stockpiled
 4 loads x 13yds = 52yds LTU material backfilled in Peeler Excavation

| | Clean Fill | LTU Material |
|-----------|---------------|-----------------|
| Today | 962 | 52 |
| Total Yds | 20004 | 15613 |
| | | |
| | | |
| | | |
| | | |

By:

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | |
|------------------------------|-----|----------------------------------|
| Date: 10/29/2002 | Tue | Average Temp: 15 |
| Working Day #: 22 | | Wind Speed: 15 - 25 |
| Scheduled Shift: 7:00 - 5:30 | | Precipitation: Light Snow - Wind |

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------------|---------------|----------------|
| Excavation | Project Manager | Pickup | |
| LTU Excavation | Operator | Excavator | |
| Backfill | Truck Driver | 25T Volvo | |
| Decon | Laborer | Water Truck | |
| | Laborer | Service Truck | |
| | | Dozer | |
| | | Loader | |

Today's Activities:

- 7AM Safety Meeting
- Haul LTU material to Peeler excavation
- No liner decon due to cold temperatures
- Rebuild decon station
- Remove chain link fence around retention pond

MATERIALS AND QUANTITIES

167 loads x 13yds = 2171yds LTU material hauled and placed in Peeler excavation

| | Clean Fill | LTU Material |
|-----------|---------------|-----------------|
| Today | | 2171 |
| Total Yds | 20004 | 17784 |
| | | |
| | | |
| | | |
| | | |

By:

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 10/30/2002 Wed Average Temp: 7
 Working Day #: 23 Wind Speed: 10 - 20
 Scheduled Shift: 7:00 - 5:30 Precipitation: Light snow - very cold

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------------|---------------|----------------|
| Excavation | Project Manager | Pickup | |
| LTU Excavation | Operator | Excavator | |
| Backfill | Truck Driver | 25T Volvo | |
| Decon | Laborer | Water Truck | |
| | Laborer | Service Truck | |
| | | Dozer | |
| | | Loader | |

Today's Activities:

Haul LTU material to Peeler excavation
 Install 2" french drain line in Peeler excavation.
 Temperature too low for liner decon - crew sizing liner all day

MATERIALS AND QUANTITIES

150 loads x 13yds = 1950yds LTU material hauled to Peeler excavation

| | Clean Fill | LTU Material |
|--------------|------------|--------------|
| Today | | 1950 |
| Total | 20004 | 19734 |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

By:

Title: JM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: ##### Thur Average Temp: 15
 Working Day #: 24 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Sunny - Very Cold

| Activities | | Personnel | | Equipment | | Subcontractors |
|----------------|---|-----------------|---|---------------|---|----------------|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 4 | Excavator | 1 | |
| Backfill | x | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | x | Laborer | 3 | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dazer | 2 | |
| | | | | Loader | 1 | |

Today's Activities:


- 7am Safety Meeting
- Haul LTU material and Backfill in Peeler Excavation
- Start clean excavation East of Peeler Shed
- Work on new decon pad

MATERIALS AND QUANTITIES

60 loads x 13yds = 780yds LTU material hauled to Peeler Excavation

66 yds clean material excavated and stockpiled with excavator

| | | Clean | LTU |
|-----------|--|-------|----------|
| | | Fill | Material |
| Today | | 66 | 78 |
| Total Yds | | 20070 | 20514 |
| | | | |
| | | | |
| | | | |
| | | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 11/1/2002
 Working Day #: 25
 Scheduled Shift: 7:00 - 5:30

Fri

Average Temp: 22
 Wind Speed: 0 - 15
 Precipitation: Sunny - cool

Activities

Personnel

Equipment

Subcontractors

Excavation _____
 LTU Excavation x
 Backfill x
 Decon x

Project Manager 1
 Operator 4
 Truck Driver 3
 Laborer 2
 Laborer _____

Pickup 1
 Excavator 1
 25T Volvo 2
 Water Truck 1
 Service Truck 1
 Dozer 2
 Loader 1


Today's Activities:

7AM Safety Meeting
 Excavate and backfill along East side of peeler excavation
 Finish new decon pad
 Building demo

MATERIALS AND QUANTITIES

46 loads x 13yds = 598yds clean material excavated and placed along cedar st wells
 22 loads x 13yds = 286 yds LTU material hauled to peeler excavation

| | Clean Fill | LTU Material |
|-----------|------------|--------------|
| Today | 598 | 286 |
| Total Yds | 20668 | 20780 |
| | | |
| | | |
| | | |
| | | |

By: 

Title: 

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | | |
|------------------|-------------|-----|----------------|----------|
| Date: | 11/4/2002 | Mon | Average Temp: | 35 |
| Working Day # | 26 | | Wind Speed: | 0 -15 |
| Scheduled Shift: | 7:00 - 5:30 | | Precipitation: | P Cloudy |

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------|----------------------------|----------------|
| Excavation | x | Project Manager 1 Pickup 1 | |
| LTU Excavation | x | Operator 4 Excavator 1 | |
| Backfill | x | Truck Driver 3 25T Volvo 2 | |
| Decon | x | Laborer 3 Water Truck 1 | |
| | | Service Truck 1 | |
| | | Dozer 2 | |
| | | Loader 1 | |

Today's Activities:

- 7AM Safety Meeting
- Remove peeler shed foundation and excavate clean soil underneath
- Haul LTU soils to peeler excavation
- Liner Decon
- Sort geotextile

MATERIALS AND QUANTITIES

| | | Clean Fill | LTU Material |
|--|------------------|--------------|--------------|
| 34 loads x 13yds = 442yds clean material hauled from peeler excavation | | | |
| 39 loads x 13yds = 507yds LTU material hauled to peeler excavatio | Today | 442 | 507 |
| | Total Yds | 21110 | 21287 |
| | | | |
| | | | |
| | | | |

By:

Title:

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 11/8/2002 Tue Average Temp: 40
 Working Day #: 27 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Sunny

| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> | | | |
|-------------------|------------------|------------------|-----------------------|---------------|---|--|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 4 | Excavator | 1 | |
| Backfill | x | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | x | Laborer | 3 | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dozer | 2 | |
| | | | | Loader | 1 | |

Today's Activities:

- 7AM Safety Meeting
- Finish hauling last of the soil from the LTU
- Push in LTU berms
- Liner Decon
- Geotextile sorting
- Survey boundary and surface of peeler excavation

MATERIALS AND QUANTITIES

39 loads x 13yds = 507 yds hauled from LTU to Peeler excavation

| | Clean Fill | LTU Material |
|------------------|------------|--------------|
| Today | | 507 |
| Total Yds | 21110 | 21287 |
| | | |
| | | |
| | | |
| | | |

By:

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | | |
|------------------|-------------|-----|----------------|-------|
| Date: | 11/6/2002 | Wed | Average Temp: | 40 |
| Working Day # | 28 | | Wind Speed: | 0-15 |
| Scheduled Shift: | 7:00 - 5:30 | | Precipitation: | Sunny |


| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------|-----------------|----------------|
| Excavation | x | Project Manager | 1 |
| LTU Excavation | x | Operator | 4 |
| Backfill | x | Truck Driver | 3 |
| Decon | x | Laborer | 3 |
| | | Laborer | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Today's Activities:
 Deploy geotextile on top of peeler excavation
 Start 15" cap on peeler excavation
 Move decon pad to bark pile area
 Excavate LTU sump
 Push in LTU berms

Pipeline company working on right of way for new liner

MATERIALS AND QUANTITIES

| | Clean Fill | | LTU Material | |
|--|------------|-------|--------------|-------|
| | Today | Total | Today | Total |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 11/7/2002
 Working Day # 29
 Scheduled Shift: 7:00 - 5:30

Thur

Average Temp: 45
 Wind Speed: 0 - 15
 Precipitation: Sunny

| Activities | | Personnel | | Equipment | | Subcontractors |
|----------------|---|-----------------|---|---------------|---|----------------|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 4 | Excavator | 1 | |
| Backfill | x | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | x | Laborer | 3 | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dozer | 2 | |
| | | | | Loader | 1 | |

Today's Activities:

7am Safety Meeting

Finish moving and set up decon pad

Cap Peeler excavation

Remove LTU Berms

MATERIALS AND QUANTITIES

| | Today | Clean | LTU |
|---|-------|-------|----------|
| | | Fill | Material |
| Material used for capping excavation cannot be measured | | | |
| Total Yds | | 21110 | 21287 |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

By: *H. King*

Title: *PM*

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | |
|------------------|-------------|----------------|---------|
| Date: | Fri | Average Temp: | 45 |
| Working Day # | 30 | Wind Speed: | 15 - 30 |
| Scheduled Shift: | 7:00 - 5:30 | Precipitation: | Cloudy |

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------|-----------------|----------------|
| Excavation | x | Project Manager | 1 |
| LTU Excavation | x | Operator | 4 |
| Backfill | x | Truck Driver | 3 |
| Decon | x | Laborer | 3 |
| | | Laborer | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Today's Activities:

- 7AM Safety Meeting
- Continue cap on peeler excavation
- Push in LTU berms
- Decon Liner
- Set utility accesses over water and electrical near back flow prevented

MATERIALS AND QUANTITIES

| | Clean Fill | LTU Material |
|-----------|------------|--------------|
| Today | | |
| Total Yds | 21110 | 21287 |
| | | |
| | | |
| | | |
| | | |

By: _____

Title: DM _____

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 11/11/2002 Mon Average Temp: 40
 Working Day # 31 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Cloudy

| Activities | | Personnel | Equipment | Subcontractors |
|----------------|------------------|-----------------|------------------------------|------------------|
| Excavation | <u> x </u> | Project Manager | <u> 1 </u> Pickup | <u> 1 </u> |
| LTU Excavation | <u> x </u> | Operator | <u> 4 </u> Excavator | <u> 1 </u> |
| Backfill | <u> x </u> | Truck Driver | <u> 3 </u> 25T Volvo | <u> 2 </u> |
| Decon | <u> x </u> | Laborer | <u> 3 </u> Water Truck | <u> 1 </u> |
| | <u> </u> | Laborer | <u> </u> Service Truck | <u> 1 </u> |
| | <u> </u> | | <u> </u> Dozer | <u> 2 </u> |
| | <u> </u> | | <u> </u> Loader | <u> 1 </u> |
| | <u> </u> | | <u> </u> | <u> </u> |
| | <u> </u> | | <u> </u> | <u> </u> |

Today's Activities:

- 7AM Safety Meeting
- Finish cap on peeler excavation
- Haul excess clean fill from peeler excavation to LTU
- LTU berm re-grading
- Liner Washing
- Work on new backwash line

MATERIALS AND QUANTITIES

| | Clean | LTU |
|------------------|-------|----------|
| | Fill | Material |
| Today | | |
| Total Yds | 21110 | 21287 |
| | | |
| | | |
| | | |
| | | |

By: 

Title: _____

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | | |
|------------------|-------------|-----|----------------|------------|
| Date: | 11/12/2002 | Tue | Average Temp: | 40 |
| Working Day # | 32 | | Wind Speed: | 0 -15 |
| Scheduled Shift: | 7:00 - 5:30 | | Precipitation: | Light rain |

| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|--------------------------|------------------------|
| Excavation | x | Project Manager <u>1</u> | Pickup <u>1</u> |
| LTU Excavation | x | Operator <u>4</u> | Excavator <u>1</u> |
| Backfill | x | Truck Driver <u>3</u> | 25T Volvo <u>2</u> |
| Decon | x | Laborer <u>3</u> | Water Truck <u>1</u> |
| | | Laborer | Service Truck <u>1</u> |
| | | | Dozer <u>2</u> |
| | | | Loader <u>1</u> |

Today's Activities:

- 7AM Safety Meeting
- Continue LTU grading
- Finish Peeler cap and drainage
- Continue liner washing
- Demob Haul Trucks

MATERIALS AND QUANTITIES

| | Clean Fill | LTU Material |
|------------------|------------|--------------|
| Today | | |
| Total Yds | 21110 | 21287 |
| | | |
| | | |
| | | |
| | | |
| | | |

By:

Title: DM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 11/13/2002 Wed Average Temp: 45
Working Day # 33 Wind Speed: 0-15
Scheduled Shift: 7:00 - 5:30 Precipitation: P Cloudy - Lt rain

| <u>Activities</u> | | <u>Personnel</u> | | <u>Equipment</u> | | <u>Subcontractors</u> |
|-------------------|---|------------------|---|------------------|---|-----------------------|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 4 | Excavator | 1 | |
| Backfill | x | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | x | Laborer | 3 | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dozer | 2 | |
| | | | | Loader | 1 | |
| | | | | | | |
| | | | | | | |

Today's Activities:

7AM Safety Meeting

Continue LTU grading

Continue liner washing

Demob loader

Work on back wash line manifold

MATERIALS AND QUANTITIES

| | Clean Fill | LTU Material |
|-------|------------|--------------|
| Today | | |
| Total | 21110 | 21287 |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 11/15/2002 Thur Average Temp: 40
 Working Day # 34 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Cloudy - PM Snow

| <u>Activities</u> | | <u>Personnel</u> | | <u>Equipment</u> | | <u>Subcontractors</u> |
|-------------------|---|------------------|---|------------------|---|-----------------------|
| Excavation | x | Project Manager | 1 | Pickup | 1 | |
| LTU Excavation | x | Operator | 4 | Excavator | 1 | |
| Backfill | x | Truck Driver | 3 | 25T Volvo | 2 | |
| Decon | x | Laborer | 2 | Water Truck | 1 | |
| | | Laborer | | Service Truck | 1 | |
| | | | | Dozer | 2 | |
| | | | | Loader | 1 | |
| | | | | | | |
| | | | | | | |

Today's Activities:

7am Safety Meeting


Grade LTU

Decon liner

Install backwash valves

MATERIALS AND QUANTITIES

| | | Clean | LTU |
|-----------|--|-------|----------|
| | | Fill | Material |
| Today | | | |
| Total Yds | | 21110 | 21287 |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | | |
|------------------|-------------|-----|----------------|--------|
| Date: | 11/15/2002 | Fri | Average Temp: | 45 |
| Working Day # | 35 | | Wind Speed: | 0 - 15 |
| Scheduled Shift: | 7:00 - 5:30 | | Precipitation: | Sunny |

| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|--------------------------|------------------------|
| Excavation | x | Project Manager <u>1</u> | Pickup <u>1</u> |
| LTU Excavation | x | Operator <u>4</u> | Excavator <u>1</u> |
| Backfill | x | Truck Driver <u>3</u> | 25T Volvo <u>2</u> |
| Decon | x | Laborer <u>3</u> | Water Truck <u>1</u> |
| | | Laborer | Service Truck <u>1</u> |
| | | | Dozer <u>2</u> |
| | | | Loader <u>1</u> |
| | | | |
| | | | |

Today's Activities:

- 7AM Safety Meeting
- Finish site grading
- Finish install of backwash line to french drain
- Liner washing

MATERIALS AND QUANTITIES

| | Clean | LTU |
|------------------|-------|----------|
| | Fill | Material |
| Today | | |
| Total Yds | 21110 | 21287 |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | | | |
|------------------|-------------|-----|----------------|---------------|
| Date: | 11/19/2002 | Mon | Average Temp: | 45 |
| Working Day # | 36 | | Wind Speed: | 0 - 15 |
| Scheduled Shift: | 7:00 - 5:30 | | Precipitation: | Cloudy - wind |

| Activities | Personnel | Equipment | Subcontractors |
|----------------|-----------------|---------------|----------------|
| Excavation | Project Manager | Pickup | |
| LTU Excavation | Operator | Excavator | |
| Backfill | Truck Driver | 25T Volvo | |
| Decon | Laborer | Water Truck | |
| | Laborer | Service Truck | |
| | | Dozer | |
| | | Loader | |

Today's Activities:

7AM Safety Meeting

Seed Northern half of graded area

Liner Decon

| MATERIALS AND QUANTITIES | | Clean Fill | LTU Material |
|--|--|------------|--------------|
| Survey data on LTU excavation 17941yds | | | |
| Today | | | |
| Total Yds | | | 17941 |
| | | | |
| | | | |
| | | | |

By: *S. Wiley*

Title: *PM*

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

| | | |
|------------------------------|-----|-----------------------|
| Date: 11/19/2002 | Tue | Average Temp: 45 |
| Working Day #: 37 | | Wind Speed: 0 - 15 |
| Scheduled Shift: 7:00 - 5:30 | | Precipitation: Cloudy |

| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|------------------|-----------------------|
| Excavation | Project Manager | Pickup | |
| LTU Excavation | Operator | Excavator | |
| Backfill | Truck Driver | 25T Volvo | |
| Decon | Laborer | Water Truck | |
| | Laborer | Service Truck | |
| | | Dozer | |
| | | Loader | |

Today's Activities:

7AM Safety Meeting
 Continue liner decon
 Seed southern half of graded area
 Aerial photos

MATERIALS AND QUANTITIES

| | Clean Fill | LTU Material |
|------------------|------------|--------------|
| Today | | |
| Total Yds | | 17841 |
| | | |
| | | |
| | | |
| | | |
| | | |

By: *K. Whiting*

Title: *PM*

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 11/21/2002 Thur Average Temp: 50
 Working Day # 39 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Sunny


| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|------------------|-----------------------|
| Excavation | Project Manager | Pickup | |
| LTU Excavation | Operator | Excavator | |
| Backfill | Truck Driver | 25T Volvo | |
| Decon | Laborer | Water Truck | |
| | Laborer | Service Truck | |
| | | Dozer | |
| | | Loader | |

Today's Activities:

7am Safety Meeting
 Sort and ship debris and liner
 2 loads shipped to east Helena
 Off site 3pm

MATERIALS AND QUANTITIES

| | Clean | LTU |
|-----------|-------|----------|
| | Fill | Material |
| Today | | |
| Total Yds | | |
| | | |
| | | |
| | | |
| | | |
| | | |

By: 

Title: PM

FORMS DAILY FRM.XLS

ENVIROCON

Daily Activity Log

Idaho Pole Bozeman

Date: 11/11/2002 Fri Average Temp: 45
 Working Day #: 40 Wind Speed: 0 - 15
 Scheduled Shift: 7:00 - 5:30 Precipitation: Sunny

| <u>Activities</u> | <u>Personnel</u> | <u>Equipment</u> | <u>Subcontractors</u> |
|-------------------|------------------|------------------|-----------------------|
| Excavation | Project Manager | Pickup | |
| LTU Excavation | Operator | Excavator | |
| Backfill | Truck Driver | 25T Volvo | |
| Decon | Laborer | Water Truck | |
| | Laborer | Service Truck | |
| | | Dozer | |
| | | Loader | |

Today's Activities:

7AM Safety Meeting
 Sort and ship debris and liner
 2 loads shipped to East Helena
 Off site by 3PM
 Will return Monday for last load of liner and debris

MATERIALS AND QUANTITIES

| | Clean Fill | LTU Material |
|-----------------------------------|---------------|-----------------|
| 7 total loads of liner and debris | | |
| Today | | |
| Total Yds | | |
| | | |
| | | |
| | | |
| | | |

By: _____

Title: JM

Appendix D
Analytical Data

Soil Analytical



Analytical Resources, Incorporated
Analytical Chemists and Consultants

23 October 2002

RECEIVED
OCT 28 2002

Debbie Ludwick
Retec, Inc.
2048 Overland Avenue
Suite 101
Billings, MT 59102

RE: Client Project: MCFR2-03423-400, IPC
ARI Job No.: EW59

Dear Debbie:

Please find enclosed the original Chain-of-Custody (COC) record and the final results for the samples from the project referenced above. Three soil samples were received on October 10, 2002. The samples were received intact and there were no discrepancies in the paperwork. The samples were analyzed for PCP and PNAs as requested.

These analyses proceeded without incident of note.

A copy of these reports and all raw data will be kept on file at ARI. Should you have any questions regarding these results, please feel free to contact me at your convenience.

Sincerely,

ANALYTICAL RESOURCES, INC.

Mark D. Harris
Project Manager
206/695-6210
mark@arilabs.com

Enclosures

cc: File EW59

MDH/ej

EW59



Analytical Resources, Incorporated
 Analytical Chemists and Consultants
 4611 South 134th Place, Suite 100
 Tukwila WA 98168
 206-695-6200 206-695-6201 (fax)

Chain of Custody Record & Laboratory Analysis Request

Page 1 of 1

Turn Around Requested: Routine

| | | | | | | | | | | | | | | | | |
|-----------------------------------|--|-----------------------------------|-------------|---------------|---------------|--------------------|----------|--|--|--|--|--|--|--|--|----------------|
| Report to: <u>Debbie Ludwick</u> | | Proj Name: <u>MCFR2-03423-400</u> | | | | Analyses Requested | | | | | | | | | | Notes/Comments |
| Company: <u>RETEC</u> | | Proj Number: <u>IPC-Bozeman</u> | | | | | | | | | | | | | | |
| Address: <u>2048 Overland Ave</u> | | Sampler: <u>Debbie Ludwick</u> | | | | | | | | | | | | | | |
| <u>Sk 101, Billings MT 59102</u> | | | | | | | | | | | | | | | | |
| Phone: <u>406 652-7481</u> | | Shipping Method: <u>Fed Ex</u> | | | | | | | | | | | | | | |
| Fax: <u>406 652-7485</u> | | AirBill: <u>834193837374</u> | | | | | | | | | | | | | | |
| Sample ID | | Sample Date | Sample Time | Sample Matrix | No Containers | | | | | | | | | | | |
| <u>LTU Sand-1</u> | | <u>10-8-02</u> | <u>1700</u> | <u>Soil</u> | <u>1</u> | <u>X</u> | <u>X</u> | | | | | | | | | |
| <u>ZTU Sand-2</u> | | <u>↓</u> | <u>1715</u> | <u>↓</u> | <u>↓</u> | <u>X</u> | <u>X</u> | | | | | | | | | |
| <u>LTU Sand-3</u> | | <u>↓</u> | <u>1730</u> | <u>↓</u> | <u>↓</u> | <u>X</u> | <u>X</u> | | | | | | | | | |
| / | | | | | | | | | | | | | | | | |

| | | | | | | | |
|---|--|--|--|--|--|--|--|
| Relinquished: <u>[Signature]</u> | | Received by: <u>[Signature]</u> | | Special Instructions/Notes <u>Invoice McFarland Cascade-Les Lemming</u> | | | |
| (Signature) | | (Signature) | | | | | |
| Printed name: <u>Debra Ludwick</u> | | Printed name: <u>Joshua L. Kennerly</u> | | | | | |
| Company: <u>RETEC</u> | | Company: <u>ARI</u> | | | | | |
| Date: <u>10-9-02</u> Time: <u>08:50</u> | | Date: <u>10/16/02</u> Time: <u>14:35</u> | | Number of Coolers: <u>1</u> | | | |
| | | | | Cooler Temp(s): <u>12.5</u> | | | |
| | | | | COC Seals Intact? | | | |
| | | | | Bottles Intact? | | | |

Limits of Liability: Analytical Resources, Inc. (ARI) will perform all requested services in accordance with appropriate methodology follow ARI Standard Operating Procedures and Quality Assurance Program. This program meets standards for the industry. The total liability of ARI, its officers, agents, employees, or successors, arising out of or in connection with the requested services, shall not exceed the invoiced amount for said services. The acceptance by the client of a proposal for services by ARI releases ARI from any liability in excess thereof, not withstanding any provision to the contrary in any contract, purchase order or co-signed agreement between ARI and the client.

Please sign here if you would like these samples disposed of after expiration of standard archive times (60 days for waters 90 days for soils, sediments per contract). If you do not want these samples discarded we will begin charging you for storage after the disposal date.
 Samples to be discarded after expiration:

ORGANICS ANALYSIS DATA SHEET
Polynuclear Aromatic Hydrocarbons by HPLC



Sample No: Method Blank

Lab Sample ID: EW59MB
LIMS ID: 02-15091
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400

Data Release Authorized: *ML*
Reported: 10/22/02

Date Sampled: NA
Date Received: NA

Date extracted: 10/11/02
Date analyzed: 10/16/02
Sample Amount: 30.0 g-dry-wt
Final Ext Vol: 1.0 mL
pH: NA

Alumina Cleanup: Yes
GPC Cleanup: No
Conc/Dilution Factor: 1:1
Percent Moisture: NA

| CAS Number | Analyte | ug/kg |
|------------|------------------------|--------|
| 91-20-3 | Naphthalene | 45 U |
| 208-96-8 | Acenaphthylene | 75 U |
| 83-32-9 | Acenaphthene | 45 U |
| 86-73-7 | Fluorene | 7.5 U |
| 85-01-8 | Phenanthrene | 10 U |
| 120-12-7 | Anthracene | 10 U |
| 206-44-0 | Fluoranthene | 8.0 U |
| 129-00-0 | Pyrene | 4.5 U |
| 56-55-3 | Benzo(a)anthracene | 0.85 U |
| 218-01-9 | Chrysene | 3.0 U |
| 205-99-2 | Benzo(b)fluoranthene | 0.65 U |
| 207-08-9 | Benzo(k)fluoranthene | 1.0 U |
| 50-32-8 | Benzo(a)pyrene | 1.2 U |
| 53-70-3 | Dibenzo(a,h)anthracene | 1.5 U |
| 191-24-2 | Benzo(g,h,i)perylene | 2.5 U |
| 193-39-5 | Indeno(1,2,3-cd)pyrene | 1.2 U |

Surrogate Recoveries

Diphenyl 79.1%
Terphenyl 117%

Data Qualifiers

- U Indicates compound was analyzed for, but not detected at the given detection limit.
- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- B Found in associated method blank.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.

ORGANICS ANALYSIS DATA SHEET

Polynuclear Aromatic Hydrocarbons by HPLC



Sample No: LTU Sand-1

Lab Sample ID: EW59A

QC Report No: EW59-The Retec Group

LIMS ID: 02-15091

Project: IPC-Bozeman

Matrix: Soil

MCFR2-03423-400

Date Sampled: 10/08/02

Data Release Authorized: *pk*
Reported: 10/22/02

Date Received: 10/10/02

Date extracted: 10/11/02

Alumina Cleanup: Yes

Date analyzed: 10/16/02

GPC Cleanup: No

Sample Amount: 27.1 g-dry-wt

Conc/Dilution Factor: 1:1

Final Ext Vol: 1.0 mL

pH: 8.5

Percent Moisture: 9.6 %

| CAS Number | Analyte | ug/kg |
|------------|------------------------|--------|
| 91-20-3 | Naphthalene | 50 U |
| 208-96-8 | Acenaphthylene | 83 U |
| 83-32-9 | Acenaphthene | 50 U |
| 86-73-7 | Fluorene | 8.3 U |
| 85-01-8 | Phenanthrene | 12 U |
| 120-12-7 | Anthracene | 12 U |
| 206-44-0 | Fluoranthene | 8.9 U |
| 129-00-0 | Pyrene | 5.0 U |
| 56-55-3 | Benzo(a)anthracene | 0.94 U |
| 218-01-9 | Chrysene | 3.3 U |
| 205-99-2 | Benzo(b)fluoranthene | 0.72 U |
| 207-08-9 | Benzo(k)fluoranthene | 1.1 U |
| 50-32-8 | Benzo(a)pyrene | 1.3 U |
| 53-70-3 | Dibenzo(a,h)anthracene | 1.7 U |
| 191-24-2 | Benzo(g,h,i)perylene | 2.8 U |
| 193-39-5 | Indeno(1,2,3-cd)pyrene | 1.4 U |

Surrogate Recoveries

| | |
|-----------|-------|
| Diphenyl | 74.1% |
| Terphenyl | 116% |

Data Qualifiers

- U Indicates compound was analyzed for, but not detected at the given detection limit.
- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- B Found in associated method blank.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.

ORGANICS ANALYSIS DATA SHEET
Polynuclear Aromatic Hydrocarbons by HPLC



Sample No: LTU Sand-2

Lab Sample ID: EW59B
LIMS ID: 02-15092
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400

Data Release Authorized: *pk*
Reported: 10/22/02

Date Sampled: 10/08/02
Date Received: 10/10/02

Date extracted: 10/11/02
Date analyzed: 10/16/02
Sample Amount: 27.0 g-dry-wt
Final Ext Vol: 1.0 mL
pH: 8.6

Alumina Cleanup: Yes
GPC Cleanup: No
Conc/Dilution Factor: 1:1
Percent Moisture: 10.0%

| CAS Number | Analyte | ug/kg |
|------------|------------------------|--------|
| 91-20-3 | Naphthalene | 50 U |
| 208-96-8 | Acenaphthylene | 83 U |
| 83-32-9 | Acenaphthene | 50 U |
| 86-73-7 | Fluorene | 8.3 U |
| 85-01-8 | Phenanthrene | 12 U |
| 120-12-7 | Anthracene | 12 U |
| 206-44-0 | Fluoranthene | 8.9 U |
| 129-00-0 | Pyrene | 5.0 U |
| 56-55-3 | Benzo(a)anthracene | 0.94 U |
| 218-01-9 | Chrysene | 3.3 U |
| 205-99-2 | Benzo(b)fluoranthene | 0.72 U |
| 207-08-9 | Benzo(k)fluoranthene | 1.1 U |
| 50-32-8 | Benzo(a)pyrene | 1.3 U |
| 53-70-3 | Dibenzo(a,h)anthracene | 1.7 U |
| 191-24-2 | Benzo(g,h,i)perylene | 2.8 U |
| 193-39-5 | Indeno(1,2,3-cd)pyrene | 1.4 U |

Surrogate Recoveries

Diphenyl 71.8%
Terphenyl 117%

Data Qualifiers

- U Indicates compound was analyzed for, but not detected at the given detection limit.
- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- B Found in associated method blank.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.


ORGANICS ANALYSIS DATA SHEET
Polynuclear Aromatic Hydrocarbons by HPLC



Sample No: LTU Sand-3

Lab Sample ID: EW59C
LIMS ID: 02-15093
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400

Data Release Authorized: 
Reported: 10/22/02

Date Sampled: 10/08/02
Date Received: 10/10/02

Date extracted: 10/11/02
Date analyzed: 10/16/02
Sample Amount: 27.4 g-dry-wt
Final Ext Vol: 1.0 mL
pH: 8.5

Alumina Cleanup: Yes
GPC Cleanup: No
Conc/Dilution Factor: 1:1
Percent Moisture: 8.9 %

| CAS Number | Analyte | ug/kg |
|------------|------------------------|--------|
| 91-20-3 | Naphthalene | 49 U |
| 208-96-8 | Acenaphthylene | 82 U |
| 83-32-9 | Acenaphthene | 49 U |
| 86-73-7 | Fluorene | 8.2 U |
| 85-01-8 | Phenanthrene | 11 U |
| 120-12-7 | Anthracene | 11 U |
| 206-44-0 | Fluoranthene | 8.8 U |
| 129-00-0 | Pyrene | 4.9 U |
| 56-55-3 | Benzo(a)anthracene | 0.93 U |
| 218-01-9 | Chrysene | 3.3 U |
| 205-99-2 | Benzo(b)fluoranthene | 0.71 U |
| 207-08-9 | Benzo(k)fluoranthene | 1.1 U |
| 50-32-8 | Benzo(a)pyrene | 1.3 U |
| 53-70-3 | Dibenzo(a,h)anthracene | 1.6 U |
| 191-24-2 | Benzo(g,h,i)perylene | 2.7 U |
| 193-39-5 | Indeno(1,2,3-cd)pyrene | 1.4 U |

Surrogate Recoveries

Diphenyl 69.6%
Terphenyl 115%

Data Qualifiers

- U Indicates compound was analyzed for, but not detected at the given detection limit.
- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- B Found in associated method blank.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.

**ORGANICS ANALYSIS DATA SHEET
Polynuclear Aromatic Hydrocarbons by HPLC**

Lab Sample ID: EW59SB
LIMS ID: 02-15091
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400

Data Release Authorized: *pk*
Reported: 10/22/02

Date extracted: 10/11/02
Date analyzed: 10/16/02

| LABORATORY CONTROL SAMPLE CONSTITUENT | SPIKE VALUE | SPIKE ADDED | % RECOVERY |
|--|----------------|----------------|---------------|
| Acenaphthene | 113 | 133 | 84.8% |
| Fluoranthene | 101 | 133 | 75.8% |
| Benzo(a)anthracene | 103 | 133 | 77.2% |

Spike Blank Surrogate Recovery

| | |
|-----------|-------|
| Diphenyl | 68.9% |
| Terphenyl | 99.4% |

Values reported in ug/kg

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Sample No: Method Blank

Lab Sample ID: EW59MB
LIMS ID: 02-15091
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400
Date Sampled: NA
Date Received: NA

Data Release Authorized:
Reported: 10/16/02

Date extracted: 10/11/02
Date analyzed: 10/15/02

Sample Amount: 10.0 g
Final Extract Volume: 25 mL
Dilution Factor: 1:1

| <u>CAS Number</u> | <u>Analyte</u> | <u>µg/kg</u> |
|-------------------|-------------------|--------------|
| 87-86-5 | Pentachlorophenol | 6.2 U |

Surrogate Recovery

2,4,6-Tribromophenol 84.7%

Data Qualifiers

- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- U Indicates compound was analyzed for, but not detected at the given detection limit.
- B Found in associated method blank
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Sample No: LTU Sand-1

Lab Sample ID: EW59A
LIMS ID: 02-15091
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400
Date Sampled: 10/08/02
Date Received: 10/10/02

Data Release Authorized: *[Signature]*
Reported: 10/16/02

Date extracted: 10/11/02
Date analyzed: 10/15/02

Sample Amount: 9.06 g-dry-wt
Final Extract Volume: 25 mL
Dilution Factor: 1:1

| CAS Number | Analyte | µg/kg |
|------------|-------------------|-------|
| 87-86-5 | Pentachlorophenol | 19 |

Surrogate Recovery

2,4,6-Tribromophenol 80.1%

Data Qualifiers

- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- U Indicates compound was analyzed for, but not detected at the given detection limit.
- B Found in associated method blank
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Sample No: LTU Sand-2

Lab Sample ID: EW59B
LIMS ID: 02-15092
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400
Date Sampled: 10/08/02
Date Received: 10/10/02

Data Release Authorized:
Reported: 10/16/02

Date extracted: 10/11/02
Date analyzed: 10/15/02

Sample Amount: 9.03 g-dry-wt
Final Extract Volume: 25 mL
Dilution Factor: 1:1

| <u>CAS Number</u> | <u>Analyte</u> | <u>µg/kg</u> |
|-------------------|-------------------|--------------|
| 87-86-5 | Pentachlorophenol | 14 |

Surrogate Recovery

2,4,6-Tribromophenol 86.9%

Data Qualifiers


- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- U Indicates compound was analyzed for, but not detected at the given detection limit.
- B Found in associated method blank
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Sample No: LTU Sand-3

Lab Sample ID: EW59C
LIMS ID: 02-15093
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400
Date Sampled: 10/08/02
Date Received: 10/10/02

Data Release Authorized: 
Reported: 10/16/02

Date extracted: 10/11/02
Date analyzed: 10/15/02

Sample Amount: 9.16 g-dry-wt
Final Extract Volume: 25 mL
Dilution Factor: 1:1

| CAS Number | Analyte | µg/kg |
|------------|-------------------|-------|
| 87-86-5 | Pentachlorophenol | 6.8 U |

Surrogate Recovery

2,4,6-Tribromophenol 81.7%

Data Qualifiers

- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- U Indicates compound was analyzed for, but not detected at the given detection limit.
- B Found in associated method blank
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Lab Sample ID: EW59LCS
LIMS ID: 02-15091
Matrix: Soil

QC Report No: EW59-The Retec Group
Project: IPC-Bozeman
MCFR2-03423-400

Data Release Authorized:
Reported: 10/16/02

Date extracted: 10/11/02
Date analyzed: 10/15/02

| LABORATORY CONTROL SAMPLE CONSTITUENT | SPIKE VALUE | SPIKE ADDED | % RECOVERY |
|--|----------------|----------------|---------------|
| Pentachlorophenol | 72.2 | 62.5 | 116% |

Spike Blank Surrogate Recovery

2,4,6-Tribromophenol 84.9%

Values reported in ug/kg



Analytical Resources, Incorporated

Analytical Chemists and Consultants

12 November 2002

RECEIVED

NOV 18 2002

Debbie Ludwick
Retec, Inc.
2048 Overland Avenue
Suite 101
Billings, MT 59102

**RE: Client Project: MCFR2-03423-400, IPC-Bozeman LTU
ARI Job No.: EY62**

Dear Debbie:

Please find enclosed the original Chain-of-Custody (COC) record and the final results for the samples from the project referenced above. One soil sample was received on November 8, 2002. The sample was received intact and there were no discrepancies in the paperwork. The sample was analyzed for PCP and PNAs as requested.

There were no problems with this analysisys

A copy of these reports and all raw data will be kept on file at ARI. Should you have any questions regarding these results, please feel free to contact me at your convenience.

Sincerely,

ANALYTICAL RESOURCES, INC.

Mark D. Harris
Project Manager
206/695-6210
mark@arilabs.com

Enclosures

cc: File EY62

MDH/ej

E462



Analytical Resources, Incorporated
Analytical Chemists and Consultants
4611 South 134th Place, Suite 100
Tukwila WA 98168
206-695-6200 206-695-6201 (fax)

Chain of Custody Record & Laboratory Analysis Request

Page 1 of 1

Turn Around Requested: 2day

02-16944

| | | | | | | | | | | | | | |
|-----------------------------------|----------------|-------------------------------------|---------------|---------------|----------|--------------------|--|--|--|--|--|----------------|--|
| Report to: <u>Debbie Ludwick</u> | | Proj Name: <u>IPC-Bozeman LTU</u> | | | | Analyses Requested | | | | | | Notes/Comments | |
| Company: <u>RETEC</u> | | Proj Number: <u>MCFR2-03423-400</u> | | | | | | | | | | | |
| Address: <u>2048 Overland Ave</u> | | Sampler: <u>Debbie Ludwick</u> | | | | | | | | | | | |
| Sk101 Billings MT59102 | | | | | | | | | | | | | |
| Phone: <u>406 652-7481</u> | | Shipping Method: <u>Fed Ex</u> | | | | | | | | | | | |
| Fax: <u>406 652-7485</u> | | AirBill: <u>834193837422</u> | | | | | | | | | | | |
| Sample ID | Sample Date | Sample Time | Sample Matrix | No Containers | | | | | | | | | |
| <u>BLClay-1</u> | <u>11-7-02</u> | <u>1140</u> | <u>Soil</u> | <u>1803</u> | <u>X</u> | | | | | | | | |

8270 (PAMFR)

| | | |
|---|--|--|
| Relinquished: (Signature) <u>Debra Ludwick</u> | Received by: (Signature) <u>Deborah Johnson</u> | Special Instructions/Notes <u>Invoice to: Les Lonning McFarland Cascade</u> |
| Printed name: <u>Debra Ludwick</u> | Printed name: <u>Deborah Johnson</u> | |
| Company: <u>RETEC</u> | Company: <u>ARI</u> | |
| Date: <u>11-7-02</u> Time: <u>1345</u> | Date: <u>11/8/02</u> Time: <u>9:45</u> | |

| | |
|--------------------|------------|
| Number of Coolers: | |
| Cooler Temp(s): | <u>4.5</u> |
| COC Seals Intact? | |
| Bottles Intact? | |

Limits of Liability: Analytical Resources, Inc. (ARI) will perform all requested services in accordance with appropriate methodology follow ARI Standard Operating Procedures and Quality Assurance Program. This program meets standards for the industry. The total liability of ARI, its officers, agents, employees, or successors, arising out of or in connection with the requested services, shall not exceed the invoiced amount for said services. The acceptance by the client of a proposal for services by ARI releases ARI from any liability in excess thereof, not withstanding any provision to the contrary in any contract, purchase order or co-signed agreement between ARI and the client.

Please sign here if you would like these samples disposed of after expiration of standard archive times (60 days for waters 90 days for soils, sediments per contract). If you do not want these samples discarded we will begin charging you for storage after the disposal date. Samples to be discarded after expiration:



**ORGANIC COMPOUND
DATA REPORTING QUALIFIERS**

- U Indicates the compound was undetected at the reported concentration. (Same as ND).
- J Indicates an estimated concentration when the value is less than the calculated reporting limit.
- D Indicates the surrogate/spike(s) was not detected, due to dilution of extract.
- NR Indicates the surrogate recovery cannot be reported due to matrix interference.
- E Indicates a value above the linear range of the detector. Sample dilution required.
- S Indicates no value reported due to saturation of the detector. Sample dilution required.
- NA Indicates compound not analyzed for.
- M Indicates an estimated value of analyte found and confirmed by analyst but with low spectral match.
- B Indicates possible/probable blank contamination. Flagged when the analyte is detected in the blank as well as the sample.
- Y Indicates raised reporting limit due to background interference or to activity on the instrument. Compound is still not detected at or above the raised level.
- C Indicates a probable hit that cannot be confirmed due to matrix interference (GC).

ORGANICS ANALYSIS DATA SHEET

Semivolatiles by GC/MS

Page 1 of 1

Sample ID: MB-110802

METHOD BLANK

Lab Sample ID: MB-110802

LIMS ID: 02-16444

Matrix: Soil

Data Release Authorized: *MB*

Reported: 11/11/02

QC Report No: EY62-The Retec Group

Project: IPC-Bozeman LTU

MCFR2-03423-400

Date Sampled: 11/07/02

Date Received: 11/08/02

Date Extracted: 11/08/02

Date Analyzed: 11/11/02 10:23

Instrument/Analyst: NT6/LJR

GPC Cleanup: NO

Sample Amount: 7.50 g

Final Extract Volume: 0.5 mL

Dilution Factor: 1.00

Percent Moisture: NA

pH: NA

| CAS Number | Analyte | µg/kg |
|------------|------------------------|-------|
| 91-20-3 | Naphthalene | 67 U |
| 91-57-6 | 2-Methylnaphthalene | 67 U |
| 208-96-8 | Acenaphthylene | 67 U |
| 83-32-9 | Acenaphthene | 67 U |
| 132-64-9 | Dibenzofuran | 67 U |
| 86-73-7 | Fluorene | 67 U |
| 87-86-5 | Pentachlorophenol | 330 U |
| 85-01-8 | Phenanthrene | 67 U |
| 86-74-8 | Carbazole | 67 U |
| 120-12-7 | Anthracene | 67 U |
| 206-44-0 | Fluoranthene | 67 U |
| 129-00-0 | Pyrene | 67 U |
| 56-55-3 | Benzo(a)anthracene | 67 U |
| 218-01-9 | Chrysene | 67 U |
| 205-99-2 | Benzo(b)fluoranthene | 67 U |
| 207-08-9 | Benzo(k)fluoranthene | 67 U |
| 50-32-8 | Benzo(a)pyrene | 67 U |
| 193-39-5 | Indeno(1,2,3-cd)pyrene | 67 U |
| 53-70-3 | Dibenz(a,h)anthracene | 67 U |
| 191-24-2 | Benzo(g,h,i)perylene | 67 U |

Semivolatile Surrogate Recovery

| | | | |
|----------------------|--------|------------------------|--------|
| d5-Nitrobenzene | 79.2 % | 2-Fluorobiphenyl | 82.1 % |
| d14-p-Terphenyl | 108 % | d4-1,2-Dichlorobenzene | 73.1 % |
| d5-Phenol | 85.2 % | 2-Fluorophenol | 79.2 % |
| 2,4,6-Tribromophenol | 87.8 % | d4-2-Chlorophenol | 80.7 % |

ORGANICS ANALYSIS DATA SHEET

Semivolatiles by GC/MS

Page 1 of 1

Sample ID: BLClay-1
SAMPLE

Lab Sample ID: EY62A

LIMS ID: 02-16444

Matrix: Soil

Data Release Authorized: *AS*

Reported: 11/11/02

QC Report No: EY62-The Retec Group

Project: IPC-Bozeman LTU

MCFR2-03423-400

Date Sampled: 11/07/02

Date Received: 11/08/02

Date Extracted: 11/08/02

Date Analyzed: 11/11/02 11:34

Instrument/Analyst: NT6/LJR

GPC Cleanup: NO

Sample Amount: 6.62 g-dry-wt

Final Extract Volume: 0.5 mL

Dilution Factor: 1.00

Percent Moisture: 12.0 %

pH: 8.1

| CAS Number | Analyte | µg/kg |
|------------|----------------------------|-------|
| 91-20-3 | Naphthalene | 76 U |
| 91-57-6 | 2-Methylnaphthalene | 76 U |
| 208-96-8 | Acenaphthylene | 76 U |
| 83-32-9 | Acenaphthene | 76 U |
| 132-64-9 | Dibenzofuran | 76 U |
| 86-73-7 | Fluorene | 76 U |
| 87-86-5 | Pentachlorophenol | 380 U |
| 85-01-8 | Phenanthrene | 76 U |
| 86-74-8 | Carbazole | 76 U |
| 120-12-7 | Anthracene | 76 U |
| 206-44-0 | Fluoranthene | 76 U |
| 129-00-0 | Pyrene | 76 U |
| 56-55-3 | Benzo (a) anthracene | 76 U |
| 218-01-9 | Chrysene | 76 U |
| 205-99-2 | Benzo (b) fluoranthene | 76 U |
| 207-08-9 | Benzo (k) fluoranthene | 76 U |
| 50-32-8 | Benzo (a) pyrene | 76 U |
| 193-39-5 | Indeno (1, 2, 3-cd) pyrene | 76 U |
| 53-70-3 | Dibenz (a, h) anthracene | 76 U |
| 191-24-2 | Benzo (g, h, i) perylene | 76 U |

Semivolatile Surrogate Recovery

| | | | |
|----------------------|--------|------------------------|--------|
| d5-Nitrobenzene | 78.4 % | 2-Fluorobiphenyl | 87.6 % |
| d14-p-Terphenyl | 111 % | d4-1,2-Dichlorobenzene | 71.7 % |
| d5-Phenol | 89.3 % | 2-Fluorophenol | 84.4 % |
| 2,4,6-Tribromophenol | 98.3 % | d4-2-Chlorophenol | 85.4 % |

ORGANICS ANALYSIS DATA SHEET
Semivolatiles by GC/MS
Page 1 of 1

Sample ID: LCS-110802
LAB CONTROL

Lab Sample ID: LCS-110802
LIMS ID: 02-16444
Matrix: Soil
Data Release Authorized: *SWB*
Reported: 11/12/02

QC Report No: EY62-The Retec Group
Project: IPC-Bozeman LTU
MCFR2-03423-400
Date Sampled: 11/07/02
Date Received: 11/08/02

Date Extracted: 11/08/02
Date Analyzed: 11/11/02 12:09
Instrument/Analyst: NT6/LJR
GPC Cleanup: NO

Sample Amount: 7.50 g
Final Extract Volume: 0.5 mL
Dilution Factor: 1.00
Percent Moisture: NA
pH: NA

| Analyte | Lab Control | Spike Added | Recovery |
|-------------------|-------------|-------------|----------|
| Acenaphthene | 1600 | 1670 | 95.8% |
| Pentachlorophenol | 2910 | 2500 | 116% |
| Pyrene | 1720 | 1670 | 103% |

Semivolatile Surrogate Recovery

| | |
|------------------------|-------|
| d5-Nitrobenzene | 80.6% |
| 2-Fluorobiphenyl | 86.5% |
| d14-p-Terphenyl | 106% |
| d4-1,2-Dichlorobenzene | 76.8% |
| d5-Phenol | 85.7% |
| 2-Fluorophenol | 81.4% |
| 2,4,6-Tribromophenol | 92.6% |
| d4-2-Chlorophenol | 84.2% |

Results reported in $\mu\text{g}/\text{kg}$

Surface Water Analytical



Analytical Resources, Incorporated

Analytical Chemists and Consultants

10 July 2002

RECEIVED
JUL 13 2002

Dan Stremcha
Retec, Inc.
2048 Overland Avenue
Suite 101
Billings, MT 59102

**RE: Client Project: 1-3423-300, Idaho Pole Co.
ARI Job No.: EM55**

Dear Dan:

Please find enclosed the original Chain-of-Custody (COC) record and the final results for the samples from the project referenced above. Five water samples were received on June 22, 2002. The samples were received intact and there were no discrepancies in the paperwork. The samples were analyzed for PCP and PAHs as requested.

These analyses proceeded without incident of note.

As always, a copy of these reports and all the supporting data will be kept on file at ARI. Should you have any questions regarding these results, please feel free to contact me at your convenience.

Sincerely,

ANALYTICAL RESOURCES, INC.


Mark D. Harris
Project Manager
206/695-6210
<mark@arilabs.com>

Enclosures

cc: File EM55

MDH/ej

EM55



Analytical Resources, Incorporated
Analytical Chemists and Consultants
4611 South 134th Place, Suite 100
Tukwila WA 98168
206-695-6200 206-695-6201 (fax)

Chain of Custody Record & Laboratory Analysis Request

Page 1 of 1

Turn Around Requested: _____

| Report to: <u>Dan Stremcha</u> | | Proj Name: <u>Idaho Pole</u> | | | | Analyses Requested | | | | | | | | Notes/Comments |
|-----------------------------------|----------------|--------------------------------|-----------------------|---------------|--|--------------------|-----|--|--|--|--|--|--|----------------|
| Company: <u>RETEC</u> | | Proj Number: | | | | PCP | PAH | | | | | | | |
| Address: <u>2048 Overland Dr.</u> | | Sampler: <u>RJ</u> | | | | | | | | | | | | |
| Phone: <u>406 652-7481</u> | | Shipping Method: <u>Fed Ex</u> | | | | | | | | | | | | |
| Fax: | | AirBill: | | | | | | | | | | | | |
| Sample ID | Sample Date | Sample Time | Sample Matrix | No Containers | | | | | | | | | | |
| <u>LTU 1</u> | <u>6/21/02</u> | <u>10:10</u> | <u>H₂O</u> | <u>1</u> | | | | | | | | | | |
| <u>LTU 2</u> | <u>6/21/02</u> | <u>10:10</u> | <u>↓</u> | <u>1</u> | | | | | | | | | | |
| <u>LTU 1-4</u> | <u>↓</u> | <u>10:15</u> | <u>↓</u> | <u>4</u> | | | | | | | | | | |
| <u>Retention Burn 1-2</u> | <u>↓</u> | <u>10:43</u> | <u>↓</u> | <u>2</u> | | | | | | | | | | |
| <u>Retention Burn 1-4</u> | <u>↓</u> | <u>10:43</u> | <u>↓</u> | <u>4</u> | | | | | | | | | | |

| | | |
|---|--|----------------------------|
| Relinquished by: <u>Monika</u> (Signature) | Received by: <u>Deborah Johnson</u> (Signature) | Special Instructions/Notes |
| Printed name: <u>Monika Stremhorn</u> | Printed name: <u>Deborah Johnson</u> | |
| Company: <u>RETEC, Inc</u> | Company: <u>ARI</u> | |
| Date: <u>6/21/02</u> Time: <u>11:13</u> | Date: <u>6/22/02</u> Time: <u>11:30</u> | |

| |
|--------------------------------|
| Number of Coolers: |
| Cooler Temp(s): <u>30, 4.5</u> |
| COC Seals Intact? |
| Bottles Intact? |

Limits of Liability: Analytical Resources, Inc. (ARI) will perform all requested services in accordance with appropriate methodology follow ARI Standard Operating Procedures and Quality Assurance Program. This program meets standards for the industry. The total liability of ARI, its officers, agents, employees, or successors, arising out of or in connection with the requested services, shall not exceed the invoiced amount for said services. The acceptance by the client of a proposal for services by ARI releases ARI from any liability in excess thereof, not withstanding any provision to the contrary in any contract, purchase order or co-signed agreement between ARI and the client.

Please sign here if you would like these samples disposed of after expiration of standard archive times (60 days for waters 90 days for soils, sediments per contract). If you do not want these samples discarded we will begin charging you for storage after the disposal date. Samples to be discarded after expiration:

ORGANICS ANALYSIS DATA SHEET
Polynuclear Aromatic Hydrocarbons by HPLC



Sample No: Method Blank

Lab Sample ID: EM55MB

QC Report No: EM55-The Retec Group

LIMS ID: 02-8423

Project: Idaho Pole

Matrix: Water

1-3423-300

Data Release Authorized: *PK*

Date Sampled: NA

Reported: 07/09/02

Date Received: NA

Date extracted: 06/24/02

Alumina Cleanup: Yes

Date analyzed: 07/03/02

GPC Cleanup: No

Sample Amount: 1000 mL

Conc/Dilution Factor: 1:1

Final Ext Vol: 1.0 mL

| <u>CAS Number</u> | <u>Analyte</u> | <u>ug/L</u> |
|-------------------|------------------------|-------------|
| 91-20-3 | Naphthalene | 2.5 U |
| 208-96-8 | Acenaphthylene | 5.3 U |
| 83-32-9 | Acenaphthene | 1.8 U |
| 86-73-7 | Fluorene | 0.46 U |
| 85-01-8 | Phenanthrene | 0.64 U |
| 120-12-7 | Anthracene | 0.66 U |
| 206-44-0 | Fluoranthene | 0.49 U |
| 129-00-0 | Pyrene | 0.27 U |
| 56-55-3 | Benzo(a)anthracene | 0.05 U |
| 218-01-9 | Chrysene | 0.15 U |
| 205-99-2 | Benzo(b)fluoranthene | 0.04 U |
| 207-08-9 | Benzo(k)fluoranthene | 0.06 U |
| 50-32-8 | Benzo(a)pyrene | 0.07 U |
| 53-70-3 | Dibenzo(a,h)anthracene | 0.10 U |
| 191-24-2 | Benzo(g,h,i)perylene | 0.11 U |
| 193-39-5 | Indeno(1,2,3-cd)pyrene | 0.07 U |

Surrogate Recoveries

Diphenyl 79.6%
Terphenyl 107%

Data Qualifiers

- U Indicates compound was analyzed for, but not detected at the given detection limit.
- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- B Found in associated method blank.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.

ORGANICS ANALYSIS DATA SHEET
Polynuclear Aromatic Hydrocarbons by HPLC



Sample No: LTU 2

Lab Sample ID: EM55B QC Report No: EM55-The Retec Group
LIMS ID: 02-8424 Project: Idaho Pole
Matrix: Water 1-3423-300
Data Release Authorized: *nk* Date Sampled: 06/21/02
Reported: 07/09/02 Date Received: 06/22/02

Date extracted: 06/24/02 Alumina Cleanup: Yes
Date analyzed: 07/03/02 GPC Cleanup: No
Sample Amount: 1000 mL Conc/Dilution Factor: 1:1
Final Ext Vol: 1.0 mL

| <u>CAS Number</u> | <u>Analyte</u> | <u>ug/L</u> |
|-------------------|------------------------|-------------|
| 91-20-3 | Naphthalene | 2.5 U |
| 208-96-8 | Acenaphthylene | 5.3 U |
| 83-32-9 | Acenaphthene | 1.8 U |
| 86-73-7 | Fluorene | 0.46 U |
| 85-01-8 | Phenanthrene | 0.64 U |
| 120-12-7 | Anthracene | 0.66 U |
| 206-44-0 | Fluoranthene | 0.49 U |
| 129-00-0 | Pyrene | 0.27 U |
| 56-55-3 | Benzo(a)anthracene | 0.05 U |
| 218-01-9 | Chrysene | 0.15 U |
| 205-99-2 | Benzo(b)fluoranthene | 0.04 U |
| 207-08-9 | Benzo(k)fluoranthene | 0.06 U |
| 50-32-8 | Benzo(a)pyrene | 0.07 U |
| 53-70-3 | Dibenzo(a,h)anthracene | 0.10 U |
| 191-24-2 | Benzo(g,h,i)perylene | 0.11 U |
| 193-39-5 | Indeno(1,2,3-cd)pyrene | 0.07 U |

Surrogate Recoveries

Diphenyl 64.9%
Terphenyl 88.3%

Data Qualifiers

- U Indicates compound was analyzed for, but not detected at the given detection limit.
- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- B Found in associated method blank.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.

ORGANICS ANALYSIS DATA SHEET
Polynuclear Aromatic Hydrocarbons by HPLC



Sample No: Retention Basin 1-2

Lab Sample ID: EM55D QC Report No: EM55-The Retec Group
LIMS ID: 02-8426 Project: Idaho Pole
Matrix: Water 1-3423-300
Data Release Authorized: *PK* Date Sampled: 06/21/02
Reported: 07/09/02 Date Received: 06/22/02

Date extracted: 06/24/02 Alumina Cleanup: Yes
Date analyzed: 07/03/02 GPC Cleanup: No
Sample Amount: 1000 mL Conc/Dilution Factor: 1:1
Final Ext Vol: 1.0 mL

| CAS Number | Analyte | ug/L |
|------------|------------------------|--------|
| 91-20-3 | Naphthalene | 2.5 U |
| 208-96-8 | Acenaphthylene | 5.3 U |
| 83-32-9 | Acenaphthene | 1.8 U |
| 86-73-7 | Fluorene | 0.46 U |
| 85-01-8 | Phenanthrene | 0.64 U |
| 120-12-7 | Anthracene | 0.66 U |
| 206-44-0 | Fluoranthene | 0.49 U |
| 129-00-0 | Pyrene | 0.27 U |
| 56-55-3 | Benzo(a)anthracene | 0.05 U |
| 218-01-9 | Chrysene | 0.15 U |
| 205-99-2 | Benzo(b)fluoranthene | 0.04 U |
| 207-08-9 | Benzo(k)fluoranthene | 0.06 U |
| 50-32-8 | Benzo(a)pyrene | 0.07 U |
| 53-70-3 | Dibenzo(a,h)anthracene | 0.10 U |
| 191-24-2 | Benzo(g,h,i)perylene | 0.11 U |
| 193-39-5 | Indeno(1,2,3-cd)pyrene | 0.07 U |

Surrogate Recoveries

Diphenyl 58.8%
Terphenyl 79.8%

Data Qualifiers

- U Indicates compound was analyzed for, but not detected at the given detection limit.
- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- B Found in associated method blank.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.

ORGANICS ANALYSIS DATA SHEET
Polynuclear Aromatic Hydrocarbons by Method 8310

Lab Sample ID: EM55SB
LIMS ID: 02-8423
Matrix: Water

QC Report No: EM55-The Retec Group
Project: Idaho Pole
1-3423-300

Data Release Authorized: *PK*
Reported: 07/09/02

Date extracted: 06/24/02
Date analyzed: 07/03/02

| LABORATORY CONTROL SAMPLE CONSTITUENT | SPIKE VALUE | SPIKE ADDED | % RECOVERY |
|--|----------------|----------------|---------------|
| Acenaphthene | 1.22 | 2.00 | 61.0% |
| Fluoranthene | 1.75 | 2.00 | 87.5% |
| Benzo(a)anthracene | 1.70 | 2.00 | 85.0% |

Spike Blank Surrogate Recovery

| | |
|-----------|-------|
| Diphenyl | 71.0% |
| Terphenyl | 106.% |

Values reported in ug/L

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Sample No: Method Blank

Lab Sample ID: EM55MB
LIMS ID: 02-8425
Matrix: Water

QC Report No: EM55-The Retec Group
Project: Idaho Pole
1-3423-300
Date Sampled: NA
Date Received: NA

Data Release Authorized: ~~AS~~
Reported: 07/01/02

Date extracted: 06/26/02
Date analyzed: 06/28/02 17:22

Sample Amount: 500 mL
Final Extract Volume: 50 mL
Dilution Factor: 1:1

| <u>CAS Number</u> | <u>Analyte</u> | <u>ug/L</u> |
|-------------------|-------------------|-------------|
| 87-86-5 | Pentachlorophenol | 0.25 U |

Surrogate Recovery

2,4,6-Tribromophenol 67.4%

Data Qualifiers


- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- U Indicates compound was analyzed for, but not detected at the given detection limit.
- B Found in associated method blank
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Sample No: LTU 1-4

Lab Sample ID: EM55C
LIMS ID: 02-8425
Matrix: Water

QC Report No: EM55-The Retec Group
Project: Idaho Pole
1-3423-300
Date Sampled: 06/21/02
Date Received: 06/22/02

Data Release Authorized: 
Reported: 07/01/02

Date extracted: 06/26/02
Date analyzed: 06/28/02 21:20

Sample Amount: 500 mL
Final Extract Volume: 50 mL
Dilution Factor: 1:1

| <u>CAS Number</u> | <u>Analyte</u> | <u>ug/L</u> |
|-------------------|-------------------|-------------|
| 87-86-5 | Pentachlorophenol | 0.84 |

Surrogate Recovery

2,4,6-Tribromophenol 65.9%

Data Qualifiers


- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- U Indicates compound was analyzed for, but not detected at the given detection limit.
- B Found in associated method blank
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Sample No: Retention Basin 1-4

Lab Sample ID: EM55E
LIMS ID: 02-8427
Matrix: Water

QC Report No: EM55-The Retec Group
Project: Idaho Pole
1-3423-300
Date Sampled: 06/21/02
Date Received: 06/22/02

Data Release Authorized: 
Reported: 07/01/02

Date extracted: 06/26/02
Date analyzed: 06/28/02 21:42

Sample Amount: 500 mL
Final Extract Volume: 50 mL
Dilution Factor: 1:1

| CAS Number | Analyte | ug/L |
|------------|-------------------|------|
| 87-86-5 | Pentachlorophenol | 15 |

Surrogate Recovery

2,4,6-Tribromophenol 74.6%


Data Qualifiers

- J Indicates an estimated value when that result is less than the calculated detection limit.
- E Indicates a value above the linear range of the detector.
Dilution Required
- S Indicates no value reported due to saturation of the detector.
- D Indicates the surrogate was diluted out.
- U Indicates compound was analyzed for, but not detected at the given detection limit.
- B Found in associated method blank
- NA Indicates compound was not analyzed.
- NR Indicates no recovery due to interferences.
- Y Indicates a raised reporting limit due to matrix interferences.
The analyte may be present at or below the listed concentration, but in the opinion of the analyst, confirmation was inadequate.

ORGANICS ANALYSIS DATA SHEET
Chlorophenolics by GC/ECD

Lab Sample ID: EM55LCD
LIMS ID: 02-8425
Matrix: Water

QC Report No: EM55-The Retec Group
Project: Idaho Pole
1-3423-300

Data Release Authorized: 
Reported: 07/01/02

LABORATORY CONTROL SAMPLE
Date extracted: 06/26/02
Date analyzed: 06/28/02

| CONSTITUENT | SPIKE VALUE | SPIKE ADDED | % REC | % RPD |
|-----------------------------------|----------------|----------------|----------|----------|
| LAB CONTROL Pentachlorophenol | 0.95 | 2.50 | 38.0% | |
| LC DUPLICATE Pentachlorophenol | 0.82 | 2.50 | 32.8% | 15.0% |

Spike Blank Surrogate Recovery

| | |
|--------------------------|-------|
| LC-2,4,6-Tribromophenol | 77.9% |
| LCD-2,4,6-Tribromophenol | 80.1% |

Values reported in ug/L

Appendix E
Closure Certification

May 2, 2003



Mr. James Harris
US EPA Montana Operations
301 South Park, Drawer 10096
Helena, MT 59626-0096

(406) 652-7481 Phone
(406) 652-7485 Fax
www.retec.com

RE: LTU Closure Certification - Idaho Pole Company, Bozeman, Montana

Dear Mr. Harris:

On behalf of the Idaho Pole Company (IPC) and The Burlington Northern and Santa Fe Railway Company (BNSF), The RETEC Group, Inc. (RETEC) has prepared this letter to serve as certification that closure was performed in accordance with the United States Environmental Protection Agency (EPA) and Montana Department of Environmental Quality (MDEQ) requirements, the Remedial Action Operation Plan and The Land Treatment Unit Closure Work Plan.

In certifying closure, RETEC conducted the following:

- Reviewed the approved closure workplan and verified with the project manager that closure was conducted in accordance with the plan.
- Reviewed groundwater monitoring data in the area of the former land treatment unit (LTU).
- Reviewed daily activity logs.
- Reviewed the contents of the LTU Closure Completion Report prepared by RETEC.
- Reviewed the requirements for post-closure activities as identified in the Remedial Action Operations Plan, Option 2.


Final inspection was conducted by the project manager, IPC representative, oversight engineer and contractor representative. The inspection determined that all work required by the LTU Closure Work Plan was substantially completed, and as of today, all items have been complete with the exception of the abandonment of the two LTU wells.

Observations and inspections during the LTU closure activities determined no significant problems or changes from the approved LTU Closure Work Plan.


If you have any questions or comments, please feel free to call.

Sincerely,


Idaho Pole Company


Les Lonning
Manager
Environmental Affairs

The RETEC Group, Inc.


Debra Ludwick
Project Manager

The RETEC Group, Inc.



cc: Jim Harris, EPA (3 copies)
File