Table 1 - Quantity of Bank and Sediment Material Generated during the month of January January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are reported in cubic yards)

Approximate Quantity Transported to Stockpile

Management Areas

		Management Areas					
Date	Location	non-TSCA	TSCA	NAPL impacted			
Bank Soil and So	ediment						
1/7/03	Cell 6	136					
1/8/03	Cell 6	119					
1/9/03	Cell 6		314.5				
1/10/03	Cell 6		272				
1/13/03	Cell 6	68	170				
1/14/03	Cell 6	289	8.5				
1/15/03	Cell 6	110.5	8.5				
		722.5	773.5				
1/16/03	Cell 6A	9	81				
1/17/03	Cell 6A	144	18				
1/20/03	Cell 6A	315					
1/21/03	Cell 6A	315					
1/22/03	Cell 6A	216					
1/23/03	Cell 6A	279					
1/24/03	Cell 6A	306					
1/27/03	Cell 6A	441					
1/28/03	Cell 6A	459					
1/29/03	Cell 6A	144					
		2628	99				
	Monthly total from bank soil and sediment	3350.5	872.5				

Note:

All quantities are in compacted or "in-place" cubic yards. Due to cold and icy site conditions loads are estimated at 8.5cy per truck for Cell 6. Quantities for Cell 6A are estimated at 9cy per truck.

Table 2 - Quantity of Bank and Sediment Material Excavated to Date January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are reported in cubic yards)

		Approximate Quantity of Bank and Sediment Material Excavated to Date						
Date	Location	non-TSCA	TSCA	NAPL impacted	Total			
09/26/02 to 10/02/02	Cell 1A	101	0	53	154			
10/02/02 to 10/04/02	Cell 1B	60	0	110	170			
10/18/02 to 10/29/02	Cell 2	874	175	0	1049			
11/11/02 to 11/15/02	Cell 3	183	0	200	383			
11/18/02 to 11/25/02	Cell 4	2283	198	0	2481			
12/03/02 to 12/10/02	Cell 5	1629	369	0	1998			
01/07/03 to 01/15/03	Cell 6	832	658	0	1490			
01/10/03 to 01/29/03	Cell 6A	2611	68	0	2679			
	Total	8573	1468	363	10404			

Note:

All quantities determined by pre- and post- excavation surveying.

Table 3 - Quantity of Material Transferred to OPCAs to Date January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are reported in cubic yards)

		Approximate Quantity Transported to OPCA				
Date	Location	Hill 78 (non-TSCA) Bldg. 71 (T				
Site Preparation Activi	ities					
09/11/02	Building 65 Stockpile Management Area	225				
Bank Soil and Sedime	nt					
12/05/02 to 12/19/02	Building 65 Stockpile Management Area	4718 (1)	910 (1)			
	Project Totals	4943	910			

Note:

All quantities are in compacted or "in-place" cubic yards.

(1) Estimated at 14cy per truck.

Table 4 - NPDES Sampling Results for Water Treatment System January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are presented in part per billion, ppb)

Sample ID	Location	Date Collected	Aroclor 1016, 1221, 1232, & 1248	Aroclor 1242	Aroclor 1254	Aroclor 1260	Total PCBs
H2-WW000001-0-3J20	Influent	01/20/2003	ND(2.6)	ND(2.6)	ND(2.6)	27	27
H2-WW000002-0-3J20	Intermediate	01/20/2003	ND(0.013)	ND(0.013)	0.11	0.042	0.15
H2-WW000003-0-3J20	Effluent	01/20/2003	ND(0.012)	ND(0.012)	0.076	0.040	0.12
Action Level	Effluent		0.50	0.50	0.50	0.50	0.50

Notes:

ND(0.012) - Analyte was not detected. The value in parentheses is the associated detection limit. Intermediate - sample collected between carbon units which are being operated in series.

J - Indicates an estimated value

1/20/03 - monthly sampling

Table 4a - NPDES non-PCB Sampling Results for Water Treatment System January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are presented in part per billion, ppb)

Sample ID	H2-WW000001-0-2D18	H2-WW000002-0-2D18	H2-WW000003-0-2D18	NPDES
Sample type	Influent	Intermediate	Effluent	Permit
Date Collected	12/18/2002	12/18/2002	12/18/2002	Regulatory
Analyte				
APP IX SEMIVOLATILES				
1,2,4-TRICHLOROBENZENE	3.0 J	ND	ND	70
BIS(2-ETHYLHEXYL) PHTHALATE	ND	ND	2.4 J	100
BUTYLBENZYLPHTHALATE	1.8 J	ND	ND	N/A
APP IX VOLATILES				
1,2,4-TRICHLOROBENZENE	2.2	ND	ND	70
ACETONE	4.4 J	ND	ND	100
ACRYLONITRILE	5.4	ND	ND	N/A
BENZENE	0.37 J	ND	0.37 J	5*
CARBON TETRACHLORIDE	1.9	0.53 J	ND	N/A
CHLOROBENZENE	0.91 J	ND	ND	100
CHLOROFORM	0.57 J	0.30 J	ND	100
CIS-1,2-DICHLOROETHENE	0.74 J	ND	ND	N/A
M,P-XYLENE (SUM OF ISOMERS)				*
METHYLENE CHLORIDE	0.27 J	ND	ND	N/A
NAPHTHALENE	0.21 J	ND	ND	100
TERT-BUTYL METHYL ETHER	49.0	18.0	2.0	70
TRICHLOROETHYLENE (TCE)	2.4	ND	ND	N/A
METALS				
BARIUM	20.3		16.6	100
COPPER	6.2		4.3	100
LEAD	4.5		9.0	50
NICKEL	1.7		3.8	100
ZINC	66.2		570	500
ORGANIC	·			
PETROLEUM HYDROCARBON	ND	ND	ND	5000

NOTES:

Only detected constituents are summarized ND - not detected

--- not sampled

J - Indicates an estimated value

570 Exeedence of permit limit

^{*} Total BTEX (Benzene, Toluene, Ethyl Benzene and Xylene) can not exceed 100 ppb Intermediate - sample collected between carbon units which are being operated in series.

Table 5 - Backfill Material Testing Results January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are presented in part per million, ppm)

Sample ID	H2-OT000032-0-3J10	H2-OT000050-0-3J10	
Sample type	Filter Layer A	Common Fill	Regulatory
Date Collected	1/10/2003	1/10/2003	Limits (1)
Analyte			
APP IX SEMIVOLATILES			
BIS(2-ETHYLHEXYL) PHTHALATE	0.015 J	-	100
APP IX VOLATILES			
4-METHYL-2-PENTANONE	0.0022 J		0.5
ACETONE	0.012		3
METALS			
ARSENIC	2.3		30
BARIUM	39.6		1000
BERYLLIUM	0.15		0.7
CHROMIUM	5.6		1000
COBALT	6.1		500
COPPER	9.1		1000
LEAD	3.4		300
NICKEL	9.2		300
SELENIUM	0.32		400
TIN	0.51		10
VANADIUM	6.2		400
ZINC	27.4		2500
ORGANIC			
PETROLEUM HYDROCARBON	ND	ND	200*
PCBS			
PCB, TOTAL	ND	ND	0.1*

Notes:

Only detected constituents are summarized

J - Indicates an estimated value

ND - not detected

- --- not sampled
- (1) Material Rejected, failed to meet 0.1 ppm project specific limit. None of this material was used on the
- (2) Massachusetts contingency plan S-1 limits
- * Project specific acceptable levels for backfill
- NA S-1 standard not available for this compound

Page 6 of 16

Table 6 - Daily Air Monitoring Results January 2003 Monthly Report

GE/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

		Average Site	Average Period
Date Collected	Sample Location	Concentration (mg/m³)	(Hours:Min)
	Upwind	**	**
	Downwind	**	**
01/01/2003	Background	**	**
	Upwind	**	**
	Downwind	**	**
01/02/2003	Background	**	**
	Upwind	**	**
	Downwind	**	**
01/03/2003	Background	**	**
	Upwind	N/A	N/A
	Downwind	N/A	N/A
01/06/2003	Background	N/A	N/A
	Upwind	N/A	N/A
	Downwind	N/A	N/A
01/07/2003	Background	N/A	N/A
	Upwind	N/A	N/A
	Downwind	N/A	N/A
01/08/2003	Background	N/A	N/A
	Upwind	N/A	N/A
	Downwind	N/A	N/A
01/09/2003	Background	N/A	N/A
	Upwind	N/A	N/A
	Downwind	N/A	N/A
01/10/2003	Background	N/A	N/A
	Upwind	0.01	7:00
	Downwind	0.011	7:00
01/13/2003	Background		
	Upwind	0.004	9:00
	Downwind	0.011	9:00
01/14/2003	Background		
	Upwind	0.008	8:00
	Downwind	0.014	8:00
01/15/2003	Background		
	Upwind	0.007	7:00
	Downwind	0.006	6:00
01/16/2003	Background		
	Upwind		
	Downwind		
01/17/2003	Background		
	Upwind	0.016	3:00
	Downwind	0.016	3:00
01/20/2003	Background		

Table 6 - Daily Air Monitoring Results January 2003 Monthly Report

GE/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

Date Collected	Sample Location	Average Site Concentration (mg/m³)	Average Period (Hours:Min)
	Upwind	0.011	7:00
	Downwind	0.004	7:00
01/21/2003	Background		
	Upwind	0.008	8:00
	Downwind	0.006	7:00
01/22/2003	Background		
	Upwind	0.007	7:00
	Downwind	0.004	7:00
01/23/2003	Background		
	Upwind	0.006	4:00
	Downwind	0.005	6:00
01/24/2003	Background		
	Upwind		
	Downwind		
01/27/2003	Background		
	Upwind	0.007	8:00
	Downwind	0.006	8:00
01/28/2003	Background		
	Upwind	0.03	8:00
	Downwind	0.029	8:00
01/29/2003	Background		
	Upwind	0.018	8:00
	Downwind	0.02	8:00
01/30/2003	Background		
	Upwind	0.027	5:00
	Downwind	0.03	5:00
01/31/2003	Background		
notification level		0.120	
action level		0.150	

Notes:

N/A - Not available due to precipitation

- --- No reading due to technical difficulties with monitoring equipment
- ** Holiday break, no river work/construction activities were performed

Table 7 - Daily Water Column Turbidity Monitoring Results January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

	Flow at	Flow at		Turbidity	
Date	Coltsville (cfs)	Location	Average	High	Low
01/01/2003	**	Both monitoring Locations	**	**	**
01/02/2003	**	Both monitoring Locations	**	**	**
01/03/2003	**	Both monitoring Locations	**	**	**
		Upstream of Lyman Street Bridge	1.7	2.4	1.3
01/06/2003	107	Upstream of Elm Street Bridge	6.8	7.8	5.7
		Upstream of Lyman Street Bridge	1.6	2.0	1.3
01/07/2003	97	Upstream of Elm Street Bridge	6.9	8.5	4.7
		Upstream of Lyman Street Bridge	1.5	2.1	1.3
01/08/2003	103	Upstream of Elm Street Bridge	6.7	8.3	4.4
		Upstream of Lyman Street Bridge	2.0	2.7	1.6
01/09/2003	118	Upstream of Elm Street Bridge	8.0	11.2	5.6
		Upstream of Lyman Street Bridge	2.1	2.9	1.4
01/10/2003	111	Upstream of Elm Street Bridge	8.0	10.4	6.4
		Upstream of Lyman Street Bridge	2.2	2.8	1.6
01/13/2003	69	Upstream of Elm Street Bridge	6.9	8.2	5.9
		Upstream of Lyman Street Bridge	2.4	2.7	2.0
01/14/2003	63	Upstream of Elm Street Bridge	7.1	10.4	5.9
		Upstream of Lyman Street Bridge	NR	NR	NR
01/15/2003	68	Upstream of Elm Street Bridge	6.2	11.1	-0.2
		Downstream of Lyman Street Bridge	3.4	3.9	3.0
01/16/2003	66	Upstream of Elm Street Bridge	2.2	5.1	1.3
		Downstream of Lyman Street Bridge	2.0	2.2	1.6
01/17/2003	69	Upstream of Elm Street Bridge	0.0	0.9	-0.5
		Downstream of Lyman Street Bridge	1.2	1.5	1.1
01/20/2003	62	Upstream of Elm Street Bridge	-0.2	0.2	-0.6
		Downstream of Lyman Street Bridge	1.0	1.1	0.8
01/21/2003	59	Upstream of Elm Street Bridge	0.0	0.5	-0.4
		Downstream of Lyman Street Bridge	1.1	1.4	1.0
01/22/2003	51	Upstream of Elm Street Bridge	0.1	0.8	-0.2
		Downstream of Lyman Street Bridge	1.0	1.1	0.9
01/23/2003	51	Upstream of Elm Street Bridge	-1.4	-1.1	-1.7
		Downstream of Lyman Street Bridge	0.9	1.1	8.0
01/24/2003	51	Upstream of Elm Street Bridge	-1.5	-1.2	-2.0
		Downstream of Lyman Street Bridge	0.8	0.9	8.0
01/27/2003	42	Upstream of Elm Street Bridge	-1.5	-1.3	-1.7
		Downstream of Lyman Street Bridge	2.0	2.2	1.8
01/28/2003	39	Upstream of Elm Street Bridge	0.2	0.6	-0.4
		Downstream of Lyman Street Bridge	1.9	2.1	1.6
01/29/2003	40	Upstream of Elm Street Bridge	-0.2	0.2	-0.5

Table 7 - Daily Water Column Turbidity Monitoring Results January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

	Flow at			Turbidity	
Date	Coltsville (cfs)	Location	Average	High	Low
		Downstream of Lyman Street Bridge	1.2	1.3	1.0
01/30/2003	38	Upstream of Elm Street Bridge	0.9	12.0	-1.4
		Downstream of Lyman Street Bridge	0.8	0.9	0.8
01/31/2003	37	Upstream of Elm Street Bridge	-1.3	-1.0	-1.6

Notes:

Turbidity Action Level - Average Downstream (Elm Street) ≥ Average Upstream (Lyman Street) + 50 ntu

cfs - Cubic feet per second

ntu - nephelometric turbidity units

NR - No reading. Turbidity probe at the Lyman Street location being moved and recalibrated. Turbidity probe at

** Holiday break, no river work/construction activities were performed

Negative values are attributed to +/- 2ntu accuracy of the turbidity probe

Measurements collected using YSI 6200 Data Acquisition System using 600 OMS

sonde with a 6136 Turbidity Probe

Flow data was obtained from the USGS Station 01197000 in Coltsville, MA at approximately midday.

Table 8 - Summary of Turbidity, PCB, and TSS Water Column Monitoring Results January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

				Turbi	dity	VA/	VA/	Calculated				
Location	Date	Estimated Flow (cfs)		Low	Daily Avarage	Water Temp. (°C)	Water Temp. End(°C)	Flow Beginning (cfs)	Flow End (cfs)	Sample ID	Total PCB Concentration (ug/l)	Filtered PCB Concentration (ug/l)
Upstream of Newell St. Bridge	01/09/03	118						N/A	N/A	H0-SW000054-0-3J09		
Upstream of Lyman St. Bridge	01/09/03	118	2.7	1.6	2.0	1.17*				H1-SW000053-0-3J09	ND(0.013)	ND(0.013)
Upstream of Lyman St. Bridge (duplicate)	01/09/03	118	2.7	1.6	2.0	1.17*				H1-SW000053-1-3J09	ND(0.013)	
Upstream of Elm St. Bridge	01/09/03	118	11.2	5.6	8.0						`	
Downstream of Pomeroy Ave. Bridge	01/09/03	118				1.3**	1.0**	ice	ice	H2-SW000052-0-3J09	0.24	ND(0.013)
Upstream of Newell St. Bridge	01/22/03	Due to ice p	resent	at the	sampling	location	, water co	lumn sample	s were not co	llected.		
Upstream of Lyman St. Bridge	01/22/03	Due to ice p	Due to ice present at the sampling location, water column samples were not collected.									
Upstream of Elm St. Bridge	01/22/03	Due to ice p	e to ice present at the sampling location, water column samples were not collected.									
Downstream of Pomeroy Ave. Bridge	01/22/03	Due to ice p	resent	at the	e sampling	location	, water co	lumn sample	s were not co	llected.		

Notes:

PCB Action Level - Downstream (Pomeroy Avenue) ≥ Upstream (Lyman Street) + 5 ug/L

N/A - A rating curve is not yet established at the Newell Street Location, therefore, no flow can be calculated

cfs - Cubic feet per second

ntu - nephelometric turbidity units

--- - No data obtained

- * Temperature measured YSI 600 oms system.
- ** Temperature measured using hand held stainless steel thermometer.

ice - Flow was not calculated due to ice present at the staff gage location.

Flow data was obtained from the USGS Station 01197000 in Coltsville, MA at approximately midday.

1/09/03 - Due to extreme cold, water column samples are collected manually as 4 part grab samples.

Two flow values calculated, one at the beginning of the sampling event and one at the end of sampling event.

TSS (mg/l)

3.0

2.8

Table 9 - Equipment Confirmatory Wipe Samples January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are presented in µg/100 cm²)

Sample ID	Date Collected	Aroclor 1016, 1221, 1232, 1242, & 1248	Aroclor 1254	Aroclor 1260	Total PCBs
H2-XI000034-0-3J15	01/15/2003	ND(0.5)	2.2	ND(0.5)	2.2
H2-XI000035-0-3J15	01/15/2003	ND(0.5)	ND(0.5)	ND(0.5)	ND(0.5)

Notes:

PCB Action Level - 10.0 mg/100 cm²

ND(0.5) - Analyte was not detected. The value in parentheses is the associated detection limit.

Table 10 - PCB Air Sampling Results January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are presented in µg/m³)

			Aroclor 1016, &			
Sample ID	Location*	Date Collected	1242	1232, & 1248	Aroclor 1254	Aroclor 1260
H2-AR000007-0-3J23	background	01/23/2003	NR	NR	NR	NR
H2-AR000012-0-3J23	AR000012	01/23/2003	NR	NR	NR	NR
H2-AR000013-0-3J23	AR000013	01/23/2003	NR	NR	NR	NR
H2-AR000014-0-3J23	AR000014	01/23/2003	NR	NR	NR	NR
H2-AR000014-1-3J23 (duplicate)	AR000014	01/23/2003	NR	NR	NR	NR
H2-AR000015-0-3J23	AR000015	01/23/2003	NR	NR	NR	NR

Notes:

Notification Level: 0.05μg/m³ Action Level: 0.1μg/m³

NR - Not yet reported

* - See Figure 1 for locations

Total PCBs
NR

Table 11 - NAPL-Impacted Material CharacterizationTesting Results January 2003 Monthly Report

GE-Pittsfield/Housatonic River Project 1.5 Mile Removal Action Pittsfield, MA

(Results are presented in part per million, ppm)

Sample ID	Date Collected	Aroclor 1016, 1221, 1232, 1242, & 1248	Aroclor 1254	Aroclor 1260	Total PCBs
H2-OT000051-0-3J02	01/02/2003	ND(4.5)	34.0 J	28.0	62.0
H2-OT000052-0-3J02	01/02/2003	ND(4.7)	36.0	28.0	64.0
H2-OT000053-0-3J02	01/02/2003	ND(4.8)	21.0 J	23.0	44.0

Notes:

ND(4.5) - Analyte was not detected. The value in parentheses is the associated detection limit.