
Investigation and Remediation of Dioxin Contamination in Midland, Michigan – Update to CAG

Al Taylor MDEQ

Office of Waste Management and Radiological Protection





Midland Area Soils Dioxin Contamination Cleanup and Restoration

- Legacy Contamination Site
 - Dioxin contamination of soils from historic releases to the air from incineration
 - Cleanup required by Dow's Hazardous Waste Operating License
- Work Plan for Cleanup Approved by DEQ's OWMRP on June 1, 2012
 - Extensive public outreach and participation
 - Midland specific action level for dioxin of 250 ppt
 - Work is phased over five years
 - 1400 residential properties to be tested and remediated as necessary
 - Designed incremental composite soil sampling approach
 - Fast analysis of samples to determine properties that need cleanup
 - Removal and replacement of top 12 inches of soil with restoration of property
 - Voluntary participation
 - Trust Fund for properties that require 2 future cleanup

Why are Dioxins in Midland Area Soils?

Primarily from past burning of wastes at Dow

 Dioxins were released into the air and deposited on soils downwind from the plant

Note: Dow Michigan Operations incinerators no longer release elevated levels of dioxins (99.999% removal)

Work Plan based on Prior Studies

- Bioavailability Studies
- Soil Characterization Study
- Indoor Dust Sampling
- Evaluation of >200 different substances
- Evaluation of depth of dioxin
- Evaluation of spatial variability of dioxin
- Pilot studies of Incremental Composite Sampling
- Development and approval of Midland soils specific dioxin analytical method

Key Components of Approved Work Plan

- Site Specific Cleanup Criteria/Action Level (250 ppt TEQ)
- 1400 Residential Properties
- Rapid Turn Analysis
- Pilot Studies to Determine Depth of Contamination
- Designed Incremental Composite Sampling
- Decision Rules
- Removal and Replacement of top 12 inches of Soil and Restoration of Property
- Change of property use in Economic Redevelopment Zone (residential properties closest to Dow Plant Site)
- Phased over 5 years
- Trust Fund
- Adaptive Management



















CAG - 5-20-2013



Remediation and Restoration













Cleanup

- Communicate results of sampling to the Property Owner
- Meet with Property owner to develop a specific plan for each individual property
 - Remove top 12" inches of soil
 - Preserve to the extent possible all nonreplaceable plants and large mature trees
 - Replace with new soil, plant and establish a new lawn, replace landscaping including shrubs, flowers and bulbs
 - Return to conduct follow-up maintenance (e.g. watering) until yard is properly established
- If the current owner declines to have the work performed, funds will be 10 set aside in a trust so that Dow can perform the work in the future









CAG - 5-20-2013







CAG - 5-20-2013

Remediation and Restoration








Remediation and Restoration











Current Status

2012

Sampling conducted at 150 properties beginning in July

- 23 properties required and received remediation based on sampling results
- Dow worked with residential property owners in the Economic Redevelopment Zone to change property use to non-residential
 - Addressed another 50 properties.


Current Status

2013

Early sampling was conducted at 300 of the 2013 properties beginning in the fall of 2012

 53 properties will require remediation from this phase of sampling

 Sampling underway now to identify properties that may require cleanup in late summer/fall







CAG - 5-20-2013

Lessons Learned (to date)

- Sampling needed on every property
- Designed incremental sampling appears to work well
- Seeing more properties that need remediation as we move more North and East of plant site
 - Age of neighborhoods appears to be important
- Soil relocation is an issue
 - Relocated Tittabawassee River Floodplain Soils have been identified at several locations
- Good public outreach has resulted in excellent participation

Information Resources

- Website: www.michigan.gov/deqdioxin
 - Q and A Documents
 - Fact Sheets
 - Work Plan
 - Health and Exposure Information
 - Links