



Community Update #9

Pompton Lakes Study Area

Pompton Lakes, New Jersey

Upland Soil Areas Excavation/Dredging

Community Update

July 2016

EPA CLEANUP ACTIVITIES

Basic Site Information

The initial phase of work includes excavation of approximately 3,160 cubic yards of impacted soil containing mercury, lead and other metals. Work is being performed by Seven-son Environmental Services, Inc., a contractor for The Chemours Company FC, LLC (Chemours) with EPA and NJDEP oversight.

For more information about the Pompton Lakes Works Site, go to: http://www3.epa.gov/region02/waste/dupont_pompton/index.html

Borough of Pompton Lakes

<http://www.pomptonlakesgov.com>

Questions? Please Contact:

Remedial Project Manager

Perry Katz
(212) 637-4426
katz.ira-perry@epa.gov

Community Involvement Coordinator

Pat Seppi
(646) 369-0068

The U.S. Environmental Protection Agency (EPA) is issuing its ninth update to inform the community of the progress of activities related to that portion of the Pompton Lakes Study Area known as the Upland Soil Areas.

The project site for this phase includes Rotary Park, the woodlands adjacent to and west of Rotary Park that includes Acid Brook (south of Lakeside Ave) and, the area along the south side of Lakeside Avenue moving east to the Lakeside Avenue Park.

ACTIVITIES—WEEK OF JULY 18TH

- ◆ Continued excavation on west side moving from north end to south end. Areas excavated previous week: A, E7, B, B1, F. Areas completed to date E1A, E1B, E2, E3, E4, E7.
- ◆ Transported and disposed of 129 loads of impacted materials as of July 21st.
- ◆ Continued backfilling of excavated areas
- ◆ Continued perimeter monitoring—data on website (see link: <http://www.pomptonlakesworks.com/pompton-lake-project/environmental-monitoring/>)
- ◆ No exceedances of dust, mercury vapor, or turbidity action levels during monitoring associated with site activities (material excavation and loading of trucks)

UPCOMING ACTIVITIES—WEEK OF JULY 25TH

- ◆ Continued excavation of impacted soil/backfilling with clean soil moving west to east
- ◆ Load-out and off-site disposal of impacted soil continues
- ◆ Importing of clean backfill to the project site
- ◆ Continued perimeter monitoring of dust/mercury/turbidity levels

ADDITIONAL NOTES:

- ◆ EPA received and approved a request from Chemours to start site activities, including load-out of trucks at 7AM. This will help ensure the project schedule stays on course.
- ◆ Expect to continue to see increased truck traffic coming/going from the site
- ◆ Project remains on schedule