Section V.A. Planning				
Compliance Date	Milestone	Current Status	Pending Actions	Comments
Within 60 days of execution of the Revised AOC (NLT Oct 21, 2022) Within 180 days of EPA's written approval of Feasibility Evaluation report (NLT May 6, 2023)	V.A.31.a Submit Feasibility Evaluation Report for Pahala and Naalehu for EPA approval V.A.31.b Submit Pahala Preliminary Engineering Report for EPA approval	<ol> <li>Revised AOC effective date is 8/22/2022</li> <li>Report submitted to EPA on 10/18/2022.</li> <li>EPA approved report on 11/7/2022.</li> <li>[IWS - Options iii and iv] Percolation testing conducted on 4 representative lots during week of 11/21/2022.</li> <li>[Package Plant Option] Septic tank effluent pumping (STEP) collection system evaluated and presented to County on 11/4/2022.</li> <li>[Package Plant – Options i and ii] Treatment processes</li> </ol>	<ol> <li>None.</li> <li>Evaluate options.</li> <li>Prepare preliminary engineering report.</li> </ol>	Complete.
		evaluated and presented to County on 12/16/2022.		
Within 300 days of	V.A.31.b	1. PER contract amendment	1. Amend consultant	
EPA's written approval	Submit Naalehu	being prepared.	contract.	
of Feasibility Evaluation	Preliminary		2. Prepare preliminary	
Report	Engineering Report		engineering report.	
(NLT Sep 3, 2023)	for EPA approval			

Section V.B. Pāhala Community Cesspool Closure Project					
Compliance Date	Milestone	Current Status	Pending Actions	Comments	
Within 30 days of	V.B.32.a	TBD	TBD		
EPA's written	Submit Pahala				
approval of EID	Implementation Plan				
	for EPA approval				
NLT Jul 21, 2026	V.B.32.a	TBD	TBD		
	Close Pahala LCCs				

Section V.C. Nā'ālehu Community Cesspool Closure Project					
Compliance Date	Milestone	Current Status	Pending Actions	Comments	
Within 60 days of EPA's	V.C.33.a.	TBD	TBD		
written approval of EID	Submit				
	Implementation				
	Plan for EPA				
	approval				
NLT Dec 31, 2027	V.C.33.a.	TBD	TBD		
	Close Naalehu				
	LCCs				

Section V.D. Pahala Elderly Apartments Cesspool Replacement Project				
Compliance Date	Milestone	Current Status	Pending Actions	Comments
NLT Sep 28, 2018	V.D.34. Close LCCs	<ol> <li>LCCs have been closed. The backfill completion report was received by EPA on 6/1/2018.</li> </ol>	None.	Complete.

Section V.E. Outreach					
Compliance Date	Milestone	Current Status	Pending Actions	Comments	
Within 30 days of execution of the Revised AOC (NLT Sep 21, 2022)	V.E.36. Maintain a public webpage to keep EPA and the public informed of the status of the Community Cesspool Closure Projects. Update at least monthly.	<ol> <li>Webpage established on 8/12/2022.</li> <li>Updated on 09/01/22</li> <li>Updated on 10/21/22</li> <li>Updated on 11/21/22</li> <li>Updated on 12/08/22</li> </ol>	Monthly webpage updates		
Within 45 days of execution of the Revised AOC (NLT Oct 6, 2022)	V.E.40. Hold public meeting to explain the requirements of the Revised AOC	<ol> <li>Public meeting held in Naalehu 8/31/2022.</li> </ol>	None	Complete	
Within 30 days of EPA approval of Pahala EID	V.E.40. Commence solicitation of public comment on the project options and environmental review information	TBD	TBD		

Section V.E. Outreach				
Compliance Date	Milestone	Current Status	Pending Actions	Comments
Within 30 days of EPA	V.E.40.	TBD	TBD	
approval of Naalehu EID	Commence			
	solicitation of			
	public comment			
	on the project			
	options and			
	environmental			
	review			
	information			
Starting NLT Aug 2022	V.E.42	1. August 2022 meeting held in	1. Next public meeting	
	Start holding	Naalehu on 8/31/2022	scheduled to be held in	
	semi-annual		Pahala on 2/23/23.	
	public outreach			
	meetings in			
	August and			
	February			