

EPA PG Road Base Milestone Schedule

Table: EPA PG Road Base Milestone Schedule with Activity, Date, and Status

Activity Name	Date	Status
Submit Schedule to EPA	2-Jul-25	Completed
Pre-construction Soil & Groundwater Sampling	24-Jul-25	Completed
Pre-construction Radiological Testing/Sampling	30-Jul-25	Completed
Pre-construction Review Meeting	31-Jul-25	Completed
Collecting Pre Construction Soil & Groundwater Sampling	12-Aug-25	Completed
All Construction Crew Training	21-Aug-25	Completed
Site Mobilization	25-Aug-25	Completed
Construction Start	25-Aug-25	Completed
Project Status Update to EPA -1	26-Sep-25	Completed
Substantially Completed	15-Oct-25	
Mechanically Complete - Contractor May Be Released From Site	24-Oct-25	
Road Open For Traffic	27-Oct-25	
Project Status Update to EPA -2	30-Dec-25	
PG Road Base Quarterly Groundwater & Lysimeter Sampling 4Q25	24-Jan-26	
Project Status Update to EPA -3	30-Mar-26	
Submit Report For PG Road Base Groundwater & Lysimeter Sampling 1Q26	24-Apr-26	
Project Status Update to EPA -4	28-Jun-26	

Submit Report For PG Road Base Groundwater & Lysimeter Sampling 2Q26	24-Jul-26	
Project Status Update to EPA -5	26-Sep-26	
Submit Report For Road Base Groundwater & Lysimeter Sampling 3Q26	24-Oct-26	
Project Status Update to EPA -6	25-Dec-26	
Project Status Update to EPA -7	27-Mar-27	
Submit Report For PG Road Base Quarterly Groundwater & Lysimeter Sampling 4Q26	24-Jan-27	
Project Status Update to EPA -8	25-Jun-27	
Submit Report For PG Road Base Quarterly Groundwater & Lysimeter Sampling 1Q27	24-Apr-27	
Final Report For PG Road Base Final Soil Sampling	24-Apr-27	
Submit Report For PG Road Base Final Groundwater & Lysimeter Sampling 1Q27	24-Jul-27	
Final Project Status Update to EPA and FDEP	24-Jun-27	