



Community Update #70 Pompton Lakes Study Area Pompton Lakes, New Jersey

Pompton Lake Dredging

Community Update

January 2018

EPA CLEANUP ACTIVITIES

Basic Site Information—2017

The scope of work in 2017 involved hydraulic dredging, processing and off-site disposal of sediment containing mainly mercury and lead in a 36-acre area within Pompton Lake called the Acid Brook Delta (ABD). Placement of the eco-layer in Area A, the Island Area and the ABD will also be completed. The work will be performed by The Chemours Company FC, LLC., through its contractor, Severson Environmental Services with EPA/NJDEP oversight.

Further information:

Borough of Pompton Lakes

<http://www.pomptonlakesgov.com>

Questions? Please Contact:

EPA Remedial Project Manager

Perry Katz

(212) 637-4426

katz.ira-perry@epa.gov

EPA Community Involvement Coordinator

Pat Seppi

(646) 369-0068

seppi.pat@epa.gov

EPA's 70th update is to inform the community of the progress of activities related to the dredging being performed on the 36-acre portion of the Pompton Lake Study Area known as the Acid Brook Delta (ABD).

Activities performed (week of December 18th):

- ◆ Continue demobilization of sediment processing equipment.
- ◆ Continue trucking of dredged material residuals from demobilization to the off-site landfill facility as needed.
- ◆ On December 21st and 22nd, a total of 21 trucks were loaded with dredged material residuals from the demobilization of sediment processing equipment at the site.
- ◆ A total of 2781 truckloads have been shipped off-site through December 22nd.
- ◆ Turbidity/dust/mercury monitoring completed— data on website: (www.pomptonlakesworks.com/pompton-lake-project/environmental-monitoring).

Activities scheduled (January/February):

- ◆ Continue routine inspection of site work areas per approved permits and for safety purposes.
- ◆ EPA will notify the community via email or a Community Update if additional activities (beyond routine inspections) get scheduled to be performed during the remainder of January and February.
- ◆ Weekly Community Updates will begin in the Spring once the schedule is finalized for the remaining work to be completed in 2018.

Note:

HYDRAULIC AND MECHANICAL DREDGING ARE COMPLETE.

Eco-layer placement will be performed beginning the Spring 2018 in conjunction with site restoration and initiation of long-term monitoring. The overall schedule for completion of the work in 2018 is unchanged.

EPA will continue its presence at Borough Hall on Thursdays from 10am until 4pm. Alternatively, do not hesitate to contact us using the contact information included in this Community Update.