



Community Update #30

Pompton Lakes Study Area

Pompton Lakes, New Jersey

Upland Soil Areas Excavation/Dredging

Community Update

December 2016

EPA CLEANUP ACTIVITIES

Basic Site Information

The Upland Soil Areas excavation is complete with the exception of one small area (Area A1) totaling approximately 20 cubic yards (CY). Mechanical dredging of approximately 19,300 CY of impacted sediment (containing mercury/lead/other metals) in Area A and the Island Area is in progress.

Borough of Pompton Lakes

<http://www.pomptonlakesgov.com>

Questions? Please Contact:

EPA Remedial Project Manager

Perry Katz

(212) 637-4426

katz.ira-perry@epa.gov

EPA Community Involvement Coordinator

Pat Seppi

(646) 369-0068

seppi.pat@epa.gov

This is EPA's 30th update to inform the community of the progress of activities related to the portion of the Pompton Lakes Study Area known as the Upland Soil Areas and the 3 acres of the lake (designated Area A and the Island Area) that will be mechanically dredged. The work is being performed by The Chemours Company FC, LLC. with EPA/NJDEP oversight.

ACTIVITIES—WEEK OF DECEMBER 19th

- ◆ Transported/disposed of a total of 1,949 loads of impacted material (excavated soil/dredged sediment) a/o December 22nd
- ◆ Initiated excavation of soil at Uplands Soil Area A1
- ◆ Processed/staged impacted sediment for off-site disposal
- ◆ Conducted water treatment activities – effluent tank discharge events occurred based on sample results meeting discharge criteria in NJDEP permit
- ◆ Initiated electrical work on Lakeside Avenue for 2017 activities
- ◆ Continued perimeter monitoring—data on website: <http://www.pomptonlakesworks.com/pompton-lake-project/environmental-monitoring/>
- ◆ No exceedances of dust/ mercury vapor/turbidity action levels during monitoring associated with site activities

NO WORK BETWEEN DECEMBER 23rd and JANUARY 2nd

UPCOMING ACTIVITIES—WEEK OF JAN. 2nd

- ◆ Complete excavation of soil in Upland Soil Area A1— a small volume of soil beneath the outfall pipe needs to be removed
- ◆ Weather permitting, initiate placement of ecological layer in Island Area and Area A

NOTES:

- ◆ Dredging work scheduled for 2016 has been completed
- ◆ Remaining work includes removal of a small volume of soil in Upland Soil Area A1, ecological layer placement in the Island Area and Area A and demobilization of some equipment that will occur in January 2017, weather permitting
- ◆ Site maintenance/security inspections will occur during the December 23—January 2 period

BEST WISHES FOR A HAPPY HOLIDAY SEASON!!