



**CONESTOGA-ROVERS
& ASSOCIATES**

261 Martindale Rd., Unit #3, St. Catharines Ontario L2W 1A2
Telephone: (905) 682-0510 Facsimile: (905) 682-8818
www.CRAworld.com

May 10, 2006

Reference No. 13151-10

Mr. Mazin Enwiya
United States Environmental Protection Agency
Region 5
77 West Jackson Boulevard (SR-6J)
Chicago, IL 60604-3507

Dear Mr. Enwiya:

Re: Monthly Progress Report No. 42
Remedial Design/Remedial Action UAO
Former Rockwell International Corporation Site
Allegan, Michigan

On behalf of ArvinMeritor, Inc. (ArvinMeritor), and in accordance with Section XI, Paragraph 67 of the Unilateral Administrative Order (UAO) for the Former Rockwell International Site (Site) effective October 30, 2002, Conestoga-Rovers & Associates (CRA) has prepared the following progress report for the period of April 1, 2006 through April 30, 2006. Pursuant to Section XI, Paragraph 67 of the Administrative Order, this report is due at the United States Environmental Protection Agency (U.S. EPA) on May 10, 2006.

1. Activities Taken to Comply with the Administrative Order

During this reporting period, the following activities were undertaken:

- On April 4, 2006 in order to delineate the Toxic Substances Control Act (TSCA) LNAPL impacted portion of Excavation Area No. 5, eight temporary monitoring wells were installed;
- On April 10, 2006, Monthly Progress Report No. 41 was submitted to the U.S. EPA covering the period of March 1, through March 30, 2006;
- On April 11, 2006, one LNAPL sample was collected from one of the eight temporary wells (TW-6) installed within Excavation Area No. 5;
- On April 11, 2006, following removal of Michigan Frost Law weight restrictions, excavation activities commenced and continued throughout the reporting period;
- Soil chemical and LNAPL verification samples were collected from completed excavation areas throughout the reporting period; and
- Treatment of wastewater through the on-Site wastewater treatment system continued throughout the reporting period.



2. Sampling, Tests and All Other Data Received During the Reporting Period

In April 2006, the following samples were collected as part of the RA by CRA:

<i>Sample ID</i>	<i>Sample Location</i>	<i>Laboratory Analysis</i>
O-13151-041106-KK-034	Excavation Area No.5 Temporary Well (TW-6)	PCBs
S-13151-041706-KK-168	Underneath sewer in Excavation Area No. 10	PCBs, TCLP SVOCs, TCLP VOCs, and TCLP Metals
S-13151-042406-KK-169	Soil from vicinity of Sump in Excavation No. 13	PCBs, TCLP SVOCs, TCLP VOCs, TCLP metals,

All samples were submitted under chain-of-custody protocol to Severn Trent Laboratories Inc. (STL) for laboratory analyses.

In preparation of excavation activities to be conducted within the LNAPL portion of Area No. 5, CRA installed eight temporary monitoring wells (TW-1 to TW-8) within the vicinity of the former well location MW4A in order to delineate the extent of LNAPL at concentrations greater than 50,000 µg/kg. In accordance with the Remedial Design Work Plan, the wells were allowed to stabilize for a minimum of seven days to confirm the presence or absence of LNAPL at each location. LNAPL was encountered in five of the eight monitoring wells (TW-2 to TW-4, TW-6, and TW-7) however, there was sufficient LNAPL within only one temporary well location (TW-6) to collect a sample. Therefore, an LNAPL sample (KK-034) was collected and submitted for PCB analysis from TW-6. The laboratory results generated are summarized in Table 1. The LNAPL sample indicated that Aroclor 1254 was detected with a concentration of 96,000 µg/kg. The PCB concentration is above the criteria for disposal at a TSCA regulated facility of 50,000 µg/kg. The soil impacted by the LNAPL at concentrations great than 50,000 µg/kg will be sent for disposal to a TSCA regulated facility. Following excavation, a 10-foot buffer zone around the TSCA LNAPL will be excavated, stockpiled, and sampled for PCBs to ensure that the remaining LNAPL portion of Area No. 5 to be excavated is suitable for off-Site disposal as non-TSCA material.

On April 17, 2006, while excavating within Area No. 10, stained soil underneath the sewer line within the excavation was noted. Following removal of the sewer line, the stained soil was excavated and stockpiled. One composite soil sample (KK-168) of the stained soil was collected and submitted for total polychlorinated biphenyl (PCB), Toxicity Characteristic Leaching Procedure (TCLP) semi-volatile organic compounds (SVOC), TCLP volatile organic compounds (VOC), and TCLP metals analyses. The laboratory results generated are summarized in Table 1. The soil sample indicated that



the analyzed parameters were either not detected above the laboratory detection limit or below the appropriate criteria thereby confirming that the soils are non-hazardous.

On April 24, 2006, while excavating within Area No. 13, an oil/water separator was encountered. The separator and the soil within the vicinity of the separator was removed. One composite sample (KK-169) of the soil and sludge with the separator was sampled and submitted for PCBs, TCLP SVOCs, TCLP VOCs, and TCLP metals. The laboratory results generated are summarized in Table 1. The LNAPL sample indicated that Aroclor 1254 was detected with a concentration of 820 µg/kg. The PCB concentration is below the criteria for disposal at a TSCA regulated facility of 50,000 µg/kg.

During April 2006, 91 soil chemical verification samples were collected from Excavation Areas Nos. 5, 7, 11, and 13. All samples were submitted under chain-of-custody protocol to STL for laboratory analyses. A summary of the preliminary unvalidated soil chemical verification sample analytical results is provided in Table 2. All soil chemical verification samples collected from Area Nos. 5, 7, and 11 were analyzed for metals. Soil chemical verification samples collected from Area No. 8 were submitted for polychlorinated dibenzo-p-dioxins and polychlorinated dibenzofurans (PCDD/PCDF). The following is a summary of the analytical results generated for each area.

Excavation Area No. 5

On April 26, 2006, 13 soil chemical verification samples (KK-170 to KK-182) were collected and submitted for metals analyses. Exceedances of the applicable Soil Cleanup Criteria for 0-2 feet below ground surface (bgs) for either arsenic or iron were noted in the following samples, KK-170, KK-171, KK-177, KK-178, KK-179, KK-180, and KK-181. Further excavation and verification sampling was in progress at the time of this report.

Excavation Area No. 7

On April 27, 2005, 63 soil chemical verification samples (KK-183 to KK-245) were collected and submitted for metals analyses. Exceedances of the applicable Soil Cleanup Criteria for 0-2 feet bgs for either arsenic or iron were noted in the following samples, KK-183, KK-187, KK-198 to KK-208, KK-212 to KK-221, KK-228, and KK-231. Further excavation and verification sampling was in progress at the time of this report.

Excavation Area No. 11

On April 11, 2006, further excavation in the vicinity of soil sample KK-085 collected on November 11, 2005 was completed. Seven soil chemical verification samples (KK-153 to KK-159) were collected and submitted for metals analyses. No exceedances of the



applicable Soil Cleanup Criteria for >2 feet bgs were noted therefore Area No. 11 was deemed complete.

Excavation Area No. 13

On April 11, 2006, eight soil chemical verification samples (KK-160 to KK-167) were collected and submitted for dioxin analyses from the 2-10 ft bgs portion of Area No. 13. No exceedances of the applicable Soil Cleanup Criteria for >2 feet bgs were noted, therefore, the 2-10 ft bgs portion of Area No. 13 was deemed complete.

In addition to the soil chemical verification samples collected, 68 LNAPL soil verification samples were collected from Excavation Area Nos. 10, 12, and 13. A summary of LNAPL soil verification samples is provided in Table 3 along with an indication of whether or not the sample passed or failed the LNAPL soil test. As shown in Table 3, no samples failed to meet the LNAPL soil test requirements.

3. Actions Planned for the Next 90-Days

The following activities are anticipated for the next 90 days:

- Continued discussion with WM regarding approval for disposal of soils from the remaining excavation areas to be completed in 2006;
- Conduct sewer cleaning and subsequent video inspection;
- Excavation of contaminated soil and LNAPL impacted areas; and
- Begin Site balancing and final grading activities.

4. Difficulties Encountered

During April, CRA received two calls from Dave Sperry, Assistant City Manager for the City of Allegan. On the first occasion, Mr. Sperry informed CRA about complaints from local residents regarding the speed of the trucks servicing the Site. Residents had complained that the speed of trucks was causing the houses along North Street, specifically between River and Main Streets to shake. On the second occasion, Mr. Sperry informed CRA about odor complaints from local residents. Mr. Sperry was not sure of the source of the odors and was looking into whether or not the odors were from the City of Allegan Publicly Owned Treatment Works.



**CONESTOGA-ROVERS
& ASSOCIATES**

May 10, 2006

5

Reference No. 13151-10

5. Actions Taken to Resolve Difficulties Encountered

Regarding the first issue, CRA and CRA Services informed the trucking company (Cordes) of the complaint and to remind drivers of the speed limits on North Street and to use caution especially in residential areas around the Site. In addition, Site security reminds drivers prior to leaving the Site to be mindful of speed limits.

Regarding the second issue, CRA investigated to determine the odors were from the Site, however it is believed the City of Allegan Publicly Owned Treatment Works located east of the Site was the source of the odors. No odor issues have been noted on-Site.

6. On-Going Considerations Related to the Administrative Order

Although access was granted by the City of Allegan to implement the RA, restrictive covenant agreements with the City continue to remain unresolved. Conference calls with counsel for the City of Allegan and U.S. EPA Assistant Regional Counsel, Kathleen Schnieders, resulted in the conclusion that the restrictive covenant requirement would be deferred at this time.

We trust this progress report provides you with the information required to assess the status of this project. Should you have any questions on the above, please do not hesitate to contact us.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES

Gregory A. Carli, P. E.

JP/jp/17

c.c.: Kathleen Schnieders (U.S. EPA)
Matt Williams (MDEQ)
Omprakash Patel (Weston)
James Enright (Miller Johnson)
Linda Furlough (ArvinMeritor)
William Schikora (Dykema Gossett)
Jerome Maynard (Dykema Gossett)

TABLE 1

**SUMMARY OF WASTE CHARACTERIZATION ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Sample ID:	O-13151-041106-KK-034	S-13151-041706-KK-168	S-13151-042406-KK-169
Date Sampled:	4/11/2006	4/17/2006	4/24/2006
Sample Location:	Temporary Well (TW-6) LNAPL	Underneath Sewer Ex.Area10	Oil/Water Separator Soil/Sludge

Parameter	Units	TSCA Criteria	TCLP Criteria			
PCBs						
PCBs (total)	ug/kg	50000	NC	ND(10000)	ND(3300)	ND(750)
Aroclor 1016	ug/kg	50000	NC	ND(10000)	ND(3300)	ND(750)
Aroclor 1221	ug/kg	50000	NC	ND(10000)	ND(3300)	ND(750)
Aroclor 1232	ug/kg	50000	NC	ND(10000)	ND(3300)	ND(750)
Aroclor 1242	ug/kg	50000	NC	ND(10000)	ND(3300)	ND(750)
Aroclor 1248	ug/kg	50000	NC	ND(10000)	ND(3300)	ND(750)
Aroclor 1254	ug/kg	50000	NC	96000	ND(3300)	820
Aroclor 1260	ug/kg	50000	NC	ND(10000)	ND(3300)	ND(750)
TCLP VOCs						
Benzene	mg/L	NC	0.5	-	ND(0.025)	ND(0.025)
Carbon Tetrachloride	mg/L	NC	0.5	-	ND(0.025)	ND(0.025)
Chlorobenzene	mg/L	NC	100.0	-	ND(0.025)	ND(0.025)
Chloroform	mg/L	NC	6.0	-	ND(0.025)	ND(0.025)
1,2-Dichloroethane	mg/L	NC	0.5	-	ND(0.025)	ND(0.025)
1,1-Dichloroethylene	mg/L	NC	0.7	-	ND(0.025)	ND(0.025)
Methyl ethyl ketone	mg/L	NC	200.0	-	ND(0.025)	ND(0.025)
Tetrachloroethylene	mg/L	NC	0.7	-	ND(0.025)	ND(0.025)
Trichlorethylene	mg/L	NC	0.5	-	ND(0.025)	ND(0.025)
Vinyl Chloride	mg/L	NC	0.2	-	ND(0.025)	ND(0.025)

Notes:

ND() - Parameter non-detect at reporting limit within parenthesis

TSCA - Maximum concentration of PCBs as defined in the U.S. EPA's Toxic Substance Control Act

TCLP - Maximum concentration of contaminants for the toxicity characteristic as defined in the U.S. EPA's Title 40,

PCBs - Polychlorinated Biphenyls

SVOCs - Semivolatile Organic Compounds

VOCs - Volatile Organic Compounds

-- Parameter not analyzed

NC - no criteria

1.00

- Parameter exceeds applicable TSCA criteria.

TABLE 1

**SUMMARY OF WASTE CHARACTERIZATION ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Sample ID:	O-13151-041106-KK-034	S-13151-041706-KK-168	S-13151-042406-KK-169
Date Sampled:	4/11/2006	4/17/2006	4/24/2006
Sample Location:	Temporary Well (TW-6) LNAPL	Underneath Sewer Ex.Area10	Oil/Water Separator Soil/Sludge

Parameter	Units	TSCA Criteria	TCLP Criteria			
TCLP SVOCs						
o-Cresol	mg/L	NC	200.0	-	ND(0.004)	ND(0.004)
m-Cresol & p-Cresol	mg/L	NC	200.0	-	ND(0.04)	ND(0.04)
1,4-Dichlorobenzene	mg/L	NC	7.5	-	ND(0.004)	ND(0.004)
2,4-Dinitrotoluene	mg/L	NC	0.13	-	ND(0.02)	ND(0.02)
Hexachlorobenzene	mg/L	NC	0.13	-	ND(0.02)	ND(0.02)
Hexachlorobutadiene	mg/L	NC	0.5	-	ND(0.02)	ND(0.02)
Hexachloroethane	mg/L	NC	3.0	-	ND(0.02)	ND(0.02)
Nitrobenzene	mg/L	NC	2.0	-	ND(0.004)	ND(0.004)
Pentachlorophenol	mg/L	NC	100.0	-	ND(0.04)	ND(0.04)
Pyridine	mg/L	NC	5.0	-	ND(0.02)	ND(0.02)
2,4,5-Trichlorophenol	mg/L	NC	400.0	-	ND(0.02)	ND(0.02)
2,4,6-Trichlorophenol	mg/L	NC	2.0	-	ND(0.02)	ND(0.02)
TCLP Metals						
Arsenic	mg/L	NC	5.0	-	ND(0.5)	ND(0.5)
Barium	mg/L	NC	100.0	-	15.1	ND(10)
Cadmium	mg/L	NC	1.0	-	ND(0.1)	ND(0.1)
Chromium	mg/L	NC	5.0	-	ND(0.5)	ND(0.05)
Lead	mg/L	NC	5.0	-	ND(0.5)	ND(0.5)
Selenium	mg/L	NC	1.0	-	ND(0.25)	ND(0.25)
Silver	mg/L	NC	5.0	-	ND(0.5)	ND(0.5)
Mercury	mg/L	NC	0.2	-	ND(0.002)	ND(0.002)

Notes:

ND() - Parameter non-detect at reporting limit within parenthesis

TSCA - Maximum concentration of PCBs as defined in the U.S. EPA's Toxic Substance Control Act

TCLP - Maximum concentration of contaminants for the toxicity characteristic as defined in the U.S. EPA's Title 40, Part 261 Regulation (using the Toxicity Characteristic Leaching Procedure)

PCBs - Polychlorinated Biphenyls

SVOCs - Semivolatile Organic Compounds

VOCs - Volatile Organic Compounds

-- Parameter not analyzed

NC - no criteria

J - Estimated result. Result is less than RL.

1.00	- Parameter exceeds applicable TSCA criteria.
------	---

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-041106-KK-153	S-13151-041106-KK-154	S-13151-041106-KK-155	S-13151-041106-KK-156		
		4/11/2006	4/11/2006	4/11/2006	4/11/2006		
		Excavation 11 - Wall 1	Excavation 11 - Wall 2	Excavation 11 - Wall 3	Excavation 11 - Floor 1		
		3	3	3	4		
Metals							
Aluminum	mg/kg	50,000	660,000	2,540	1,010	519	8,260
Antimony	mg/kg	180	670	0.035 B	ND (0.17)	ND (0.17)	ND (0.20)
Arsenic	mg/kg	9.4	61	6.9	0.53	0.60	2.9
Barium	mg/kg	37,000	250,000	21	5.7	2.5	49.7
Beryllium	mg/kg	410	3,100	0.13 B	0.037 B	ND (0.17)	0.42
Cadmium	mg/kg	550	4,100	0.073	0.012 B	0.012 B	0.086
Chromium Total	mg/kg	--	--	6.0	2.6	1.7	13.2
Cobalt	mg/kg	2,600	18,000	3.4	1.2	0.72	6.3
Copper	mg/kg	20,000	140,000	10.8	2.4	1.9	13.5
Iron	mg/kg	160,000	1,000,000	9,450 J	2,340 J	1,600 J	13,400 J
Lead	mg/kg	400	900	11.8	1.2	1.1	6.6
Manganese	mg/kg	25,000	170,000	259 J	58.7 J	48.2 J	380 J
Mercury	mg/kg	160	1,100	0.039 B	ND (0.042)	0.017 B	0.023 B
Nickel	mg/kg	40,000	270,000	7.4	2.5	1.7	14.8
Selenium	mg/kg	2,600	18,000	ND (0.18)	ND (0.17)	ND (0.17)	ND (0.20)
Silver	mg/kg	2,500	17,000	0.039 B	ND (0.084)	ND (0.083)	0.065 B
Thallium	mg/kg	35	240	0.055 B, J	0.014 B, J	0.013 B, J	0.085 B, J
Vanadium	mg/kg	750	10,000	8.0	3.3	2.4	19.0
Zinc	mg/kg	170,000	1,000,000	37.9 J	6.1 J	12.6 J	29.1 J

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-041106-KK-157	S-13151-041106-KK-158	S-13151-041106-KK-159	S-13151-041106-KK-153		
		4/11/2006	4/11/2006	4/11/2006	4/11/2006		
		Excavation 11 - Floor 2	Excavation 11 - Floor 3	Excavation 11 - Floor 3	Excavation 11 - Wall 1		
		4	4	4	3		
Metals							
Aluminum	mg/kg	50,000	660,000	7,410	5,940	4,580	2540
Antimony	mg/kg	180	670	ND (0.19)	ND (0.20)	ND (0.20)	0.035 B
Arsenic	mg/kg	9.4	61	2.9	2.2	2.0	6.9
Barium	mg/kg	37,000	250,000	42.0	37.1	29.4	21
Beryllium	mg/kg	410	3,100	0.38	0.32	0.24	0.13 B
Cadmium	mg/kg	550	4,100	0.10	0.077	0.071	0.073
Chromium Total	mg/kg	--	--	12.2	10.2	8.3	6
Cobalt	mg/kg	2,600	18,000	5.7	4.8	3.8	3.4
Copper	mg/kg	20,000	140,000	12.8	10.8	9.5	10.8
Iron	mg/kg	160,000	1,000,000	12,700 J	10,500 J	8,710 J	9450 J
Lead	mg/kg	400	900	5.6	4.7	4.0	11.8
Manganese	mg/kg	25,000	170,000	309 J	289 J	251 J	259 J
Mercury	mg/kg	160	1,100	0.020 B	0.032 B	ND (0.049)	0.039 B
Nickel	mg/kg	40,000	270,000	13.2	10.9	8.6	7.4
Selenium	mg/kg	2,600	18,000	ND (0.19)	ND (0.20)	ND (0.20)	ND (0.18)
Silver	mg/kg	2,500	17,000	0.078 B	0.075 B	0.072 B	0.039 B
Thallium	mg/kg	35	240	0.11 J	0.070 B, J	0.071 B, J	0.055 B, J
Vanadium	mg/kg	750	10,000	18.2	15.7	12.9	8
Zinc	mg/kg	170,000	1,000,000	29.3 J	22.1 J	21.2 J	37.9 J

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria											
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾									
		Sample ID:	Sample Location:	Sample Depth (feet bgs)	Sample ID:	Sample Location:	Sample Depth (feet bgs)						
		S-13151-041106-KK-154	Excavation 11 - Wall 2	3	S-13151-041106-KK-155	Excavation 11 - Wall 3	3	S-13151-041106-KK-156	Excavation 11 - Floor 1	4	S-13151-041106-KK-157	Excavation 11 - Floor 2	4
		Date Sampled:			Date Sampled:			Date Sampled:			Date Sampled:		
		4/11/2006			4/11/2006			4/11/2006			4/11/2006		
		1010	519	8260	7410								
Aluminum	mg/kg	50,000	660,000	1010	519	8260	7410						
Antimony	mg/kg	180	670	ND (0.17)	ND (0.17)	ND (0.20)	ND (0.19)						
Arsenic	mg/kg	9.4	61	0.53	0.6	2.9	2.9						
Barium	mg/kg	37,000	250,000	5.7	2.5	49.7	42						
Beryllium	mg/kg	410	3,100	0.037 B	ND (0.17)	0.42	0.38						
Cadmium	mg/kg	550	4,100	0.012 B	0.012 B	0.086	0.1						
Chromium Total	mg/kg	--	--	2.6	1.7	13.2	12.2						
Cobalt	mg/kg	2,600	18,000	1.2	0.72	6.3	5.7						
Copper	mg/kg	20,000	140,000	2.4	1.9	13.5	12.8						
Iron	mg/kg	160,000	1,000,000	2340 J	1600 J	13400 J	12700 J						
Lead	mg/kg	400	900	1.2	1.1	6.6	5.6						
Manganese	mg/kg	25,000	170,000	58.7 J	48.2 J	380 J	309 J						
Mercury	mg/kg	160	1,100	ND (0.042)	0.017 B	0.023 B	0.020 B						
Nickel	mg/kg	40,000	270,000	2.5	1.7	14.8	13.2						
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.17)	ND (0.20)	ND (0.19)						
Silver	mg/kg	2,500	17,000	ND (0.084)	ND (0.83)	0.065 B	0.078 B						
Thallium	mg/kg	35	240	0.014 B, J	0.013 B, J	0.085 B, J	0.11 J						
Vanadium	mg/kg	750	10,000	3.3	2.4	19	18.2						
Zinc	mg/kg	170,000	1,000,000	6.1 J	12.6 J	29.1 J	29.3 J						

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-041106-KK-158	S-13151-041106-KK-159	S-13151-042606-KK-170	S-13151-042606-KK-171		
		4/11/2006	4/11/2006	4/26/2006	4/26/2006		
		Excavation 11 - Floor 3	Excavation 11 - Floor 3	Excavation 5 - Floor 1	Excavation 5 - Floor 2		
		4	4	2	2		
Metals							
Aluminum	mg/kg	50,000	660,000	5940	4580	8140	5260
Antimony	mg/kg	180	670	ND (0.20)	ND (0.20)	0.87 J	4.2 J
Arsenic	mg/kg	9.4	61	2.2	2	12.9	17.8
Barium	mg/kg	37,000	250,000	37.1	29.4	536	1070
Beryllium	mg/kg	410	3,100	0.32	0.24	0.46	0.13 B
Cadmium	mg/kg	550	4,100	0.077	0.071	16	0.49
Chromium Total	mg/kg	--	--	10.2	8.3	186	103
Cobalt	mg/kg	2,600	18,000	4.8	3.8	17.8	11.4
Copper	mg/kg	20,000	140,000	10.8	9.5	343	297
Iron	mg/kg	160,000	1,000,000	10500 J	8710 J	139000 J	104000 J
Lead	mg/kg	400	900	4.7	4	167	61.6
Manganese	mg/kg	25,000	170,000	289 J	251 J	1910 J	14700 J
Mercury	mg/kg	160	1,100	0.032 B	ND (0.049)	0.25	0.036 B
Nickel	mg/kg	40,000	270,000	10.9	8.6	163	127
Selenium	mg/kg	2,600	18,000	ND (0.20)	ND (0.20)	ND (0.25)	ND (0.16)
Silver	mg/kg	2,500	17,000	0.075 B	0.072 B	22.6	0.26
Thallium	mg/kg	35	240	0.070 B, J	0.071 B, J	0.069 B	0.025 B
Vanadium	mg/kg	750	10,000	15.7	12.9	46.3	24
Zinc	mg/kg	170,000	1,000,000	22.1 J	21.2 J	170 J	30.2

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042606-KK-172	S-13151-042606-KK-173	S-13151-042606-KK-174	S-13151-042606-KK-175		
		4/26/2006	4/26/2006	4/26/2006	4/26/2006		
		Excavation 5 - Floor 3	Excavation 5 - Floor 4	Excavation 5 - Floor 5	Excavation 5 - Floor 6		
		2	2	2	2		
Metals							
Aluminum	mg/kg	50,000	660,000	2770	3000	3060	4750
Antimony	mg/kg	180	670	0.032 B, J	0.099 B, J	0.20 J	0.054 B, J
Arsenic	mg/kg	9.4	61	2.6	6.5	8.6	5.9
Barium	mg/kg	37,000	250,000	17.8	46.2	39.7	33.8
Beryllium	mg/kg	410	3,100	ND (0.17)	0.053 B	0.044 B	0.10 B
Cadmium	mg/kg	550	4,100	0.049	0.14	0.58	0.22
Chromium Total	mg/kg	--	--	6.5	20	73.3	52.6
Cobalt	mg/kg	2,600	18,000	3	5	13.7	12.2
Copper	mg/kg	20,000	140,000	9.4	40.2	137	68.6
Iron	mg/kg	160,000	1,000,000	7720 J	21000 J	124000 J	45700 J
Lead	mg/kg	400	900	7.6	25.6	29.5	24.9
Manganese	mg/kg	25,000	170,000	408 J	978 J	2690 J	880 J
Mercury	mg/kg	160	1,100	ND (0.042)	0.028 B	0.033 B	0.040 B
Nickel	mg/kg	40,000	270,000	7.5	22	68.7	52.5
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.17)	ND (0.18)	ND (0.18)
Silver	mg/kg	2,500	17,000	0.030 B	0.12	0.19	0.095
Thallium	mg/kg	35	240	0.022 B	0.017 B	0.039 B	0.041 B
Vanadium	mg/kg	750	10,000	7.6	10.2	13.3	16.1
Zinc	mg/kg	170,000	1,000,000	20.2 J	38.4 J	58.2 J	50.8 J

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria		Sample ID:	S-13151-042606-KK-180	S-13151-042606-KK-181	S-13151-042606-KK-182	S-13151-042706-KK-183
				Date Sampled:	4/26/2006	4/26/2006	4/26/2006	4/27/2006
				Sample Location:	Excavation 5 - Wall 3	Excavation 5 - Wall 4	Excavation 5 - Wall 5	Excavation 7 - Wall 1
				Sample Depth (feet bgs)	0-2	0-2	0-2	approx. 1
		0 - 2 feet bgs ⁽¹⁾	> 2 feet bgs ⁽²⁾					
<i>Metals</i>								
Aluminum	mg/kg	50,000	660,000	9460	3820	2670	1080	
Antimony	mg/kg	180	670	1.7 J	0.099 B, J	0.023 B, J	0.69 J	
Arsenic	mg/kg	9.4	61	14.2	6.3	4.4	15.6	
Barium	mg/kg	37,000	250,000	222	39.7	16.6	35.1	
Beryllium	mg/kg	410	3,100	0.27	0.079 B	ND (0.17)	ND (0.17)	
Cadmium	mg/kg	550	4,100	0.64	0.54	0.1	0.091	
Chromium Total	mg/kg	--	--	98	115	32.3	354	
Cobalt	mg/kg	2,600	18,000	26.8	15.9	15.7	21.3	
Copper	mg/kg	20,000	140,000	170	262	35.7	298	
Iron	mg/kg	160,000	1,000,000	446000 J	81000 J	30000 J	285000 J	
Lead	mg/kg	400	900	406	46.4	16.7	24	
Manganese	mg/kg	25,000	170,000	8140 J	1710 J	593 J	4240 J	
Mercury	mg/kg	160	1,100	0.035 B	0.07	0.029 B	0.042 J	
Nickel	mg/kg	40,000	270,000	65.2	91.2	33.7	190	
Selenium	mg/kg	2,600	18,000	ND (0.18)	ND (0.17)	ND (0.17)	ND (0.33) G	
Silver	mg/kg	2,500	17,000	0.71	0.28	0.035 B	0.13	
Thallium	mg/kg	35	240	0.038 B	0.027 B	0.028 B	0.016 B	
Vanadium	mg/kg	750	10,000	171	20.2	11.4	9.9	
Zinc	mg/kg	170,000	1,000,000	46.7 J	55.6 J	39.8 J	17.4 J	

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-184	4/27/2006	Excavation 7 - Floor 1 approx. 2	S-13151-042706-KK-185 4/27/2006 Excavation 7 - Floor 2 approx. 2	S-13151-042706-KK-186 4/27/2006 Excavation 7 - Floor 3 approx. 2	S-13151-042706-KK-187 4/27/2006 Excavation 7 - Floor 4 approx. 2
Metals							
Aluminum	mg/kg	50,000	660,000	3660	3790	2280	1770
Antimony	mg/kg	180	670	0.20 J	0.18 J	0.12 B, J	0.54 J
Arsenic	mg/kg	9.4	61	5.1	4.9	4	6.8
Barium	mg/kg	37,000	250,000	240	152	73.2	26.5
Beryllium	mg/kg	410	3,100	0.23	0.23	0.11 B	0.042 B
Cadmium	mg/kg	550	4,100	0.65	0.75	0.47	0.18
Chromium Total	mg/kg	--	--	11	13.5	6.6	284
Cobalt	mg/kg	2,600	18,000	3.5	3.7	2.4	25.8
Copper	mg/kg	20,000	140,000	38.6	29.5	19.7	195
Iron	mg/kg	160,000	1,000,000	15100 J	18900 J	8840 J	262000 J
Lead	mg/kg	400	900	387	113	69.8	66.4
Manganese	mg/kg	25,000	170,000	451 J	494 J	228 J	3520 J
Mercury	mg/kg	160	1,100	0.20 J	0.25 J	0.21 J	0.056 J
Nickel	mg/kg	40,000	270,000	13.2	13.6	6.9	170
Selenium	mg/kg	2,600	18,000	0.23	0.23	0.24	ND (0.35) G
Silver	mg/kg	2,500	17,000	0.73	0.41	0.14	0.21
Thallium	mg/kg	35	240	0.063 B	0.060 B	0.050 B	0.016 B
Vanadium	mg/kg	750	10,000	10	10.4	6.5	27.2
Zinc	mg/kg	170,000	1,000,000	181 J		136 J	27.6 J

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-188	4/27/2006	Excavation 7 - Floor 5 approx. 2	S-13151-042706-KK-189 4/27/2006 Excavation 7 - Floor 5 approx. 2	S-13151-042706-KK-190 4/27/2006 Excavation 7 - Floor 6 approx. 2	S-13151-042706-KK-191 4/27/2006 Excavation 7 - Floor 7 approx. 2
Metals							
Aluminum	mg/kg	50,000	660,000	1540	3190	3530	3340
Antimony	mg/kg	180	670	0.028 B, J	0.023 B, J	0.19 J	0.21 J
Arsenic	mg/kg	9.4	61	1.5	1.8	6.8	5.7
Barium	mg/kg	37,000	250,000	12.8	21.9	97.8	230
Beryllium	mg/kg	410	3,100	ND (0.17)	ND (0.17)	0.043 B	0.11 B
Cadmium	mg/kg	550	4,100	0.032 B	0.032 B	0.6	0.54
Chromium Total	mg/kg	--	--	16.3	5.9	28.3	49.9
Cobalt	mg/kg	2,600	18,000	3.1	2.4	5.5	6.9
Copper	mg/kg	20,000	140,000	10.6	5.8	19.3	74.7
Iron	mg/kg	160,000	1,000,000	14800 J	6840 J	16300 J	57900 J
Lead	mg/kg	400	900	5	4.1	52.9	88.5
Manganese	mg/kg	25,000	170,000	249 J	168 J	368 J	965 J
Mercury	mg/kg	160	1,100	0.044 J	0.046 J	0.13 J	0.18 J
Nickel	mg/kg	40,000	270,000	8	5.6	72.1	37.2
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.17)	0.24	0.19
Silver	mg/kg	2,500	17,000	ND (0.084)	ND (0.086)	0.14	0.18
Thallium	mg/kg	35	240	0.024 B	0.025 B	0.078 B	0.051 B
Vanadium	mg/kg	750	10,000	6.4	8.4	10.5	11.5
Zinc	mg/kg	170,000	1,000,000	11.3 J	13.4 J	165 J	159 J

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-192	S-13151-042706-KK-193	S-13151-042706-KK-194	S-13151-042706-KK-195		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 8	Excavation 7 - Floor 9	Excavation 7 - Floor 10	Excavation 7 - Floor 11		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	2950	2360	3300	4540
Antimony	mg/kg	180	670	0.21 J	0.056 B, J	ND (0.17)	0.039 B, J
Arsenic	mg/kg	9.4	61	7.8	2	2	8
Barium	mg/kg	37,000	250,000	111	16.1	23.1	188
Beryllium	mg/kg	410	3,100	0.15 B	ND (0.17)	ND (0.17)	0.18
Cadmium	mg/kg	550	4,100	0.5	0.040 B	0.034 B	0.35
Chromium Total	mg/kg	--	--	204	17	5.5	19.8
Cobalt	mg/kg	2,600	18,000	18.3	3.4	2.7	5.2
Copper	mg/kg	20,000	140,000	122	11.2	5.3	28.5
Iron	mg/kg	160,000	1,000,000	159000 J	16400 J	7360 J	29300 J
Lead	mg/kg	400	900	93.6	6.7	4.4	38.4
Manganese	mg/kg	25,000	170,000	2030 J	273 J	173 J	719 J
Mercury	mg/kg	160	1,100	0.12 J	0.044 J	0.048 J	0.13 J
Nickel	mg/kg	40,000	270,000	79.3	10.4	5.7	21.8
Selenium	mg/kg	2,600	18,000	0.12 B	ND (0.17)	ND (0.17)	0.23
Silver	mg/kg	2,500	17,000	0.15	ND (0.085)	ND (0.085)	0.11
Thallium	mg/kg	35	240	0.044 B	0.022 B	0.028 B	0.051 B
Vanadium	mg/kg	750	10,000	16.8	8	9.3	13.1
Zinc	mg/kg	170,000	1,000,000	198 J	12.6 J	15.9 J	84.0 J

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-196	S-13151-042706-KK-197	S-13151-042706-KK-198	S-13151-042706-KK-199		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 12	Excavation 7 - Floor 13	Excavation 7 - Floor 14	Excavation 7 - Floor 15		
		approx. 2	2	approx. 2	2		
Metals							
Aluminum	mg/kg	50,000	660,000	3020	2710	2640	3350
Antimony	mg/kg	180	670	0.044 B, J	0.036 B, J	0.32 J	0.98 J
Arsenic	mg/kg	9.4	61	4	4.5	10.7	14.8
Barium	mg/kg	37,000	250,000	63.2	88.1	63.5	60.4
Beryllium	mg/kg	410	3,100	ND (0.18)	0.067 B	0.18	0.14 B
Cadmium	mg/kg	550	4,100	0.35	0.35	0.37	0.53
Chromium Total	mg/kg	--	--	7.7	24.8	357	526
Cobalt	mg/kg	2,600	18,000	3.2	4.2	38.8	62
Copper	mg/kg	20,000	140,000	13.1	24	209	419
Iron	mg/kg	160,000	1,000,000	10900 J	27300 J	260000 J	327000 J
Lead	mg/kg	400	900	27.6	58.5	72.9	80.2
Manganese	mg/kg	25,000	170,000	304 J	494 J	3660 J	4350 J
Mercury	mg/kg	160	1,100	0.18 J	0.068 J	0.049 J	0.056 J
Nickel	mg/kg	40,000	270,000	7.7	15.6	167	477
Selenium	mg/kg	2,600	18,000	0.16 B	0.19	ND (0.18)	ND (0.18)
Silver	mg/kg	2,500	17,000	0.22	0.12	0.25	0.25
Thallium	mg/kg	35	240	0.042 B	0.046 B	0.022 B	0.023 B
Vanadium	mg/kg	750	10,000	8.3	7.8	46.7	36.7
Zinc	mg/kg	170,000	1,000,000	105 J	73.6 J	48.0 J	57.7 J

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-200	S-13151-042706-KK-201	S-13151-042706-KK-202	S-13151-042706-KK-203		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 15	Excavation 7 - Floor 16	Excavation 7 - Floor 17	Excavation 7 - Floor 18		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	2440	4240	1990	3530
Antimony	mg/kg	180	670	0.76 J	0.67 J	1.2 J	0.31
Arsenic	mg/kg	9.4	61	14.9	8.9	4.8	11.4
Barium	mg/kg	37,000	250,000	47.9	105	143	77.5
Beryllium	mg/kg	410	3,100	0.10 B	0.14 B	0.051 B	0.18 B
Cadmium	mg/kg	550	4,100	1.2	0.6	0.39	0.62
Chromium Total	mg/kg	--	--	434	395	386	234
Cobalt	mg/kg	2,600	18,000	64.5	35.5	33.2	26.5
Copper	mg/kg	20,000	140,000	460	329	251	232
Iron	mg/kg	160,000	1,000,000	315000 J	348000 J	283000 J	197000 J
Lead	mg/kg	400	900	63.4	92.9	93.2	104
Manganese	mg/kg	25,000	170,000	4330 J	4700 J	3480 J	2940 J
Mercury	mg/kg	160	1,100	0.054 J	0.092 J	0.086 J	0.48
Nickel	mg/kg	40,000	270,000	399	300	305	158
Selenium	mg/kg	2,600	18,000	ND (0.18)	ND (0.19)	ND (0.18)	ND (0.19)
Silver	mg/kg	2,500	17,000	3.2	0.17	0.22	0.89
Thallium	mg/kg	35	240	0.021 B	0.031 B	0.019 B	0.041 B
Vanadium	mg/kg	750	10,000	37.3	27.1	24.6	23.5
Zinc	mg/kg	170,000	1,000,000	47.8 J	55.5 J	36.8 J	85.9 J

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-204	S-13151-042706-KK-205	S-13151-042706-KK-206	S-13151-042706-KK-207		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 19	Excavation 7 - Wall 2	Excavation 7 - Floor 20	Excavation 7 - Floor 21		
		approx. 2	approx. 1	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	1450	1610	3470	3220
Antimony	mg/kg	180	670	1.2	0.63	1	0.8
Arsenic	mg/kg	9.4	61	11.9	13	12.9	8.2
Barium	mg/kg	37,000	250,000	27	61.5	20.3	36.1
Beryllium	mg/kg	410	3,100	0.26	0.047 B	0.15 B	0.068 B
Cadmium	mg/kg	550	4,100	0.53	0.27	0.5	1.5
Chromium Total	mg/kg	--	--	606	286	368	334
Cobalt	mg/kg	2,600	18,000	81.9	28.4	36.6	33.9
Copper	mg/kg	20,000	140,000	327	245	387	283
Iron	mg/kg	160,000	1,000,000	497000 J	271000 J	285000 J	247000 J
Lead	mg/kg	400	900	191	43.1	48.4	54.3
Manganese	mg/kg	25,000	170,000	7260 J	4040 J	4150 J	3490 J
Mercury	mg/kg	160	1,100	0.043 B	0.069	0.048 B	0.087
Nickel	mg/kg	40,000	270,000	327	229	404	296
Selenium	mg/kg	2,600	18,000	ND (0.20)	ND (0.18)	ND (0.20)	ND (0.17)
Silver	mg/kg	2,500	17,000	0.35	0.17	0.26	3.7
Thallium	mg/kg	35	240	0.022 B	0.017 B	0.026 B	0.023 B
Vanadium	mg/kg	750	10,000	64.5	9.9	22.2	30.4
Zinc	mg/kg	170,000	1,000,000	46.1 J	78.0 J	63.3 J	61.6 J

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-208	S-13151-042706-KK-209	S-13151-042706-KK-210	S-13151-042706-KK-211		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 22	Excavation 7 - Floor 23	Excavation 7 - Floor 24	Excavation 7 - Floor 24		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	4250	2340	3760	3110
Antimony	mg/kg	180	670	1.1	0.10 B	0.28	0.24 J
Arsenic	mg/kg	9.4	61	9	3.9	5.4	6.6
Barium	mg/kg	37,000	250,000	42.5	167	184	166
Beryllium	mg/kg	410	3,100	ND (0.17)	ND (0.17)	0.13 B	0.085 b
Cadmium	mg/kg	550	4,100	0.52	0.16	0.38	0.42
Chromium Total	mg/kg	--	--	199	127	196	223
Cobalt	mg/kg	2,600	18,000	38	12.4	40.3	47.4
Copper	mg/kg	20,000	140,000	177	91.5	91.3	118
Iron	mg/kg	160,000	1,000,000	291000	109000	98300	152000 J
Lead	mg/kg	400	900	59.1	34.8	51.8	56.7
Manganese	mg/kg	25,000	170,000	3570 J	1820 J	1430 J	2030 J
Mercury	mg/kg	160	1,100	0.17 J	0.054 J	0.12 J	0.047
Nickel	mg/kg	40,000	270,000	167	80.4	89.9	151
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.17)	ND (0.18)	ND (0.18)
Silver	mg/kg	2,500	17,000	0.21	0.036 B	0.13	0.13
Thallium	mg/kg	35	240	0.027 B	0.033 B	0.036 B	0.031 B
Vanadium	mg/kg	750	10,000	26.5	11.1	44.2	38.7
Zinc	mg/kg	170,000	1,000,000	33.0 J	46.1 J	53.7 J	92.4

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-212	S-13151-042706-KK-213	S-13151-042706-KK-214	S-13151-042706-KK-215		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 25	Excavation 7 - Floor 26	Excavation 7 - Floor 27	Excavation 7 - Floor 28		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	1690	3240	3220	5560
Antimony	mg/kg	180	670	090 J	0.27 J	0.29 J	0.32 J
Arsenic	mg/kg	9.4	61	7.9	8.3	10.5	6.4
Barium	mg/kg	37,000	250,000	105	26.8	34	34.1
Beryllium	mg/kg	410	3,100	0.10 B	0.13 B	0.19	0.18
Cadmium	mg/kg	550	4,100	0.63	0.91	0.41	0.34
Chromium Total	mg/kg	--	--	417	246	228	180
Cobalt	mg/kg	2,600	18,000	55.8	29.6	30.4	14.4
Copper	mg/kg	20,000	140,000	205	308	255	94.8
Iron	mg/kg	160,000	1,000,000	285000 J	272000 J	246000 J	166000 J
Lead	mg/kg	400	900	168	35.6	61.6	39.5
Manganese	mg/kg	25,000	170,000	3490 J	3470 J	3460 J	2430 J
Mercury	mg/kg	160	1,100	0.030 B	0.37	0.14	0.036 B
Nickel	mg/kg	40,000	270,000	207	242	215	102
Selenium	mg/kg	2,600	18,000	ND (0.21)	ND (0.19)	ND (0.19)	ND (0.18)
Silver	mg/kg	2,500	17,000	0.2	0.16	0.14	0.1
Thallium	mg/kg	35	240	ND (0.21)	0.0094 B	0.0063 B	0.031 B
Vanadium	mg/kg	750	10,000	ND (0.10)	29.8	22.8	22.8
Zinc	mg/kg	170,000	1,000,000	40.5	63.5	61.6	104

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-216	S-13151-042706-KK-217	S-13151-042706-KK-218	S-13151-042706-KK-219		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 29	Excavation 7 - Floor 30	Excavation 7 - Floor 31	Excavation 7 - Floor 32		
		approx. 2	approx. 2	approx. 2	approx. 2		
<i>Metals</i>							
Aluminum	mg/kg	50,000	660,000	4160	2570	2550	3050
Antimony	mg/kg	180	670	0.92 J	0.30 J	0.34 J	0.61 J
Arsenic	mg/kg	9.4	61	8.3	7.3	9.3	7.4
Barium	mg/kg	37,000	250,000	35.1	74.9	87.6	262
Beryllium	mg/kg	410	3,100	0.12 B	0.093 B	0.10 B	0.12 B
Cadmium	mg/kg	550	4,100	0.75	0.35	0.57	0.82
Chromium Total	mg/kg	--	--	463	214	332	283
Cobalt	mg/kg	2,600	18,000	35.8	29.7	26.6	23.6
Copper	mg/kg	20,000	140,000	266	141	213	849
Iron	mg/kg	160,000	1,000,000	327000 J	183000 J	261000 J	175000 J
Lead	mg/kg	400	900	112	65.8	63.6	244
Manganese	mg/kg	25,000	170,000	4240 J	2440 J	3450 J	2230 J
Mercury	mg/kg	160	1,100	0.086	0.069	0.025 B	0.034 B
Nickel	mg/kg	40,000	270,000	334	345	245	271
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.18)	ND (0.19)	ND (0.18)
Silver	mg/kg	2,500	17,000	0.25	0.19	0.43	0.22
Thallium	mg/kg	35	240	0.032 B	0.029 B	0.029 B	0.047 B
Vanadium	mg/kg	750	10,000	34.5	68	20.1	21.5
Zinc	mg/kg	170,000	1,000,000	41.2	39.4	43.6	65.6

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-220	S-13151-042706-KK-221	S-13151-042706-KK-222	S-13151-042706-KK-223		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 32	Excavation 7 - Floor 33	Excavation 7 - Floor 34	Excavation 7 - Floor 35		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	3450	2650	3110	3130
Antimony	mg/kg	180	670	0.38 J	0.63 J	0.042 B, J	0.017 B, J
Arsenic	mg/kg	9.4	61	8.5	5.3	4.9	4.5
Barium	mg/kg	37,000	250,000	374	39.9	31.6	21.4
Beryllium	mg/kg	410	3,100	0.16 B	0.053 B	0.053 B	0.081 B
Cadmium	mg/kg	550	4,100	0.71	0.5	0.14	0.031 B
Chromium Total	mg/kg	--	--	251	280	26.4	6.3
Cobalt	mg/kg	2,600	18,000	24.7	23.1	4.7	3.8
Copper	mg/kg	20,000	140,000	209	164	19.8	12.4
Iron	mg/kg	160,000	1,000,000	179000 J	212000 J	26200 J	13600 J
Lead	mg/kg	400	900	97.4	83.2	29.4	12.1
Manganese	mg/kg	25,000	170,000	2450 J	3060 J	453 J	393 J
Mercury	mg/kg	160	1,100	0.069	0.052	ND (0.043)	ND (0.042)
Nickel	mg/kg	40,000	270,000	232	206	15.2	9.3
Selenium	mg/kg	2,600	18,000	ND (0.18)	ND (0.18)	ND (0.17)	ND (0.17)
Silver	mg/kg	2,500	17,000	0.43	0.12	0.15	ND (0.085)
Thallium	mg/kg	35	240	0.050 B	0.025 B	0.051 B	0.041 B
Vanadium	mg/kg	750	10,000	27.7	23.1	10.2	8.1
Zinc	mg/kg	170,000	1,000,000	77.7	41.2	33.6	33.6

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-224	S-13151-042706-KK-225	S-13151-042706-KK-226	S-13151-042706-KK-227		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 36	Excavation 7 - Floor 37	Excavation 7 - Floor 38	Excavation 7 - Floor 39		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	2580	3550	2090	2470
Antimony	mg/kg	180	670	0.096 B, J	ND (0.18)	0.26 J	0.31 J
Arsenic	mg/kg	9.4	61	6.8	8.4	5.9	8.5
Barium	mg/kg	37,000	250,000	31	21.1	33.3	37.1
Beryllium	mg/kg	410	3,100	ND (0.17)	0.096 B	ND (0.18)	0.067 B
Cadmium	mg/kg	550	4,100	0.1	0.052	0.19	0.3
Chromium Total	mg/kg	--	--	88.6	5.5	178	95.2
Cobalt	mg/kg	2,600	18,000	10.7	4.5	12.6	19.9
Copper	mg/kg	20,000	140,000	227	13.6	123	80.7
Iron	mg/kg	160,000	1,000,000	115000 J	14800 J	143000 J	85900 J
Lead	mg/kg	400	900	28.1	13.5	55.6	47
Manganese	mg/kg	25,000	170,000	1820 J	320 J	1740 J	1270 J
Mercury	mg/kg	160	1,100	0.019 B	0.016 B	0.019 B	0.033 B
Nickel	mg/kg	40,000	270,000	58.5	10.8	125	73.1
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.18)	ND (0.18)	ND (0.17)
Silver	mg/kg	2,500	17,000	0.052 B	ND (0.088)	0.088 B	0.15
Thallium	mg/kg	35	240	0.042 B	0.082 B	0.032 B	0.045 B
Vanadium	mg/kg	750	10,000	12	10.7	10.7	13.5
Zinc	mg/kg	170,000	1,000,000	32.5	48.8	33.4	59.6

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-228	S-13151-042706-KK-229	S-13151-042706-KK-230	S-13151-042706-KK-231		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 40	Excavation 7 - Floor 41	Excavation 7 - Floor 42	Excavation 7 - Floor 42		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	1870	3140	5750	1940
Antimony	mg/kg	180	670	0.29 J	0.21 J	0.19 J	0.14 B
Arsenic	mg/kg	9.4	61	8.7	8.7	8.4	6.2
Barium	mg/kg	37,000	250,000	18.5	33	27.1	24.7
Beryllium	mg/kg	410	3,100	0.11 B	0.11 B	0.18 B	0.040 B
Cadmium	mg/kg	550	4,100	0.26	0.14	0.81	0.44
Chromium Total	mg/kg	--	--	181	139	203	1030
Cobalt	mg/kg	2,600	18,000	15.8	13.1	33.6	43.9
Copper	mg/kg	20,000	140,000	144	121	162	593
Iron	mg/kg	160,000	1,000,000	211000 J	122000 J	120000 J	279000 J
Lead	mg/kg	400	900	42.8	30.7	118	70.7
Manganese	mg/kg	25,000	170,000	3070 J	1940 J	1820 J	2600 J
Mercury	mg/kg	160	1,100	ND (0.042)	0.020 B	0.027 B	0.025 B
Nickel	mg/kg	40,000	270,000	123	98.4	97.5	989
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.16)	ND (0.19)	ND (0.18)
Silver	mg/kg	2,500	17,000	0.099	0.068 B	0.23	0.68
Thallium	mg/kg	35	240	0.020 B	0.037 B	0.060 B	0.051 B
Vanadium	mg/kg	750	10,000	11.1	14.5	64.3	15.8
Zinc	mg/kg	170,000	1,000,000	61.6	101	81.5	62.8 J

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-232	S-13151-042706-KK-233	S-13151-042706-KK-234	S-13151-042706-KK-235		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 43	Excavation 7 - Floor 44	Excavation 7 - Floor 45	Excavation 7 - Floor 46		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	3120	3980	2700	1950
Antimony	mg/kg	180	670	0.061 B	0.019 B	0.051 B	0.019 B
Arsenic	mg/kg	9.4	61	4.1	7.5	7.1	6.6
Barium	mg/kg	37,000	250,000	19.8	21.1	20.1	19.1
Beryllium	mg/kg	410	3,100	0.041 B	0.070 B	ND (0.17)	ND (.17)
Cadmium	mg/kg	550	4,100	0.13	0.06	0.082	0.054
Chromium Total	mg/kg	--	--	37.3	14.4	22	3.8
Cobalt	mg/kg	2,600	18,000	6.8	4.7	4.7	3.1
Copper	mg/kg	20,000	140,000	37.9	20.7	24.1	11.8
Iron	mg/kg	160,000	1,000,000	47800 J	18900 J	28800 J	11400 J
Lead	mg/kg	400	900	13.1	11.3	19.6	15.2
Manganese	mg/kg	25,000	170,000	721 J	389 J	504 J	286 J
Mercury	mg/kg	160	1,100	ND (0.041)	0.027 B	0.018 B	0.020 B
Nickel	mg/kg	40,000	270,000	35	14.9	20.3	7.4
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.17)	ND (0.17)	ND (0.17)
Silver	mg/kg	2,500	17,000	0.070 B	ND (0.087)	0.033 B	ND (0.084)
Thallium	mg/kg	35	240	0.035 B	0.074 B	0.054 B	0.076 B
Vanadium	mg/kg	750	10,000	9.7	9.7	8.8	7
Zinc	mg/kg	170,000	1,000,000	36.2 J	48.3 J	44.4 J	59.2 J

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-236	S-13151-042706-KK-237	S-13151-042706-KK-238	S-13151-042706-KK-239		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 47	Excavation 7 - Floor 48	Excavation 7 - Floor 49	Excavation 7 - Floor 50		
		approx. 2	approx. 2	approx. 2	approx. 2		
Metals							
Aluminum	mg/kg	50,000	660,000	2040	2200	2100	2100
Antimony	mg/kg	180	670	ND (0.19)	ND (0.17)	ND (0.17)	0.017 B
Arsenic	mg/kg	9.4	61	3.4	4.7	4.9	6.5
Barium	mg/kg	37,000	250,000	13.6	16.2	16.8	15.6
Beryllium	mg/kg	410	3,100	ND (0.19)	ND (0.17)	ND (0.17)	0.040 B
Cadmium	mg/kg	550	4,100	0.034 B	0.034 B	0.045	0.044
Chromium Total	mg/kg	--	--	10	3.9	4	4.7
Cobalt	mg/kg	2,600	18,000	2.4	2.6	2.6	206
Copper	mg/kg	20,000	140,000	8360 J	10.6	8	10.2
Iron	mg/kg	160,000	1,000,000	ND (0.046)	11500 J	8530 J	9800 J
Lead	mg/kg	400	900	5.5	10	7.7	8.8
Manganese	mg/kg	25,000	170,000	254 J	303 J	241 J	268 J
Mercury	mg/kg	160	1,100	ND (0.046)	0.015 B	ND (0.042)	ND (0.042)
Nickel	mg/kg	40,000	270,000	5.4	7.1	6.1	5.9
Selenium	mg/kg	2,600	18,000	ND (0.19)	ND (0.17)	ND (0.17)	ND (0.17)
Silver	mg/kg	2,500	17,000	ND (0.093)	ND (0.084)	ND (0.084)	0.024 B
Thallium	mg/kg	35	240	0.036 B	0.044 B	0.047 B	0.049 B
Vanadium	mg/kg	750	10,000	7.1	6.5	6.8	6.5
Zinc	mg/kg	170,000	1,000,000	26.9 J	35.0 J	36.9 J	38.9 J

TABLE 2

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Selected Parameters		Soil Cleanup Criteria					
		0 - 2 feet bgs ⁽¹⁾		> 2 feet bgs ⁽²⁾			
		Sample ID:	Date Sampled:	Sample Location:	Sample Depth (feet bgs)		
		S-13151-042706-KK-240	S-13151-042706-KK-241	S-13151-042706-KK-242	S-13151-042706-KK-243		
		4/27/2006	4/27/2006	4/27/2006	4/27/2006		
		Excavation 7 - Floor 51	Excavation 7 - Floor 52	Excavation 7 - Wall 3	Excavation 7 - Wall 4		
		approx. 2	approx. 2	approx. 1	approx. 1		
Metals							
Aluminum	mg/kg	50,000	660,000	1130	2120	3460	2170
Antimony	mg/kg	180	670	ND (0.17)	0.018 B	0.11 B	ND (0.17)
Arsenic	mg/kg	9.4	61	3.8	6.7	4.8	4.4
Barium	mg/kg	37,000	250,000	9.1	15.7	24.4	12.9
Beryllium	mg/kg	410	3,100	ND (0.17)	ND (0.17)	ND (0.17)	ND (0.17)
Cadmium	mg/kg	550	4,100	0.032 B	0.045	0.077	0.026 B
Chromium Total	mg/kg	--	--	3.1	4.9	6.3	3.8
Cobalt	mg/kg	2,600	18,000	1.8	3	4	2.3
Copper	mg/kg	20,000	140,000	6.8	11.5	10.8	8.3
Iron	mg/kg	160,000	1,000,000	5420 J	12100 J	10300 J	7980 J
Lead	mg/kg	400	900	6.8	12	17.4	7.5
Manganese	mg/kg	25,000	170,000	161 J	315 J	235 J	228 J
Mercury	mg/kg	160	1,100	ND (0.042)	0.030 B	ND (0.043)	0.017 B
Nickel	mg/kg	40,000	270,000	4.4	7.9	10.3	5.4
Selenium	mg/kg	2,600	18,000	ND (0.17)	ND (0.17)	ND (0.17)	ND (0.17)
Silver	mg/kg	2,500	17,000	ND (0.084)	ND (0.083)	ND (0.086)	ND (0.084)
Thallium	mg/kg	35	240	0.035 B	0.057 B	0.043 B	0.041 B
Vanadium	mg/kg	750	10,000	4.3	8.8	9	6.9
Zinc	mg/kg	170,000	1,000,000	25.8 J	42.0 J	140 J	29.1 J

**SUMMARY OF PRELIMINARY SOIL CLEANUP VERIFICATION SAMPLING ANALYTICAL RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

Notes:

⁽¹⁾ - Michigan Act 451, Part 201, Rule 746, Table 2. Soil: Residential and

⁽²⁾ - Michigan Act 451, Part 201, Rule 748, Table 3. Soil: Industrial and

bgs - below ground surface.

µg/kg - micrograms per gram.

mg/kg - milligrams per kilogram.

pg/g - picograms per gram.

J - Method blank contamination.

The association method blank contains the target analyte at a reportable level.

B - Estimated result. Result is less than the Reporting Limit.

E - Matrix Interference.

ND() - Parameter non-detect at reporting limit within parenthesis

1.00	- Parameter exceeds Soil Cleanup Criteria for 0-2 feet bgs as defined in (1)
------	--

1.00	- Parameter exceeds Soil Cleanup Criteria for >2 feet bgs as defined in (2)
-------------	---

G - Elevated reporting limit. The reporting limit is elevated due to matrix interference.

**SUMMARY OF LNAPL SOIL TEST RESULTS
FORMER ROCKWELL INTERNATIONAL CORPORATION
ALLEGAN, MICHIGAN**

<i>Sample ID</i>	<i>Collection Date (mm/dd/yy)</i>	<i>Sample Location</i>	<i>Sample Depth</i>	<i>LNAPL Soil Test Requirements</i>	
				<i>Pass</i>	<i>Fail</i>
LPL-13151-041106-KK-068	April 11, 2006	Excavation Area 10	10-13 ft bgs	X	
LPL-13151-041106-KK-069	April 11, 2006	Excavation Area 10	-14 ft bgs	X	
LPL-13151-041106-KK-070	April 11, 2006	Excavation Area 10	10-13 ft bgs	X	
LPL-13151-041106-KK-071	April 11, 2006	Excavation Area 10	10-13 ft bgs	X	
LPL-13151-041106-KK-072	April 11, 2006	Excavation Area 10	-13 ft bgs	X	
LPL-13151-041306-KK-073	April 11, 2006	Excavation Area 10	11-13 ft bgs	X	
LPL-13151-041306-KK-074	April 11, 2006	Excavation Area 10	-12 ft bgs	X	
LPL-13151-041706-KK-075	April 11, 2006	Excavation Area 10	-13 ft bgs	X	
LPL-13151-041706-KK-076	April 11, 2006	Excavation Area 10	-11-12 ft bgs	X	
LPL-13151-041706-KK-077	April 11, 2006	Excavation Area 10	10-13 ft bgs	X	
LPL-13151-041706-KK-078	April 11, 2006	Excavation Area 10	-13 ft bgs	X	
LPL-13151-041706-KK-079	April 11, 2006	Excavation Area 10	11-14 ft bgs	X	
LPL-13151-041706-KK-080	April 11, 2006	Excavation Area 10	14 ft bgs	X	
LPL-13151-041806-KK-081	April 18, 2006	Excavation Area 12	8-12 ft bgs	X	
LPL-13151-041806-KK-082	April 18, 2006	Excavation Area 12	-12 ft bgs	X	
LPL-13151-041806-KK-083	April 18, 2006	Excavation Area 12	8-12 ft bgs	X	
LPL-13151-041806-KK-084	April 18, 2006	Excavation Area 12	8-12 ft bgs	X	
LPL-13151-041806-KK-085	April 18, 2006	Excavation Area 12	8-12 ft bgs	X	
LPL-13151-041806-KK-086	April 18, 2006	Excavation Area 12	-12 ft bgs	X	
LPL-13151-042006-KK-087	April 18, 2006	Excavation Area 12	8-12 ft bgs	X	
LPL-13151-042106-KK-088	April 21, 2006	Excavation Area 13	6-9 ft bgs	X	
LPL-13151-042106-KK-089	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-090	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-091	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-092	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-093	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-094	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-095	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-096	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-097	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-098	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042106-KK-099	April 21, 2006	Excavation Area 13	6-9 ft bgs	X	
LPL-13151-042106-KK-100	April 21, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-101	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-102	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-103	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-104	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-105	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-106	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-107	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-108	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-109	April 24, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042406-KK-110	April 24, 2006	Excavation Area 13	6-9 ft bgs	X	
LPL-13151-042606-KK-111	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042606-KK-112	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042606-KK-113	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042606-KK-114	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042606-KK-115	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042606-KK-116	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042606-KK-117	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042606-KK-118	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042606-KK-119	April 26, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042706-KK-120	April 27, 2006	Excavation Area 13	6-9 ft bgs	X	
LPL-13151-042706-KK-121	April 27, 2006	Excavation Area 13	-10 ft bgs	X	
LPL-13151-042706-KK-122	April 27, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042706-KK-123	April 27, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042706-KK-124	April 27, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042706-KK-125	April 27, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-126	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-127	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-128	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-129	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-130	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-131	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-132	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-133	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-134	April 28, 2006	Excavation Area 13	-11 ft bgs	X	
LPL-13151-042806-KK-135	April 28, 2006	Excavation Area 13	-11 ft bgs	X	

Notes:

ft bgs - feet below ground surface.