

Work Plan Revision Notice A

Part I

Revised Work Plan for Abatement and Demolition of 133-135 Greenwich Street and 21-23 Thames Street February 1, 2006

Project Manager:

Benn Lewis

Field Sampling Coordinator:

Michael Porter

Owner's Representative:

Chanan Rozenbaum

Date Submitted: 2/1/06

Revision 1:

In the 133 Greenwich Street building, specific areas of impermeable ceramic flooring will be cleaned, encapsulated and left in place. These areas have been inspected and leave no gaps or interstices that could have been impacted by WTC dust.

Reason for Revision:

The second floor areas have sub-flooring that is of suspect structural integrity, and ceramic flooring is more impermeable to contaminants than the sub-flooring itself. In one area, the sub-flooring of the first floor ceramic flooring area was subject to a basement fire at some prior point and is likewise of suspect structural integrity. Here again, the ceramic flooring is more impermeable to contaminants than the sub-flooring that would be exposed by its removal. The areas include the 2nd Floor kitchen (quarry tile), the second floor north bar area, and the first floor east section.

Work Plan Sections Revised:

Section 7.2 Part II – Soft Strip

Implementation Date: January 25, 2006