



Natural Gas STAR Methane Challenge Program Implementation Plan

Partner Name

Current as of (date)

Partner Implementation Manager

Name: _____

Title: _____

Address: _____

City/State/Zip: _____

Telephone/Fax: _____

E-mail: _____

An agency may not conduct or sponsor, and a person is not required to respond to, a collection of information unless it displays a currently valid OMB control number. The public reporting and recordkeeping burden for this collection of information is estimated to average 37 hours for each response. Send comments on the Agency's need for this information, the accuracy of the provided burden estimates, and any suggested methods for minimizing respondent burden, including through the use of automated collection techniques to the Director, Collection Strategies Division, U.S. Environmental Protection Agency (2822T), 1200 Pennsylvania Ave., NW, Washington, D.C. 20460. Include the OMB control number in any correspondence. Do not send the completed form to this address.

Natural Gas STAR Methane Challenge Program Implementation Plan

Partner Methane Challenge Commitments¹

BMP Commitment Option

	Source	Start Date	Achievement Year
Onshore Production			
<input type="checkbox"/>	Pneumatic Controllers		
<input type="checkbox"/>	Fixed Roof, Atmospheric Pressure Hydrocarbon Liquid Storage Tanks		
Gathering and Boosting			
<input type="checkbox"/>	Pneumatic Controllers		
<input type="checkbox"/>	Fixed Roof, Atmospheric Pressure Hydrocarbon Liquid Storage Tanks		
<input type="checkbox"/>	Reciprocating Compressors - Rod Packing Vent		
<input type="checkbox"/>	Centrifugal Compressors - Venting		
Natural Gas (NG) Processing			
<input type="checkbox"/>	Reciprocating Compressors - Rod Packing Vent		
<input type="checkbox"/>	Centrifugal Compressors - Venting		
NG Transmission & Underground Storage			
<input type="checkbox"/>	Reciprocating Compressors - Rod Packing Vent		
<input type="checkbox"/>	Centrifugal Compressors - Venting		
<input type="checkbox"/>	Transmission Pipeline Blowdowns between Compressor Stations		
<input type="checkbox"/>	Pneumatic Controllers		
NG Distribution			
<input type="checkbox"/>	Mains – Cast Iron and Unprotected Steel (<i>Commitment Rate:</i>)		
<input type="checkbox"/>	Services – Cast Iron and Unprotected Steel		
<input type="checkbox"/>	Distribution Pipeline Blowdowns (<i>Commitment Rate:</i>)		
<input type="checkbox"/>	Excavation Damages		

Partner Methane Challenge Commitments

ONE Future Emissions Intensity Commitment Option

Segment:		Intensity Target:		Target Year:	
----------	--	-------------------	--	--------------	--

¹ Partners may delete unused rows within the table, and may duplicate rows and add relevant details as needed (e.g., a corporate parent partner that has different commitments for each LDC can duplicate relevant rows to list the commitments for each LDC).

Natural Gas STAR Methane Challenge Program Implementation Plan

Milestones/Timeframes for Meeting Commitments

Provide information on steps for achieving commitments such as anticipated rate of progress, key milestones, or other context (e.g., referencing work to be done during the next planned shutdown of a facility).

Midstream Methane Challenge Program(s)

The program(s) will commence in 2018 for National Fuel Gas Midstream Co., LLC (Midstream) gathering and boosting compressor stations. In fall 2018, the Methane Challenge MOU was executed with EPA. Annual reports will be submitted by June 30 after the first full calendar year of being in the program(s), with the first report submitted by June 30, 2020. The program(s), which are described below, will be implemented at all facilities over the next 2 year period (2018 - 2019), with anticipated interim milestones as follows.

Midstream natural gas gathering and boosting compressor stations:

- 2018 facilities - GHG Reporting Program facilities (approximately 50%);
- 2019 facilities - commitment target adds approximately 50%;

Rod Packing

Key Program Elements include:

1. Evaluate and prioritize compressor stations and develop schedule. Initiate for GHG reporting program facilities in 2018 and implement across remaining facilities over the next year.
2. Develop program to reduce leakage from reciprocating compressor rod packing. The initial maintenance schedule will be based on the Subpart OOOOa operating hour threshold (i.e., 26,000 operating hours) or a shorter frequency defined by Midstream.
3. Document results annually as actions occur - e.g., maintenance action and interval, emission reduction estimates, and costs.
4. Analyze results to assess maintenance schedule, action, and the implications for maintenance intervals.
5. Identify improvement opportunities, and modify or adjust plan as needed for subsequent year(s). As appropriate, make recommendations for condition-based maintenance and adjust program implementation.

Pneumatic Controllers

Key Program Elements include:

1. Evaluate and prioritize compressor stations and develop schedule (2018);
2. Conduct field equipment survey and device count verification. Initiate for GHG reporting program facilities in 2018 and implement across remaining facilities over the next year.
3. Document pneumatic device emission reduction strategy - i.e., replace high bleed devices when practical; ensure device functionality; evaluate air systems.
4. Prioritize facilities and pneumatic device replacements based on field survey.
5. Implement program.
6. Document results annually as actions occur - e.g., emission reductions and costs.
7. Reduction estimates will be based on vent rate specifications from vendor.
8. Annual facility-level reporting by June 30.

Natural Gas STAR Methane Challenge Program Implementation Plan

Additional Information/Context (optional)

Use this space, if desired, to provide other information about Program participation, such as plans for expanding Methane Challenge commitments, how historical actions informed Methane Challenge commitments, or other information on how the Program will be implemented.

Rod Packing

Available information (e.g., see Pipeline Research Council International (PRCI) report ("GHG Emission Factor Development for Natural Gas Compressors," PRCI Catalog No. PR-312-16202-R02, April 2018) that collected and analyzed Subpart W data) documents that leak rate growth from reciprocating compressor rod packing wear can be a primary leak emissions source for compressor stations and storage facilities. On average, leaks from compressor rod packing, blowdown valves, and unit isolation valves have been shown to contribute more than 80% of total facility leak emissions. The leak mitigation program will focus on rod packing maintenance or replacement and will initially be based on operating hour thresholds.

The EPA annual GHG inventory includes estimates of leak emissions from natural gas transmission compressor stations and storage facilities. That EPA report indicates that about 90% of transmission station leak emissions are from compressors (versus the balance of the facility) and about 80% of storage facility leaks are from compressors. The primary sources of reciprocating compressor emissions are rod packing, blowdown valves, and unit isolation valves. Compressor isolation / blowdown valves are not included in this BMP. As noted above, an April 2018 PRCI report analyzed Subpart W data from natural gas transmission and storage facilities. Over 14,000 measurements were analyzed associated with 2011 - 2016 GHGRP reporting for compressor-related leaks. That data confirms that rod packing is a key emissions source when rod packing leakage increases from wear.

Methane Program Continuous Improvements

As a Partner of the Methane Challenge Program, Midstream is committed to continuously analyzing potential new and innovative approaches for further methane reduction initiatives through technology enhancement and improved work practices. Midstream plans to commit to future effective BMP's, once available, as EPA follows their proposal process for evaluating new and innovative approaches and finalizes for utilization. In addition, Midstream looks forward to actively participating in EPA's BMP proposal process.