

July 2011 Update

Portland Cement (Kiln Dust 2 & 3) Superfund Site

Salt Lake City, Utah
(Review Date: 8/29/2007)

Issues & Recommendations Update

Issues	Recommendations/ Follow-up Actions	Status or Due Date	Status of Follow-up Actions (July 2011)	Responsible Party
1) The casing for monitoring well B6I has been severed at the ground level and needs to be repaired.	UDEQ will insure that the monitoring well B6I casing is properly repaired by the 2nd quarter of 2008.	12/31/12	ONGOING: UDEQ inspected the area on 9/4/08 and cannot repair the well until the property owner grades the road that includes the well.	UDEQ
2) Several of the monitoring well locks are missing and need to be replaced.	UDEQ will insure that the necessary locks are replaced by the 2nd Quarter of 2008.	3/31/08	COMPLETED: All missing well locks were replaced during the 2nd quarter of 2008.	UDEQ
3) One 2003 semi-annual monitoring event was not completed	UDEQ will continue to insure that reports are targeted for completion within a three month time frame from the date of receipt of sample results from the laboratory on an ongoing basis.	12/31/12.	ONGOING: UDEQ has thus far complied with this ongoing recommendation.	UDEQ
4) The Class 3D Aquatic Wildlife Water Quality Standard for arsenic has changed initiating a re-evaluation of the surface water performance standard and ACL for arsenic.	UDEQ will complete a re-evaluation of the surface water performance standard and the ACL for arsenic calculated for the groundwater in the wells in close proximity to the city drain by the end of 2008.	9/25/08	COMPLETED: Utah Division of Water Quality determined on 9/25/08 that the Class 3D standard change to 150 µg/l from 190 µg/l would not affect the ACL in place at the site.	UDEQ
5) IC requirement involving prior approval of a work plan by UDEQ before commencing work set forth in the "Land Use Easement Soil Restrictions" has not worked as well as intended.	UDEQ will modify the O&M Plan by the 1st quarter of 2008 to include a surface inspection of the site during semi-annual groundwater sampling.	8/24/09	COMPLETED: UDEQ/EPA have agreed that only a letter amending the O&M plan will be needed. The letter was received on 8/24/09 and includes provisions for surface inspections of any and all activities that disturb the ground.	UDEQ