

PG Road Base Milestone Schedule

Table: PG Road Base Milestone Schedule with Activity, Date, and Status

Activity Name	Date	Status
Submit Schedule to EPA	30-Jun-25	Completed
Pre-construction Soil & Groundwater Sampling	24-Jul-25	Completed
Pre-construction Radiological Testing/Sampling	30-Jul-25	Completed
Pre-construction Review Meeting	31-Jul-25	Completed
Collecting Pre Construction Soil & Groundwater Sampling	12-Aug-25	Completed
All Construction Crew Training	21-Aug-25	Completed
Site Mobilization	25-Aug-25	Completed
Construction Start	25-Aug-25	Completed
Project Status Update to EPA -1	26-Sep-25	Completed
Paving PG Mixes 1, 2, 3 and 4, and Control 1 and 2	3-Nov-25	Completed
Project Status Update to EPA -2	18-Dec-25	
Reconstruct new Control Sections 3 and 4	8-Jan-26	
Mechanically Complete	16-Jan-26	
Environmental Samples Collected	19-Jan-26	
Project Status Update to EPA -3	17-Mar-26	
2Q26 Environmental Samples Collected	1-May-26	
Project Status Update to EPA -4	16-Jun-26	
3Q26 Environmental Samples Collected	31-Jul-26	

Project Status Update to EPA -5	16-Sep-26	
4Q26 Environmental Samples Collected	30-Oct-26	
Project Status Update to EPA -6	16-Dec-26	
1Q27 Environmental Samples Collected	29-Jan-27	
Project Status Update to EPA -7	16-Mar-27	
2Q27 Environmental Samples Collected	30-Apr-27	
Project Status Update to EPA -8	15-Jun-27	
Final Environmental Samples Collected	23-Jul-27	
Final Project Status Update to EPA	21-Sep-27	