


MAY 11 2009

10

**NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
PHASE II
GENERAL PERMIT FOR SMALL MS4 OPERATORS
6TH ANNUAL REPORT**

Submitted By:
**Massachusetts Turnpike Authority
Environmental Engineering
668 South Avenue
Weston, MA 02493**



Submitted To:

US Environmental Protection Agency - Region 1
1 Congress Street, Suite 1100
Boston, MA 02114-2023
Attention: Glenda Velez - CIP

MA Department of Environmental Protection
One Winter Street - 5th Floor
Boston, MA 02108
Attention: Fred Civian

**Reporting Period - May 1, 2008 - May 1, 2009
MaDEP Transmittal Number: W 040658
Permit Number: Pending**



6th Annual Report - NPDES General Permit

Table of Contents

Section 1 Certification

Certification

Section 2 Storm Water Management Program Time Frames

Storm Water Management Program Time Frames

Section 3 Self Assessment and Section 4 Minimum Control Measures

Self Assessment

1 - Public Education and Outreach on Storm Water Impacts

2 - Public Participation/Involvement

3 - Illicit Discharge Detection and Elimination

4 - Construction Site Storm Water Runoff Control

5 - Post Construction Storm Water Management

6 - Good Housekeeping

7 - TMDL






Section 1 Certification

Massachusetts Turnpike Authority
668 South Avenue
Weston, MA 02493

Certification:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, I certify that the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

	
Printed Name	Date
	
Signature – Rick McCullough, Director of Environmental Engineering	

Additional Information For

Rick McCullough, Director of Environmental Engineering
Office Telephone Number: 781-431-5020
E-Mail: Rick.McCullough@Masspike.com

Section 3 Storm Water Management Program Time Frames



Storm Water Management Program
Time Frames

Minimum Control	BMP ID	Description of BMP	Measureable Goals	Responsible Dept	Permit Year		
					May 2, 08 - M	Spring 08	Summer 08
No. 1 - Public Education / Outreach Program	1A	Educational Displays	One display in 1 service area per year, (Tourist Information Centers are no longer in operation)	Environmental & Patron Services			
	1B	Massachusetts Turnpike Authority Website	Post DEP link Year 1, Post stormwater educational information on MTA website twice per year.	Environmental and IS			
	1C	Informational Pamphlet	Supplied once per year at Tourist Information Centers, (Tourist Information Centers are no longer in operation)	Environmental & Patron Services			
No. 2 - Public Involvement Participation	2A	Trash Pick-Up	Roadside trash pick-up on a regular basis.	Maintenance & Tenants			
	2B	Storm Drain Stenciling	Stencil catch basins located at service areas.	Tenants			
No. 3 - Illicit Discharge Detection and Elimination	3A	Mapping Stormwater Outfalls	Finalize 100% of mapping stormwater outfalls.	Engineering			
	3B	Non-Stormwater Discharge Program	Implement non-stormwater discharge program.	Environmental & Engineering			
	3C	Develop Illicit Discharge Program	Implement IDDE program.	Environmental & Engineering			
	3D	Video Inspection	Deleted and replaced with 3E Educate Public and Employees regarding IDDE	Environmental			
	3E	Educate Public and Employees	Post IDDE link on MTA website.	Environmental			
No. 4 - Construction Site Runoff Control	4A	Construction Runoff Plan	Implement Construction Run-Off Plan.	Environmental & Engineering			
	4B	Construction Plan review	Implement Construction Plan Review program.	Environmental & Engineering			
No. 5 - Post-Construction Stormwater Mgmt.	5A	Post Construction Runoff Program	Implement Post Construction Runoff Program.	Environmental & Engineering			
	5B	Site Plan Review	Implement Site Plan Review program.	Environmental & Engineering			
	5C	Stormwater System Maint. Plans	Adopt new stormwater system maintenance program.	Environmental and Maintenance			
No. 6 - Good Housekeeping	6A	Training of Employees	Train employees in new and existing good housekeeping practices.	Environmental			
	6B	Catch Basin Cleaning Program	Concentrate on identified target areas.	Maintenance & Tenants			
	6C	Street Sweeping	Sweep all streets once per year.	Maintenance & Tenants			
	6D	Pest Control / Landscaping and Lawn Care	Evaluate use of herbicides.	Environmental			

NOTE: Information is preliminary and subject to change based revised regulations.



Section 2 Self-Assessment

Massachusetts Turnpike Authority – Self-Assessment

The Massachusetts Turnpike Authority (MTA) has completed the required self-assessment for reporting Year 6. The Massachusetts Turnpike (Interstate 90) has urbanized areas in all, or a portion of the following communities: Russell, Westfield, West Springfield, Chicopee, Ludlow, Wilbraham, Palmer, Sturbridge, Chariton, Oxford, Auburn, Millbury, Grafton, Weston, Westborough, Hopkinton, Southborough, Framingham, Natick, Wayland, Weston, Newton, and Boston. Some of the regulated entities within the urbanized areas include interchange facilities, maintenance depots, state police barracks, tunnels, stormwater pump stations, and various leased properties. The receiving waters of the stormwater discharge include: brooks, streams, ponds, rivers, reservoirs, Boston Inner Harbor, and unnamed and or isolated ponds, tributaries, wetlands and streams.

For permit Year 6, the MTA continued with its effort to improve the storm water quality through the implementation of Best Management Practices (BMPs) for the six minimum control measures. The progress to date is detailed within. Implementation of the BMPs requires balancing the priority of available resources, given limited personnel, budgeting, changing priorities due to emergencies and operational needs, and consistently keeping abreast of the daily unforeseen circumstances as an operating transportation agency.

Minimum Control Measure 1 – Public Education and Outreach on Stormwater Impacts BMPs: 1A Educational Display, 1B MTA Website, 1C Informational Pamphlet

Overview and Objectives

The goal is to educate the motoring public and worldwide web surfers about stormwater related practices that they are able to implement to help improve the quality, and potentially reduce the quantity, of stormwater discharge.

The MTA has updated it's website to include a number of links to websites with a great deal of stormwater related information. A place to receive public comment regarding Construction General Permit NOIs has recently was added several years ago. MTA's IS Department estimates that approximately 200,000 worldwide web surfers visit the site per month. The MTA will update the Environmental Information link as required.

BMP Progress

1A Educational Display – The MTA has closed its Tourist Information Centers.

1B MTA Website – A place to receive public comment for Construction General Permit NOIs is available. The goal was met.

1C Informational Pamphlets – The MTA has closed its Tourist Information Centers.



Minimum Control Measure 1 – Public Education and Outreach on Stormwater Impacts BMPs: 1A Educational Display, 1B MTA Website, 1C Informational Pamphlet , (con't)

Summary of Activities for Following Year

The new NOI will establish and outline activities for the following year.

Best Management Practices Changes

At this time, the MTA is not proposing any changes. The warranted changes will be established and outlined in the new NOI.

Relying on Other Entities

The MTA does not rely on other entities to achieve implementation of these BMPs.

Minimum Control Measure 2 – Public Involvement/Participation BMPs: 2A Trash Pick-up, 2B Storm Drain Stenciling

Overview and Objectives

Although the intent of this Minimum Control Measure is to encourage the public's participation, there are limitations with regard to the public's actual physical involvement/participation within and on the Turnpike. The MTA continues to have a presence at public hearings in many of the approximately 32 communities that the Turnpike travels through. Public input, as well as direction from local governing authorities, is evaluated and considered during the design and permitting phases.

The MTA takes great pride in presenting and maintaining a clean road. The Turnpike has eight maintenance depots that have responsibility for trash pick-up beginning at the New York border and ending in East Boston, totaling over 140 miles of road and tunnel. The MTA collects roadside trash 24/7/365. The maintenance department's diligence in trash pick-up aides in minimizing the amount of trash collecting in and traveling through the drainage infrastructure. The MTA has devised and implemented a tracking method for quantifying roadside trash pick-up and has trained personnel at each maintenance depot in using this tracking method. The data will continue to be collected, reviewed, and used to evaluate how best to achieve cleaner outfalls.

Storm drain stenciling is required to take place at three of the leased service areas. During Year 3, the MTA and the service area tenants met with Clearwater Technology to test their heavy duty plastic Ultra-Drain Marker. The product is scratch resistant and claims to have a life span of 7 – 10 years. The tenants purchased the makers and labeled the storm drains at each location as required. The MTA will remain involved in the oversight of storm drain stenciling within the service areas.

BMP Progress

2A Trash Pick-up – Road side trash pick-up in the urbanized areas was performed according to schedule and sporadically recorded. The goal was partially met and progress was limited due to reduced resources and manpower.

2B Storm Drain Stenciling – The stencils are inspected during the semi-annual catch basin cleaning and replaced if necessary. MTA is satisfied with the progress made.

Data Results

The maintenance depot personnel continuously pick up trash along the roadway, in service areas, around building structures and landscaped areas. Although data has been collected, the data hasn't been analyzed. There is no collected data for catch basin stenciling at this time.



Minimum Control Measure 2 – Public Involvement/Participation BMPs: 2A Trash Pick-up, 2B Storm Drain Stenciling, (con't)

Summary of Activities for Following Year

The new NOI will establish and outline activities for the following year.

Best Management Practices Changes

At this time, the MTA is not proposing any changes. The warranted changes will be established and outlined in the new NOI.

Relying on Other Entities

The three service areas requiring storm drain stenciling are leased and therefore the MTA relies on other entities to fulfill this requirement. The MTA will continue to work with the Real Estate, Patron Services and Legal Departments to assure that the tenants follow through with the required effort to install and maintain storm drain stenciling.

Minimum Control Measure 3 – Illicit Discharge Detection and Elimination BMPs: 3A Mapping Stormwater Outfalls, 3B Non-Stormwater Discharge Program 3C Develop Illicit Discharge Plan, 3E Educate Public and Employees

Overview and Objectives

The MTA proposed to map and field verify the stormwater infrastructure by the end of Year 5. Every 3 years, the MTA inspects and reports on the condition of the stormwater drainage infrastructure. Ultimately, the MTA's objective is to achieve the creation of a cohesive CAD/GIS database of all MTA urbanized areas. The MTA has over 140 miles of roads and tunnels, a multitude of interchanges, buildings, leased facilities, bridges, pump stations, and vent buildings, of which more than half is within an urbanized area,

The Environmental Engineering Department has obtained from the Real Estate Department, an inventory of all MTA properties including leased properties. During Year 2, the MTA sorted through the inventory list and identified more closely, based on interpolated urbanized area lines, properties that are within the regulated areas. The building inventory list was updated in 2004 and continues to undergo updating to include all newly acquired Central Artery Project properties. Due to the magnitude of this task, the MTA anticipates continuing to work on this task throughout the permit period. The Environmental Engineering Department reviews all design plans for projects that are to be constructed on MTA property or tie into MTA infrastructure. At that time, proposed connections are reviewed and evaluated for compliance with state and federal regulations. As for the existing stormwater infrastructure, target areas that are more likely to have illicit discharges have been identified.

BMP Progress

3A Mapping Stormwater Outfalls – The Authority field verification and mapping is almost 100% complete. Additionally, in 2007 the MTA made significant progress in updating their base mapping. Urbanized Area limits taken from The Bureau of Census and all applicable resource area data layers available on MassGIS were successfully transported into the Authority's mapping data base. This task was very complex and required a great deal of resources. Although all the pertinent information is now available, integration of the new data layers will be ongoing as manpower and financial resources allows. The goal was mostly met.



Minimum Control Measure 3 – Illicit Discharge Detection and Elimination
BMPs: 3A Mapping Stormwater Outfalls, 3B Non-Stormwater Discharge Program
3C Develop Illicit Discharge Plan, 3E Educate Public and Employees (con't)

3B Non-Stormwater Discharge Program – This BMP is addressed under BMP 3C.

3C Develop Illicit Discharge Plan – The MTA recognizes that progress on full implementation of the IDDE plan has not met expectations. Given the magnitude of this task in terms of quantity and location of structures, the MTA has been unable to commit the manpower and resources needed to fully implement. The MTA will approach implementation in small, but manageable sections.

3E Educate Public and Employees - As required by the General Permit, in 2006 we proposed voiding BMP 3D and replacing it with this one. The Authority has partially implemented this BMP by adding a link regarding IDDE to the MTA's website. Employees will be informed about the importance of illicit discharge detection and reporting through an internal e-mail and posting. The goal was partially met and progress was limited due to reduced resources and manpower.

Data Results

No new data acquired.

Summary of Activities for Following Year

The new NOI will establish and outline activities for the following year.

Best Management Practices Changes

At this time, the MTA is not proposing any changes. The warranted changes will be established and outlined in the new NOI.

Relying on Other Entities

The MTA does not rely on other entities to achieve implementation of these BMPs.

Minimum Control Measure 4 – Construction Site Stormwater Runoff Control
BMPs: 4A Construction Runoff Program, 4B Construction Plan Review

Overview and Objectives

The MTA's objective is to minimally impact stormwater runoff during construction projects having land disturbance of 1 acre or greater. The Authority strives to have MTA construction sites operate safely and efficiently, while raising awareness of the importance of proper erosion and sedimentation control. As part of the Construction Runoff Program, the MTA educates its' personnel, and contractors' personnel, on the importance of installing and maintaining proper erosion and sedimentation control. Staff members from the Environmental Engineering Department are a part of the design review process and the pre-construction meeting. All MTA construction sites are staffed with an MTA construction inspector that monitors the everyday activities of the project. All federal, state and local environmental permits for each project is included in the Contract Documents.



Minimum Control Measure 4 – Construction Site Stormwater Runoff Control BMPs: 4A Construction Runoff Program, 4B Construction Plan Review, (con't)

In conjunction with educating field personnel, the Environmental Engineering Department will continue to expand its role during the design review process. Additionally, several sections in the Authority's specifications were significantly upgraded to require more stringent stormwater best management practices for all MTA projects. The Authority will continue to update the specifications sections pertaining to stormwater management as needed.

BMP Progress

4A Construction Runoff Program – During Year 6, the MTA had 2 projects meeting the Construction General Permit criteria. A member of the Environmental Engineering staff reviewed design plans and attended pre-construction meetings for projects that had environmental permitting. The MTA is satisfied with the progress made during Year 6.

4B Construction Plan Review – During Year 6, the Environmental Engineering staff reviewed projects that required federal, state, and local environmental permitting or had the potential to impact stormwater runoff. Sediment and erosion control measures were added to the projects and also incorporated into the Contract Specifications. Only 2 projects met the Construction General Permit threshold of 1 acre or greater land disturbance. The MTA is satisfied with the progress made during Year 6.

Data Results

No data has been collected at this time that can be analyzed or quantified.

Summary of Activities for Following Year

The new NOI will establish and outline activities for the following year.

Best Management Practices Changes

At this time, the MTA is not proposing any changes. The warranted changes will be established and outlined in the new NOI.

Relying on Other Entities

In some instances the MTA will rely on other entities to achieve implementation of these BMPs. Criteria to meet the CGP requirements is incorporated into the Contract Specifications and Contract Documents and a bid item has been created in order compensate the contractor for the additional work required, prepare a SWPPP and file an NOI. The Environmental Engineering staff reviewed the SWPPP and filed an electronic NOI.

For construction projects meeting these criteria, either by lease or permit, the MTA intends to hold the lessee to the same standard and guideline that the MTA has committed to. The MTA is an integral part of the design review process for construction on leased properties.

Minimum Control Measure 5 – Post-Construction Stormwater Runoff BMPs: 5A Post-Construction Runoff Program, 5B Site Plan Review, 5C Stormwater System Maintenance Plan

Overview and Objectives

The Environmental Engineering Department will review all design plans. Projects with land disturbance of 1 acre or greater will be reviewed to ensure that long-term structural and or non-structural stormwater control BMPs are considered in the design process. The Environmental



Minimum Control Measure 5 – Post-Construction Stormwater Runoff

BMPs: 5A Post-Construction Runoff Program, 5B Site Plan Review, 5C Stormwater System Maintenance Plan

Engineering Department will evaluate current methods for monitoring post-construction stormwater runoff and improve upon where needed. The MTA will strive to ensure that the BMPs that were identified in the design plan are properly constructed, inspected, maintained and or operated.

The MTA will continue to review plans and require erosion control protection where needed. The Engineering Department will also consult various publications, such as: The MA Erosion and Sediment Control Guidelines for Urban and Suburban Areas, Mass Highway Field Guide on Erosion Prevention and Sediment Control and Mass Highway Storm Water Handbook. The MTA's long-term objective is to ensure that construction projects with land disturbance of 1 acre or greater, have the minimum impact on the stormwater runoff quantity while improving the quality of stormwater runoff. Construction Inspectors are assigned to each construction project and monitor the site conditions, ensuring that resource areas are protected and are a priority. Upon review of projects that meet these criteria, the MTA is committed to preparing and implementing an operation and maintenance plan for these BMPs.

BMP Progress

5A Post-Construction Runoff Program – The implementation phase of this Program has not been completed to date. Tracking of the operation and maintenance program has not been satisfactorily devised. Possibilities include incorporating the tracking into an EMS or the Maintenance Management Information System, (MMIS) that is currently in use. The goal was not met due to limited resources and manpower.

5B Site Plan Review – Several projects were reviewed for environmental compliance in 2008. Only two projects designed in-house required filing for the Construction General Permit. The MTA is satisfied with the progress made during Year 6.

5C Stormwater System Maintenance Plan – Storm water maintenance of the Authority's roadway and tunnels is an ongoing, regular and continuous process that occurs primarily for safety of the motoring public as well as structural integrity and other reasons. The MMIS creates preventative maintenance requirements for stormwater infrastructure on a weekly basis which are then distributed to and acted upon by the maintenance personnel in the Boston area. Plans for the newly constructed infrastructure in the Boston area have been catalogued, indexed and made available. Not all stormwater related maintenance tasks have been incorporated into the MMIS at this time. The goal was partially met and progress was limited due to reduced resources and manpower.

Data Results

No data exists at this time that can be analyzed or quantified.

Summary of Activities for Following Year

The new NOI will establish and outline activities for the following year.

Best Management Practices Changes

At this time, the MTA is not proposing any changes. The warranted changes will be established and outlined in the new NOI.



Minimum Control Measure 5 – Post-Construction Stormwater Runoff

BMPs: 5A Post-Construction Runoff Program, 5B Site Plan Review, 5C Stormwater System Maintenance Plan, con't

Relying on Other Entities

For projects meeting these criteria, in some instances, the MTA will rely on other entities to achieve implementation of these BMPs. Projects meeting these criteria, either by lease or permit, will be expected to meet the standards established by the Authority. The MTA is already involved in, and will remain involved in, the design review process for construction on leased properties.

Minimum Control Measure 6 – Pollution Prevention/Good Housekeeping for Municipal Operations

BMPs: 6A Training of Employees, 6B Catch Basin Cleaning Program, 6C Street Sweeping, 6D Landscaping and Lawn Care

Overview and Objectives

The overview for this particular MCM, is to employ good housekeeping practices in the field and educate employees about good housekeeping practices. The MTA is very conscientious about providing a clean and safe environment for the motoring public. Catch basin cleaning and street sweeping occurs regularly throughout the year on the Turnpike. Since these two BMPs are performed regularly, a tracking program was created and implemented to measure the volumes collected in both operations. The method used to gather data and measure the effect of the clean-up work is being reevaluated at this time.

Two of the BMPs, catch basin cleaning and street sweeping, are implemented at the three leased service areas in addition to MTA properties. The MTA will continue to work with the Patron Services and Legal Departments to ensure that these required tasks are also successfully performed at leased properties within the regulated areas. In order to see this goal to fruition, the MTA anticipates working with the previously mentioned departments to create new language that is specific to these NPDES requirements to be included in future leases.

The Environmental Engineering Department reviewed the Authority's training programs and is preparing a training program. When training is performed by the Environmental Engineering Department, good housekeeping practices is also be covered.

The MTA resumed herbicide spraying in 2007.

BMP Progress

6A Training of Employees – A stormwater BMP training program outline was devised. The goal was not met and progress was limited due to limited resources and manpower.

6B Catch Basin Cleaning Program - Catch basin cleaning was performed throughout the Turnpike and on leased properties according to schedule and sporadically recorded. The MTA would like to improve upon the recording and analyzing aspect of this BMP. The goal was partially met and progress was limited due to reduced resources and manpower.

6C Street Sweeping – Street sweeping was performed throughout the Turnpike and on leased properties according to schedule and sporadically recorded. The MTA would like to improve upon the recording and analyzing aspect of this BMP. The goal was partially met and progress was limited due to reduced resources and manpower.

6D Landscaping and Lawn Care – Herbicide spraying was performed on the Turnpike right-of-way, in accordance with the Authority's approved Vegetative Management Plan (VMP). Spraying of herbicides was done by qualified Authority personnel and was kept to a minimum. The MTA uses herbicides that are DAR approved for sensitive area spraying. Proper permitting was obtained.



Section 4 Minimum Control Measures

Minimum Control Measure 6 – Pollution Prevention/Good Housekeeping for Municipal Operations

BMPs: 6A Training of Employees, 6B Catch Basin Cleaning Program, 6C Street Sweeping, 6D Landscaping and Lawn Care, con't

Data Results

The data hasn't been analyzed at this time.

Summary of Activities for Following Year

The new NOI will establish and outline activities for the following year.

Best Management Practices Changes

At this time, the MTA is not proposing any changes. The warranted changes will be established and outlined in the new NOI.

Relying on Other Entities

Two of the BMPs, catch basin cleaning and street sweeping also occurs at the three leased service areas. Therefore, the MTA does rely on other entities to perform these tasks.

Minimum Control Measure 7 – TMDL

Overview and Objectives

The goal of the MTA is to discharge storm water run off that is compliant with Total Maximum Discharge Limits where established. Priority areas have been established, data layers depicting impaired water bodies and drainage basin limits were acquired and will be integrated into the Authority's base mapping as manpower allows. Priority areas need to be mapped in order to receive the attention needed. The priority mapping goal was not met due to limited resources and manpower.

BMP Progress

The MTA has identified and mapped impaired waterways along the roadway. A list of pollutants has been created for each waterway. The goal was partially met and progress was limited due to reduced resources and manpower.

Data Results

At this time, no TMDL data has been collected along the roadway.

Summary of Activities for Following Year

The new NOI will establish and outline activities for the following year.

Best Management Practices Changes

At this time, the MTA is not proposing any changes. The warranted changes will be established and outlined in the new NOI.

END OF REPORT