

AMENDMENT I
UPS Relocation and Installation Statement of Work

The response date for this requirement has been extended to Tuesday, April 28, 2009 5:00PM ET. Please note the following additions and clarifications to the original, posted Statement of Work for this requirement:

Ronald Reagan Computer Room

1. The contractor shall install a step-down transformer for the new UPS system (see Task 1) in order to accommodate the power change between models. The current UPS is 480 Volts 3 phase, and the new UPS requires 208 volt 3 phase. *Note: An alternate plan may be proposed to address the change in voltage between new and old equipment.*

EPA East Computer Room

1. The contractor shall install a 3-breaker maintenance bypass panel for the moved UPS prior to Saturday startup/shutdown.

General Security Requirements

Both the Ronald Reagan Building and EPA East loading docks require 48 hour notice to security for all trucks that will need access. The following information will be required:

- Driver name
- Driver License number and state
- Truck model
- Truck plate number and state

In addition, for the Ronald Reagan building loading dock, trucks are required to be x-rayed before accessing the dock. This shall be performed at 3rd St. and Independence Ave. SW D.C., 20024, between the hours of 7 AM - 5 PM. This may add up to 2 additional hours for delivery.

Clarification of Task 3 Section *Ronald Reagan Building*

Items "a" and "b" listed under this Task and section are located in the Ronald Reagan Building computer room and shall remain in the same location. Item "a" (PDU unit) shall be moved to the opposite corner of the same room. Item "b" (underfloor cables) shall be used to reconnect to existing Telecom racks.

Proposal Technical Responses

Contractors are invited to incorporate into their proposals Optional Tasks (to be priced separately) and/or materials (line items) to support their technical plans for completion of this project. Any proposed Optional tasks/items shall be clearly presented in the technical plan and shall demonstrate necessity and/or utility in performing the required SOW tasks (i.e. site visit observations).

Contractors do not have to provide specifications for building materials. The awarded contractor shall utilize items recognized by the National Electric Code and work shall be completed by a DC-licensed electrician only.