

Section 2.0 - Specification for Abatement and Selective Demolition

Appendix G

Amendment

Submission Date: December 19, 2007

Title **Revising Façade Cleaning procedures**

Amendment #2 REV02

Reason for the Amendment

In an effort decrease the likelihood of falling debris during the “Building Façade Clean-up” procedure adopted by the NYDEP, Appendix G of the 130 Cedar approved plan, utilized on a hanging scaffold on the west/courtyard wall and the supported scaffold on the north, east and south facades, a meeting was held with all site personal to review this procedure and to reiterate that the façade to be power washed will first be HEPA vacuumed of all visible debris prior to power washing. In addition the following work practices will be utilized to augment this procedure;

Before power washing the façade, the accessible area of the façade from either the hanging scaffold or the supported scaffold will be wetted with amended water by use of an airless sprayer.

The poly floor will be extended to the wall of the façade, a “wing”, where the power washing is to take place to catch any possible dislodged debris.

The walls erected inside the hanging scaffold will be extended up to catch any possible “blowback” of debris from the power washing procedure.

Work will only proceed on days that the outside temperature is above 32 degrees Fahrenheit.

Section of Specification for Abatement and Selective Demolition Affected:
Appendix G - Building Façade Clean-up procedure adopted by the NYDEP

Date Implemented:

December 19, 2007